

August 8, 2016 Daily Update provided by Fred Whistle, AV Water

- 1. Deficiency Report:** No update See below
- 2. Deficiency Repair:** No update See below
- 3. System Map:** No update See below
- 4. Water conservation Measures:** No update See below
- 5. Weekly Updates:** Weekly update to media was sent out Friday morning. All customers being contacted by mail.
- 6. Daily Updates:** Daily Updates have been provided since June 26, 2016.

Today's information not included in other Order numbers:

- A. Boil Advisory still in effect
- B. System is functioning. Mesa Heights tanks are about 96% full and Star Heights tanks are about 85% full. The permanent pump station continues to pump at full capacity. The treatment plant has been shut down since 8am July 14.
- C. A flushing program designed by Doug Mize PE has been in progress since 8am August 1. The 2nd flushing has been performed in the Star Heights, Vista Heights, Panorama, Mesa Heights, El Poquito, and Arena subdivisions. Anasazi Estates was flushed last Thursday and Friday. Homestead subdivision was flushed last Thursday, Friday and today. Flushing will continue this week until all the system has been flushed.

7. Farmington Interconnect: System is fully connected to Farmington. **Permanent pump station is finished** and has been pumping since about noon July 22, 2016. We will continue to monitor tanks.

NOTE. The order requires completion by July 15. Our attorney Germaine Chappell will file for a formal extension request in writing.

- 8. Water Hauling:** No update See below
- 9. Continuous water service:** Water service has been continuous since June 24 to all customers.
- 10. Regs and BMPs:** All regulatory requirements and Best Management Practices have been followed on all construction.
- 11. Contacts:** The required contacts have been made on all updates and notifications.
- 12. Deviations:** Requirement deviations are being formally requested by our attorney Germaine Chappelle.