

## **July 11, 2016 Daily Update provided by Fred Whistle, AV Water**

1. Boil water advisory is still in effect.
2. Overall system is functioning. Tank levels continue to rise. The 3000000 gallon Mesa Heights tank is about 87% full and the Star Heights tanks are about 80% full.
3. Deficiency Report has been concluded. Comprehensive Distribution Map is being prepared and will be finished by July 15, 2016.
4. Farmington Interconnect. Wildflower portion continues to be connected to Farmington. A temporary pump was installed on July 1 and has pumped at a rate of 150 gpm until July 7 into the upper zone from the already connected to Farmington zone. Larger intake and outtake hoses were installed on July 7 to increase the flow. Since this upsize the pump is pumping now at the rate of 280-300 gpm.
5. Pump Station schedule:

### **Temporary Pump**

7/7/16 Upsize suction and discharge lines to 6-inch and 4-inch, respectively. (completed)

### **Permanent Pump Station**

7/5/16: Finish forming for foundation pour. (completed)

7/6/16: Pour concrete foundation. (completed)

7/7/16 – 7/8/16: Install pump station piping while concrete cures. (completed)

7/6/16 – 7/8/16: City of Farmington to install three phase power pole and transformer bank. (completed)

7/11/16 – 7/15/16: Ez Shade to install pump station building.

7/8/16 – 7/15/16: Four Corners Electric to install all electric services to pump station

7/11/16 – 7/15/16: TRC continue construction to ensure pumping by 7/15

7/15/16 – 7/19/16: TRC to finish non-essential items such as insulation etc.

6. Conservation Measures are working as tanks continue to rise.
7. Weekly update sent to all media Friday July 8. All customers contacted by Mail.