

July 19, 2016 Daily Update provided by Fred Whistle, AV Water

- 1. Deficiency Report:** No update See below
- 2. Deficiency Repair:** No update See below
- 3. System Map:** No update See below
- 4. Water conservation Measures:** No Update See below
- 5. Weekly Updates:** Weekly Update was sent out to media Friday morning. All customers have been sent update by mail.
- 6. Daily Updates:** Daily Updates have been provided since June 26,2016.

Today's information not included in other Order numbers:

- A. Boil Advisory still in effect.
- B. System is functioning. Mesa Heights 3 million gallon tank is about 92% and Star Heights is full. The treatment plant has been shut down since 8am last Thursday. We will continue to monitor the tank levels but we do not anticipate having to restart the treatment plant. Temporary pump continues to pump at about 300gpm into the upper system.

7. Farmington Interconnect: Wildflower portion continues to be connected to Farmington. A temporary pump has pumped 150 gpm from July 1-7 and +/- 300 gpm from July 7 to present into the upper system.

Schedule update from Souder Miller

- A. July 11-15 Building Construction (completed)
- B. July 20th all piping completed (under construction). Altitude valve has been installed.
- C. July 18-20 Electrical tie in (under construction).
- D. Pump station start up Thursday 21st of July.
- E. Pump station fully operational by July 22,2016.

NOTE. The order requires completion by July 15. Our attorney Germaine Chappell will file for a formal extension request in writing.

- 8. Water Hauling:** No update See below
- 9. Continuous water service:** Water service has been continuous since June 24 to all customers.
- 10. Regs and BMPs:** All regulatory requirements and Best Management Practices have been followed on all construction.
- 11. Contacts:** The required contacts have been made on all updates and notifications.
- 12. Deviations:** Requirement deviations are being formally requested by our attorney Germaine Chappelle.