

## **July 5, 2016 Daily Update provided by Fred Whistle, AV Water**

1. Boil water advisory is still in effect.
2. Overall system is functioning. Tank levels continue to rise. The 3000000 gallon Mesa Heights tank is about 40% full and the Star Heights tanks are about 66% full.
3. Deficiency Report has been concluded (See below). Comprehensive Distribution Map is being prepared and will be finished by July 15, 2016.
4. Farmington Interconnect. Wildflower portion continues to be connected to Farmington. A temporary pump was installed on July 1 and has pumped at a rate of 150 gpm since into the upper zone from the already connected to Farmington zone. Larger intake and outtake hoses are being installed today to increase the flow higher than the current 150gpm.
5. Pump Station schedule from Sauder Miller Engineers As of 7/5/2016 at 8:00 a.m., the schedule for the construction of the AVLWC Pump Station is as follows:

### **Temporary Pump**

7/5/16 Upsize suction and discharge lines to 6-inch and 4-inch, respectively.

### **Permanent Pump Station**

7/5/16: Finish forming for foundation pour.

7/6/16: Pour concrete foundation.

7/7/16 – 7/8/16: Install pump station piping while concrete cures.

7/6/16 – 7/8/16: City of Farmington to install three phase power pole and transformer bank.

7/11/16 – 7/15/16: Ez Shade to install pump station building.

7/8/16 – 7/15/16: Four Corners Electric to install all electric services to pump station

6. Conservation Measures are working as tanks continue to rise.
7. Weekly update was sent out to media on Friday noon. Telephone and mail were used. All others hand delivery over the holiday which is being finished up today and tonight.
8. Final Completion July 15 or sooner