

June 28, 2016 Daily Update provided by Fred Whistle, AV Water

1. Boil Water Advisory still in effect
2. Again no water outages (see below). Overall tank levels are rising. Mesa Heights 3000000 gal tank is holding about 26% because we now have about 50% capacity in our Star Heights tank. This was accomplished by pumping from the Mesa Heights tank to the Star Heights tank. Hydro Pure stopped hauling yesterday morning.
3. Deficiency study is about 33 % done. So far we have found one inoperable valve and 2 inoperable fire hydrants. We should have study completed by Thursday.
4. Farmington Interconnect. 393 residences continue to get water from Farmington. The pump station project is currently in pad preparation. Crews are also in process of the inlet and outlet piping to our water main. Concrete will be poured on Friday and Monday. Building should be started on July 5 and is a 3-4 day process. Estimated completion date is before July 15.
5. Temporary pump. The pump arrived today. A meeting will be held tomorrow morning with the Farmington Public works director concerning using temporary tanks in conjunction with the pump.
6. A meeting was held today with PRC staff, AVLW representatives, County Emergency staff, City of Farmington staff, and Souder Miller Engineers. The meeting was an update on current and future construction activities of the City of Farmington interconnect project. A tour of the water system was also provided.
7. Still no evidence of outside water usage so hopefully people are conserving water.
8. As of now we are holding firm on the complete project being finished by July 15.

Respectfully,
Fred Whistle