

Sandia National Laboratories/New Mexico Environmental Restoration Project

MIXED WASTE LANDFILL CORRECTIVE MEASURES IMPLEMENTATION REPORT

JANUARY 2010 Revision 1



United States Department of Energy Sandia Site Office

EXECUTIVE SUMMARY

This document represents a revision to the January 2010 Mixed Waste Landfill Corrective Measures Implementation Report in response to the New Mexico Environment Department Notice of Disapproval dated May 20, 2011.

Sandia National Laboratories/New Mexico (SNL/NM) is located within the boundaries of Kirtland Air Force Base, immediately south of the city of Albuquerque in Bernalillo County, New Mexico. Sandia Corporation (Sandia), a wholly owned subsidiary of Lockheed Martin Corporation, manages and operates SNL/NM for the U.S. Department of Energy (DOE). Sandia performs research and development in support of various energy, weapons, and national security programs. It also performs work for the U.S. Department of Defense, the U.S. Nuclear Regulatory Commission, and other government agencies.

The Mixed Waste Landfill (MWL) is located 4 miles south of SNL/NM central facilities and 5 miles southeast of the Albuquerque International Sunport. The MWL is a fenced, 2.6-acre Solid Waste Management Unit in the north-central portion of Technical Area 3 that was a disposal area for low-level radioactive and minor amounts of mixed waste from March 1959 through December 1988. Approximately 100,000 cubic feet of low-level radioactive and mixed waste containing approximately 6,300 curies of activity (in 1988) were disposed of in the MWL. The New Mexico Environment Department (NMED) is authorized by the U.S. Environmental Protection Agency to implement and enforce the corrective action requirements for the MWL.

In this MWL Corrective Measures Implementation (CMI) Report, the DOE and Sandia demonstrate that the deployment of the MWL alternative evapotranspirative (ET) cover (hereafter referred to as the ET Cover) was performed in accordance with the requirements, specifications, and design drawings presented in the MWL Corrective Measures Implementation Plan (CMIP) (SNL/NM November 2005). The MWL ET Cover was deployed from October 2006 through September 2009 and consists of four main layers: compacted subgrade, biointrusion barrier, compacted native soil, and topsoil. The Subgrade varies in thickness from 0 to 3.3 feet, and the combined average thickness of the overlying ET Cover layers (Biointrusion, Native Soil, and Topsoil Layers) is 5.37 feet. The overall footprint of the ET Cover is 4.1 acres including side slopes. The ET Cover was constructed with approximately 33,000 cubic yards of soil fill and 6,800 cubic yards of rock (in-place, compacted volumes) that meet CMIP specifications based upon 113 laboratory tests (Standard Proctor, Gradation, Classification, and Saturated Hydraulic Conductivity), 271 field tests (in-place density and moisture), and visual inspections. All MWL ET Cover construction activities were observed, inspected, and documented by an independent third-party Construction Quality Assurance (CQA) contractor.

This MWL CMI Report meets the requirements stipulated in the NMED Final Order In the Matter of Request for a Class 3 Permit Modification for Corrective Measures for the MWL (Final Order) (NMED May 2005); the CMIP (SNL/NM November 2005); the SNL/NM Resource Conservation and Recovery Act Permit (as modified for the MWL after the Final Order); the Compliance Order on Consent (NMED April 2004); and the NMED conditional approval for the MWL CMIP (Bearzi December 2008). The MWL Alternative Cover CQA Report (Appendix A of this CMI Report) is certified by a New Mexico-registered Professional Engineer and provides all construction quality control and CQA data and documentation required to verify that the MWL ET Cover meets NMED requirements and the specifications of the CMIP.

On May 26, 2005, the Secretary of the NMED selected a vegetative soil cover with a biointrusion barrier (i.e., the ET cover) as the remedy for the MWL. The remedy selection was documented in the NMED Final Order for the MWL (NMED May 2005) that also required submittal within 180 days of a CMIP incorporating the selected remedy. The MWL CMIP (SNL/NM November 2005) was submitted to the NMED in November 2005 and outlines the deployment of the MWL ET Cover (Chapter 2.0), the regulatory basis (Chapter 3.0), MWL characteristics (Chapter 4.0), the technical basis for the cover (Chapter 5.0), the MWL alternative cover design (Chapter 6.0), and cover performance monitoring (Chapter 7.0). Appendices include Construction Specifications (Appendix A), a CQA Plan (Appendix B), and other supporting documentation. The MWL CMIP was conditionally approved by the NMED in December 2008 (Bearzi December 2008), and all conditions related to construction of the MWL ET Cover were addressed and incorporated into the CMIP through replacement pages (Davis February 2009).

Deployment of the MWL alternative ET Cover was conducted in two main phases. During the first phase in 2006, MWL Borrow Pit and Subgrade construction activities were conducted in preparation for ET Cover construction. Soil fill material was excavated, screened to 2-inch minus, and stockpiled at the MWL Borrow Pit from June through July 2006. Following the NMED approval in September 2006, Subgrade construction was performed from October through December 2006, and protective measures installed on the completed Subgrade surface in April 2007. After NMED conditional approval of the CMIP in December 2008 (Bearzi December 2008), the MWL ET Cover was constructed during the second phase, which took place from May through September 2009.

The MWL Alternative Cover CQA Report (Appendix A) is the comprehensive report that documents all aspects of MWL ET Cover deployment and addresses all CMI Report data and documentation requirements. All ET Cover materials and layers were approved by the CQA Engineer as specified in the CQA Plan in Appendix B of the CMIP (SNL/NM November 2005) prior to starting construction of the next layer. All nonconformances and design changes were identified; documented; resolved in consultation between the Sandia Project Staff, the Construction Team, and the CQA Team; and approved by the CQA Engineer. The design changes were implemented and resulted in a thicker, more conservative and protective MWL ET Cover.

Longer-term aspects of site revegetation, monitoring and maintenance, and institutional controls will be addressed in a revised MWL Long-Term Monitoring and Maintenance Plan that will be prepared and submitted to the NMED within 180 days of approval of this MWL CMI Report.

TABLE OF CONTENTS

EXEC	UTIVE	SUMMA	RY	i
LIST C	OF FIG	URES		iv
			S	
ACRO	NYMS	AND AB	BREVIATIONS	vii
1.0	INTR	ODUCTION	ON	1-1
	1.1	Purpos	se and Scope	1-4
	1.2	Regula	itory Background	1-4
	1.3		Waste Landfill Evapotranspirative Cover Deployment Summary	
2.0	ALTE	RNATIVI	E COVER DOCUMENTATION	2-1
	2.1	Require	ements Cross-Walk	2-1
	2.2	Data a	nd Documentation Requirements	2-1
		2.2.1	Data Requirements	2-3
		2.2.2	Documentation Requirements	
	2.3	Regula	tory Oversight Quarterly Reporting	2-5
	2.4		Deployment Health and Safety Program	
3.0	CON	CLUSION	NS	3-1
4.0	REFE	RENCE	S	4-1

LIST OF FIGURES

Figure

1-1	Location of Kirtland Air Force Base and Sandia National Laboratories, New Mexico	1-2
1-2	Location of Technical Areas 3 and 5 and the Mixed Waste Landfill	1-3
1-3	Map of the Mixed Waste Landfill	1-5
1-4	Schematic Diagram of the Mixed Waste Landfill Alternative Evapotranspirative Cover	1-8

LIST OF TABLES

Table

2-1	MWL CMI Report Requirements Cross-Walk Table	2-2
2-2	MWL CMI Report Requirements – Data Requirements Summary and Cross-Walk	2-4
2-3	MWL CMI Report Requirements – Documentation Requirements Summary and Cross-Walk	2-6

LIST OF APPENDICES

Appendix

A Mixed Waste Landfill Alternative Cover Construction Quality Assurance Report, January 2010

Volume 1 – Main Text and Tabbed Sections

Volume 2 – Attachments (provided electronically on a CD at the end of the report)

Separately bound hard copies of Volume 2 are available in the NMED Hazardous Waste Bureau document library (Santa Fe, New Mexico); the DOE/Sandia document repository (Public Reading Room, Zimmerman Library at the University of New Mexico, Albuquerque, New Mexico); and the SNL/NM Customer Funded Records Center (formerly known as the ES&H and Security Records Center).

ACRONYMS AND ABBREVIATIONS

CMI Corrective Measures Implementation
CMIP Corrective Measures Implementation Plan

CMS Corrective Measures Study
CQA Construction Quality Assurance
CQC Construction Quality Control

cy cubic yard(s)

DOE U.S. Department of Energy

EPA U.S. Environmental Protection Agency ES&H Environment, Safety, and Health

ET Evapotranspirative
KAFB Kirtland Air Force Base

LTMMP Long-Term Monitoring and Maintenance Plan

MKM MKM Engineers, Inc.
MWL Mixed Waste Landfill

NMED New Mexico Environment Department

NOD Notice of Disapproval

RCRA Resource Conservation and Recovery Act

Sandia Corporation

SNL/NM Sandia National Laboratories/New Mexico

SWMU Solid Waste Management Unit

TA Technical Area URS URS Group, Inc.

1.0 INTRODUCTION

Sandia National Laboratories/New Mexico (SNL/NM) is located within the boundaries of Kirtland Air Force Base (KAFB), immediately south of the city of Albuquerque in Bernalillo County, New Mexico (Figure 1-1). SNL/NM includes five Technical Areas (TAs), designated 1 through 5, occupying approximately 2,842 acres. Additional SNL/NM remote test areas total approximately 12,200 acres located on KAFB and adjacent land withdrawn from the U.S. Forest Service. TA-1, TA-2, and TA-4 are separate research facilities in the northwestern portion of KAFB. TA-3 and TA-5 are contiguous research facilities forming a 4.5-square-mile, rectangular area in the southwestern portion of KAFB (Figure 1-2). TA-3 alone occupies 2,000 acres. The Mixed Waste Landfill (MWL) is a 2.6-acre, fenced Solid Waste Management Unit (SWMU) located in north-central TA-3 at SNL/NM (Figure 1-2).

Sandia Corporation (Sandia), a wholly owned subsidiary of Lockheed Martin Corporation, has a Management and Operating Contract with the U.S. Department of Energy (DOE) for SNL/NM. SNL/NM is owned by the DOE. Sandia performs research and development in support of various energy and weapons programs. It also performs work for the U.S. Department of Defense, the U.S. Nuclear Regulatory Commission, and other government agencies.

In this MWL Corrective Measures Implementation (CMI) Report, the DOE and Sandia demonstrate that the deployment of the MWL alternative Evapotranspirative (ET) Cover (hereafter referred to as the ET Cover) was performed in accordance with the requirements, specifications, and design drawings presented in the MWL Corrective Measure Implementation Plan (CMIP) (SNL/NM November 2005). The MWL CMIP was conditionally approved by the New Mexico Environment Department (NMED) in December 2008 (Bearzi December 2008), and all NMED conditions related to construction of the MWL ET Cover were addressed and incorporated into the CMIP through replacement pages (Davis February 2009).

The MWL ET Cover was deployed from October 2006 through September 2009 and consists of four main layers: compacted subgrade, biointrusion barrier, compacted native soil, and topsoil. The Subgrade varies in thickness from 0 to 3.3 feet, and the combined average thickness of the overlying ET Cover layers (Biointrusion, Native Soil, and Topsoil Layers) is 5.37 feet. The overall footprint of the ET Cover is 4.1 acres including side slopes. The ET Cover was constructed with approximately 33,000 cubic yards (cy) of soil fill and 6,800 cy of rock (in-place, compacted volumes) that meet CMIP specifications (SNL/NM November 2005) based upon 113 laboratory tests (Standard Proctor, Gradation, Classification, and Saturated Hydraulic Conductivity), 271 field tests (in-place density and moisture), and visual inspections. All MWL ET Cover construction activities were observed, inspected, and documented by an independent third-party Construction Quality Assurance (CQA) contractor.

The MWL Alternative Cover CQA Report is a stand-alone document prepared by the CQA contractor responsible for independent third-party oversight of MWL ET Cover deployment, and is incorporated as Appendix A of this CMI Report. The MWL Alternative Cover CQA Report contains all construction quality control (CQC) and CQA data and documentation required to provide a comprehensive, integrated report for the deployment of the MWL ET Cover. This stand-alone report verifies that the MWL ET Cover was installed in a manner that meets the CMIP specifications and requirements (SNL/NM November 2005) and is certified by a New Mexico-registered Professional Engineer.




Figure 1-1 Location of Kirtland Air Force Base and Sandia National Laboratories, New Mexico




Figure 1-2
Location of Technical Areas 3 and 5 and the Mixed Waste Landfill

In this CMI Report, regulatory background information and a summary of ET Cover deployment are presented in Sections 1.2 and 1.3, respectively. All CMI Report data and documentation requirements defined in the NMED Final Order for the MWL (NMED May 2005); the CMIP (SNL/NM November 2005); the SNL/NM Resource Conservation and Recovery Act Permit (RCRA) Permit (as modified for the MWL after the Final Order); the Compliance Order on Consent (NMED April 2004); and the NMED conditional approval of the MWL CMIP (Bearzi December 2008) are presented in Chapter 2.0 (Sections 2.1 and 2.2). In addition, Sections 2.1 and 2.2 provide cross-walk information indicating where these requirements are addressed in the MWL Alternative Cover CQA Report (Appendix A). Section 2.3 briefly summarizes NMED oversight and DOE/Sandia quarterly progress reporting during ET Cover deployment, and a summary of the cover deployment safety program is provided in Section 2.4. Chapters 3.0 and 4.0 provide conclusions and references cited, respectively.

The MWL is located 4 miles south of SNL/NM central facilities and 5 miles southeast of Albuquerque International Sunport (Figure 1-1). The MWL is a fenced, 2.6-acre SWMU in the north-central portion of TA-3 that was a disposal area for low-level radioactive and minor amounts of mixed waste generated by SNL/NM research facilities from March 1959 through December 1988. Approximately 100,000 cubic feet of low-level radioactive and mixed waste containing approximately 6,300 curies of activity (in 1988) were disposed of in the MWL.

The MWL consists of two distinct disposal areas. The classified area occupies 0.6 acres and the unclassified area occupies 2.0 acres (Figure 1-3). Low-level radioactive and minor amounts of mixed waste were disposed of in each of these areas. Classified wastes were buried in unlined, cylindrical pits in the classified area. Unclassified wastes were buried in shallow, unlined trenches in the unclassified area. The MWL is designated as an Underground Radioactive Materials Area under DOE requirements and a Hazardous and Solid Waste Amendments SWMU subject to NMED corrective action regulations as delegated by the U.S. Environmental Protection Agency (EPA). The NMED is authorized by the EPA to implement and enforce the corrective action requirements for the MWL.

1.1 Purpose and Scope

The purpose of this MWL CMI Report is to provide the required data and documentation to demonstrate that the deployment of the MWL ET Cover was performed in accordance with the construction and design specifications detailed in the MWL CMIP (SNL/NM November 2005). The scope includes all required CQC and CQA documentation to provide a comprehensive, integrated report for the deployment of the MWL ET Cover. This CMI Report presents background information, regulatory requirements, and conclusions; the required CQC and CQA data and documentation are provided in the stand-alone MWL Alternative Cover CQA Report incorporated as Appendix A. Chapter 2.0 presents more specific information regarding data and documentation requirements and how these are addressed in the MWL Alternative Cover CQA Report (Appendix A).

1.2 Regulatory Background

On October 11, 2001, the NMED directed the DOE and Sandia to conduct a Corrective Measures Study (CMS) for the MWL. The MWL CMS Report was submitted to the NMED on




Figure 1-3
Map of the Mixed Waste Landfill

May 21, 2003, for technical review and comment (SNL/NM May 2003). The purpose of the CMS was to identify, develop, and evaluate corrective measures alternatives and recommend the corrective measure(s) to be taken at the MWL. Based upon detailed evaluation and risk assessment using guidance provided by the EPA and NMED, the DOE and Sandia recommended that an alternative vegetative soil cover (i.e., ET Cover) be deployed as the preferred corrective measure for the MWL.

The NMED held a public comment period on the MWL CMS from August 11 to December 9, 2004. A public hearing was held for the MWL CMS from December 2 to December 3 and December 8 to December 9, 2004. On May 26, 2005, the Secretary of the NMED selected a vegetative soil cover with a biointrusion barrier as the remedy for the MWL. The selection was based upon the administrative record, including the Hearing Officer's report, and was documented in the NMED Final Order In the Matter of Request for a Class 3 Permit Modification for Corrective Measures for the Mixed Waste Landfill (Final Order) (NMED May 2005). The Secretary requested that a CMIP incorporating the selected remedy be developed within 180 days following the selection of the remedy. The draft permit modification issued by the NMED in the matter prior to the hearing was revised by the NMED in accordance with the Secretary's final decision.

The MWL CMIP (SNL/NM November 2005) was submitted to the NMED in November 2005 and incorporates the remedy selected by the NMED. The CMIP outlines the deployment of the ET Cover (Chapter 2.0), the regulatory basis (Chapter 3.0), MWL characteristics (Chapter 4.0), the technical basis for the cover (Chapter 5.0), the MWL alternative cover design (Chapter 6.0), and cover performance monitoring (Chapter 7.0). Appendices include Construction Specifications (Appendix A), a CQA Plan (Appendix B), identification and qualifications of key persons implementing the remedy (Appendix C), a health and safety plan (Appendix D), and a comprehensive fate and transport model with triggers for monitoring (Appendix E).

In September 2006, approval to proceed with MWL security fence removal and Subgrade construction was received from the NMED (Bearzi September 2006). The NMED issued the first of two Notices of Disapproval (NODs) on the CMIP in November 2006 (Bearzi November 2006). Sandia responded to the first NOD in two parts (Wagner December 2006 and January 2007). The majority of the second NOD comments (Bearzi October 2008) were holdover issues from the first NOD. The response to the second NOD (Davis November 2008) resolved these remaining comments, and the CMIP was conditionally approved by the NMED (Bearzi December 2008). Comments related to construction of the ET Cover were incorporated into the CMIP through replacement pages that were submitted to the NMED (Davis February 2009). The MWL ET Cover construction began in May 2009 after the NMED was notified of the start of ET Cover construction fieldwork on April 10, 2009 (Davis April 2009).

1.3 Mixed Waste Landfill Evapotranspirative Cover Deployment Summary

Deployment of the MWL ET Cover was conducted during two main construction phases consisting of the 2006 Subgrade Construction and the 2009 ET Cover Construction. The MWL Alternative Cover CQA Report (Appendix A) documents both phases of ET Cover deployment.

In preparation for the ET Cover Construction phase, rock needed to construct the Biointrusion Layer was selected and delivered to the Bulk Waste Staging Area in TA-3. Approximately 6,000 cy of crushed, angular rock were delivered from October 4 through November 14, 2005. From June 14 through July 17, 2006, Storm Water Pollution Prevention Plan surface water and site controls were implemented at the MWL Borrow Pit in TA-3, and soil fill material needed for construction of the Subgrade and ET Cover layers was excavated, screened to 2-inch minus, and stockpiled following the specifications provided in the CMIP (SNL/NM November 2005). Screened soil fill was hauled and stockpiled at the MWL for the Subgrade Construction phase from July 31 through November 5, 2006.

After receiving NMED approval (Bearzi September 2006), the Subgrade Construction phase began on October 2, 2006, and was completed on April 11, 2007. This phase involved preparation of the existing MWL surface, construction of the Subgrade, and installation of protective measures on the completed Subgrade surface. Subgrade construction was performed from October 2 through December 21, 2006, and measures to protect the completed Subgrade surface while awaiting final NMED approval of the CMIP (SNL/NM November 2005) were completed on April 11, 2007 (i.e., installation of erosion control straw mats). The ET Cover Construction phase was performed from May 20 to September 3, 2009, and involved the construction of the ET Cover layers (Biointrusion, Native Soil, and Topsoil Layers), revegetation of the Topsoil Layer, and installation of the final administrative security fence around the perimeter of the MWL. Third-party CQA services were provided by MKM Engineers, Inc. (MKM) during the 2006 Subgrade Construction phase (under subcontract to URS Group, Inc. [URS]), and by URS during the 2009 ET Cover Construction phase.

The completed ET Cover is shown schematically in Figure 1-4. The Subgrade varies in thickness from 0 to 3.3 feet and is the base layer that established the broad, central crown and 2-percent east-to-west surface design slope. The combined average thickness of the overlying ET Cover layers (Biointrusion, Native Soil, and Topsoil Layers) is 5.37 feet, which is 1.2 feet thicker than the minimum specifications provided in the CMIP (SNL/NM November 2005). The ET Cover overlies the 2.6-acre disposal area, with an overall footprint of 4.1 acres including side slopes. The Subgrade and ET Cover layers were constructed with approximately 33,000 cy of soil fill and 6,800 cy of rock (in-place, compacted volumes) that meet CMIP specifications based upon 113 laboratory tests (Standard Proctor, Gradation, Classification, and Saturated Hydraulic Conductivity), 271 field tests (in-place density and moisture), and visual inspections. The approximate in-place compacted soil and rock volumes for each component of the ET Cover are as follows:

- Subgrade (soil) 7,700 cy
- Biointrusion Layer (rock) 6,800 cy
- Biointrusion Layer void space and thin overlying soil layer (soil) 2,600 cy
- Native Soil Layer (soil) 17,300 cy
- Topsoil Layer (soil) 5,400 cy

All MWL ET Cover construction activities were observed, inspected, and documented by an independent third-party CQA contractor.

A Subgrade CQA Report was prepared as a draft in 2007 by MKM and included certification by the CQA Engineer that the Subgrade Construction conformed to the CMIP construction and design specifications (SNL/NM November 2005). This draft report was completed in August 2007 (MKM August 2007) and updated in 2009 and 2010 to incorporate the ET Cover




Figure 1-4
Schematic Diagram of the Mixed Waste Landfill Alternative Evapotranspirative Cover

Construction phase CQA and CQC information. The resulting MWL Alternative Cover CQA Report (Appendix A) integrates NMED requirements, including a detailed summary of the construction activities, laboratory and field testing results, land surveying results, as-built drawings, quality assurance verification survey plates, a photographic record of the construction activities, and other CQA documentation (i.e., meetings, daily reports, inspection forms, and data and cover layer approvals).

For both the 2006 and 2009 construction phases, a representative of the CQA Team was at the construction site each workday to inspect and oversee construction activities, laboratory and field testing, and land surveying. The CQA inspections and oversight are documented in daily reports, inspection checklists/forms, and approval forms provided in the MWL Alternative Cover CQA Report (Appendix A). All ET Cover layers were approved by the CQA Engineer as stipulated by the CQA Plan in Appendix B of the CMIP (SNL/NM November 2005) prior to starting construction of the next layer. All nonconformances and design changes were identified, documented, and resolved in consultation between the Sandia Project Staff, the Construction Team, and the CQA Team. Overall, the design changes resulted in a thicker, more protective ET Cover and there were no adverse impacts to ET Cover quality as a result of the nonconformances and design changes.

2.0 ALTERNATIVE COVER DOCUMENTATION

All required MWL ET cover deployment data and documentation are provided in the MWL Alternative Cover CQA Report (Appendix A). Section 2.1 presents an overview of MWL CMI Report data and documentation requirements as defined in various regulatory source documents. More specific information on data and documentation requirements as detailed in the CMIP (SNL/NM November 2005), and how CQC and CQA data are delineated for each phase of ET Cover construction (2006 Subgrade and 2009 ET Cover Construction), is presented in Section 2.2. The location of required CQC and CQA data and documentation in the MWL Alternative Cover CQA Report (Appendix A) is provided in the cross-walk tables presented in Sections 2.1 and 2.2. Section 2.3 provides information on regulatory oversight and quarterly reporting. Section 2.4 briefly summarizes the ET Cover deployment health and safety program.

2.1 Requirements Cross-Walk

The NMED Final Order for the MWL (NMED May 2005) required the submittal of this MWL CMI Report within 180 days after completion of the MWL ET Cover. Data and documentation requirements for this MWL CMI Report are defined in the NMED-approved CMIP (SNL/NM November 2005); the SNL/NM RCRA Permit (as modified for the MWL after the Final Order); the NMED conditional approval of the MWL CMIP (Bearzi December 2008); and the Compliance Order on Consent (NMED April 2004). Table 2-1 lists the requirements for the MWL CMI Report as compiled from these source documents and provides the location where the related information can be found in the MWL Alternative Cover CQA Report (Appendix A).

The MWL CMI Report requirements are divided into two broad categories: data and documentation. Data requirements include both CQC (data collected to verify ET Cover construction meets CMIP construction and design specifications) and CQA (data collected to verify the CQC data, if required). Both data and documentation requirements are more specifically defined in the NMED-approved CMIP (SNL/NM November 2005) and in Section 2.2, which also provides cross-walk tables mapping the locations where each requirement is addressed in the MWL Alternative Cover CQA Report (Appendix A).

2.2 Data and Documentation Requirements

As part of the MWL Subgrade Construction and ET Cover deployment, CQC data were collected to verify that construction and design specifications provided in the CMIP (SNL/NM November 2005) were met. CQA documentation was collected to establish and verify construction methods and processes, as well as CQC and CQA data collection procedures and field and laboratory testing methods. All data and documentation requirements are defined in the Construction Specifications in Appendix A and CQA Plan in Appendix B of the CMIP (SNL/NM November 2005).

During the 2006 Subgrade Construction phase, the CQA Team was responsible for all CQC data and CQA documentation requirements. CQA Team personnel either performed or coordinated all CQC laboratory sampling and testing, field testing, and land surveying. They also provided oversight and documentation of all construction activities and prepared a Draft

Table 2-1 MWL CMI Report Requirements Cross-Walk Table

Requirement	Comment/Location in CQA Report Appendix A		
CMIP Appendix B, Construction Quality Assuran			
Quality control data generated by the construction contractor	Described in Sections 2.4, 2.5, 2.7, and 4.3–4.5; data presented in Tables 5–10, 12, 13, and Attachment 7		
Quality assurance data generated by the CQA contractor	Described in Sections 2.5, 2.6, 2.7, and 4.1–4.5; see below for information regarding specific CQA documentation and data		
Daily summary reports	Section 4.1 and Attachment 3		
Inspection checklists	Section 4.2 and Attachments 4–6		
Nonconformance and corrective action reports	There were no nonconformances – all design changes are documented in Chapter 7.0 and Table 14		
Field test results (in-place density and moisture tests)	Section 4.3.2 and Table 11 and Attachment 7		
Laboratory test results (Standard Proctor, Gradation, Classification, and Saturated Hydraulic Conductivity)	Section 4.3.1 and Tables 4–8, and Attachment 7 (CQC data collected and/or overseen by CQA Contractor)		
Photographs and photograph logbook	Section 4.5; Photographic logs included in tabbed section at end of report		
As-built drawings	Section 4.4; As-built drawings included in tabbed section at end of report		
Internal CQA memoranda or reports with data interpretation or analysis	Chapter 3.0; Quality Resolution Meeting minutes in Attachment 1; data submittals and Cover Layer Approval Forms in Attachment 2		
Design changes	Chapter 7.0, Table 14		
SNL/NM Part B Permit, Section V, Corrective Mea	sures for the Mixed Waste Landfill		
A summary of the work completed	Chapter 5.0		
A statement signed by a registered professional engineer, that the remedy has been completed in full satisfaction of the specifications in the CMIP	Chapter 9.0		
As-built drawings and specifications signed and stamped by a registered professional engineer	As-built drawings included in tabbed sections at end of report		
Copies of the results of all monitoring, including sampling and analysis, and other data generated during the remedy implementation, if not already submitted in a progress report	Chapter 4.0, Tables 4–12, and Attachment 7		
A certification, signed by a responsible Permittee official stating: "I certify under penalty of law that this document and all attachments were prepared under my direction or supervision according to a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations"	Included as part of formal submittal package to NMED		
SNL/NM Compliance Order On Consent, Section VII (NMED April 2004) Items 1, 2, 3, 4, and 6 are identical to requirements of the Part B Permit presented above.			
5. Copies of all waste disposal records, if not already submitted in a progress report	The only waste disposal records associated with cover construction were presented in the MWL Quarterly Progress Report, May–July, 2009 (SNL/NM September 2009)		
CMI Corrective Measures Implementation MWL	Mixed Waste Landfill		

Construction Quality Assurance

Corrective Measures Implementation Plan

CMIP

CQA

NMED New Mexico Environment Department

SNL/NM Sandia National Laboratories/New Mexico

CQA Subgrade Report (MKM August 2007) according to the requirements of the CQA Plan presented in Appendix B of the CMIP (SNL/NM November 2005) to document the effort.

For the 2009 ET Cover Construction phase, the Construction Team was responsible for all required CQC laboratory sampling and field testing, as well as land surveying. Independent CQA field testing and surveying were performed under the direction of the CQA Team to verify CQC results. CQA field testing was performed at approximately 50 percent of the locations tested by the Construction Team. Independent CQA surveys were conducted on the surface of each ET Cover layer (Biointrusion, Native Soil, and Topsoil Layers). CQA Team personnel also conducted oversight of all construction activities, including CQC laboratory sampling, field testing, and surveying, and were responsible for all project documentation, including preparation of the MWL Alternative Cover CQA Report (Appendix A). Detailed information for data and documentation requirements are provided in the following sections.

2.2.1 Data Requirements

Data requirements defined in the CMIP include laboratory testing, field testing, and surveying results. Laboratory and field testing were performed to verify that the materials used met specifications and that the existing surface (pre-Subgrade Construction MWL site surface), Subgrade, and ET Cover layers met the construction and design specifications (i.e., compaction, thickness, and slope) provided in the CMIP (SNL/NM November 2005). Laboratory testing included Standard Proctor, Gradation, Classification, and Saturated Hydraulic Conductivity analyses of fill material soil samples. Field testing consisted of in-place density and moisture testing of the fill material after installation and compaction. The frequency and methods for laboratory and field testing are addressed in the CMIP Construction Specifications, Appendix A, Specification 02200 (*Earthwork*), Table 3.1 (SNL/NM November 2005). Land surveys were performed to guide and control the construction process and to verify that the Subgrade and ET Cover layers met CMIP design specifications (i.e., thickness and slope specifications). Surveying specifications are addressed in the CMIP Construction Specifications, Appendix A, Specification 02210 (*Grades, Lines, and Levels*) and in the CMIP design drawings (SNL/NM November 2005).

Table 2-2 lists the data requirements and provides specific information regarding where these are addressed in the MWL Alternative Cover CQA Report (Appendix A). Both CQC and CQA data are delineated in the center columns, which provide references to sections of the report, tables, tabbed sections at the end of the report, and attachments that specifically address each data requirement. Additional information is provided in the comment column on the far right-hand side of the table.

2.2.2 Documentation Requirements

Documentation requirements defined in the CMIP include daily reports of construction activities; equipment used; materials receiving, construction, and testing/inspection checklists/forms; backup laboratory documentation for laboratory and field testing; as-built drawings; and photographic records (SNL/NM November 2005). In addition, for the 2009 ET Cover Construction phase, all laboratory and field testing CQC data were approved by the CQA Engineer through a formal submittal process, and each ET Cover layer was approved through Quality Resolution Meetings documented on Cover Layer Approval Forms (documentation was

Table 2-2 MWL CMI Report Requirements – Data Requirements Summary and Cross-Walk

	Location in the MWL Alternative Cover CQA Report (Appendix A)		
Data Requirement	CQA Data	CQC Data	Comments
Laboratory Testing Data	NA	Described in Section 4.3.1	For 2006 Subgrade Construction phase, all CQC
Standard Proctor		Results in Tables 4–5	laboratory testing was performed by the CQA Team.
(ASTM D698)			For 2009 ET Cover Construction phase, all laboratory
			testing was performed by the Construction Team, with
			oversight by the CQA Team.
Laboratory Testing Data	NA	Described in Section 4.3.1	For 2006 Subgrade Construction phase, all CQC
Gradation (ASTM C136)		Results in Table 4	laboratory testing was performed by the CQA Team.
and Classification		(4 th column), Tables 6–7,	For 2009 ET Cover Construction phase, all laboratory
(ASTM D2487 and		and Attachment 7	testing was performed by the Construction Team with
D4318)			oversight by the CQA Team.
Laboratory Testing Data	NA	Described in Section 4.3.1	Saturated Hydraulic Conductivity testing was only
Saturated Hydraulic		Results in Table 8	required for the Native Soil Layer. CQC testing was
Conductivity (ASTM			performed by the Construction Team with oversight by the CQA Team.
D5856-95 [2007]) Field Testing Data	COA field testing for 2000	Described in Section 4.3.2	
In-place density and	CQA field testing for 2009 Subgrade surface and	Results in Tables 9–10	For 2006 Subgrade Construction phase, all CQC field testing was performed by the CQA Team.
moisture (ASTM D2922	Native Soil Layer only	Results III Tables 9–10	For 2009 ET Cover Construction phase, field testing
and D3017)	I Native Soil Layer Only		was performed by the Construction Team and the CQA
and Bootty	Described in Section 4.3.2		Team. CQA testing was performed at approximately
	Results in Table 11		50% of the locations tested by the Construction Team.
Land Survey Data	Described in Sections 2.5	Described in Sections 2.5	For 2006 Subgrade Construction phase, all surveying
	and 4.4	and 4.4	was for CQC, performed by CQA Team, and
	Only 2009 CQA verification	2006 results in Subgrade	documented in the 2006 Subgrade As-Built Drawing.
	surveys considered CQA	As-Built Drawing	For 2009 ET Cover Construction phase, the
	data – results in QA	2009 results in Table 12 and	Construction Team performed CQC surveying and the
	Verification Plates in tabbed	2009 As-Built Drawings	CQA Team performed CQA verification surveys on the
	section at end of report	All As-Built Drawings in	surface of each cover layer to confirm and support the
		tabbed section at end of	CQC surveys. CQA surveys are documented in QA
		report	Verification Plates in tabbed section at end of report.

ASTM	American Society for Testing and Materials (ASTM International)	ET	Evapotranspirative
CMI	Corrective Measures Implementation	MWL	Mixed Waste Landfill
CQA	Construction Quality Assurance	NA	Not applicable
CQC	Construction Quality Control	QA	Quality assurance

prepared for both the Quality Resolution Meetings and the Cover Layer Approval, the latter on project-specific approval forms).

Table 2-3 lists the documentation requirements and provides specific information regarding where they are addressed in the MWL Alternative Cover CQA Report (Appendix A). Documentation for CQC and CQA are delineated in the center columns, which provide references to sections of the report, tables, tabbed sections at the end of the report, and attachments that specifically address each documentation requirement. Additional information is provided in the comment column on the far right-hand side of the table.

2.3 Regulatory Oversight Quarterly Reporting

NMED personnel visited the MWL ET Cover construction site on three occasions during ET Cover deployment in 2009. On June 26, 2009, NMED representatives visited the site and received a briefing on cover activities completed to date. On July 8, 2009, William Moats and Bill McDonald of the NMED conducted a site inspection of both the ET Cover and the MWL Borrow Pit Area operations. During this NMED inspection, a review of laboratory and field-testing data was conducted, as well as a complete walk-down of ongoing site activities at the MWL (Native Soil Layer installation) and Borrow Pit (soil excavation, screening, stockpiling, loading, hauling, and Pug Mill operations to blend topsoil fill with 3/8-inch gravel). On August 6, 2009, NMED personnel also visited the MWL ET Cover construction site to oversee the installation of the two soil-vapor monitoring wells.

In accordance with the SNL/NM RCRA Permit and Compliance Order on Consent requirements, quarterly progress reports were submitted to the NMED during the construction period (e.g., SNL/NM September 2009). Periodic updates, including photographs of construction activities, were also provided to the NMED during the construction period.

2.4 Cover Deployment Health and Safety Program

The MWL ET Cover was constructed without a single loss-time injury or accident resulting in property damage. There were two minor incidents during June 2009 that involved small amounts of spilled diesel fuel or hydraulic oil. In both cases the spill occurred on the site perimeter (i.e., no spills occurred on the ET Cover or side slopes) and involved very small quantities of material (less than 1 quart of diesel fuel and 2 to 3 gallons of hydraulic oil). Site personnel immediately recognized the problem, took corrective action to stop the spill, and then cleaned up the affected area. All contaminated soil related to the spills was placed into two 55-gallon drums for disposal (one drum for each spill). One plastic bag of absorbent materials was also generated as part of the hydraulic oil spill on June 30, 2009. All resulting waste was New Mexico Special Waste and disposed of through the SNL/NM Hazardous Waste Management Facility. For each minor incident, Incident Reports were completed, and final waste disposition documentation was provided to the NMED as required in the MWL Cover Construction Quarterly Progress Report, May–July 2009 (SNL/NM September 2009).

Table 2-3
MWL CMI Report Requirements – Documentation Requirements Summary and Cross-Walk

Documentation	Location in the MWL Alternative Cover CQA Report (Appendix A)				
Requirement	CQA Data	CQC Data	Comments		
Daily reports of construction activities	Described in Section 4.1 Reports in Attachment 3	NA	Daily Reports were the responsibility of the CQA Team. For 2009 ET Cover Construction phase, daily reports were completed by the Construction Team but not included in the CQA Report.		
Documentation of equipment used	Described in Chapter 5.0, Table 13, and Daily Reports See comments for additional information	NA	Documentation of equipment used for the 2006 Subgrade Construction phase is documented in Daily Reports (Attachment 3) and Section 5.2.1. For 2009 ET Cover Construction phase, equipment used is documented in Daily Reports and Table 13, and described in Sections 5.2.2, 5.3.2, 5.3.3, 5.4, 5.5, and 5.6.		
Inspection checklists/forms ¹	Described in Section 4.2 Forms in Attachments 4-6	NA	Receiving, Construction, and Testing Inspection Forms and related documentation were completed by the CQA Team.		
Supporting documentation for laboratory and field testing ¹	Described in Section 4.3 Supporting documentation in Attachment 7	Described in Section 4.3 Supporting documentation in Attachment 7	Supporting documentation for all 2006 Subgrade and 2009 ET Cover laboratory and field testing is included in Attachment 7 and represents CQA documentation. See Table 2-2 for additional information on CQA and CQC laboratory and field testing.		
As-Built Drawings	Described in Sections 2.5 and 4.4	Described in Section 2.5 and 4.4 Results in Table 12 and 2006 Subgrade As-Built Drawing and 2009 As-Built Drawings in tabbed section at end of report	For 2006 Subgrade Construction phase, all surveying was for CQC and documented in the 2006 Subgrade As-Built Drawing. For 2009 ET Cover Construction phase, the Construction Team performed all required field control and final surveying and prepared the final asbuilt drawings. The 2009 as-built drawings are complete, final drawings documenting the MWL ET Cover. See Table 2-2, "Land Survey Data," for more information.		
Photographic records	Described in Section 4.5	NA	Photographic Logs for both 2006 and 2009 phases included in a tabbed section at end of the CQA Report.		
CQA Engineer Approval of all Cover Layers, Design Changes, and Final Construction	Described in Sections 3.4, Chapters 7 and 9, and Tables 3 and 14	NA	Table 3 documents approval of all Cover Layers. Chapter 7.0 and Table 14 document all nonconformances and design changes. Attachment 2 provides approval documentation. MWL ET Cover construction is certified by a New Mexico-registered Professional Engineer in Chapter 9.0.		

¹ All construction materials and the completed Subgrade and ET Cover Layers were approved by the CQA Engineer as documented in Section 3.4, Chapter 7.0, and Table 3; with supporting documentation in Attachments 1, 2, and 7.

CMI Corrective Measures Implementation

CQA Construction Quality Assurance CQC Construction Quality Control

ET Evaporatranspirative
MWL Mixed Waste Landfill

NA Not applicable

3.0 CONCLUSIONS

This CMI Report for the MWL meets all requirements stipulated in the NMED Final Order for the MWL (NMED May 2005); the CMIP (SNL/NM November 2005); the SNL/NM RCRA Permit (as modified for the MWL after the Final Order); the Compliance Order on Consent (NMED April 2004); and the NMED conditional approval for the MWL CMIP (Bearzi December 2008). All required CQC and CQA data and documentation have been included in the MWL Alternative Cover CQA Report, incorporated as Appendix A of this CMI Report, to provide a comprehensive, integrated report for the deployment of the MWL ET Cover. The information contained in the MWL Alternative Cover CQA Report is certified by a New Mexico-registered Professional Engineer and verifies that the MWL existing surface, Subgrade, and ET Cover layers (Biointrusion, Native Soil, and Topsoil Layers) were prepared and installed in a manner that meets the CMIP construction and design specifications.

Longer-term aspects of site revegetation, monitoring, maintenance, and institutional controls will be addressed in a revised MWL Long-Term Monitoring and Maintenance Plan (LTMMP) that will be prepared and submitted to the NMED within 180 days of approval of this CMI Report. The MWL LTMMP that the DOE and Sandia submitted to the NMED in September 2007 (SNL/NM September 2007) will be revised to incorporate changes requested by the NMED as part of the CMIP NOD process (Bearzi November 2006 and October 2008).

4.0 REFERENCES

Bearzi J.P. (New Mexico Environment Department), September 2006. Letter to P. Wagner (U.S. Department of Energy) and P. Davies (Sandia Corporation), "Fence Removal and Subgrade Preparation, Sandia National Laboratories EPA ID #NM5890110518." September 18, 2006.

Bearzi J.P. (New Mexico Environment Department), November 2006. Letter to P. Wagner (U.S. Department of Energy) and L. Shepherd (Sandia Corporation), "Notice of Disapproval, Mixed Waste Landfill Corrective Measures Implementation Plan, November 2005, and Requirement for Soil-Vapor Sampling and Analysis Plan, Sandia National Laboratories EPA ID NM5890110518, HWB-SNL-05-025." November 20, 2006

Bearzi J.P. (New Mexico Environment Department), October 2008. Letter to P. Wagner (U.S. Department of Energy) and F. Nimick (Sandia Corporation), "Notice of Disapproval, Mixed Waste Landfill Corrective Measures Implementation Plan, November 2005, Sandia National Laboratories NM5890110518, SNL-05-025." October 10, 2008.

Bearzi, J.P. (New Mexico Environment Department), December 2008. Letter to K. Davis (U.S. Department of Energy) and F. Nimick (Sandia Corporation), "Conditional Approval, Mixed Waste Landfill Corrective Measures Implementation Plan, November 2005, Sandia National Laboratories NM5890110518, SNL-05-025." December 22, 2008.

Davis, K. (U.S. Department of Energy), November 2008. Letter to J. Bearzi (New Mexico Environment Department), submitting responses to the New Mexico Environment Department Notice of Disapproval on the Mixed Waste Landfill Corrective Measures Implementation Plan dated October 10, 2008. November 26, 2008.

Davis, K. (U.S. Department of Energy), February 2009. Letter to J. Bearzi (New Mexico Environment Department), submitting requested changes in the form of replacement pages in response to the Mixed Waste Landfill Conditional Approval letter from the New Mexico Environment Department dated December 22, 2008. February 12, 2009.

Davis, K. (U.S. Department of Energy), April 2009. Letter to J. Bearzi (New Mexico Environment Department), notifying the New Mexico Environment Department of the start of Mixed Waste Landfill Evapotranspirative Cover construction fieldwork. April 10, 2009.

MKM Engineers, Inc. (MKM), August 2007. "Mixed Waste Landfill Alternative Cover Construction, Subgrade, Draft Quality Assurance Report," prepared for Sandia National Laboratories by MKM Engineers, Inc. under subcontract to URS Group, Inc., Albuquerque, New Mexico.

New Mexico Environment Department (NMED) April 2004, "Compliance Order on Consent Pursuant to the New Mexico Hazardous Waste Act 74-4-10: Sandia National Laboratories Consent Order," New Mexico Environment Department, April 24, 2004.

New Mexico Environment Department (NMED), May 2005. "Final Order, State of New Mexico Before the Secretary of the Environment in the Matter of Request for a Class 3 Permit Modification for Corrective Measures for the Mixed Waste Landfill, Sandia National Laboratories, Bernalillo County, New Mexico." EPA ID #5890110518," May 26, 2005.

Sandia National Laboratories/New Mexico (SNL/NM), May 2003. "Mixed Waste Landfill Corrective Measures Study," Environmental Restoration Project, Sandia National Laboratories, Albuquerque, New Mexico, May 21, 2003.

Sandia National Laboratories/New Mexico (SNL/NM), November 2005. "Mixed Waste Landfill Corrective Measures Implementation Plan," Environmental Restoration Project, Sandia National Laboratories, Albuquerque, New Mexico.

Sandia National Laboratories/New Mexico (SNL/NM), September 2007. "Mixed Waste Landfill Long-Term Monitoring and Maintenance Plan," Environmental Restoration Project, Sandia National Laboratories, Albuquerque, New Mexico.

Sandia National Laboratories/New Mexico (SNL/NM), September 2009. "Mixed Waste Landfill Quarterly Progress Report, Evapotranspirative Cover Construction Project, May–July 2009," Environmental Restoration Project, Sandia National Laboratories, Albuquerque, New Mexico.

Wagner, P. (U.S. Department of Energy), December 2006. Letter to J. Bearzi (New Mexico Environment Department), submitting the first response to the New Mexico Environment Department Notice of Disapproval, Mixed Waste Landfill Corrective Measures Implementation Plan, November 2005, and Requirement for Soil-Vapor Sampling and Analysis Plan, Sandia National Laboratories EPA ID NM5890110518, HWB-SNL-05-025 and the requested Soil Vapor Sampling and Analysis Plan. December 21, 2006.

Wagner, P. (U.S. Department of Energy), January 2007. Letter to J. Bearzi (New Mexico Environment Department), submitting the second response to the New Mexico Environment Department Notice of Disapproval, Mixed Waste Landfill Corrective Measures Implementation Plan, November 2005, and Requirement for Soil-Vapor Sampling and Analysis Plan, Sandia National Laboratories EPA ID NM5890110518, HWB-SNL-05-025 and additional information on the monitoring trigger evaluation process. January 19, 2007.