

Kieling, John, NMENV

From: Migdal, Walter SPA <Walter.Migdal@usace.army.mil>
Sent: Thursday, April 04, 2013 5:13 PM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV; Cobrain, Dave, NMENV
Subject: KAFB Bulk Fuels Weekly Activity Report
Attachments: Weekly Activity Report 3 April 2013.pdf

Walter Migdal
Acting Section Chief, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 27 March – 3 April 2013

- Continued SVE CATOX system operation
- ✓ 27 March – 3 April 2013: Completed water level measurements for 2nd Quarter 2013
- ✓ 1 April 2013: Submitted gas bubble response letter to the NMED for review
- ✓ 2 April 2013: Submitted Quarterly Pre-Remedy Monitoring and Site Investigation Report (October – December 2012) to the NMED

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells ^a	87	87	100
Direct Push Soil Sampling (does not include step out sampling)	306	306	100
Direct Push Soil sampling (Step outs – 1 st phase)	18	18	100
Direct Push Soil Sampling (Additional step outs)	TBD	TBD	0

^a Wells reported are specific to those installed on current PBC Contract (2011 and 2012 drilling campaigns; actual number of groundwater wells sampled for characterization is 107 (does not include 9 new monitoring wells)

2nd Quarter 2013 Pre-Remedy Monitoring				
	Number Sampled	Total	Percent Complete	Notes
Groundwater Monitoring Wells ^a	0	117	0%	Will begin 3 April 2013.
Soil Vapor Monitoring Wells	0	287	0%	Will begin mid-May
Production Wells	0	4	0%	

Look Ahead: Week of 3 April – 3 April 2013

- Begin groundwater monitoring sampling for 2nd Quarter 2013

Month Ahead:

- Submit Fourth Quarter 2012 Report to NMED

SVE System Status (see attached schedule)

- ✓ System ordered from vendor – 3 August 2012
- ✓ Emergency Air Permit – Approved by AEHD 31 August 2012, public notice on 5 September 2012
- ✓ Submittal of Phase II Remediation Interim Measure Plan to the NMED – 6 December 2012 (revised from 10 October 2012)
- ✓ Installation of utilities (electrical and natural gas) began on 30 October 2012
- ✓ SVE System Operation begins – 22 January 2013 (revised from 28 December 2012)
- Modification to air permit – 13 May 2013 (Required delivery within 45 days of NMED approval of the Phase II Remediation Interim Measures Plan)