

Kieling, John, NMENV

From: McBee, John SPA <John.M.McBee@usace.army.mil>
Sent: Friday, June 20, 2014 1:44 PM
To: Kieling, John, NMENV; Cobrain, Dave, NMENV; Reuter, Stephen, NMENV; Brandwein, Sid, NMENV; Longmire, Patrick, NMENV; McQuillan, Dennis, NMENV
Subject: KAFB Bulk Fuels Weekly Activity Report -18 June 2014 (UNCLASSIFIED)
Attachments: Weekly Status Report 18 June 14 BFF.pdf

Classification: UNCLASSIFIED

Caveats: NONE

FYI

John M. McBee, PE
Project Manager,
U.S. Army Corps of Engineers
4101 Jefferson Plaza, NE
Albuquerque, NM 87109
Office (505) 342-3104
Cell (505) 206-7802
john.m.mcbee@usace.army.mil

Classification: UNCLASSIFIED

Caveats: NONE

WEEKLY STATUS REPORT: Kirtland AFB Bulk Fuels Facility (18 June 2014)

PATH FORWARD

TASK 1: SVE Expansion Interim Measure Due Date: **31 March 2014** – COMPLETE

TASK 2: LNAPL Interim Measure (Air Sparge/SVE IM) Milestone Date: **30 June 2014**

- **4 June 2014 – 15 June 2014:** Install Air Sparge/SVE well
- **16 June 2014 – 29 June 2014:** Install Air Sparge blower; SVE system and system testing
- **30 June 2014:** System Startup

TASK 3: Dissolved Phase EDB Interim Measure Milestone Date: **31 December 2014**

- **09 June 2014:** NMED disapproved EDB IM white paper for Kirtland well KAFB-3 capture of plume. Requested Work Plan submittal by 30 June 2014 with alternative proposed IM; not achievable.
- **10 June 2014:** Meeting with NMED/AEHD/WUA/AF/USACE. Discussed parameters for success for selection of EDB IM to meet 31 December milestone.
- CB&I is preparing work plan with proposed EDB IM for review by AF and USACE for submittal to NMED, and revise schedule for implementation.

TASK 4: Expansion of SVE System (Phase 4) Target Date: 12 Dec 2014

Enlargement of existing system (5 wells) to include 4 additional wells (to be drilled) that will expand area of extraction, increase efficiency of operation, and remove hydrocarbons at a higher rate in the unsaturated zone.

- **14 May 2014:** SVE Basis of Design – NMED stated comments would be provided by 21 May 2014. No comments received. CB&I is moving ahead with Work Plan, which is a RCRA related document.
- **6 June 2014 to 15 July 2014:** Prepare SVE Expansion Work Plan.
- **15 July 2014 to 6 August 2014:** KAFB/USACE review; revise and transmit
- **6 August 2014 to 20 August 2014:** NMED review of SVE Expansion Work Plan
- **Gate—20 August 2014:** NMED approval of final SVE Expansion Work Plan
- **Gate—10 October 2014:** AEHD approval of Air Permit
- **12 December 2014 :** Full system operation begins

TASK 5: LNAPL *In-Situ* Anaerobic Remediation Interim Measure: Milestone Date: NA

- ✓ **2 May 2014:** Submitted Treatability Test Work Plan to NMED.
- ✓ **5 May 2014:** NMED approval of Treatability Test Work Plan; received email approval 6 May.

- **15 September 2014:** Submit revised LNAPL Pilot Treatment Work Plan to KAFB, USACE and NMED for review
- **Gate – 30 September 2014:** NMED approval of revised Pilot Treatment Work Plan
- **October 2014:** Begin Pilot Treatment (tracer injection)
- **December 2014:** Begin amendment injection

RCRA COMPLIANCE / CURRENT INTERIM MEASURES

- 1) RCRA Facility Investigation (RFI) – submitted 31 March 2014 to NMED: In review – projected completion 30 July 2014. Funding and award of Optional CLINs for Corrective Measures Evaluation preparation (CB&I) is in process.
- 2) Vadose Zone Interim Measures
Former Fuel Off-loading Rack (FFOR) Soil Remediation
 - March – June 2014: Prepare excavation plan/procurement for excavation
 - June – August 2014: Excavation and soil disposal. Start date – 25 June
- 3) Existing SVE System
 - ✓ 11 June 2014: Submitted letter to AEHD withdrawing air permit application for CATOX by this date with continued operation under emergency permit until new system is operational
 - 25 June 2014: Quarterly stack testing scheduled for CATOX SVE

Current week: 11 – 18 June 2014

- Completed Second Quarter CY 2014 groundwater sampling
- Continued Second Quarter CY 2014 soil vapor sampling
- Submitted notification to NMED that KAFB-10612 has been returned to service with KAFB-10612R replacement
- Submitted letter to AEHD withdrawing air permit application and outlining plans for system enhancement
- Air Sparge/SVE Interim Measure
 - ✓ Continued installation of AS/SVE well
 - ✓ Air Sparge/SVE system delivered to site