

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Monday, August 13, 2012 6:54 AM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: KAFB BFF Weekly Report (UNCLASSIFIED)
Attachments: SVE Schedule 08092012.pdf; Weekly Activity Report 8 August 2012.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 1 August – 8 August 2012

- 1 August – 8 August – Continued groundwater monitoring sampling
- 1 August – 8 August – Continued operation of SVE units (RSI internal combustion engine units) at ST-106 (manifold), KAFB-106149, KAFB-106160, and KAFB-106161.
- 1 August – 8 August – Stop work was lifted on Monday, August 6th and drilling activities resumed. Continued well installation at KAFB-106206 (Kentucky and Kathryn). Completed well installation at KAFB-106209 (Mesilla and Southern); setup and started drilling at KAFB-106208 and drilled to a depth of 200 feet bgs

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells	79	87	90.8
Direct Push Soil Sampling (does not include step out sampling)	306	306	100
Direct Push Soil sampling (Step outs – 1 st phase)	18	18	100
Direct Push Soil Sampling (Additional step outs)	TBD	TBD	0

Look Ahead: Week of 8 August – 15 August 2012

- Completed with 3rd Quarter 2012 groundwater monitoring and start soil vapor monitoring sampling
- Continuation of SVE unit operation
- Complete well installation at KAFB-106206; decon, setup, and begin drilling at KAFB-106205
- Continue drilling at KAFB-106208

Month Ahead:

- Continue with 3rd Quarter 2012 soil vapor sampling
- Continuation of SVE unit operation
- Continue drilling and installing groundwater monitoring wells
- Submit Pre-Remedy Monitoring and Soil Vapor Extraction O&M Plan Addendum

SVE System Status (see attached schedule; updated 6/27/2012)

- System will be ordered from vendor – 10 August 2012
- Submittal of final design letter addendum to the NMED – 28 September 2012

- Installation of utilities (electrical and natural gas) – September/October 2012
- Installation of SVE skids – 27 December 2012
- Emergency Air Permit – in review with AEHD
- Modification to air permit – 2 January 2013

