

July 12, 2016 Daily Update provided by Fred Whistle, AV Water

At request of Chris Cudia and Tanya Trujillo, the format of the Daily update has been changed. It will follow the outline of the Order itself.

1. **Deficiency Report:** Report was completed on July 1 and is being reviewed and verified by Doug Mize P. E. of Souder Miller Engineers.
2. **Deficiency Repair** All deficiencies will be repaired by July 22, 2016 and inspected by Doug Mize P.E.
3. **System Map.** In conjunction with Souder Miller, a distribution system map is being prepared and will be completed by July 15, 2016.
4. **Water conservation Measures.** Water Conservation measures were sent out to media on Friday June 24 and have been included in each weekly update provided to the customers.
5. **Weekly Updates.** Weekly Updates were sent out to media on July 1 and July 8. The July 1 update was furnished to all customers by phone, mail and hand delivery. The July 8 update was furnished to all customers by mail.
6. **Daily Updates.** Daily Updates have been provided since June 26, 2016.

Today's information not included in other Order numbers:

- a. Boil Advisory still in effect
- b. System is functioning. Tanks are rising. Mesa Heights 3million gal tank is about 90% full and Star Heights is about 82%. We hope to have tanks full by Friday July 15. Temporary pump continues to pump at about 300gpm into the upper system.
7. **Farmington Interconnect.** Wildflower portion continues to be connected to Farmington. A temporary pump has pumped 150 gpm from July 1-7 and +/- 300 gpm from July 7- present into the upper system.

Schedule update from Souder Miller:

- a. July 11-15 Building Construction
- b. July 20th all piping completed
- c. July 18-20 Electrical tie in
- d. July 21 - Pump station start up

NOTE. The order requires completion by July 15. Our attorney Germaine Chappell will file for a formal extension request in writing.

8. **Water Hauling .** Water Hauling stopped on June 27, 2016
9. **Continuous water service.** Water service has been continuous since June 24 to all customers.
10. **Regs and BMPs.** All regulatory requirements and Best management practices have been followed on all construction.
11. **Contacts:** The required contacts have been made on all updates and notifications.
12. **Deviations:** Requirement deviations are being formally requested by our attorney Germaine Chappelle.