

July 6, 2016 Daily Update provided by Fred Whistle, AV Water

1. Boil water advisory is still in effect.
2. Overall system is functioning. Tank levels continue to rise. The 3000000 gallon Mesa Heights tank is about 50% full and the Star Heights tanks are about 80% full.
3. Deficiency Report has been concluded. Comprehensive Distribution Map is being prepared and will be finished by July 15, 2016.
4. Farmington Interconnect. Wildflower portion continues to be connected to Farmington. A temporary pump was installed on July 1 and has pumped at a rate of 150 gpm since into the upper zone from the already connected to Farmington zone. Larger intake and outtake hoses were scheduled to be installed yesterday to increase the flow higher than the current 150gpm. TRC advised that they would be upsized tomorrow morning.
5. Pump Station schedule from Sauder Miller Engineers As of 7/5/2016 at 8:00 a.m., the schedule for the construction of the AVLWC Pump Station is as follows:

Temporary Pump

7/7/16 Upsize suction and discharge lines to 6-inch and 4-inch, respectively.

Permanent Pump Station

7/5/16: Finish forming for foundation pour.

7/6/16: Pour concrete foundation.

7/7/16 – 7/8/16: Install pump station piping while concrete cures.

7/6/16 – 7/8/16: City of Farmington to install three phase power pole and transformer bank.

7/11/16 – 7/15/16: Ez Shade to install pump station building.

7/8/16 – 7/15/16: Four Corners Electric to install all electric services to pump station

6. Conservation Measures are working as tanks continue to rise.
7. Final Completion July 15 or sooner
8. Joe Martinez of NMED was here today for a site visit.