

June 27, 2016 Daily Update provided by Fred Whistle, AV Water

1. Boil water advisory is still in effect.
2. There are no water outages. Service to all customers was restored Friday morning June 24th. We (Hydro-Pure) continued to haul water to the Star Heights tank complex over the weekend as a precaution. Water hauling was halted this morning. Our system is functioning. We have about 26% capacity in our Mesa Heights tanks and about 23 % of capacity in our Star Heights tanks. We have been rising each day and we will continue monitoring but it is not anticipated that we need to resume the water hauling.
3. We have started the system deficiency study today and I will update tomorrow on any deficiencies found.
4. Proposed interconnection to Farmington status. The interconnection to Farmington was made on June 18 2016. 393 residences and one commercial account have been receiving water from the City of Farmington since that date. The remaining will receive water from Farmington when the pump station is completed. The pump station will be located at the upper end of the already Farmington connected zone near are current office. Construction began this morning at 7 am. Item 7 requires use to have this pump station completed by July 15,. However it is hoped it will be ready much sooner. I hope to have a realistic time frame in tomorrow's update.
5. Temporary potable water pump. A new temporary potable water pump has been built by Odessa Pumps and is scheduled to be delivered tomorrow. We hope to use this during the construction of the pump station on a temporary basis to quickly get Farmington water to all of our customers.
6. Water Conservation measures were sent out to media with help from the San Juan County of Emergency Management last Friday. It is hard to say how effective it is although we have seen no evidence of yard irrigation or car washing. We noticed a number of customers using water outside last week before the second conserve water notice was made.
7. Total connection to Farmington and treatment plant abandonment. As stated above, we will have everything finished by July 15th 2016 but expect to have everything finished much earlier. I will meet with contractor tomorrow and will report on schedule in my update tomorrow.

Respectfully,
Fred Whistle