

Attachment J

Action Leakage Rate and Response Action Plan

TABLE OF CONTENTS

1	Introduction.....	J-1
2	Proposed Landfill Design	J-1
2.1	Liner Design	J-1
2.2	Leachate Collection and Removal System, Leak Detection and Removal System, and Vadose Zone Monitoring System.....	J-2
2.2.1	Leachate Collection and Removal System	J-2
2.2.2	Leak Detection and Removal System.....	J-2
2.2.3	Vadose Monitoring Sump.....	J-3
3	Potential Sources of Flow from the Leak Detection and Removal System.....	J-3
3.1	Potential Sources of Flow from the Landfill LDRS.....	J-3
4	Action Leakage Rate Determination	J-4
4.1	Introduction	J-4
4.2	Determination of Action Leakage Rate from the Landfill	J-4
4.2.1	Equation for Geocomposite Flow Capacity.....	J-4
4.2.2	Design Parameters	J-5
4.2.2.a	Hydraulic Conductivity	J-5
4.2.2.b	Head on Secondary Liner.....	J-5
4.2.2.c	Geocomposite Thickness.....	J-5
4.2.3	Discussion of Proposed Action Leakage Rates	J-5
4.3	Determination if the Action Leakage Rate is Exceeded	J-6
5	Leak Detection and Removal System Monitoring.....	J-6
6	Response Actions.....	J-6
7	References.....	J-7

List of Appendices

Appendix

A Calculations

Attachment J. Action Leakage Rate and Response Action Plan

1 INTRODUCTION

An Action Leakage Rate (ALR) and Response Action Plan (RAP) for the proposed Triassic Park hazardous waste disposal facility landfill are required under 40 CFR §§ 264.302 and 264.304. This Permit addresses the first phase (1A) of a proposed three-phased landfill. This Attachment (J) presents a proposed ALR based on the landfill-specific design and calculation methodologies recommended by the U.S. Environmental Protection Agency (EPA). The ALR, as defined in the final rule published in January 29, 1992 (U.S. EPA, 1992a), is the maximum design flow rate that the leak detection and removal system (LDRS) may remove without the fluid head on the bottom liner exceeding one foot. The RAP describes the steps to be taken in the event the ALR is exceeded in the landfill. The RAP specifies the initial notifications, steps to be taken in response to the leakage rate being exceeded, and follow-up reports.

2 PROPOSED LANDFILL DESIGN

This section briefly describes aspects of the landfill design relevant to the ALR and the RAP. Engineering drawings and technical specifications are included in Attachment L of the Part B Permit Renewal Application.

2.1 Liner Design

The landfill liner system consists of both a single and composite liner. The liner system which applies to the base and slopes of the landfill is described below (from top to bottom).

- A minimum 2-foot-thick protective soil layer.
- A leachate collection system consisting of:
 - a double sided geocomposite (geonet with a layer of geotextile bonded to both sides, transmissivity $\geq 2 \times 10^{-4}$ square meters per second [m^2/s]).
- A primary liner consisting of:
 - 60-mil high density polyethylene (HDPE) geomembrane.
- A leak detection and removal system consisting of:
 - a double-sided geocomposite (geonet with a layer of geotextile bonded to both sides, transmissivity $\geq 1.2 \times 10^{-4}$ m^2/s).
- A secondary composite liner consisting of:
 - 60-mil HDPE geomembrane; and
 - a geosynthetic clay liner (GCL) with $k \leq 5 \times 10^{-9}$ centimeters per second (cm/s) (bentonite sandwiched between two layers of geotextile).
- 6 inches of prepared subgrade.

The liner system in the sump area differs from the liner system in the landfill base and slope areas due to the inclusion of drainage gravel ($k \geq 1.0$ cm/s) and compacted clay ($k \leq 1 \times 10^{-7}$ cm/s) in the base area of the leachate collection and removal system (LCRS) sump and the LDRS sump. The liner system in the landfill sump area is illustrated on Drawing No. 16, Sump Cross-Sections - Phase 1A, and Drawing No. 18, Vadose, LDRS, LCRS Cross-Sections and Details.

2.2 Leachate Collection and Removal System, Leak Detection and Removal System, and Vadose Zone Monitoring System

The geocomposite LCRS installed above the primary geomembrane will collect liquid above the geomembrane and transmit it to the LCRS sump.

The LDRS installed above the secondary geomembrane will detect and collect liquid above the geomembrane and transmit it to the LDRS sump. The vadose monitoring sump will detect and collect fluid leakage from the LDRS sump.

2.2.1 Leachate Collection and Removal System

Liquid entering the LCRS will come from rainfall which percolates through the waste thereby generating leachate. The function of the LCRS is to transport this liquid to the sump where it can be removed so that hydraulic head on the primary liner is minimized.

Components of this system, in addition to those described above, include a lateral 8-inch-diameter drainage pipe located along the minimum grade line in the floor of the landfill, an 18-inch-diameter HDPE sump collection and slope riser pipe, and a 24-inch-diameter steel vertical riser pipe. The floor pipe and slope riser pipe is surrounded by a gravel envelope, separated from the surrounding soil by an 8-oz. non-woven geotextile filter. The vertical riser pipe system extends from the center of the LCRS sump vertically through the waste and cover system and provides a second access to the LCRS from which leachate can be removed. Accumulated liquids will be removed from the leachate collection sump by pumping either through the slope riser pipe or through the vertical riser pipe. A submersible pump will be used for leachate removal.

2.2.2 Leak Detection and Removal System

The potential sources of liquid entering the LDRS include primary liner leakage and consolidation water from the primary sump's clay liner. To meet the design requirements, the leak detection system must be able to collect and transmit liquid to the leak detection sump so that it can be removed.

The LDRS is installed above the secondary composite liner on the landfill base and side slopes. Should liquid enter the detection system, it will drain toward the collection sump via the LDRS drainage geocomposite and drainage pipe. Once in the sump, the liquid can be detected and

removed via a riser pipe which extends up the slope of the landfill to the surface. Liquids will be pumped to the surface by a submersible pump.

2.2.3 Vadose Monitoring Sump

Sources of liquid entering the vadose sump include secondary liner leakage and consolidation water from the secondary sump's clay liner. The purpose of the vadose monitoring sump is to detect and remove leakage passing through both the primary and secondary liner systems. As with the LCRS sump and LDRS sump described above, liquids in the vadose sump will be pumped to the surface by a submersible pump.

3 POTENTIAL SOURCES OF FLOW FROM THE LEAK DETECTION AND REMOVAL SYSTEM

Before an ALR and a RAP can be established, potential sources of flow from the landfill LDRS must be understood, and the magnitudes of flow from the potential sources should be estimated. This understanding of the potential sources and magnitudes of flow is also useful in planning for the potential flow quantities and in identifying unusual flow conditions.

3.1 Potential Sources of Flow from the Landfill LDRS

Potential sources of flow from the landfill LDRS are:

- i. precipitation that enters the leak detection layer during construction (hereafter referred to as construction water);
- ii. water expelled from consolidation of the clay components of the composite primary liner during landfill operations (hereafter referred to as consolidation water); and
- iii. leakage through the primary liner.

These potential sources of liquid are discussed in detail in the technical papers by Gross et al. (1990) and Bonaparte and Gross (1990). An evaluation of potential sources and magnitudes of flow from each of the sources discussed above is presented below:

Substantial flow rates of construction water are possible; however, because geocomposites do not exhibit significant capillarity, it is likely that the flow of construction water from the geocomposite and sump drainage gravel will be complete before waste placement begins.

The average consolidation water flow rate is dependent on the area, thickness, and degree of saturation of the primary clay component in the sump area and the rate of waste filling. Because the sump primary clay component is very small (limited to the sump area), consolidation water volumes are not expected to be significant.

The potential for leakage through the primary liner is the basis for the ALR and is discussed in Section 5.

4 ACTION LEAKAGE RATE DETERMINATION

4.1 Introduction

As presented in Code of Federal Regulations, Title 40, Part 264, Rule 264.302 (40 CFR § 264.302):

The action leakage rate is the maximum design flow rate that the leak detection and removal system (LDRS) can remove without the fluid head on the bottom liner exceeding 1 foot. The ALR must include an adequate safety margin to allow for uncertainties in the design (e.g., slope, hydraulic conductivity, thickness of drainage material), construction, operation, and location of the LDRS, waste and leachate characteristics, likelihood and amount of other sources of liquids in the LDRS and proposed response actions (e.g., the ALR must consider decreases in the flow capacity of the system over time resulting from siltation and clogging, rib layover and creep of synthetic components of the system, overburden pressures, etc.).

In other words, the ALR is the maximum design flow rate, including a safety factor that the leak detection system can remove without the head on the bottom liner exceeding 1 foot.

4.2 Determination of Action Leakage Rate from the Landfill

4.2.1 Equation for Geocomposite Flow Capacity

The leak detection drainage layer consists of a double sided geocomposite (geotextile/geocomposite/ geotextile). The maximum flow rate from a single hole in the primary HDPE liner that a geocomposite drainage layer can convey without the fluid head on the secondary liner exceeding a predetermined level is given by the following equation (U.S. EPA 1992b)

$$Q = k \cdot D \cdot (2h - D) \quad (\text{Equation 1})$$

where Q = the flow rate through a single hole in the primary liner;

k = the hydraulic conductivity of the leakage detection geocomposite drainage layer;

h = the head on the secondary liner; and

D = thickness of leak detection drain layer (geocomposite).

4.2.2 Design Parameters

4.2.2.a Hydraulic Conductivity

The technical specifications require that over the base and side slopes of the landfill the geocomposite of the LDRS have a hydraulic transmissivity of at least 2.2×10^{-4} m²/s when subjected to testing conditions which include stress, hydraulic gradient, and boundary conditions similar to those anticipated in the field. The thickness of the geocomposite of the LDRS is 0.2 inch. Using the specified hydraulic transmissivity of 2.2×10^{-4} m²/s (and adjusting the transmissivity by a total factor of safety of 3.3 to account for creep, chemical clogging, and sediment clogging) and geocomposite thickness of 0.2 inch results in a calculated hydraulic conductivity of 1.3 cm/s for the LDRS geocomposite drainage layer over the base of the landfill. Hydraulic transmissivity test results confirming that the specified geocomposite has this calculated hydraulic conductivity are required in the specifications and CQA Plan.

4.2.2.b Head on Secondary Liner

The current federal regulations require that the head on the liner should not exceed 1 foot. Therefore, 1 foot is used for the calculated maximum head build-up on the secondary liner and the calculation of the ALR.

4.2.2.c Geocomposite Thickness

A 1-foot head on the secondary liner does not mean that the flow thickness in the geocomposite is 1 foot (the geocomposite thickness is only 0.2 inch); it only means that the fluid pressure in the geocomposite directly beneath the hole in the primary liner could be equivalent to 1 foot of fluid head.

4.2.3 Proposed Action Leakage Rates

The proposed ALR of 900 gallons per acre per day (gpad). The proposed ALR is greater than the 100 gpad suggested by the EPA (U.S. EPA, 1992b) for landfill units that are built to meet the design specifications presented in 40 CFR § 264 for the LDRS. This ALR (100 gpad) was developed by EPA using calculations similar to those presented in this document. However, the proposed LDRS design for the Triassic Park landfill includes a geocomposite drainage layer with a hydraulic transmissivity at least two orders of magnitude greater than that required to meet the minimum design specifications (granular drainage layer) presented in 40 CFR § 264. With this greater hydraulic transmissivity, the geocomposite drainage layer is capable of conveying much greater flow rates without the fluid head on the secondary liner exceeding one foot. As a result, the proposed ALR calculated using the equation given in by EPA (U.S. EPA, 1992b) is substantially greater than 100 gpad. However, consistent with 40 CFR § 264, the proposed ALR has been established to ensure that the maximum fluid head on the secondary liner is not in

excess of one foot. This is demonstrated by the calculations presented in Appendix A. Therefore, the proposed ALR is consistent with the requirements of 40 CFR § 264 subpart N, and the designs for the landfill are appropriate.

4.3 Determination if the Action Leakage Rate is Exceeded

Determination if the ALR is exceeded in the landfill will be conducted in accordance with 40 CFR § 264.302(b). Each week during the active life and closure period of the landfill, the weekly flow rates into each LDRS sump (based on the results of the LDRS monitoring) shall be converted to average daily flow rates per unit area (gpad). Each month during the landfill post-closure care period (i.e., after the final cover is installed), the monthly flow rates into each LDRS sump shall be converted to average daily flow rates per unit area. The ALR is exceeded if the average daily flow rate into a LDRS sump is greater than the ALR assigned to that sump. If the ALR is exceeded, the response actions described in Section 6 shall be implemented by the Permittee.

5 LEAK DETECTION AND REMOVAL SYSTEM MONITORING

The flow of liquid removed from the leak detection sump shall be monitored either with a flow meter or using a container of known volume and a stop watch.

In accordance with 40 CFR § 264.303 and 40 CFR § 264.222, the volume of liquid removed from the leak detection system sump in the landfill shall be recorded at least once each week during the active life of the landfill. Liquid volumes also shall be recorded once each week for the landfill LDRS sump during the closure period.

During the landfill post-closure care period, the volume of liquid removed from the leak detection system sump shall be recorded at least monthly. If the liquid level in the sump stays below the pump operating level, (i.e., one foot above the bottom liner) for two consecutive months, the level of liquid in the sump must be recorded at least quarterly. If the liquid level in the sump stays below the pump operating level for two consecutive quarters, the level of liquid in the sump must be recorded at least semiannually. However, if at any time during the post-closure care period the pump operating level is exceeded on quarterly or semiannual recording schedules, monthly recording of the volume of liquid removed from the sump shall be reinstated. This shall continue until such time that the liquid level in the sump again remains below the pump operating level for two consecutive months.

6 RESPONSE ACTIONS

In accordance with 40 CFR § 264.304, if the ALR is exceeded for the landfill LDRS sump, the Permittee will:

- i. notify the NMED in writing of the exceedance within seven days of the determination;

- ii. submit a preliminary written assessment to NMED within 14 days of the exceedance determination, as to the amounts of liquids, likely sources of liquids, possible location, size, and cause of any leaks, and short term actions taken and planned;
- iii. determine, to the extent practicable, the location, size, and cause of any leak;
- iv. determine whether waste receipt should cease or be curtailed, whether any waste should be removed from the unit for inspection, repairs, or controls, and whether or not the unit should be closed;
- v. determine any other short term and long term actions to be taken to mitigate or stop any leaks;
- vi. within 30 days after the notification that the action leakage rate has been exceeded, submit to NMED the results of the determinations described above, the results of the actions taken, a description of the actions planned;
- vii. monthly, as long as the action leakage rate continues to be exceeded, submit a report to NMED summarizing the results of any remedial actions taken and planned; and
- viii. in making the determinations described in this section, either conduct the following investigation or document why such an investigation is not needed:
 - assess the source and amount of liquid from each source collected in the sump;
 - conduct a hazardous constituent analysis of the liquid collected in the sump, and use the results to help identify the source(s) of the liquid and possible location of any leaks as well as the potential hazard associated with the liquid and its mobility; and
 - assess the seriousness of any leaks in terms of potential for escaping into the environment.

7 REFERENCES

Bonaparte, R. and B.A. Gross. Field behavior of double liner systems. Waste Containment Systems Construction, Regulation, and Performance, ASCE Geotechnical Special Publication No. 26, Nov 1990, pp. 52-83.

Gross, B.A., R. Bonaparte, and J.P. Giroud. Evaluation of flow from landfill leakage detection layers. Proceedings, Fourth International Conference on Geotextiles, Vol. 2, The Hague, June 1990, pp. 481-486.

U.S. Environmental Protection Agency (EPA). 1992a. Federal Register, Volume 57, No. 19, Wednesday, January 29, 1992 Rules and Regulations, pp. 3462 - 3482.


U.S. EPA. 1992b. Action leakage rates for leak detection systems. EPA/580 R 92-004, Jan 1992, 69 p.

Permit Renewal Application
October 2011

Triassic Park Waste Disposal Facility
Final RCRA Permit No. NM0001002484

Appendix A Calculations

Attachment J



TERRAMATRIX INC.

Calculation Cover Sheet

Sheet 1 of 1

Project Title: Triassic Park

Project No. 602-0200

Calculation Title: Landfill Action Leakage Rate

	Name	Date
Prepared By:	<u>J. Kendall</u>	<u>10/6/97</u>
Checked By:	<u>J. Pellicor</u>	<u>13-Nov-97</u>
Reviewed By:	<u>P. Gorse</u>	<u>14 Nov 97</u>
QA Review:	_____	_____

Revisions	Date	By	Checked By	Reviewed By	QA Review



TerraMatrix
Engineering & Environmental Services
P.O. Box 774018, 1475 Pine Grove Road
Steamboat Springs, Colorado 80477
Phone 970.879.6266 Fax 970.879.9068

Project Name: TRIASSIC PARK HW FACILITY - LEAK
Project Number: 602-0200 Sheet: 1 OF 40
Prepared By: K Date: 10/6/97
Checked By: J. Pulliam Date: 2-24-97

TITLE: TRIASSIC PARK LANDFILL ACTION LEAKAGE RATE

OBJECTIVE: DETERMINE ACTION LEAKAGE RATE (ALR) FOR THE TRIASSIC PARK HAZARDOUS WASTE FACILITY LANDFILL

- REFERENCES:
1. USEPA, FEDERAL REGISTER, VOL 57 NO 19, WEDNESDAY JANUARY 29, 1992, RULES AND REGULATIONS, PP 3462-3477
 2. USEPA, "ACTION LEAKAGE RATES FOR LEAK DETECTION SYSTEMS", EPA / 530-R-92004, JANUARY 1992.
 3. CODE OF FEDERAL REGULATIONS, TITLE 40, PART 264.302
 4. BEAR, JACOB, "HYDRAULICS OF GROUNDWATER", MCGRAW-HILL, 1979. PP 74-89.
 5. TERRAMATRIX/MONTGOMERY WATSON, TRIASSIC PARK HAZARDOUS WASTE FACILITY DRAWINGS AS FOLLOWS:

DRAWING NO.	DRAWING TITLE	DATE
6	Ultimate Landfill Installation Plan	Nov 97
12	Liner Details	↓
15	Sump Pump View	
16	Sump Cross-Sections	
17	Typ. Sump Details	
18	Cross-Section + Details	

6. TERRAMATRIX/MONTGOMERY WATSON, TRIASSIC PARK HAZARDOUS WASTE FACILITY SPECIFICATIONS AS FOLLOWS:

SPEC NO.	SPEC TITLE	DATE
0224	DRAINAGE GRADE	Nov 97
0210	Geocomposites	Nov 97

7. MANUFACTURER'S PRODUCT SPECIFICATIONS AND TEST DATA AS FOLLOWS:

- A. USE, "TEX-NET TRANSMISSIVITY CHARTS", TEX-NET TN3002/1125 (PLATE / FRICTION SEAL / TN3002CN / 1125 / FRICTION SEAL / PLATE)
- B. AOS, "TECHNICAL NOTE 2-109 RE: FLOW CAPACITY", 3/1/95.
8. MINIMUM EPA REQUIREMENTS FOR GEOSYNTHETIC DRAINAGE LAYERS IN LANDFILLS: 3×10^{-5} m²/SEC (REF 1. p 346B)
9. KOEHLER, ROBERT M., "DESIGNING WITH GEOSYNTHETICS" 3rd ED., PRENTICE HALL, ENGLEWOOD CLIFFS, NJ, 1994.



TerraMatrix
Engineering & Environmental Services
P.O. Box 774018, 1475 Pine Grove Road
Steamboat Springs, Colorado 80477
Phone 970.879.6186 Fax 970.879.9048

Project Name: TRIASSIC PARK HW FACILITY - LEALP
Project Number: 602-0200 Sheet: 2 of 40
Prepared By: K Date: 10/6/97
Checked By: J. Patten Date: 13-Nov-97

METHOD:

1. ALR IS DEFINED BY FEDERAL LAW AS:

REF 3: 40CFR PART 264.302

§ 264.302 Action leakage rate.

- (a) The Department shall approve an action leakage rate for landfill units subject to § 264.301(c) or (d). The action leakage rate is the maximum design flow rate that the leak detection system (LDS) can remove without the fluid head on the bottom liner exceeding 1 foot. The action leakage rate must include an adequate safety margin to allow for uncertainties in the design (e.g., slope, hydraulic conductivity, thickness of drainage material), construction, operation, and location of the LDS, waste and leachate characteristics, likelihood and amounts of other sources of liquids in the LDS, and proposed response actions (e.g., the action leakage rate must consider decreases in the flow capacity of the system over time resulting from siltation and clogging, rib layover and creep of synthetic components of the system, overburden pressures, etc.).
- (b) To determine if the action leakage rate has been exceeded, the owner or operator must convert the weekly or monthly flow rate from the monitoring data obtained under § 264.303(c), to an average daily flow rate (gallons per acre per day) for each sump. Unless the Department approves a different calculation, the average daily flow rate for each sump must be calculated weekly during the active life and closure period, and monthly during the post-closure care period when monthly monitoring is required under § 264.303(c).

2. FLOW RATE INTO LEAK DETECTION SYSTEM CAN BE DETERMINED FROM THE FOLLOWING EQUATION CITED IN REF 1, P. 2474 AND DEVELOPED FOR GEONET DRAINAGE LAYERS CITED IN REF 2, P. 12, (EQU 3).

$$Q = K \cdot D (zh - D) \quad \text{WHERE} \quad Q = \text{FLOW RATE IN LEAK DETECTION SYSTEM RESULTING FROM 1 HOLE PER ACRE (GPAD)}$$

$$K = \text{HYDRAULIC CONDUCTIVITY OF DRAINAGE LAYER (FT/SEC)}$$

$$\text{FOR GEONET: } K = T/l$$

$$\text{WHERE } T = \text{TRANSMISSIVITY OF GEONET (FT/SEC)}$$

$$l = \text{THICKNESS (FT)}$$

$$h = \text{HEAD ON LINER (FT)}$$

$$D = \text{LEAK DETECTION LAYER THICKNESS (FT)}$$



TerraMatrix
Engineering & Environmental Services
P.O. Box 774018, 1475 Pine Grove Road
Steamboat Springs, Colorado 80477
Phone 970.879.6360 Fax 970.879.9048

Project Name: TRIASSIC PARK HW FACILITY - LF ALZ
Project Number: 602-0200 Sheet: 3 of 40
Prepared By: K Date: 10/6/97
Checked By: J. P. Hillman Date: 12-22-97

METHOD (CONTINUED)

3. GEOTEXTILE TRANSMISSIVITY (OR FLOW RATE) COLLECTIONS FOR INTRUSION OF AQUIFERS (REF 9, PP 402-423)


GEOTEXTILE MANUFACTURERS TYPICALLY REPORT TRANSMISSIVITY (OR FLOW RATE) DATA BASED ON ASTM 4716-97 TEST PROCEDURES CONDUCTED AT VARIOUS RANGES OF OVERBURDEN PRESSURES (NORMAL LOADS), HYDRAULIC GRADIENTS, AND MATERIAL LAYER ARRANGEMENTS. FOR THIS DATA TO BE APPLICABLE, THE TEST CONDITIONS MUST BE REPRESENTATIVE OF ACTUAL DESIGN AND OPERATING CONDITIONS. THEREFORE, APPROPRIATE FACTORS OF SAFETY MUST BE APPLIED TO MANUFACTURER'S DATA TO ACCOUNT FOR TEST PROCEDURE DIFFERENCES. FURTHER, HYDRAULIC TESTING OF THE SELECTED GEOTEXTILE SHOULD BE CONDUCTED UNDER ACTUAL DESIGN AND OPERATING CONDITIONS TO CONFIRM THAT THE FACTORS OF SAFETY APPLIED TO MANUFACTURER'S DATA ARE ADEQUATE.

4. CHECK LDRS PIPE FLOW CAPACITY VS LDRS INFLOW
CHECK LDRS SUMP FLOW CAPACITY VS LDRS INFLOW




National Seal Company

REF 7A 40
5.2-12.7
R
1.12



REF 7A
 602-0200
 10/4/97


TEX-NET TN3002/1125
 plate/FRICTION SEAL/TN3002/1125/FRICTION SEAL/plate



- 2000 psf
- + 5000 psf
- * 10000 psf
- 15000 psf
- x 20000 psf

TEX-NET TN3002CN/1125

plate/FRICTION SEAL/TN3002CN/1125/FRICTION SEAL/plate



REF. TA

502-2200
 K
 10/6/97

SPECIFICATION – Minimum Average Roll Values

Raw material	PN2000 polyethylene	PN3000 polyethylene	PN3000CN polyethylene
Weight (lbs/ft ²) ASTM D5261	0.100	0.162	0.140
Thickness (inches) ASTM D5199	0.160	0.200	0.200
Density (g/cm ³) ASTM D1505	0.940	0.940	0.940
Tensile strength (lb/in) ASTM D5035	30	45	32
Carbon black (%) ASTM D4218	2	2	2
Porosity (%), Nom.	83	80	76
Roll width (feet), Nom.	7.54 & 14.5	7.54 & 14.5	7.54 & 14.5
Standard roll length (feet), Nom.	300	300	300
Area per roll (ft ²), Nom.	2262 & 4350	2262 & 4350	2262 & 4350

The transmissivity results listed on the preceding pages were determined in compliance with ASTM D4716-87 test procedure. The transmissivity was measured using water @ 20°C (68°F) with a seat time of one hour. Values may vary, based on dimensions of the transmissivity specimen and specific laboratory.

CONVERSION FACTORS FOR TRANSMISSIVITY UNITS

- 1 m²/s = 1 cubic meter/second/meter width/unit gradient
- 1 m²/s = 10³ liters/second/meter width/unit gradient
- 1 m²/s = 6 × 10⁴ liters/minute/meter width/unit gradient
- 1 m²/s = 10.76 ft²/second
- 1 m²/s = 646 ft²/minute
- 1 m²/s = 4830 gallons/minute/foot width/unit gradient

- 1 ft²/second = 1 cubic foot/second/foot width/unit gradient
- 1 ft²/second = 9.3 × 10⁻²m²/s
- 1 ft²/minute = 1 cubic foot/minute/foot width/unit gradient
- 1 ft²/minute = 1.55 × 10⁻²m²/s
- 1 gpm/foot width/unit gradient = 2.07 × 10⁻⁴m²/s
- 1 liter/minute/meter width/unit gradient = 1.66 × 10⁻³m²/s
- 100 liters/minute/meter width/unit gradient = 1.07 ft²/min.

The information contained herein has been compiled by National Seal Company and is, to the best of our knowledge, true and accurate. All suggestions and recommendations are offered without guarantee. Final determination of suitability for use based on any information provided, is the sole responsibility of the user. There is no implied or expressed warranty of merchantability or fitness of the product for the contemplated use.



1245 Corporate Boulevard, Suite 300
 Aurora, Illinois, U.S.A. 60504
 Phone: (800) 323-3820
 (630) 898-1161
 Fax: (630) 898-3461
<http://www.nationalseal.com>

Sales Offices:
 Aurora (Chicago) • Pittsburgh
 • Munising (Michigan)
 • Reno • Baton Rouge
 Switzerland • The Netherlands
 • Malaysia



TerraMatrix
Engineering & Environmental Services
P.O. Box 774048, 1475 Pine Grove Road
Steamboat Springs, Colorado 80477
Phone 970.879.6260 Fax 970.879.9048

Project Name: TRIASSIC PARK HW FACILITY - LE ALR
Project Number: 603-0200 Sheet: 7 OF 40
Prepared By: K Date: 10/6/97
Checked By: J. Pellican Date: 13-Nov-97

ASSUMPTIONS

1. GEOCOMPOSITE TRANSMISSIVITY

FROM REF TA₁, CHART FOR TEX-NET TN 3002./1125. MINIMUM TRANSMISSIVITY REPORTED IS 2.2×10^{-9} / M²/SEC @ NORMAL PRESSURE = 15,000 PSF AND HYDRAULIC GRADIENT OF 0.1, TEST SECTION WAS PLATE/FRICTION SEAL/TN 3002CN/1125/FRICTION SEAL/PLATE.

ADJUST TRANSMISSIVITY CITED ABOVE FOR DIFFERENCES BETWEEN MANUFACTURER'S TEST CONDITIONS AND ACTUAL DESIGN CONDITIONS. APPLY FS IN A MANNER SIMILAR TO APPROACH SUGGESTED BY KOEHLER (SEE 9, PP. 413-414)

FS_{INTENS}: SINCE TEST CONDITIONS ALLOW FOR INTENSION OF GEOTEXTILE FROM ABOVE AND BELOW THE GEOTEXT AND NORMAL PRESSURES ARE CONSISTENT WITH DESIGN (120 FT WASTE @ 110 LB/FT² = 13,200 PSF), USE FS_{INT} = 1.

FS_{CRCP}: SINCE TEST CONDITIONS MAY REPRESENT SHORT DURATIONS, USE FS_{CR} = 1.5

FS_{CHEM}: SINCE LEACHATE FROM WASTES OF A WIDE CHEMICAL VARIETY MAY BE PRESENT, USE FS_{CL} = 1.5

FS_{BIO}: SINCE MUNICIPAL WASTES WILL NOT BE ACCEPTED IN THE LANDFILL, THE PERCENTAGE OF BIODEGRADABLE MATERIAL PRESENT WILL BE SMALL, USE FS_{BO} = 1.

FS_{SOIL}: SINCE FINE GRAINED SOILS MAY BE PRESENT IN THE PROTECTIVE COVER MATERIAL (SM CLASSIFICATION), USE FS_{SC} = 1.5

$$\text{TOTAL FS} = \text{FS}_{\text{INT}} \times \text{FS}_{\text{CR}} \times \text{FS}_{\text{CL}} \times \text{FS}_{\text{BO}} \times \text{FS}_{\text{SC}} = 1 \times 1.5 \times 1.5 \times 1 \times 1.5 = 3.375$$



TerraMatrix
Engineering & Environmental Services
P.O. Box 772018, 1475 Pine Grove Road
Steamboat Springs, Colorado 80477
Phone 970.879.6260 Fax 970.879.9068

Project Name: Triassic Park HW Facility - UFA#2
Project Number: 602-0200 Sheet: 8 of 40
Prepared By: K Date: 10/6/97
Checked By: J. Pellicci Date: 13 Nov-97

ASSUMPTIONS (CONTINUED)

1. GEOCOMPOSITE TRANSMISSIVITY (CONTINUED)

$$\text{ALLOWABLE GEOCOMPOSITE FLOW RATE } (q) = q(\text{MANUF. TEST}) \times \frac{1}{F_{\text{TOTAL}}}$$
$$q_{\text{ALLOW}} = \frac{2.2 \times 10^{-4}}{3.375} = 6.52 \times 10^{-5} \text{ m}^2/\text{SEC} \quad \text{SAY } 6.5 \times 10^{-5} \text{ m}^2/\text{SEC}$$

CHECK q_{ALLOW} VS EPA MINIMUM (REF 1, P 3460)

$$6.5 \times 10^{-5} > 3.0 \times 10^{-5} \quad \therefore \text{OK}$$

(NOTE: ALTHOUGH THE ASSUMPTIONS LEADING TO $q_{\text{ALLOW}} = 6.5 \times 10^{-5} \text{ m}^2/\text{SEC}$ ARE CONSERVATIVE, CONFIRMATORY TESTING OF GEOCOMPOSITE TRANSMISSIVITY WILL BE REQUIRED. TESTING WILL BE CONDUCTED ON ACTUAL GEOCOMPOSITE SELECTED AT DESIGN CONDITIONS)

2. MAXIMUM HEAD ON LINER

USE 1.0 ft PER EPA 40 CFR 264.302



Project Name: TRIASSIC PARK WASTE FACILITY - LF ALR
 Project Number: 602-0200 Sheet 7 of 40
 Prepared By: J Date: 10/6/97
 Checked By: J. P. Hill Date: 13-Nov-97

CALCULATION

DETERMINE ALR

$$ALR = Q_{ALLOWABLE} = KD(zh-D) \quad (GPD)$$

WHERE

$$K_{\text{Geocomposite}} = T/l \quad T = \text{TRANSMISSIVITY} = 6.5 \times 10^{-5} \text{ m}^2/\text{s}$$

$$l = \text{THICKNESS} = 5 \text{ mm}$$

$$K_{\text{Geocomposite}} = \frac{6.5 \times 10^{-5} \text{ m}^2/\text{SEC}}{.005 \text{ m}} = 0.013 \text{ m/SEC} \quad \checkmark$$

$$= 1.3 \text{ cm/SEC} \quad \checkmark$$

$$= 0.043 \text{ FT/SEC} \quad \checkmark$$

$$h = 1.0 \text{ ft}$$

$$D = 5 \text{ mm} = 0.0164 \text{ FT} \quad \checkmark$$

$$ALR = Q_{ALLOWABLE} = 0.043 \frac{\text{FT}}{\text{SEC}} \times 0.0164 \text{ FT} \times (2 \times 1.0 \text{ FT} - 0.0164 \text{ FT})$$

$$= 0.00140 \text{ CFT/AC/SEC} \quad \checkmark$$

$$= 120.9 \text{ CFT/AC/DAY} \quad \checkmark$$

$$= 904 \text{ GPD} \quad \checkmark$$

RECOMMENDED ALR IS 900 GPD ←

NOTE: THE RECOMMENDED ALR VALUE OF 900 GPD IS ABOVE THE EPA RECOMMENDED VALUE OF 100 GPD (REF L.P. 3974). THE PRIMARY REASON FOR THIS DIFFERENCE IS THE EPA VALUE IS BASED ON SAND PERMEABILITY ($1 \times 10^{-2} \text{ cm/SEC}$) COMPARED TO THE GEOCOMPOSITE PERMEABILITY ASSUMED ABOVE (1.3 cm/SEC).



TerraMatrix
 Engineering & Environmental Services
 P.O. Box 774018, 1475 Pine Grove Road
 Steamboat Springs, Colorado 80477
 Phone 970.879.6266 Fax 970.879.9048

Project Name: TRIASSIC PARK WASTE FACILITY - LEA
 Project Number: 602-0200 Sheet: 10.01 40
 Prepared By: K Date: 10/6/97
 Checked By: J. Pellicer Date: 13-Nov-97

CALCULATION (CONTINUED)

CHECK LDRS FLOOR PIPE CAPACITY

USE FLOOR LAYOUT AND CROSS SECTIONS (REF.)

USE ADS N-12 PIPE FLOW CAPACITY CHART FOR 8" DIAM. PIPE (REF. 7B)

- FLOW = 2.07 CFT/SEC
- = 929 GPM ✓
- = 1.337 MGD ✓

USE EPA FLOW RATE EQN TO DETERMINE FLOW INTO LDRS WITH $T = 5 \times 10^{-9}$ M/SEC (REF. 7A) (most transmissiv value, conservative)

NOTE: TRANSMISSIVITY VALUE USED HERE IS GREATER THAN THAT USED FOR ALR CALC BECAUSE WE ARE CHECKING MAXIMUM FLOW CAPACITIES FOR THE LDRS PIPE AND SUMP GRAVEL. THE HIGH TRANSMISSIVITY VALUE HERE IS MORE REPRESENTATIVE OF A SCENARIO EARLY IN THE LIFE OF THE LANDFILL WHEN WASTE FILL HEIGHTS ARE RELATIVELY LOW.

$$Q = K \cdot D (2h - D) \quad (\text{REF 2, P12, EQN 3})$$

$$K = T/L = \frac{5 \times 10^{-9} \text{ M}^2/\text{SEC}}{0.005 \text{ M}} = 0.1 \text{ M/SEC} \checkmark$$

$$= 10 \text{ CM/SEC} \checkmark$$

$$= 0.328 \text{ FT/SEC} \checkmark$$

$$h = 1.0 \text{ FT}$$

$$D = 5 \text{ mm} = 0.0164 \text{ FT} \checkmark$$

$$Q = 0.328 \times 0.0164 \times (2 \times 1.0 - 0.0164)$$

$$= 0.0106 \text{ CFT/AC/SEC} \checkmark$$

$$= 922 \text{ CFT/AC/DAY} \checkmark$$

$$= 6898 \text{ GAL/AC/DAY (GAPD)} \checkmark$$

$$\text{FLOW INTO PHASE 1 LDRS} = 6898 \text{ GAPD} \times 7 \text{ AC} = 48,286 \text{ GPD} \checkmark$$

FLOW INTO PHASE 1 LDRS << PIPE FLOW CAPACITY
 48,286 GPD << 1.34 MGD SO PIPE CAPACITY OK ✓

Technical Notes



Technical Note 2.109

Re: Flow Capacity
Date: March 1, 1995

It is the intent of this Technical Note to provide current hydraulic performance data for use by the engineering community. A bibliography is included for the engineer's use if further information or guidance is needed.

Manning's "n" values are offered for design purposes based on the best available data assembled from a variety of sources as indicated. Table 1 presents the Manning's "n" values recommended by the A.D.S. engineering staff for use in design.

Table 1
 Manning's "n" Value For Design
 (Storm & Sanitary Sewer and Culverts)

REF 7 B

Pipe Type	"n"
A.D.S. Corrugated Polyethylene Pipe	
3" - 6" Diameter	0.015
8" Diameter	0.016
10" Diameter	0.017
12" - 15" Diameter	0.018
18" - 36" Diameter	0.020
A.D.S. N-12	0.012 ←
Concrete Pipe	0.013
Corrugated Metal Pipe (2 2/3" x 1/2" corrugation)	
Annular	
Plain	0.024
Paved Invert	0.020
Fully Paved (smooth lined)	0.013
Helical	
Plain 15" Diameter	0.013
Plain 18" Diameter	0.015
Plain 24" Diameter	0.018
Plain 36" Diameter	0.021
Spiral-Rib	0.012
Plastic Pipe (SDR, S&D, Etc.)	0.011
Vitrified Clay	0.013

3300 RIVERSIDE DRIVE COLUMBUS, OH 43221 (614) 487-3081 <http://www.ADS-pipe.com>

REF. TB

PIPE SLOPE = 2.5%

TABLE 4

CIRCULAR PIPE FLOW CAPACITY
Full Flow (cubic feet per second)

Manning's "n" = 0.012

Dia. (in.)	Conv. Factor	% Slope (feet per 100 feet)															
		0.02	0.05	0.10	0.20	0.35	0.50	0.75	1.00	1.25	1.50	1.75	2.0	2.5	5.0	10.0	20.0
3	0.957	0.014	0.021	0.030	0.043	0.057	0.068	0.083	0.096	0.107	0.12	0.13	0.14	0.16	0.21	0.30	0.43
4	2.062	0.029	0.046	0.065	0.092	0.122	0.146	0.179	0.206	0.231	0.25	0.27	0.29	0.33	0.46	0.65	0.92
5	3.738	0.053	0.084	0.118	0.167	0.221	0.264	0.324	0.374	0.418	0.46	0.49	0.53	0.59	0.84	1.18	1.67
6	6.079	0.086	0.136	0.192	0.272	0.360	0.430	0.526	0.608	0.680	0.74	0.80	0.86	0.96	1.36	1.92	2.72
8	13.091	0.185	0.293	0.414	0.585	0.774	0.926	1.134	1.309	1.464	1.60	1.73	1.85	2.07	2.93	4.14	5.85
10	23.74	0.34	0.53	0.75	1.06	1.40	1.68	2.06	2.37	2.65	2.91	3.14	3.36	3.75	5.31	7.51	10.61
12	38.60	0.55	0.86	1.22	1.73	2.28	2.73	3.34	3.86	4.32	4.73	5.11	5.46	6.10	8.63	12.21	17.26
15	69.98	0.99	1.56	2.21	3.13	4.14	4.95	6.06	7.00	7.82	8.57	9.26	9.90	11.06	15.65	22.13	31.30
18	113.80	1.61	2.54	3.60	5.09	6.73	8.05	9.86	11.38	12.72	13.94	15.05	16.09	17.99	25.46	35.99	50.89
21	171.65	2.43	3.84	5.43	7.68	10.16	12.14	14.87	17.17	19.19	21.02	22.71	24.28	27.14	38.38	54.28	76.77
24	245.08	3.47	5.48	7.75	10.96	14.50	17.33	21.22	24.51	27.40	30.02	32.42	34.66	38.75	54.80	77.50	109.60
27	335.51	4.74	7.50	10.61	15.00	19.85	23.72	29.06	33.55	37.51	41.09	44.38	47.45	53.06	75.0	106.1	160.0
30	444.35	6.28	9.94	14.05	19.87	26.29	31.42	38.48	44.44	49.68	54.42	58.78	62.84	70.26	99.4	140.5	198.7
36	722.57	10.22	16.16	22.85	32.31	42.75	51.09	62.58	72.26	80.79	88.50	95.59	102.19	114.25	161.6	228.5	323.1
42	1089.9	15.41	24.37	34.47	48.74	64.5	77.1	94.4	109.0	121.9	133.5	144.2	154.1	172.3	243.7	344.7	487.4
48	1556.1	22.01	34.80	49.21	69.59	92.1	110.0	134.8	155.6	174.0	190.6	205.9	220.1	246.0	348.0	492.1	695.9

* Conveyance Factor = (1.486 x R^{2/3} x A) / n

602-225
12/41
10/6/97

TerraMatrix
 Engineering & Environmental Services
 P.O. Box 77418, 1475 Pine Grove Road
 Steamboat Springs, Colorado 80477
 Phone 970.879.5266 Fax 970.879.9046

Project Number: 6020280 Sheet: 13 Of 40
 Prepared By: K Date: 10/6/97
 Checked By: J. Pulicek Date: 11-NV-97

CALCULATION (CONTINUED)


CHECK LDES SUMP PUMPING CAPACITY

USE LDES CROSS-SECTIONS (REF
 USE METHOD DESCRIBED IN "HYDRAULICS OF GROUNDWATER" (REF 4)

USE DUPUIT-FOURNIER WDN

$$Q = K/2L (h_0^2 - h_L^2)$$

WHERE: Q = FLOW RATE PER FT OF PIPE LENGTH
 L = DISTANCE TO MAXIMUM FLUID ELEVATION
 h_0 = MAXIMUM FLUID ELEVATION
 h_L = FLUID ELEVATION IN PIPE
 K = PERMEABILITY OF LDES SUMP GRAVEL



$$Q = \frac{1.969 \text{ FT/MIN}}{2 \times 9.9 \text{ FT}} \times (3^2 \text{ FT}^2 - 1^2 \text{ FT}^2)$$

$$= 0.837 \text{ CFT/MIN/FT PIPE LENGTH} \checkmark$$

PIPE LENGTH = 15 FT (REF)

$$Q_{\text{TOTAL}} = 0.837 \text{ CFT/MIN/FT PIPE LENGTH} \times 15 \text{ FT} = 12.57 \text{ CFT/MIN}$$

$$= 135,403 \text{ GPD}$$

FLOW INTO LDES < FLOW CAPACITY OF SUMP

40,286 GPD < 135,403 GPD ∴ SUMP CAPACITY OK