

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Tuesday, July 12, 2011 8:58 PM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: Weekly Activity Report KAFB BFF (UNCLASSIFIED)
Attachments: Weekly Activity Report 13 Jul 2011.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 7 Jul – 13 Jul 2011

- 7 - 13 Jul 2011 Shaw continued direct push soil sampling at FFOR
- 7 - 13 Jul 2011 Shaw continued drilling the following wells:
 - Rig 1 – Rig demobilized Completed well construction at well KAFB-106085
 - Rig 2 – Continued drilling at well KAFB-106037
 - Rig 3 - Rig demobilized
 - Rig 4 - Rig demobilized
 - Rig 5 - Completed well drilling and well construction at well KAFB-106053, started drilling at well KAFB-106052
 - Rig 6 - Completed well construction at well KAFB-106125, started and continued drilling at well KAFB-106126
 - Rig 7 - Completed well drilling and started well construction at well KAFB-106040

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	33	35	94.3
Groundwater Wells	70	78	89.7
Shallow Soil Borings	5	5	100
Pneulog Well Testing		9	

Look Ahead: Week of 14 Jul – 20 Jul 2011

- 14 - 20 Jul 2011 - Shaw to continue drilling the following wells:
 - Rig 1 – Rig demobilized
 - Rig 2 - Complete well construction at KAFB-106037
 - Rig 3 - Rig demobilized
 - Rig 4 - Rig demobilized
 - Rig 5 – Drilling on hold pending safety check of hammer
 - Rig 6 - Continue well construction at KAFB-106126
 - Rig 7 - Continue well construction at KAFB-106040
- Shaw to continue direct push soil sampling at FFOR

Month Ahead

- Jul 2011– Submit Community Relations Plan to the NMED (awaiting KAFB signature).
- Jul 2011 – Submit LNAPL Containment Interim Measure Work Plan Part I – Characterization to the NMED (awaiting KAFB signature)
- Jul 2011 – Submit Quality Assurance Project Plan (QAPjP) to the NMED (awaiting KAFB signature)

- Continue direct push soil sampling along the pipeline at the FFOR