

**NMED**  
New  
Mexico  
Environment  
Department



# Construction Programs Bureau

## Project Status Report

December 2007



*Protecting our Environment, Preserving the Enchantment*



# Table of Contents

## Project Status by County

### Inside this issue:

Introduction	ii
Program Highlights	iii
Special Appropriations Program	iii
Solid Waste Facility Grant Fund	iii
Rural Infrastructure Revolving Loan Program	iv
Clean Water State Revolving Loan Fund	iv
Program Summary	v
List of Acronyms	vi

Bernalillo	1
Catron	8
Chaves	9
Cibola	11
Colfax	16
Curry	21
DeBaca	23
Doña Ana	23
Eddy	34
Grant	37
Guadalupe	41
Harding	42
Hidalgo	43
Lea	45
Lincoln	51
Los Alamos	57
Luna	58
McKinley	62
Mora	67
Otero	74
Quay	80
Rio Arriba	83
Roosevelt	92
San Juan	94
San Miguel	102
Sandoval	109
Santa Fe	121
Sierra	137
Socorro	139
Taos	144
Torrance	151
Union	155
Valencia	157



*Inside the new Headworks Building—Taos Ski Valley Wastewater Treatment Plant*



Aerobic Digester  
Village of Ruidoso  
Wastewater Treatment Plant

**Governor Bill Richardson signed Executive Order 2007-050 on 10/31/07 creating a new division within the Environment Department—Water and Wastewater Infrastructure Development Division (WWIDD)**



Village of Ruidoso  
Wastewater Treatment Plant

## Introduction

The New Mexico Environment Department, Construction Programs Bureau (CPB) is pleased to provide the December 2007 Project Status Report for water, wastewater, and solid waste projects administered by the Bureau. The projects listed in this report are arranged by county and listed alphabetically. Included with each project is the project funding amount, a current fund balance, the CPB project manager, and the funding source (s). Also included is a description of the project, its current phase and a brief narrative.

The CPB staff provide oversight of projects funded through a variety of sources and strive to ensure that these projects within the communities are managed on a timely basis, are environmentally sound, of high quality, and free of waste, fraud, and abuse. The funding sources include the Special Appropriations Program, the Clean Water State Revolving Fund, the Rural Infrastructure Revolving Loan Program, and the Solid Waste Facility Grant Fund Program. More information regarding these programs can be found at [www.nmenv.state.nm.us/cpb/cpbtop.html](http://www.nmenv.state.nm.us/cpb/cpbtop.html).

## BUREAU HIGHLIGHTS

The CPB, formerly with the NMED Administrative Services Division was recently reassigned to the newly formed Water and Wastewater Infrastructure Development Division (WWIDD) created by Governor Richardson’s Executive Order 2007-050. The executive order also created a Water Cabinet to unify the direction of all executive agencies responsible for water resources

within the state including promoting inter-agency coordination of water and wastewater infrastructure funding.

The WWIDD is tasked with providing leadership and support to the Water Cabinet in promoting interagency coordination by developing a water and wastewater infrastructure evaluation plan, a uniform application implementation plan, and recommendations for efficient and effective use of water and wastewater loan funds.

The Water Cabinet consists of the Director of the Interstate Stream Commission, the State Engineer, the Secretary of the New Mexico Environment Department, the Secretary of the Agriculture Department, the Director of the New Mexico Department of Game and Fish, the Secretary of the Energy, Minerals and Natural Resources Department, the Secretary of the Department of Finance and Administration, the Chief Executive Officer of the New Mexico Finance Authority, and a representative of the Governor’s Office.

CPB is currently working with the following agencies to implement the funding elements of the Executive Order:

- ◆ New Mexico Finance Authority
- ◆ Department of Finance & Administration
- ◆ Office of the State Engineer
- ◆ United States Department of Agriculture/ Rural Development

For more information regarding the Executive Order contact Richard Rose, CPB Bureau Chief, at 505.827.9691.



Aeration Basin Construction  
Los Alamos Wastewater Treatment Plant



Construction of Wastewater  
Treatment System for the  
Community of Cordova



## Program Highlights

### SPECIAL APPROPRIATIONS PROGRAM

Special Appropriations are state grants for infrastructure projects and are issued annually when authorized by the New Mexico Legislature. Communities must apply for these funds through their legislative representative and may be asked to testify during the legislative session on the particulars of the project. If money is appropriated and approved by the Governor, the funds are then distributed to the communities through specific state agencies, who then provide oversight of the expenditure of the funds. When projects

pertain to water, wastewater or other environmental infrastructure, construction oversight is provided by the NM Environment Department through CPB. Grant agreements are executed between CPB and the communities for expenditure of the funds and monies are disbursed through a reimbursement process.

CPB has had a significant increase of SAP projects, in which oversight is provided, over the last several years. In 2002 the legislature appropriated funds for 99 environmental projects with a combined value of \$6,242,000 that were administered through CPB. In

comparison, during the 2007 legislative session, 237 new projects were approved with a combined value of \$71,704,065.

#### SAP Facts in Brief...

As of December 31, 2007 the CPB was performing administration and construction oversight for 717 active projects with an outstanding balance of \$141,341,844. The CPB successfully closed 50 projects valued at \$10,610,676 during the first half of fiscal year 2007-08.

*The Special Appropriations Program has seen growth of approximately 3,183% from 2002 to 2007.*



### SOLID WASTE FACILITY GRANT FUND (SWFGF)

The Solid Waste Facility Grant Fund Program was created by the Solid Waste Act in 1991 by the New Mexico Legislature and was appropriated \$750,000 from the general fund. The monies

were available to eligible entities for the establishment or modification of solid waste facilities. In addition to that, the NM Legislature authorized issuance of \$10,000,000 in bonds in 1995 and \$17,500,000 in 1996 to provide an additional source

of funds. All funds are currently obligated.

#### SWFGF Facts in Brief...

As of December 31, 2007, there was one active project in construction with an outstanding balance of \$217,174.

## Program Highlights cont...



Both loan and grant money may be used to make improvements to laboratory facilities and purchase necessary lab equipment.

### RURAL INFRASTRUCTURE REVOLVING LOAN PROGRAM

The Rural Infrastructure Revolving Loan program, created by the New Mexico Legislature in 1988, with the most recent amendment in 2007, provides financial assistance to local authorities for the construction or modification of water, wastewater, and solid waste facilities. The money may also be used as a bridge loan for other funding sources to provide initial engineering or other services and also as a match for federal funding. Because the funds are state monies,

the application and approval process is streamlined allowing the funds to be available within four to six weeks of receiving a complete application.

The maximum loan amount is \$2,000,000 per project or entity, while the base interest rate is 3%. A repayment schedule of up to twenty years is allowed. Eligible entities include any incorporated city, town, village mutual domestic association, or water and sanitation district whose facilities serve a population of less than 20,000 and counties whose population is less than 200,000.

### RIP Facts in Brief...

As of December 31, 2007, CPB has eight active RIP loans in construction with an outstanding balance of \$1,999,912. There are currently 120 loans in repayment with a current loan balance of \$14,619,743.

Communities may apply for this loan program by filling out a Uniform Funding Application available on the CPB website at

[www.nmenv.state.nm.us/cpb/cpbtop.html](http://www.nmenv.state.nm.us/cpb/cpbtop.html).

*CPB is currently working with other state and federal funding agencies to fully develop and implement the Uniform Funding Application as directed by the Executive Order (see pg. ii). The intent of the UFA is to streamline the funding process, making for a more effective and efficient way of funding projects. The web-based UFA will allow a community to electronically submit a standardized application which is then transmitted to the participating funding agencies for review.*



### CLEAN WATER STATE REVOLVING LOAN FUND PROGRAM

Through the Clean Water State Revolving Fund program, NMED maintains a revolving loan fund to provide a source of low-cost financing for a wide range of wastewater or storm drainage projects that protect surface and ground water. Funds may also be used for projects that control non-point source water pollution, such as solid waste and septic tank installations.

The CWSRF program was established in 1986 pursuant to the Wastewater Facility Construction Loan Act and

the federal Clean Water Act and provides very attractive low interest loans (3% - 0%) that spread projects costs over a repayment period of up to twenty years. Repayments are cycled back into the fund and used to pay for additional clean water projects.

### CWSRF Facts in Brief...

CPB executed one new construction project loan this reporting period (July—December 2007). A loan with the Village of Los Lunas for \$16,000,000 allows the Village to design and construct new north and

south interceptors, a lift station and to improve its wastewater treatment plant.

In addition to this loan, CPB is currently performing oversight of eight other CWSRF construction project loans with an outstanding balance of \$39,705,054. There are also 32 loans in repayment that are currently being serviced with an outstanding balance of \$85,993,775.

Check out the CPB website cited above for more information regarding the application process.

## Program Summary

### PROJECTS BY PROGRAM

Listed on the right is the total number of projects managed during the first half of fiscal year 2007-08 for each financial program within CPB and for each agency for which CPB provides technical oversight.


Special Appropriations	767
Clean Water State Revolving Fund	9
Rural Infrastructure Revolving Loan	8
Solid Waste Facility Grant Fund	1
State and Tribal Assistance Grants	34
Governor's Innovative Fund	8
Joint Tax Relief	7
NMFA Drinking Water	17
NMFA Planning Grant	33
NMFA Water and Wastewater	50
NMFA Water Trust Board	<u>14</u>
<b>Total</b>	<b>948</b>



CPB STRIVES TO PROVIDE SAFE DRINKING WATER TO NM COMMUNITIES...

### DISBURSEMENTS

The CPB disbursed approximately \$32,657,938 to New Mexico communities during the first half of fiscal year 2007-08 (July—December). Shown on the graph to the right is a summary of disbursements for each funding program during that period.



In addition, CPB's goals are to make publicly funded loan and grant program funds available to NM local governments, manage the timely construction and administrative completion of publicly funded water, wastewater, and solid waste projects and ensure that projects are environmentally sound, of high quality, and free of waste, fraud, and abuse.



Special Appropriations can be designated for the purchase of equipment such as the scraper, water truck and compactor shown above.

## Acronyms

CDBG .....	Community Development Block Grant
CPB .....	Construction Programs Bureau
DR.....	Disbursement Request
DWB .....	Drinking Water Bureau of NMED
EA .....	Environmental Assessment
EID .....	Environmental Information Document
EPA.....	US Environmental Protection Agency
FNSI.....	Finding of No Significant Impact
GF .....	General Fund
GOV IN .....	Governor's Innovative Fund
JTR .....	Governor's Joint Tax Relief Reconciliation Act
MDWCA .....	Mutual Domestic Water Consumers Association
NMED .....	New Mexico Environment Department
NMFA .....	New Mexico Finance Authority
NPDES.....	National Pollution Discharge Elimination System
OSE .....	Office of the State Engineer
PER.....	Preliminary Engineering Report
RCAC.....	Rural Community Assistance Corporation
RFP.....	Request for Proposal
RD.....	Rural Development of USDA
RWA .....	Rural Water Association
SCADA .....	Supervisory Control and Data Acquisition
STB .....	Severance Tax Bond
SWB .....	Solid Waste Bureau of NMED
SWQB.....	Surface Water Quality Bureau of NMED
USACOE.....	US Army Corps of Engineers
WTP .....	Water Treatment Plant
WWIDD .....	Water and Wastewater Infrastructure Development Division
WWTP .....	Wastewater Treatment Plant



### PROJECT MANAGERS

JA .....	Jeff Allen
TLA .....	Tom Andrews
DB.....	David Bishop
JAC.....	Jim Chiasson
SDD .....	Stephanie DuBois
SE.....	Sandy Edens
AHE .....	Andy Edmondson
FK .....	Fred Kalish
PK.....	Pat Klock
RPR .....	Richard Rose
CV.....	Chris Vick

### PROGRAM ADMINISTRATORS

AA.....	Alice Arias
EA.....	Esther Apodaca
EG.....	Edith Gallegos
JP .....	Jennifer Prada
VT.....	Valerie Trujillo

### FUNDING SOURCES

CWSRF .....	Clean Water State Revolving Loan Fund
RIP.....	Rural Infrastructure Revolving Loan Program
SAP .....	Special Appropriations Program
STAG.....	State and Tribal Assistance Grant (from EPA)

**NEW MEXICO ENVIRONMENT DEPARTMENT  
CONSTRUCTION PROGRAMS BUREAU  
PROJECT STATUS REPORT**

<b>County: Bernalillo</b>	<u>CPB No: 2004-0187-STB</u>	Funding Source: SAP
<u>Albuquerque, City of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$200,000.00</b>
Consultant: Bohannan-Huston		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$200,000.00</b>

**Project Description: Balloon Fiesta Park Utilities**

\$200,000 for the planning, design and construction of an extension of potable water, sewer and other utilities to the north, east and west areas of the Balloon Fiesta park in Bernalillo county. Note that the City of Albuquerque is "home rule" for procurement of services. As of 1-31-07 Colleen Frenz with Municipal Development is the new project manger. 7-17-07 CPB met with Ms. Frenz to discuss the project and the required documentation. According to Ms. Frenz the work has been completed and she will work on getting all the proper documents. As of 11-21-07 there has been no further activity.

<b>County: Bernalillo</b>	<u>CPB No: 2003-2040-STB</u>	Funding Source: SAP
<u>Albuquerque-Bernalillo WUA</u>		Project Amount \$50,000.00
CPB Manager: SDD		Grant Amount: <b>\$50,000.00</b>
Consultant: N/A		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$50,000.00</b>

**Project Description: North Valley Area**

This project was reauthorized in 2003 for \$50,000 to continue planning, design and construction of sewer lines in the north valley area of Bernalillo county. This grant was intended for sewer work in the South Valley and was appropriated by Rep. Kiki Saavedra. However, the re-appropriation appropriated the funds for "north" valley work not "south" valley as intended. Richard Rose and DFA (Scott Stovall) will not allow the City to use the grant for the intended purpose because of this mistake. Project must be re-authorized AGAIN or they have to certify readiness for North Valley project (probably Area K). 2-7-06 grant was re-authorized for planning, design, & construction of sewer lines in the north valley area. As of 11-3-06 final pay request was rejected due to insufficient documentation. 1-31-07 Water Utility Authority will work on getting proper documents. As of 11-21-07 there has been no further activity.

<b>County: Bernalillo</b>	<u>CPB No: 2006-1084-GF</u>	Funding Source: SAP
<u>Albuquerque-Bernalillo WUA</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$475,000.00</b>
Consultant: Daniel B. Stevens		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$475,000.00</b>

**Project Description: Water and Wastewater System Improvements**

to plan, design and construct a water and wastewater system for the Albuquerque-Bernalillo county water utility authority (WUA) in Bernalillo county. 3-19-07 grant agreement was executed. 11-21-07 there has been no further activity.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Bernalillo</b>	<u>CPB No: 2006-1085-GF</u>	Funding Source: SAP
<u>Albuquerque-Bernalillo WUA</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$984,660.00</b>
Consultant: Daniel B. Stevens (DBS)		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$984,660.00</b>

**Project Description: Bear Canyon/Arroyo Del Oso Reclamation & Reuse**

to plan, design and construct water and wastewater improvements for the Arroyo del Oso system in Albuquerque in Bernalillo county. 12-18-06 grant agreement executed. As of 6-11-07 Bear Canyon/Arroyo del Oso Recharge Demonstration Project DBS plans to begin drilling next week (June 18, 2007) to install 3 monitoring wells and shallow vadose zone monitoring equipment. Drilling should be complete by the end of July, if not sooner. DBS will be submitting permit applications to the Office of the State Engineer and the Environment Department in a few weeks. DBS plans to begin recharging water in November 2007. As of 11-21-07 project is moving along with the recharge of the groundwater table. Public meeting to be held 12-4-07.

---

<b>County: Bernalillo</b>	<u>CPB No: 2006-1247-GF-A</u>	Funding Source: SAP
<u>Albuquerque-Bernalillo WUA</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$500,000.00</b>
Consultant: Daniel B. Stephens		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$500,000.00</b>

**Project Description: Pajarito Mesa Water System Improvements**

\$500,000 to plan, design, and construct water system improvements for the Pajarito Mesa Mutual Domestic Water Consumers Association in Bernalillo County. 1-30-07 Frank Roth of the Water Utility Authority (WUA) provided a letter stating that the WUA and Pajarito agreed to the WUA purchasing land and placing water tanks that will serve as a fill station where the Pajarito members could insert a card and fill their containers. Pajarito would be responsible for billing the members for the water consumption at rates that are comparable to City of Albuquerque rates and also for maintaining the tanks. 10-26-07 the Albuquerque (ABQ) Water Utility Authority and Pajarito board members are working on the development of a memorandum of understanding. 11-20-07 Pajarito stated the MOU has been accepted by both parties but now there is a possibility of eliminating the water truck and hook-up to a ABQ WUA distribution line.

---

<b>County: Bernalillo</b>	<u>CPB No: 2006-1083-GF</u>	Funding Source: SAP
<u>Bernalillo County</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$110,000.00</b>
Consultant: Bernalillo County		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$110,000.00</b>

**Project Description: Water Line Extension on Lisa Lane**

to plan, design and construct a water line extension on Lisa lane in Bernalillo county. March 2007 Bernalillo County working on design plans. No other activity as of 11-28-07.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Bernalillo	<u>CPB No:</u> 2003-0361-STB	Funding Source:	SAP
<u>Carnuel MDW&amp;WWCA</u>		Project Amount	\$50,000.00
CPB Manager: SDD		Grant Amount:	<b>\$50,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$15,497.15</b>

**Project Description: Design & Construction of a Water Well & Water Storage Tank**

\$50,000 for the design and construction of a water well and water storage tank for the Carnuel mutual domestic water and wastewater consumers association in Carnuel. The PER is approved. An exploratory well was drilled and tested for the purpose of completing the PER. The well pump test and water quality tests were good, so the community is pursuing turning it into a production well once the EID is complete. 3-13-06 CPB reviewed public hearing notice. Carnue will hold a public hearing and a responsive summary will be included in the final EID. 4-30-06 public hearing was held and no adverse comments from the public were received. 5-17-06 CPB reviewed and commented on plans & specifications for construction of a water storage tank and waterline connection from the existing well that was drilled last year to the new tank. 8-9-06 Tank & waterline plans approved. Project may not be bid until the Finding of No Significant Impact has been issued by EPA. As of July 2007 FNSI issued by EPA. 11-28-07 meeting held with Carnuel and engineer to discuss hook-up to City of Albuquerque water system.

---

<b>County:</b> Bernalillo	<u>CPB No:</u> 2004-0186-STB	Funding Source:	SAP
<u>Carnuel MDW&amp;WWCA</u>		Project Amount	
CPB Manager: SDD		Grant Amount:	<b>\$100,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$100,000.00</b>

**Project Description: Design & Construct Water System**

\$100,000 to design and construct a water system for the Carnuel mutual domestic water and wastewater consumers association in Tijeras in Bernalillo county. The PER is approved. An exploratory well was drilled and tested for the purpose of completing the PER. The well pump test and water quality tests were good, so the community is pursuing turning it into a production well once the EID is complete. 3-13-06 CPB reviewed public hearing notice. Carnuel will hold a public hearing and a responsive summary will be included in the final EID. 4-30-06 public hearing was held and no adverse comments from the public were received. 5-17-06 CPB reviewed and commented on plans & specifications for construction of a water storage tank and waterline connection from the existing well that was drilled last year to the new tank. 8-9-06 Tank & waterline plans approved. Project may not be bid until the Finding of No Significant Impact has been issued by EPA. As of July 2007 FNSI issued by EPA. 11-28-07 meeting held with Carnuel and engineer to discuss hook-up to City of Albuquerque water system.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Bernalillo	<u>CPB No:</u> 2004-1528-STB	Funding Source:	SAP
<u>Carnuel MDW&amp;WWCA</u>		Project Amount	
CPB Manager: SDD		Grant Amount:	<b>\$50,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$50,000.00</b>

**Project Description: Design & Construct Water Storage Tank**

\$50,000 to design and construct a foundation and purchase and install a water storage tank for the Carnuel mutual domestic water and wastewater consumers association in Bernalillo county. The PER is approved. An exploratory well was drilled and tested for the purpose of completing the PER. The well pump test and water quality tests were good, so the community is pursuing turning it into a production well once the EID is complete. 3-13-06 CPB reviewed public hearing notice. Carnuel will hold a public hearing and a responsive summary will be included in the final EID. 4-30-06 public hearing was held and no adverse comments from the public were received. 5-17-06 CPB reviewed and commented on plans & specifications for construction of a water storage tank and waterline connection from the existing well that was drilled last year to the new tank. 8-9-06 Tank & waterline plans approved. Project may not be bid until the Finding of No Significant Impact has been issued by EPA. As of July 2007 FNSI issued by EPA. 11-28-07 meeting held with Carnuel and engineer to discuss hook-up to City of Albuquerque water system.

---

<b>County:</b> Bernalillo	<u>CPB No:</u> 2004-2112-CP	Funding Source:	SAP
<u>Carnuel MDW&amp;WWCA</u>		Project Amount	
CPB Manager: SDD		Grant Amount:	<b>\$50,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$50,000.00</b>

**Project Description: Water Storage Tank**

\$50,000 to design and construct a foundation and purchase and install a water storage tank for the Carnuel mutual domestic water and wastewater consumers association in Bernalillo county. The PER is approved. An exploratory well was drilled and tested for the purpose of completing the PER. The well pump test and water quality tests were good, so the community is pursuing turning it into a production well once the EID is complete. 3-13-06 CPB reviewed public hearing notice. Carnuel will hold a public hearing and a responsive summary will be included in the final EID. 4-30-06 public hearing was held and no adverse comments from the public were received. 5-17-06 CPB reviewed and commented on plans & specifications for construction of a water storage tank and waterline connection from the existing well that was drilled last year to the new tank. 8-9-06 Tank & waterline plans approved. Project may not be bid until the Finding of No Significant Impact has been issued by EPA. As of July 2007 FNSI issued by EPA. 11-28-07 meeting held with Carnuel and engineer to discuss hook-up to City of Albuquerque water system.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

County: **Bernalillo**

CPB No: 2005-0121-STB

Funding Source: SAP

New Mexico State Land Office

Project Amount

CPB Manager: SDD

Grant Amount: **\$75,000.00**

Consultant:

Loan Amount:

Project Phase: Agreement

Fund Balance: **\$75,000.00**

### Project Description: Landfill Reuse & Renewable Energy Project

\$75,000 for design, drainage, erosion control, grading and slope stabilization, including a solar photovoltaic system on the erosion control slope, as part of a landfill reuse and renewable energy project on land owned by the state land office and the Albuquerque public school district in Albuquerque in Bernalillo county. 6-16-06 CPB emailed the grant agreement to Ralph Grule of the City of Albuquerque. 11-19-07 met with new grant administrators to discuss grant requirements and the documentation that is needed.

---

County: **Bernalillo**

CPB No: 2005-1170-GF

Funding Source: SAP

New Mexico State Land Office

Project Amount

CPB Manager: SDD

Grant Amount: **\$43,933.00**

Consultant:

Loan Amount:

Project Phase: Agreement

Fund Balance: **\$43,933.00**

### Project Description: Landfill Reuse & Renewable Energy Project

for design, drainage, erosion control, grading and slope stabilization, including a solar photovoltaic system on the erosion control slope, as part of a landfill reuse and renewable energy project on land owned by the state land office and the Albuquerque public school district in Albuquerque in Bernalillo county. 6-16-06 CPB emailed the grant agreement to Ralph Grule of the City of Albuquerque. 11-19-07 met with new grant administrators to discuss grant requirements and the documentation that is needed.

---

County: **Bernalillo**

CPB No: 2006-0151-STB

Funding Source: SAP

New Mexico State Land Office

Project Amount

CPB Manager: SDD

Grant Amount: **\$150,000.00**

Consultant:

Loan Amount:

Project Phase: Agreement

Fund Balance: **\$150,000.00**

### Project Description: Landfill Reuse & Renewable Energy Project

for design, drainage, erosion control, grading and slope stabilization, including a solar photovoltaic system on the erosion control slope, as part of a landfill reuse and renewable energy project on land owned by the state land office and the Albuquerque public school district in Albuquerque in Bernalillo county. 6-16-06 CPB emailed the grant agreement to Ralph Grule of the City of Albuquerque. 11-19-07 met with new grant administrators to discuss grant requirements and the documentation that is needed.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Bernalillo	<u>CPB No:</u> 2006-01	Funding Source: RIP
<u>Paa-ko</u>		Project Amount
CPB Manager: SDD		Grant Amount:
Consultant: Souder Miller & Assoc.		Loan Amount: <b>\$500,000.00</b>
Project Phase: Construction		Fund Balance: <b>\$14,617.24</b>

**Project Description: wastewater treatment plant improvements**

\$500,000 for design and construction of a new wastewater treatment plant. RFP and Engineering Agreement have been reviewed and approved. Engineering contract has been approved. PER has been reviewed and approved. Preliminary engineering design underway. 4-4-06 plans reviewed and comments must be addressed, prior to advertising. 4-18-06 plans approved for bid advertisement. 6-9-06 one bid was received from Triad and rejected because the total is more than triple the engineer's estimate and the current available funding. The project will be re-bid. As of 11-2-07 construction is 95% complete with final grading, lift stations, building foundations, stucco, doors/windows, insulation, plumbing fixtures, electrical, standby generator HVAC, grating & handrails, blower equipment, finish screen and anoxic mixers completed and installed. 11-15-07 CPB conducted site visit.

<b>County:</b> Bernalillo	<u>CPB No:</u> 2006-0153-STB	Funding Source: SAP
<u>Sierra Vista MDA</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$55,000.00</b>
Consultant: Cornerstone Consulting		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$55,000.00</b>

**Project Description: Water System Improve**

to plan, design, construct and equip improvements to the water system for the Sierra Vista mutual domestic association in Bernalillo county. 5-24-07 grant agreement executed by NMED secretary. September 2007 CPB discussed what is eligible under the grant. No further activity as of 11-29-07.

<b>County:</b> Bernalillo	<u>CPB No:</u> 2003-0019-GF	Funding Source: SAP
<u>Tijeras, Village of</u>		Project Amount \$100,000.00
CPB Manager: SDD		Grant Amount: <b>\$100,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$100,000.00</b>

**Project Description: Phase 3 Water System Improvements**

\$100,000.00 to plan, design and construct phase 3 water system improvements. Project to use both federal and state funds. 3-20-06 Tijeras will use state grants as the match portion for their EPA STAG grants to complete phase 3 C & D of the waterline. No further activity as of 11-29-07.

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Bernalillo	<u>CPB No:</u> 2004-2110-CP	Funding Source:	SAP
<u>Tijeras, Village of</u>		Project Amount	
CPB Manager: SDD		Grant Amount:	<b>\$120,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$120,000.00</b>

**Project Description: Water System Improvements Ph 3**

\$120,000 to plan, design and construct phase 3 water system improvements in Tijeras in Bernalillo county. Project to use both federal and state funds. 3-20-06 Tijeras will use state grants as the match portion for their EPA STAG grants to complete phase 3 C & D of the waterline. .No further activity as of 11-29-07.

---

<b>County:</b> Bernalillo	<u>CPB No:</u> 2005-1092-GF	Funding Source:	SAP
<u>Tijeras, Village of</u>		Project Amount	
CPB Manager: SDD		Grant Amount:	<b>\$385,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$385,000.00</b>

**Project Description: Water System**

\$385,000 to plan, design and construct the water system in Tijeras in Bernalillo county. As of 3-16-06 the grant agreement has not been executed. 3-20-06 Tijeras will use state grants as the match portion for their EPA STAG grants to complete phase 3 C & D of the waterline. May 2006 Tijeras returned grant agreements without the required exhibit forms. No further activity as of 11-29-07.

---

<b>County:</b> Bernalillo	<u>CPB No:</u> 2006-0150-STB	Funding Source:	SAP
<u>Tijeras, Village of</u>		Project Amount	
CPB Manager: SDD		Grant Amount:	<b>\$200,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Agreement		Fund Balance:	<b>\$200,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct water system improvements in Tijeras in Bernalillo county. Bonds sold in June 2007. No further activity as of 11-29-07.

---

<b>County:</b> Bernalillo	<u>CPB No:</u> 2006-0152-STB	Funding Source:	SAP
<u>Tijeras, Village of</u>		Project Amount	
CPB Manager: SDD		Grant Amount:	<b>\$300,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Agreement		Fund Balance:	<b>\$300,000.00</b>

**Project Description: Wastewater System Construction**

to plan, design and construct a wastewater system in Tijeras in Bernalillo county. Grant agreement has not been executed. The description and resolution were not completed. No further activity as of 11-29-07.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Bernalillo</b>	<u>CPB No: 2006-1081-GF</u>	Funding Source: SAP
<u>Tijeras, Village of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$953,400.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$953,400.00</b>

**Project Description: Water System Improvements**

to plan, design and construct water system improvements in Tijeras in Bernalillo county. Grant agreement executed 6-25-07. No further activity as of 11-29-07.

---

<b>County: Bernalillo</b>	<u>CPB No: 2006-1082-GF</u>	Funding Source: SAP
<u>Tijeras, Village of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

**Project Description: Wastewater System Construction**

to plan, design and construct a wastewater system in Tijeras in Bernalillo county. Grant agreement executed 6-25-07. No further activity as of 11-29-07.

---

<b>County: Catron</b>	<u>CPB No: 2006-0154-STB</u>	Funding Source: SAP
<u>Catron County</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$10,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$10,000.00</b>

**Project Description: Water Tank Purchase**

\$10,000 to purchase and install a water tank for the Wildwood substation fire suppression in Catron county. 6/11/07 County does not have enough funds, attempting to obtain additional funds. Grant Agreement has not been Grant Agreement sent Feb 13-07

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Chaves</b>	<u>CPB No: 2005-0064-STB</u>	Funding Source: SAP
<u>Cumberland Co-Op WUA</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$150,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$25,897.37</b>

**Project Description: Water System Improvements**

\$150,000 to plan, design and construct water system improvements for the Cumberland cooperative water users association in Chaves county. 6-28-05 CPB reviewed and commented on the plans and specifications. Comments must be addressed, prior to advertising for bids. 7-8-05 CPB approved plans and specifications for bid advertisement. 9-15-05 project was awarded to Constructors Inc. 10-6-05 CPB received copy of executed contract documents. 11-9-05 CPB received a copy of the notice to proceed with construction beginning on 10-31-05 and completed by July 2006. As of 6-19-06 construction is approximately 95% complete. As of 10-17-06 Phase II preliminary design is approximately complete.

---

<b>County: Chaves</b>	<u>CPB No: 2005-1172-GF</u>	Funding Source: SAP
<u>Cumberland Co-Op WUA</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$50,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: water lines**

\$50,000 to plan, design and construct improvements to water lines in the Cumberland cooperative water users association in Chaves county. 6-28-05 10-11-05 grant agreement executed by NMED secretary. As of 6-19-06 construction is approximately 95% complete. As of 10-17-06 Phase II preliminary design is 100% complete.

---

<b>County: Chaves</b>	<u>CPB No: 2006-0156-STB</u>	Funding Source: SAP
<u>Fambrough MDWCA</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$100,000.00</b>
Consultant: Souder, Miller		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$81,520.91</b>

**Project Description: System Improvements Phs. 2 Distribution**

to plan, design and construct improvements to the Fambrough mutual domestic water consumers association water system in Chaves county. NMED Awaiting return of grant agreements. Grant agreement executed 10/13/06. 6/4/07 DB Approved RFP for engineering services for Phs. 2 distribution. 7/2/07 RFP for engineering services. 10/10/07 DB approved engineering agreement w/ SMA for \$45,836 + tax. 11/19/07 phs 2 in design.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Chaves</b>	<u>CPB No: 2004-0565-CP</u>	Funding Source: SAP
<u>Hagerman, Town of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$25,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$25,000.00</b>

**Project Description: Sewer System Improvements**

\$25,000 for improvements to the sewer system in Hagerman in Chaves county. 11-1-05 Mayor stated that grant will be used for match portion for next CDBG grant. As of 12-16-05 Town has applied for new CDBG grant. 4/9/07 Waiting for re-appropriation. 8/23/07 no change in project status. 9/12/07 Hagerman is applying for CDBG grant and will use this as match/funding in that application.

---

<b>County: Chaves</b>	<u>CPB No: 2004-1541-STB</u>	Funding Source: SAP
<u>Hagerman, Town of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$25,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$25,000.00</b>

**Project Description: Sewer System Improvements**

\$25,000 for improvements to the sewer system in Hagerman in Chaves county. 11-1-05 Mayor stated that grant will be used for match portion for next CDBG grant. As of 12-16-05 Town has applied for new CDBG grant. Waiting for re-appropriation. 8/23/07 No change in project status. 9/12/07 Hagerman is applying for CDBG grant and will use this as match/funding in that application.

---

<b>County: Chaves</b>	<u>CPB No: 2005-1171-GF</u>	Funding Source: SAP
<u>Hagerman, Town of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$75,000.00</b>
Consultant: GC Engineering		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$66,615.21</b>

**Project Description: Water System Improvements**

\$75,000 to plan, design and construct water system improvements, including drilling of a new well and pipeline improvements, in Hagerman in Chaves county. As of 12-16-05 CPB waiting for forms to execute the grant agreement. 1/8/07 No forms in files. 7/2/07 No change in project status. 8/23/07 Executed grant received by DB. 10/9/07 engineering agreement w/ GC Engineering approved \$49,999.99 no RFP. 11/28/07 Project in design.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Chaves</b>	<u>CPB No: 2002-0127-STB</u>	Funding Source: SAP
<u>Roswell, City of</u>		Project Amount \$50,000.00
CPB Manager: DB		Grant Amount: <b>\$50,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$26,073.09</b>

**Project Description: Roswell Training Center Water Line Extension**

Project improvements include the design and extension of a waterline as the preliminary aspect in the phased development of a regional training center for fire fighting activities and public safety police training. On 1-9-03, CPB reviewed and approved engineering contract between the City and Smith Engineering. On 8-1-03 CPB approved plans and specifications for advertisement of bids. 2-25-04 CPB approved bid tabulation awarding White Cloud Pipeline Co. the construction contract. Notice to Proceed issued to White Cloud on 2-16-04, prior to CPB reviewing the bid tabulation. 6-2-04 CPB approved closeout documents and final pay request for engineering services and construction of the waterline extension. As of 7-19-05 the Floyd Lard of the City will use the remaining funds for additional waterlines at a drill tower. The city will produce plans and specifications and will spend the funds by the end of December 2005. As of 12-16-05 there has been no activity. 5/23/07 no change in project status. 6/8/07 funds will be reverted

---

<b>County: Cibola</b>	<u>CPB No: 2006-1089-GF</u>	Funding Source: SAP
<u>Bluewater Acres DWUA</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$50,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$48,013.00</b>

**Project Description: Water System Improvements**

\$50,000 to improve the water system for the Bluewater Acres domestic water users association, including purchasing and installing new water tanks and distribution lines, in Cibola county. 6/11/07 plans for a temporary tank and water line replacement on Dolphine road have been received and reviewed. Plans were not approved.

---

<b>County: Cibola</b>	<u>CPB No: 2005-0065-STB</u>	Funding Source: SAP
<u>Bluewater W&amp;SD</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$45,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$45,000.00</b>

**Project Description: Well & Water System Improvements**

\$45,000 to plan, design and construct well and water system improvements for the Bluewater water and sanitation district in Cibola county. Related to SAP 2005-1175 (25,000). 6/11/07 Project not started.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Cibola</b>	<u>CPB No:2005-1175-GF</u>	Funding Source: SAP
<u>Bluewater W&amp;SD</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$25,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$25,000.00</b>

**Project Description: Well & Water System Improvements**

\$25,000 to plan, design and construct well and water system improvements for the Bluewater water and sanitation district in Cibola county. Related To SAP 2005-0065-STB (\$45,000). See project 2005-0065 for updates.

---

<b>County: Cibola</b>	<u>CPB No:2006-1087-GF</u>	Funding Source: SAP
<u>Bluewater W&amp;SD</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$68,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$68,000.00</b>

**Project Description: Well/Water System Improvements**

\$ 68,000 to plan, design and construct well and water system improvements for the Bluewater water and sanitation district in Cibola county. 7/6/06 Grant Agreement mailed. 6/11/07 Grant agreement has not been returned.

---

<b>County: Cibola</b>	<u>CPB No:2006-1091-GF</u>	Funding Source: SAP
<u>Cebolleta</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$50,000.00</b>

**Project Description: Wastewater System Improvements**

\$50,000 to plan, design and construct improvements to the Cebolleta land grant wastewater system in Seboyeta in Cibola county. 6/11/07 Grant Agreement has not been returned.

---

<b>County: Cibola</b>	<u>CPB No:2004-2120-CP</u>	Funding Source: SAP
<u>Cibola County for Cubero</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$50,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$0.00</b>

**Project Description: Water and Sewer System**

\$50,000 for a water and sewer system for the Cubero water association in Cibola county. This project is related to SAP 2003-0369-STB (\$50,000), SAP 2006-0160-STB (\$75,000) and SAP 2003-0317-STB (\$35,000). See Project 2006-0160 STB for updates. New historical sites uncovered while looking for site for lift station. This could jeopardize the immediate project and AHE recommended scrapping the project, especially in light of the fact that only three houses were being hooked up. 3 phase power needs to be run to the lift station and this is quite costly.

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Cibola</b>	<u>CPB No: 2006-0160-STB</u>	Funding Source: SAP
<u>Cibola County for Cubero MDWC&amp;MSWA</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$75,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$49,102.63</b>

### Project Description: Wastewater System Construct

\$75,000 to plan, design and construct the Cubero land grant wastewater system in Cubero in Cibola county. This project is related to SAP 2003-0369-STB (\$50,000), SAP 2003-0317-STB (\$35,000) and SAP 2004-2120-CP (\$50,000). 6/11/07 Design is approximately 50% complete. 7/5/2007 Design approximately 90% complete and SE should review P&S the week of 7/9/2007. 11/15/07 Design basically back to square one. Reinvestigating best way to relay wastewater to plant and the best method for treatment.

---

<b>County: Cibola</b>	<u>CPB No: 2005-1093-GF</u>	Funding Source: SAP
<u>Grants, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$1,000,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$274,261.12</b>

### Project Description: Wastewater Treatment Plant Renovations

\$1,000,000 to plan, design and construct renovations to the wastewater treatment plant in Grants in Cibola county. 6/11/07 Grants was to receive funds from Corps of Engineers to complete project. Corp did not provide the funds. Project on hold until funds are secured.

---

<b>County: Cibola</b>	<u>CPB No: 2006-0157-STB</u>	Funding Source: SAP
<u>Grants, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$200,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$200,000.00</b>

### Project Description: Water/Sewer Lines Improve

\$200,000 to plan, design, construct, repair and improve a water well in Grants in Cibola county. 6/11/07 Language in grant is inadequate to drill new well. Grants wants to change grant wording. Grants is also requesting information from NMED-DWB to determine if new well can be connected to system.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Cibola</b>	<u>CPB No: 2006-0158-STB</u>	Funding Source: SAP
<u>Grants, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$100,000.00</b>

**Project Description: Water and Sewer Lines Improve**

\$100,000 to replace and improve water and sewer lines in Grants in Cibola county. 6/1/07 City has hired engineer to do design and is currently in contract negotiation.

<b>County: Cibola</b>	<u>CPB No: 2006-0159-STB</u>	Funding Source: SAP
<u>Grants, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$200,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$200,000.00</b>

**Project Description: Water and Sewer Line Repair**

\$200,000 to replace and improve water and sewer lines on Roosevelt, First and Second streets in Grants in Cibola county. 6/1/07 City has hired engineer to do design and is currently in contract negotiation.

<b>County: Cibola</b>	<u>CPB No: 2006-1088-GF</u>	Funding Source: SAP
<u>Grants, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$200,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$200,000.00</b>

**Project Description: Water Well Repair and Improve**

\$200,000 to plan, design, construct, repair and improve a water well in Grants in Cibola county. 6/11/07 Language in grant is inadequate to drill new well. Grants wants to change grant wording. Grants is also requesting information from NMED-DWB to determine if new well can be connected to system.

<b>County: Cibola</b>	<u>CPB No: 2006-1092-GF</u>	Funding Source: SAP
<u>Grants, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$180,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$180,000.00</b>

**Project Description: Water Tank Renovate**

\$180,000 for water tank renovations in Grants in Cibola county. 6/11/07 City did not get additional funds during the session. City will proceed with reduced scope project.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Cibola</b>	<u>CPB No: 2004-0573-CP</u>	Funding Source: SAP
<u>Laguna, Pueblo of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$470,000.00</b>
Consultant: Indian Health Service		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$470,000.00</b>

**Project Description: Water and Wastewater Project**

\$470,000 for water and wastewater projects in the Pueblo of Laguna in Cibola County. Grant Agreement has been returned includes list of projects to be funded.

<b>County: Cibola</b>	<u>CPB No: 2004-0566-CP</u>	Funding Source: SAP
<u>Milan, Village of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$25,000.00</b>
Consultant: Resource Technology Inc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$14,971.33</b>

**Project Description: Uranium & Milan St. Water & Sewer Lines**

\$25,000 for the design and planning of water and sewer lines on Uranium and Milan streets in Milan in Cibola county. 10/18/05 Engineer is working on revising the PER for resubmittal. 12/16/25 No change in Status. 7/6/06 no change in status. 1/8/07 PER is still in need of revision. 6/11/07 no change 11/26/07 No Hhange

<b>County: Cibola</b>	<u>CPB No: 2005-1094-GF</u>	Funding Source: SAP
<u>Moquino MDWCA</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$100,000.00</b>

**Project Description: Water System Improvements**

\$100,000 to plan, design and construct water system improvements for the Moquino mutual domestic water consumers association in Cibola county. 7/6/06 Grant Agreement has not been returned. 1/8/07 Grant Agreement has not been returned 6/11/07 Grant Agreement has not been returned.

<b>County: Cibola</b>	<u>CPB No: 2003-0020-GF</u>	Funding Source: SAP
<u>San Mateo DWUA</u>		Project Amount \$62,000.00
CPB Manager: SE		Grant Amount: <b>\$62,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$17,326.70</b>

**Project Description: Sewer System**

\$62,000 to plan, design & construct a water & wastewater system. Project is related to SAP 2004-2121-CP \$50,000 and SAP 2004-0572-CP \$50,000. See SAP 04-0572 for Updates

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Cibola	<u>CPB No:</u> 2004-0572-CP	Funding Source:	SAP
<u>San Mateo DWUA</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$50,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$50,000.00</b>

**Project Description: Sewer System**

\$50,000 for a new sewer system for the San Mateo mutual domestic water consumers association in Cibola county. Project is related to SAP 2004-0572-CP \$50,000 and SAP 2003-0020-GF \$62,000. 12/11/05 Preliminary Engineering Report approved. 7/6/06 No Change in Status. 6/11/07 community needs additional funds for construction.

---

<b>County:</b> Cibola	<u>CPB No:</u> 2004-2121-CP	Funding Source:	SAP
<u>San Mateo DWUA</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$50,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$50,000.00</b>

**Project Description: Sewer System**

\$50,000 for a new sewer system for the San Mateo mutual domestic water consumers association in Cibola county. Project is related to SAP 2004-2121-CP \$50,000 and SAP 2003-0020-GF \$62,000. See SAP 04-0572 for Updates

---

<b>County:</b> Cibola	<u>CPB No:</u> 2006-1093-GF	Funding Source:	SAP
<u>San Rafael W&amp;SD</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$35,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Agreement		Fund Balance:	<b>\$35,000.00</b>

**Project Description: Water System**

\$35,000 to engineer and design a water system for the San Rafael water and sanitation district in Cibola county. 7/6/06 Grant Agreement mailed. 6/11/07 Agreement has not been returned.

---

<b>County:</b> Colfax	<u>CPB No:</u> 2003-0373-STB	Funding Source:	SAP
<u>Angel Fire, Village of</u>		Project Amount	\$20,000.00
CPB Manager: TLA		Grant Amount:	<b>\$20,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:	
Project Phase: Closed		Fund Balance:	<b>\$0.00</b>

**Project Description: Development of a Master Sewage System**

\$20,000 for the development of a master sewage system for Angel Fire. Wastewater collection master plan being prepared by Molzen-Corbin and Associates. Environmental Information Document in preparation for wastewater collection line improvements, Fall 2006. Approved collection system preliminary engineering report in March 2007.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Colfax</b>	<u>CPB No: 2003-1750-CP</u>	Funding Source: SAP
<u>Angel Fire, Village of</u>		Project Amount \$40,000.00
CPB Manager: TLA		Grant Amount: <b>\$40,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$0.00</b>

### **Project Description: Plan & Design a Master Sewage System**

\$40,000 to plan and design a master sewage system for Angel Fire. Engineer selected. Wastewater collection master plan being prepared by Molzen-Corbin and Associates. See Project 2002-0129-STB for update. EID in preparation for wastewater collection line improvements, Fall 2006. Master Plan approved March 2007.

---

<b>County: Colfax</b>	<u>CPB No: 2003-0021-GF</u>	Funding Source: SAP
<u>Cimarron, Village of</u>		Project Amount \$45,000.00
CPB Manager: TLA		Grant Amount: <b>\$45,000.00</b>
Consultant: Nolte and Associates		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$44,740.00</b>

### **Project Description: Repairs to Water Treatment Plant**

\$45,000.00 for repairs to the water treatment plant. March 2007 - approved engineering contract with Nolte Associates for next phase of transmission line and water and wastewater engineering reports. April 2007 - received PSA for water report. Wastewater report, and water transmission line design engineering. Preliminary engineering (water and wastewater) reports 90% complete as of 10/31/07.

---

<b>County: Colfax</b>	<u>CPB No: 2003-0372-STB</u>	Funding Source: SAP
<u>Cimarron, Village of</u>		Project Amount \$30,000.00
CPB Manager: TLA		Grant Amount: <b>\$30,000.00</b>
Consultant: Nolte and Associates		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$11,200.00</b>

### **Project Description: Improvements to Sewer Lagoons**

\$30,000 for improvements to the sewer lagoons in Cimarron. The Village has requested that solar powered pond circulators be considered for placement in the sewer lagoons to reduce the level of sludge. Information has been submitted and is under reviewed. The Village has a new Clerk who will be the Signatory Authority. A new Resolution will be passed at the next Village Council meeting. The grant agreement will then be submitted. WUTAP submitted a report on the lagoons, including a suggestion that a solar powered pond circulator may be effective in reducing sludge build-up. The pond circulator has been installed. March 2007 - approved engineering contract with Nolte Associates for next phase of transmission line and water and wastewater engineering reports. April 2007 - received PSA for water report. Wastewater report, and water transmission line design engineering. Water and Wastewater PER submitted by Nolte in October 2007. Preliminary engineering (water and wastewater) reports 90% complete as of 10/31/07.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Colfax</b>	<u>CPB No: 2004-0574-CP</u>	Funding Source: SAP
<u>Cimarron, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$30,000.00</b>
Consultant: Nolte and Associates		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$30,000.00</b>

**Project Description: Water Distribution System Pipeline Replacement**

\$30,000 for replacement of a water distribution system pipeline for Cimarron in Colfax County. See SAP-04-0575-CP (water meters) also. March 2007 - approved engineering contract with Nolte Associates for next phase of transmission line and water and wastewater engineering reports. April 2007 - received PSA for water report. Wastewater report, and water transmission line design engineering. Preliminary engineering (water and wastewater) reports 90% complete as of 10/31/07.

---

<b>County: Colfax</b>	<u>CPB No: 2005-0123-STB</u>	Funding Source: SAP
<u>Cimarron, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$50,000.00</b>
Consultant: Nolte and Associates		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$0.00</b>

**Project Description: Water & Wastewater System**

\$50,000 to plan, design and construct improvements to the water and wastewater system and water meter system in Cimarron in Colfax County. March 2007 - approved engineering contract with Nolte Associates for next phase of transmission line and water and wastewater engineering reports. April 2007 - received Professional Services Agreement for water report. Wastewater report, and water transmission line design engineering. Wastewater Preliminary Engineering Report reviewed by CPB. Preliminary engineering (water and wastewater) reports 90% complete as of 10/31/07.

---

<b>County: Colfax</b>	<u>CPB No: 2005-1177-GF</u>	Funding Source: SAP
<u>Cimarron, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$30,000.00</b>
Consultant: Nolte and Associates		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$0.00</b>

**Project Description: Water & Wastewater System**

\$30,000 to plan, design and construct improvements to the water and wastewater system and water meter system in Cimarron in Colfax County. March 2007 - Approved engineering contract with Nolte Associates for next phase of transmission line and water and wastewater engineering reports. April 2007 - received PSA for water report. Wastewater report, and water transmission line design engineering. Preliminary engineering (water and wastewater) reports 90% complete as of 10/31/07.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Colfax</b>	<u>CPB No: 2006-1094-GF</u>	Funding Source: SAP
<u>Cimarron, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$150,000.00</b>
Consultant: Nolte and Associates		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$109,525.50</b>

**Project Description: Water Transmission Line Replacement**

to plan, design and construct a replacement water transmission line from the water treatment plant to the water storage facility in Cimarron in Colfax County. March 2007 - approved engineering contract with Nolte Associates for next phase of transmission line and water and wastewater engineering reports. April 2007 - received PSA for water report. Wastewater report, and water transmission line design engineering. 55% complete as of 10/31/07.

<b>County: Colfax</b>	<u>CPB No: 2006-2489-STB</u>	Funding Source: SAP
<u>Eagle Nest</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$50,000.00</b>
Consultant: Robles Rael Anaya Law Firm		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: plan, design, construct water system**

Reviewing grant agreement (GA) in February 2007. GA approved 6/25/07. Water rights legal services for Village.

<b>County: Colfax</b>	<u>CPB No: 2005-1097-GF</u>	Funding Source: SAP
<u>Eagle Nest, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$120,000.00</b>
Consultant: Dennis Engineering Co.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$0.00</b>

**Project Description: Water & Wastewater System Improvements**

\$120,000 to plan, design and construct water and wastewater system improvements, including sewer lagoons, in Eagle Nest in Colfax County. January 2007 - 20% complete. Lift Station repairs completed as of March 2007. August 2007 at 75% complete design and funds expended on this grant.

<b>County: Colfax</b>	<u>CPB No: 2006-1096-GF</u>	Funding Source: SAP
<u>Eagle Nest, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$50,000.00</b>

**Project Description: Sewer Line Extend**

to plan, design and construct sewer line extensions in Eagle Nest in Colfax County. December 2006 - WWTP surveying for design is 45% complete.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Colfax</b>	<u>CPB No: 2005-1096-GF</u>	Funding Source: SAP
<u>French MDWC&amp;MSWA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$45,000.00</b>
Consultant: Burton Engineers		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water System Improvements**

\$45,000 to plan, design and construct water system improvements for the French mutual domestic water consumers and mutual sewage works association in Colfax County. Grant closed 11/2006.

---

<b>County: Colfax</b>	<u>CPB No: 2004-0576-CP</u>	Funding Source: SAP
<u>Maxwell, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$20,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$1,699.65</b>

**Project Description: New Wastewater Lift Station & Collection System**

\$20,000 to plan, design and construct a new wastewater lift station and collection system for the septic system in Maxwell in Colfax County. Project started construction in Summer 2005. Approximately 80% complete as of December 2005. Lift Station completed as of Spring 2007.

---

<b>County: Colfax</b>	<u>CPB No: 2005-1095-GF</u>	Funding Source: SAP
<u>Maxwell, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$30,000.00</b>
Consultant: Gannet Flemming West		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$0.30</b>

**Project Description: Water & Wastewater Systems Improvements**

\$30,000 to plan, design and construct improvements, including water line installation, to the water and wastewater systems in Maxwell in Colfax County. Bid awarded to Garcia Underground in January 2007 for Phase III water system improvements and construction underway June 2007..

---

<b>County: Colfax</b>	<u>CPB No: 2005-0122-STB</u>	Funding Source: SAP
<u>Raton, City of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$50,000.00</b>
Consultant: KS Berry		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water Reclamation System**

\$50,000 to plan, design and construct improvements to the water reclamation system in Raton in Colfax County. See SAP 2005-1176-GF also.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Colfax</b>	<u>CPB No: 2005-1176-GF</u>	Funding Source: SAP
<u>Raton, City of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$150,000.00</b>
Consultant: KS Berry		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$150,000.00</b>

**Project Description: Water Reclamation System**

\$150,000 to plan, design and construct improvements to the water reclamation system in Raton in Colfax County.

<b>County: Colfax</b>	<u>CPB No: 2006-1095-GF</u>	Funding Source: SAP
<u>Springer, Town of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$25,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$22,074.44</b>

**Project Description: Water and W/Water System Improve**

to plan, design and construct water and wastewater system improvements in Springer in Colfax County

<b>County: Curry</b>	<u>CPB No: 002</u>	Funding Source: CWSRF
<u>Clovis, City of</u>		Project Amount
CPB Manager: DB		Grant Amount:
Consultant:		Loan Amount: <b>\$9,500,000.00</b>
Project Phase: Closeout		Fund Balance: <b>\$1,743,363.01</b>

**Project Description: Wastewater Improvements**

\$9.5 MM Loan to improve wastewater Southwest Cheese Co. pretreatment facility, pipeline and City lagoon expansion. Pipeline completed and DR's being prepared. Lagoons 95% completed as of November 2006. 11/21/07 final adjusting change order and acceptance of lagoon expansion project has been slowed by bubble in lagoon liner and OSE permit issues. 11/27/07 City working on closing out lagoon expansion project.

<b>County: Curry</b>	<u>CPB No: 2006-0162-STB</u>	Funding Source: SAP
<u>Clovis, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$400,000.00</b>
Consultant:		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Wastewater Infrastructure Improvements & Land acquisition**

to purchase a wastewater pretreatment plant, acquire land, make improvements and design, equip and construct wastewater system infrastructure for economic development projects in Curry County. Pipeline 100% complete and lagoons 80% completed as of June 2006. Lagoons 95% completed as of November 2006.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Curry	<u>CPB No:</u> 2006-1161-GF	Funding Source:	SAP
<u>Eastern NMRWA</u>		Project Amount	
CPB Manager: JAC		Grant Amount:	<b>\$159,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Agreement		Fund Balance:	<b>\$159,000.00</b>

**Project Description: Rural Water System Project**

to plan, design, develop and implement a water system for the rural eastern section of the state.

---

<b>County:</b> Curry	<u>CPB No:</u> 2006-0161-STB	Funding Source:	SAP
<u>Melrose, Village of</u>		Project Amount	
CPB Manager: DB		Grant Amount:	<b>\$400,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Closed		Fund Balance:	<b>\$0.00</b>

**Project Description: Water Tank & System Improvements**

to plan, design, construct and equip water system improvements, including replacing the water tank, lines and fire hydrants, in Melrose in Curry County. Fall 2006 to bidding. Construction 95% complete 2/2007 and 100% as of 3/2007.

---

<b>County:</b> Curry	<u>CPB No:</u> 2006-1098-GF	Funding Source:	SAP
<u>Melrose, Village of</u>		Project Amount	
CPB Manager: DB		Grant Amount:	<b>\$50,000.00</b>
Consultant: SEC		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$3,317.81</b>

**Project Description: Wastewater System Improvements**

to plan, design and construct wastewater system improvements in Melrose in Curry county. PER underway Fall 2006. December 2006 - completed new groundwater monitoring wells. Project 70% complete as of May 1, 2007. 7/4/07 Planning report approved. 11/21/07 Village is considering how to spend remaining funds.

---

<b>County:</b> Curry	<u>CPB No:</u> 2006-04	Funding Source:	RIP
<u>Texico, City of</u>		Project Amount	
CPB Manager: DB		Grant Amount:	
Consultant: Engineers Inc.		Loan Amount:	<b>\$325,000.00</b>
Project Phase: Closed		Fund Balance:	<b>\$3,454.70</b>

**Project Description: Water System Improvements**

Final design completed 8/2006. Construction 95% complete as of 11/16/06. Completed construction January 2007.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> De Baca	<u>CPB No:</u> 2006-1099-GF	Funding Source:	SAP
<u>Fort Sumner, Village of</u>		Project Amount	
CPB Manager: DB		Grant Amount:	<b>\$250,000.00</b>
Consultant: SEC		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$33,214.52</b>

**Project Description: Water/Wastewater System Improvements**

to plan, design and construct water and wastewater system improvements, including line and valve replacements and purchase and installation of hydrants and security fencing, in Fort Sumner in De Baca County. Current wastewater improvement design 100% complete as of 3/30/07.

---

<b>County:</b> Dona Ana	<u>CPB No:</u> 2004-0584-CP	Funding Source:	SAP
<u>Alto De Las Flores DWCA</u>		Project Amount	
CPB Manager: JA		Grant Amount:	<b>\$100,000.00</b>
Consultant: Bohannan-Huston, Inc.		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$46,954.04</b>

**Project Description: Water System Improvements**

\$100,000.00 grant for water system improvements for the Alto de las Flores Mutual Domestic Water Consumers Association in San Miguel (Dona Ana county). Dona Ana County has acquired this system.. This acquisition was approved by the Mutual Domestic Board on 5/19/05. Community has a \$400,000 Colonias Initiative Grant to combine with the balance of this grant. Project will consist of a new production well, new storage tank, access road, transmissions lines, connections and upgrades.

---

<b>County:</b> Dona Ana	<u>CPB No:</u> 2004-0579-CP	Funding Source:	SAP
<u>Anthony W&amp;SD</u>		Project Amount	
CPB Manager: JA		Grant Amount:	<b>\$51,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:	
Project Phase: Closeout		Fund Balance:	<b>\$5,698.89</b>

**Project Description: Sewer Line Extension**

\$51,000 for a sewer line extension in Anthony in Dona Ana county. Mr. Banegas and Lauren Schoonover stopped in to drop off grant agreement exhibits 1/28/05. JLK approves engineering contract on 2/23/05. Plans and specifications approved 10/11/2005 for sewer line construction. Project was bid and was awarded to Morrow Enterprises on 12/7/2005. Construction complete 2/6/2006. Closeout received 3/8/2006. Awaiting word on what grantee will do with remaining funds.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Dona Ana	<u>CPB No:</u> 2005-1099-GF	Funding Source: SAP
<u>Anthony W&amp;SD</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$30,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Sludge Belt Press**

\$30,000 to design, purchase and install a sludge belt press for the Anthony water and sanitation district in Anthony in Dona Ana county. Sludge belt press ordered with down payment from 2004 funds. Remainder of purchase will be funded with this grant and local funds. Belt press was delivered in early summer of 2007.

<b>County:</b> Dona Ana	<u>CPB No:</u> 2006-1106-GF	Funding Source: SAP
<u>Anthony W&amp;SD</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$10,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$10,000.00</b>

**Project Description: Water Tank Removal**

\$10,000.00 grant for removal of water tanks in the Anthony Water and Sanitation District in Anthony (Dona Ana county). Grant agreement executed 7/23/2007.

<b>County:</b> Dona Ana	<u>CPB No:</u> 2006-1109-GF	Funding Source: SAP
<u>Anthony W&amp;SD</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$10,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$10,000.00</b>

**Project Description: Wastewater Lagoon Closure**

\$10,000.00 grant to plan, design and construct improvements, including the closure of a lagoon, at the wastewater treatment plant for the Anthony water and sanitation district in Anthony (Dona Ana county). Awaiting return of grant agreement from grantee.

<b>County:</b> Dona Ana	<u>CPB No:</u> 2006-1113-GF	Funding Source: SAP
<u>Anthony W&amp;SD</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$200,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$200,000.00</b>

**Project Description: Drinking Water System Improvements - Arsenic**

\$200,000.00 grant to plan, design and construct improvements to the drinking water system to address arsenic content in Anthony (Dona Ana county). Grant agreement executed 8/17/2007.

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2002-0084-STB</u>	Funding Source:	SAP
<u>Berino MDWC&amp;MSWA</u>		Project Amount	\$68,000.00
CPB Manager: JAC		Grant Amount:	<b>\$68,000.00</b>
Consultant: Huitt-Zollars		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$68,000.00</b>

**Project Description: Engineering/Environmental Assessment**

Engineering contracts approved 1/26/05 with Huitt-Zollars. Berino has not acted on awarding the engineering contract to date. 10/17/2005. Berino will request that this funding be reappropriated for arsenic treatment in 2006 legislative session. The original EA work was RFP'd in Summer of 2006 and Huit-Zollars retained contract. Notice to proceed was dated 10/30/06 with a 180-day work period to complete the EA. NMED received first draft of document on 6/7/07 and it is currently under review.

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2006-1112-GF</u>	Funding Source:	SAP
<u>Chamberino MDWCA</u>		Project Amount	
CPB Manager: JA		Grant Amount:	<b>\$100,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$58,805.00</b>

**Project Description: Water and Wastewater improvements**

\$100,000.00 grant to plan, design and construct water and wastewater system improvements, including water storage and distribution in Chamberino (Dona Ana county). Comments on 40-year Water Plan received from Office of the State Engineer 9/28/2007.

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>1438047</u>	Funding Source:	CWSRF
<u>Dona Ana County</u>		Project Amount	\$5,400,000.00
CPB Manager: JAC		Grant Amount:	
Consultant: Various		Loan Amount:	<b>\$5,400,000.00</b>
Project Phase: Construction		Fund Balance:	<b>\$1,536,722.47</b>

**Project Description: Wastewater Improvements**

CWSRF Loan to complete new wastewater infrastructure that was begun under the EPA Colonias Grant Program (now closed). Loan funds are to be used to complete construction of the La Union, Chamberino and La Mesa/San Miguel projects. Also, the County has used some of the funds to install a SCADA System through out the system. Installation underway. The remainder of the funds are being used for a new septage receiving facility at the Vado WWTP. NMED approved the application for and signed the Categorical exclusion in March, 2007. Construction set to begin in April 2007 and continue through the summer of 2007.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2004-2146-CP</u>	Funding Source:	SAP
<u>Dona Ana County</u>		Project Amount	
CPB Manager:	JA	Grant Amount:	<b>\$300,000.00</b>
Consultant:	Bohannan-Huston	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$300,000.00</b>

**Project Description: Wastewater Collection & Treatment Facility**

\$300,000 grant to construct a wastewater collection and treatment facility in Chaparral (Dona Ana county). Construction underway by Smithco, Inc. and is approximately 5% complete. Expect July 2008 completion date.

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2005-0067-STB</u>	Funding Source:	SAP
<u>Dona Ana County</u>		Project Amount	
CPB Manager:	JA	Grant Amount:	<b>\$70,000.00</b>
Consultant:	Bohannan-Huston	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$70,000.00</b>

**Project Description: Chaparral Collection Lines & Wastewater Treatment Facility**

\$70,000 grant to plan, design and construct collection lines and a wastewater treatment facility in Chaparral (Dona Ana county). Construction of collection lines underway by Morrow Construction, Inc. on collection lines and by Smithco, Inc. on treatment facility. Both projects approximately 5% complete with expected completion date of July 2008.

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2005-0069-STB</u>	Funding Source:	SAP
<u>Dona Ana County</u>		Project Amount	
CPB Manager:	JA	Grant Amount:	<b>\$1,000,000.00</b>
Consultant:	Bohannan-Huston	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$1,000,000.00</b>

**Project Description: Chaparral Water & Wastewater System**

\$1,000,000 grant to plan, develop and implement a water and wastewater system in Chaparral (Dona Ana county). Construction is underway by Morrow Construction, Inc. and is approximately 5% complete. Expect July 2008 completion date.

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2006-0163-STB</u>	Funding Source:	SAP
<u>Dona Ana County</u>		Project Amount	
CPB Manager:	JA	Grant Amount:	<b>\$50,000.00</b>
Consultant:		Loan Amount:	
Project Phase:	Planning	Fund Balance:	<b>\$50,000.00</b>

**Project Description: Fairgrounds Septic System/Improvements**

\$50,000.00 grant to plan, design and construct a septic system and make other improvements at the fairgrounds in Dona Ana county. Executed grant agreement returned. Project starting the planning and design phase.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Dona Ana	<u>CPB No:</u> 2006-1104-GF	Funding Source: SAP
<u>Dona Ana County</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$300,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$300,000.00</b>

**Project Description: Fairgrounds Septic System Improvements**

\$300,000.00 grant to plan, design and construct a septic system and make other improvements at the fairgrounds in Dona Ana county. NMED awaiting return of the grant agreement.

<b>County:</b> Dona Ana	<u>CPB No:</u> 2006-1105-GF	Funding Source: SAP
<u>Dona Ana County</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$100,000.00</b>
Consultant: Molzen-Corbin		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$100,000.00</b>

**Project Description: Santa Teresa Water System**

\$100,000.00 grant to design and construct a pump house, chlorination unit and looping of the southern and northern water systems in Santa Teresa (Dona Ana county). Design approximately 70% complete. County is working on providing a property description and easements from a previous project connected to this project.

<b>County:</b> Dona Ana	<u>CPB No:</u> 2006-0164-STB	Funding Source: SAP
<u>Dona Ana County Utilities</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$50,000.00</b>
Consultant: Bohannon-Huston		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: Milagro Wastewater Improvements**

\$50,000.00 grant to plan, design and construct wastewater improvements, including sewer lines and a force main line, in Milagro (Dona Ana county). Design approximately 75% complete.

<b>County:</b> Dona Ana	<u>CPB No:</u> 2003-0023-GF	Funding Source: SAP
<u>Dona Ana MDWCA</u>		Project Amount \$150,000.00
CPB Manager: JAC		Grant Amount: <b>\$150,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$150,000.00</b>

**Project Description: Design & Construct a Surface Water Treatment pPant.**

\$150,000.00 to design and construct a surface water treatment plant. NMED received executed grant agreements and preliminary design and environmental clearance is now underway. The facility plan has been submitted to NMED and is currently under review.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2003-1765-CP</u>	Funding Source:	SAP
<u>Dona Ana MDWCA</u>		Project Amount	\$71,400.00
CPB Manager:	JAC	Grant Amount:	<b>\$71,400.00</b>
Consultant:	Souder, Miller & Assoc.	Loan Amount:	
Project Phase:	Planning	Fund Balance:	<b>\$71,400.00</b>

### **Project Description: Design & Construct a Surface Water Treatment Plant**

\$71,400 to design and construct a surface water treatment plant for the Dona Ana mutual domestic water consumers association. NMED has received the executed grant agreement. Facilities Plan for wastewater was reviewed and comments sent on August 19, 2004. Facilities plan/PER was resubmitted on June 2, 2005. It was rejected by BECC and NMED as unresponsive to previous comments and was not a 90% submittal. Meetings between NMED and BECC with DAMDWCA have been unsuccessful in getting the project on track. BECC sent a letter on October 7, 2005 outlining the problems this far in the planning process. The revised Wastewater Facilities is due on October 30, and the First draft of the water facilities plan is due in early December 2005. The revised facility plan was received by NMED and are currently under review.

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2004-0189-STB</u>	Funding Source:	SAP
<u>Dona Ana MDWCA</u>		Project Amount	
CPB Manager:	JAC	Grant Amount:	<b>\$190,000.00</b>
Consultant:	Souder, Miller & Assoc.	Loan Amount:	
Project Phase:	Planning	Fund Balance:	<b>\$190,000.00</b>

### **Project Description: Wastewater Facilities & Surface Water Plant**

\$190,000 to plan, design and construct a wastewater treatment, collection and surface water treatment plant for the Dona Ana mutual domestic water consumers association in Dona Ana in Dona Ana county. Grant agreement executed 9/30/04. Facilities plan/PER was resubmitted on June 2, 2005. It was rejected by BECC and NMED as unresponsive to previous comments and was not a 90% submittal. Meetings between NMED and BECC with DAMDWCA have been unsuccessful in getting the project on track. BECC sent a letter on October 7, 2005 outlining the problems this far in the planning process. The revised Wastewater Facilities is due in November, and the First draft of the water facilities plan is due in early December 2006. The revised facility plans were received by NMED and are currently under review.

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2004-0583-CP</u>	Funding Source:	SAP
<u>Dona Ana MDWCA</u>		Project Amount	
CPB Manager:	JAC	Grant Amount:	<b>\$70,000.00</b>
Consultant:	Souder, Miller & Assoc.	Loan Amount:	
Project Phase:	Planning	Fund Balance:	<b>\$63,530.00</b>

### **Project Description: Water System Improvements**

\$70,000 for water system improvements, including engineering, planning, permitting and installation, for the Dona Ana mutual domestic water consumers association in Dona Ana county. Grant agreement executed 8/23/04. Project on the East Mesa is stalled due to ruling by the PRC. Waiting for further legal action. Facilities plan/PER was resubmitted on June 2, 2005. It was rejected by BECC and NMED as unresponsive to previous comments and was not a 90% submittal. Meetings between NMED and BECC with DAMDWCA have been unsuccessful in getting the project on track. BECC sent a letter on October 7, 2005 outlining the problems this far in the planning process. The revised Wastewater Facilities is due on October 30, and the First draft of the water facilities plan is due in early December 2005. The revised facility plan was received by NMED and is currently under review.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2004-2122-CP</u>	Funding Source: SAP
<u>Dona Ana MDWCA</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$28,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$28,000.00</b>

**Project Description: Wastewater Facilities & Surface Water Plant**

\$28,000 to design and construct a wastewater treatment, collection and surface water treatment plant for the Dona Ana mutual domestic water consumers association in Dona Ana county. Facilities Plan for wastewater was reviewed and comments sent on August 19, 2004. Facilities plan/PER was resubmitted on June 2, 2005. It was rejected by BECC and NMED as unresponsive to previous comments and was not a 90% submittal. Meetings between NMED and BECC with DAMDWCA have been unsuccessful in getting the project on track. BECC sent a letter on October 7, 2005 outlining the problems this far in the planning process. The revised Wastewater Facilities is due on October 30, and the First draft of the water facilities plan is due in early December 2005. The revised facilities plans were received by NMED and they are currently under review.

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2004-2123-CP</u>	Funding Source: SAP
<u>Dona Ana MDWCA</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$50,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$49,408.33</b>

**Project Description: Transmission & Distribution Lines**

\$50,000 for a Dona Ana mutual domestic water consumers association project, including the design and construction of a transmission line and a distribution line, in Dona Ana county. Grant agreement executed 8/23/04. Project on the East Mesa is stalled due to ruling by the PRC. Waiting for further legal action. Facilities Plan for wastewater was reviewed and comments sent on August 19, 2004. Facilities plan/PER was resubmitted on June 2, 2005. It was rejected by BECC and NMED as unresponsive to previous comments and was not a 90% submittal. Meetings between NMED and BECC with DAMDWCA have been unsuccessful in getting the project on track. BECC sent a letter on October 7, 2005 outlining the problems this far in the planning process. The revised Wastewater Facilities Plan is due on October 30, and the first draft of the water facilities plan is due in early December 2005. The revised facility plan was received by NMED and is currently under review.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2004-2124-CP</u>	Funding Source: SAP
<u>Dona Ana MDWCA</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$200,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$74,795.56</b>

**Project Description: Water Storage Reservoir & New Well**

\$200,000 for a Dona Ana mutual domestic water consumers association project, including the construction of a one-million-gallon water storage reservoir and a new well with a backup generator, in Dona Ana county. Grant agreement executed 8/23/04. Project on the East Mesa is stalled due to ruling by the PRC. Waiting for further legal action. Facilities plan/PER was resubmitted on June 2, 2005. It was rejected by BECC and NMED as unresponsive to previous comments and was not a 90% submittal. Meetings between NMED and BECC with DAMDWCA have been unsuccessful in getting the project on track. BECC sent a letter on October 7, 2005 outlining the problems this far in the planning process. The revised Wastewater Facilities is due on October 30, and the First draft of the water facilities plan is due in early December 2005. No revised facilities plans have been received as of 12/16/2005. Continuation of new well construction from RIP 97-06. Construction of the well is now completed. Certificate of substantial completion received by NMED. Awaiting remaining close out documents and final reimbursement request.

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2005-1098-GF</u>	Funding Source: SAP
<u>Dona Ana MDWCA</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$100,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$22,225.94</b>

**Project Description: Water & Wastewater System**

\$100,000 to plan, design and construct improvements to the Dona Ana mutual domestic water consumers association water and wastewater system in Dona Ana county. Facilities Plan for wastewater was reviewed and comments sent on August 19, 2004. Facilities plan/PER was resubmitted on June 2, 2005. It was rejected by BECC and NMED as unresponsive to previous comments and was not a 90% submittal. Meetings between NMED and BECC with DAMDWCA have been unsuccessful in getting the project on track. BECC sent a letter on October 7, 2005 outlining the problems this far in the planning process. The revised Wastewater Facilities is due on October 30, and the First draft of the water facilities plan is due in early December 2005. The revised facility plans were received by NMED in early January of 2007 and are currently under review. 5/14/07 JAC reviews and contingent approval of plans and specs for I-25 crossing of water line.

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2004-0582-CP</u>	Funding Source: SAP
<u>Hatch, Village of</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$120,000.00</b>
Consultant: Bohannan-Huston		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$16,406.72</b>

**Project Description: Industrial Park Water Line**

\$120,000 grant to construct a water line to Hatch industrial park in Hatch (Dona Ana county). Construction complete - awaiting final close out documents and disbursement request. No response from Hatch regarding how remaining funds will be used.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Dona Ana	<u>CPB No:</u> 2006-1101-GF	Funding Source: SAP
<u>Hatch, Village of</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$31,000.00</b>
Consultant: Bohannan-Huston, Inc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$2,350.75</b>

**Project Description: Water and Wastewater System Improvements**

\$31,000.00 grant for planning, design, and construction of water and wastewater system improvements, Village of Hatch (Dona Ana county). Construction complete - awaiting final closeout documents and disbursement request.

<b>County:</b> Dona Ana	<u>CPB No:</u> 2006-1114-GF	Funding Source: SAP
<u>Hatch, Village of</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$250,000.00</b>
Consultant: Bohannan-Huston, Inc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$107,919.71</b>

**Project Description: Wastewater System Improvements**

\$250,000.00 grant to plan, design, construct and improve a regional wastewater system in Hatch (Dona Ana county). PER approved 11/2/2007.

<b>County:</b> Dona Ana	<u>CPB No:</u> 2004-0191-STB	Funding Source: SAP
<u>La Union</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$500,000.00</b>
Consultant: CE&M		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$200,727.38</b>

**Project Description: Water System Improvements**

\$500,000 grant for improvements to the water system in La Union (Dona Ana county). Arsenic treatment facility is complete and has been operational for one year. New Engineering Services contract awarded to CE&M. Expect to complete 2-miles of 16-inch and 20-inch water line extensions in 2008.

<b>County:</b> Dona Ana	<u>CPB No:</u> 2003-0321-STB	Funding Source: SAP
<u>La Union MDS&amp; WA</u>		Project Amount \$90,000.00
CPB Manager: JA		Grant Amount: <b>\$90,000.00</b>
Consultant: CE&M		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$83,651.25</b>

**Project Description: Construction of Administration Building & Water System Improvements**

\$90,000 grant for the construction of an administration building and water system improvements for La Union Domestic Water Association (Dona Ana County). Preliminary design for administration building complete. Contract negotiations underway with new engineering consultant, Construction Engineering and Management, Inc.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2006-1110-GF</u>	Funding Source: SAP
<u>La Union MDS&amp;WA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$200,000.00</b>
Consultant: CE&M		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$200,000.00</b>

**Project Description: Water System Improvements**

\$200,000.00 grant to plan, design and construct water system improvements, including a new waterline, for the La Union Mutual Domestic Water Consumers Association in La Union (Dona Ana county). New Engineering Services contract awarded to CE&M. Expect to complete 2-miles of 16-inch and 20-inch water line extensions in 2008.

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2006-1108-GF</u>	Funding Source: SAP
<u>Las Cruces, City of</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$450,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$450,000.00</b>

**Project Description: Replacement Well**

\$450,000.00 grant to plan, design and construct water system improvements, including the replacement of a well, in Las Cruces (Dona Ana county). The City of Las Cruces is currently researching options for the location of a new well.

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2005-0068-STB</u>	Funding Source: SAP
<u>Mesquite MDWC&amp;MSWA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$130,000.00</b>
Consultant: Gannett Fleming West Inc.		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$130,000.00</b>

**Project Description: Water System & Building & Grounds**

\$130,000 grant to plan, design, construct and equip water system and building and grounds improvements, including water meters, water lines, hydrants and an office building, for the Mesquite Mutual Domestic Water Consumers and Mutual Sewage Works Association serving the communities of Mesquite, Vado and Del Cerro (Dona Ana county). Evaluation of bid tabs complete. Letter of concurrence issued 11/21/2007 for award of project to Smithco.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2005-1101-GF</u>	Funding Source: SAP
<u>Mesquite MDWC&amp;MSWA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$100,000.00</b>
Consultant: Gannett Fleming West		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$100,000.00</b>

**Project Description: Baca Chili**

\$100,000 grant to plan, design, construct and equip water system and building and grounds improvements, including water meters, water lines, hydrants and an office building, for the Mesquite mutual domestic water consumers and mutual sewage works association serving the communities of Mesquite, Vado and Del Cerro in Dona Ana county. Evaluation of bid tabs complete. Letter of concurrence issued 11/21/2007 for award of project to Smithco.

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2006-1100-GF</u>	Funding Source: SAP
<u>Mesquite MDWC&amp;MSWA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$105,000.00</b>
Consultant: Vencor Engineering LLC		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$45,780.00</b>

**Project Description: Baca Chili**

\$105,000.00 grant to plan, design, construct and equip water system improvements, including replacement and extension of water lines, for the Mesquite Mutual Domestic Water Consumers and Mutual Sewage Works Association (Dona Ana county). PER approved 6/18/2007. Submittal of 95% plans/specifications on 11/27/2007.

---

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2006-1111-GF</u>	Funding Source: SAP
<u>Sunland Park, City of</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$100,000.00</b>
Consultant: Molzen-Corbin		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$21,923.03</b>

**Project Description: Water System Improvements**

\$100,000.00 grant to plan, design and construct wastewater improvements in Sunland Park (Dona Ana County). Project construction is complete and closeout documents received on 6/6/07. Awaiting final reimbursement request to close project.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2006-1115-GF</u>	Funding Source: SAP
<u>Sunland Park, City of</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$100,000.00</b>

**Project Description: Water/WasteWater System Improvements**

\$100,000.00 grant to plan, design and construct improvements to the water and wastewater system in Sunland Park in Dona Ana county. Construction is currently complete and final closeout documents reviewed by NMED on 6/6/07. Awaiting final reimbursement request prior to closing grant.

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2005-1102-GF</u>	Funding Source: SAP
<u>Talavera MDWCA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$35,000.00</b>
Consultant: Souder, Miller & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$6,562.32</b>

**Project Description: Well Improvements**

\$35,000.00 grant to plan, design and construct improvements to the well in Talavera (Dona Ana county). Well replacement project has been designed and is out for bid. Dona Ana County operates the system. Rehabilitation of North well has been completed.

<b>County:</b> <b>Dona Ana</b>	<u>CPB No:</u> <u>2006-1103-GF</u>	Funding Source: SAP
<u>Talavera MDWCA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$45,000.00</b>
Consultant: Souder, Miller & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$45,000.00</b>

**Project Description: Water System Improvements**

\$450,000.00 grant to plan, design and construct improvements to the water system for the Talavera Mutual Domestic Water Consumers Association in Las Cruces (Dona Ana county). Well replacement project has been designed and is out for bid. Dona Ana County operates the system. Rehabilitation of North well has been completed.

<b>County:</b> <b>Eddy</b>	<u>CPB No:</u> <u>2006-0168-STB</u>	Funding Source: SAP
<u>Artesia, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$200,000.00</b>
Consultant: Smith Engineering		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$200,000.00</b>

**Project Description: Wastewater System Improvements**

to plan, design and construct improvements to the wastewater system in Artesia in Eddy county. Grant agreement executed 10/13/06. 6/21/07 DB approved award of construction contract to Burn Construction. 10/31/07 under construction.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Eddy	<u>CPB No:</u> 2006-1120-GF	Funding Source:	SAP
<u>Artesia, City of</u>		Project Amount	
CPB Manager: DB		Grant Amount:	<b>\$400,000.00</b>
Consultant: Smith Engineering		Loan Amount:	
Project Phase: Construction		Fund Balance:	<b>\$400,000.00</b>

**Project Description: Wastewater System Improvements**

to plan, design and construct improvements to the wastewater system in Artesia in Eddy county. Grant executed 8/2/06. 4/12/07 DB approved plans and specs for advertisement. 6/21/07 DB approved award of construction to Burn Construction Co. 10/31/07 under construction.

---

<b>County:</b> Eddy	<u>CPB No:</u> 2006-0165-STB	Funding Source:	SAP
<u>Carlsbad, City of</u>		Project Amount	
CPB Manager: DB		Grant Amount:	<b>\$100,000.00</b>
Consultant: Engineers Inc.		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$60,448.32</b>

**Project Description: Golf Course Effluent Reuse Project**

for construction of the effluent reuse project at the Carlsbad municipal golf course in Carlsbad in Eddy County. 1/5/06 construction approximately 75% complete. 5/14/07 Construction completed 3/30/07. 3/30/07 DB approved engineering contract with Engineers Inc. 5/14/07 Construction on Effluent Reuse Project Phase II is complete and accepted. 6/8/07 Engineers Inc provided plans and specs Effluent Reuse Phase III - Pump Station for CPB review. 8/8/07 opened bids 7/24/07, one bidder for \$1.4 M (engineer's estimate \$431,000).

---

<b>County:</b> Eddy	<u>CPB No:</u> 2006-1117-GF	Funding Source:	SAP
<u>Carlsbad, City of</u>		Project Amount	
CPB Manager: DB		Grant Amount:	<b>\$375,000.00</b>
Consultant: Engineers Inc		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$361,477.51</b>

**Project Description: Golf Course Effluent Reuse Project**

for construction of the effluent reuse project at the Carlsbad municipal golf course in Carlsbad in Eddy county. 1/7/06 Construction 85% complete. 5/14/07 Construction is 100% complete final payment to Grandos and Field Lining on 3/30/07. 3/30/07 DB approves engineering contract with Engineers inc. 5/14/07 Construction on Effluent Reuse Project Phase II is complete and accepted. 6/8/07 Engineers Inc provided plans and specs Effluent Reuse Phase III - pump station for CPB review. 6/28/07 plans and specs approved for advertisement. 8/8/07 opened bids 7/24/07, one bidder for \$1.4 M (engineer's estimate \$431,000).

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Eddy</b>	<u>CPB No: 2006-0167-STB</u>	Funding Source: SAP
<u>Eddy County/Morningside</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$150,000.00</b>
Consultant: Engineers Inc		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$150,000.00</b>

**Project Description: Water and W/Water Improvements**

to plan, design and construct water and wastewater improvements to the Morningside and lower subdivision area of Eddy county. Grant agreement executed 10/19/06. 7/2/07 no change in project status. 9/5/07 DB discussed project with Neil Knott with City of Artesia, MOU and formal request by County of City to take over system is required.

---

<b>County: Eddy</b>	<u>CPB No: 2006-1119-GF</u>	Funding Source: SAP
<u>Eddy County/Morningside</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$50,000.00</b>
Consultant: Engineers Inc		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$29,703.49</b>

**Project Description: Water and W/Water Improvements**

to plan, design and construct water and wastewater improvements to the Morningside and lower subdivision area of Eddy county. Grant agreement executed 8/26/06. 7/2/07 no change in project status. 9/5/07 DB discussed project with Neil Knott with City of Artesia, MOU and formal request by County of City to take over system is required.

---

<b>County: Eddy</b>	<u>CPB No: 2005-1106-GF</u>	Funding Source: SAP
<u>Eddy County/Otis</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$20,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water Improvements**

\$20,000 to plan, design and construct improvements for the Otis water users cooperative in Eddy county. Grant will pay for the preparation of a PER. As of 5-26-06 PER reviewed and comments must be addressed. 3/5/07 PER approved.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Eddy	<u>CPB No:</u> 2004-1551-STB	Funding Source:	SAP
<u>Loving, Village of</u>		Project Amount	
CPB Manager: DB		Grant Amount:	<b>\$100,000.00</b>
Consultant: Engineers Inc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$5,492.45</b>

### **Project Description: Wastewater Collection & Treatment System Upgrades**

\$100,000 to upgrade the wastewater collection and treatment system in Loving in Eddy county. 12-8-04 grant agreement executed. 4-15-05 CPB reviewed and approved plan and profile sheet for emergency procurement for the replacement of 100 feet of sewer line. Line was video inspected showing the cause of the stoppage to be corrosion of the line. 5-11-05 CPB approved change order no. 1 in the amount of \$1515 for the replacement of two cubic yards of concrete on the existing box culvert and to secure the steel casing of the sewer line. As of 12-8-05 Engineers Inc. is 95% complete with the PER. Draft PER submitted 3/8/06. AHE Reviewed draft PER 6/12/06. PER submitted 8/18/06. AHE reviewed per 9/7/06. 11/27/06 revised PER submitted. 12/27/06 Dbishop approved award Phase 1 construction to Constructors Inc. 1/26/07 Dbishop approved PER. 3/5/07 received executed contract documents. 5/17/07 Construction of Phase 1 underway by Constructors Inc. 8/31/07 Final inspection of Phase 1. 11/15/07 Phase 1 Construction and close out is complete.

---

<b>County:</b> Eddy	<u>CPB No:</u> 2006-1116-GF	Funding Source:	SAP
<u>Loving, Village of</u>		Project Amount	
CPB Manager: DB		Grant Amount:	<b>\$200,000.00</b>
Consultant: Engineers Inc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$200,000.00</b>

### **Project Description: Wastewater Treatment System Improvements**

to plan, design and construct improvements to the wastewater collection and treatment system in Loving in Eddy county. 5/17/07 Construction of Phase 1 underway by Constructors Inc. 8/31/07 Final inspection of Phase 1. 11/15/07 Phase 1 Construction and close out is complete.

---

<b>County:</b> Grant	<u>CPB No:</u> CWSRF 005	Funding Source:	CWSRF
<u>Bayard, City of</u>		Project Amount	
CPB Manager: JAC		Grant Amount:	
Consultant: Molzen-Corbin		Loan Amount:	<b>\$2,000,000.00</b>
Project Phase: Construction		Fund Balance:	<b>\$2,000,000.00</b>

### **Project Description: New WWTP Construction**

A \$2M loan to the City of Bayard to complete construction of a new WWTP. Construction is ongoing and currently at 65% complete.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Grant</b>	<u>CPB No: 2004-0592-CP</u>	Funding Source: SAP
<u>Bayard, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$247,500.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$126,665.33</b>

**Project Description: Regional Wastewater Project PH 2**

\$250,000 for phase 2 improvements to the regional wastewater project in Bayard in Grant county. 6/27/05 Waiting for issuance of Finding of no Significant Impact by EPA. FONSI issued by EPA on September 13, 2005. Plans have been submitted for review 12/2005. Plans have been approved by NMED and the project bid in May 2006. Construction is now approximately 55% complete and is scheduled to continue thru 2007.

<b>County: Grant</b>	<u>CPB No: 2006-1247-GF-E</u>	Funding Source: SAP
<u>Bayard, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$400,000.00</b>
Consultant:		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Regional Wastewater Facility**

for planning, design and construction of a regional wastewater facility with the city of Bayard for the village of Santa Clara in Grant county. Will be used to fund construction of the new WWTP. Construction began in 2006 and is currently 65% complete.

<b>County: Grant</b>	<u>CPB No: 2006-1127-GF</u>	Funding Source: SAP
<u>Grant County</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$1,036,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$1,036,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct water system improvements in Grant county. NMED awaiting return of grant agreement.

<b>County: Grant</b>	<u>CPB No: 2006-1125-GF</u>	Funding Source: SAP
<u>Hachita MDWCA</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$100,000.00</b>
Consultant: Souder, Miller, and Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$100,000.00</b>

**Project Description: Water System Improve**

to plan, design, construct and improve the water system at Hachita domestic mutual water consumers association in Grant county. PER has been reviewed by CPB and conditionally approved pending satisfactory outcome of receivership and water rights acquisition.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Grant	<u>CPB No:</u> 2005-0074-STB	Funding Source:	SAP
<u>Hanover MDWCA</u>		Project Amount	
CPB Manager:	JAC	Grant Amount:	<b>\$200,000.00</b>
Consultant:	Souder, Miller & Assoc.	Loan Amount:	
Project Phase:	Ad/Bid	Fund Balance:	<b>\$194,650.00</b>

### **Project Description: Water System Improvements**

\$200,000 to plan, design and construct improvements to the water system in Hanover in Grant county. PER comments given to Souder Miller verbally 5/05. Per approved 8/23/2005 for water system improvements. Hanover cannot afford to operate and maintain the system proposed. They also have an outstanding RIP loan which they have not made a payment on since October 2004. CPB, Rural Water, Souder Miller, NMFA, SWCOG, drinking water, and RUS met with Hanover on August 31, 2005 to try and see how Hanover could move forward with water system improvements. They submitted a letter to CPB with a proposed loan repayment schedule that would only cover the interest part of the payment until they pay off their RUS loan. CPB responded with a letter asking for a complete financial analysis of how they could afford an upgraded system on 9/21/2005. No response received as of 12/16/2005. Financial issues have been settled, the PER was approved by JLK in August, 2006 and design was completed by the consultant SMA in February of 2007. NMED currently reviewing plans and specs. Plans and specs review completed on May 2, 2007 with letter sent to President Eddie Evatt and engineer. NMED approved Plans and Specifications for bidding on 9/4/07. Awaiting recommendation of award.

---

<b>County:</b> Grant	<u>CPB No:</u> 2005-1107-GF	Funding Source:	SAP
<u>Hanover MDWCA</u>		Project Amount	
CPB Manager:	JAC	Grant Amount:	<b>\$50,000.00</b>
Consultant:	Souder, Miller & Assoc.	Loan Amount:	
Project Phase:	Ad/Bid	Fund Balance:	<b>\$36,189.81</b>

### **Project Description: Water System Improvements**

\$50,000 to plan, design and construct improvements to the water system in Hanover in Grant county. PER comments given to Souder Miller verbally 5/05. PER approved 8/23/2005 for water system improvements. Hanover cannot afford to operate and maintain the system proposed. They also have an outstanding RIP loan which they have not made a payment on since October 2004. CPB, Rural Water, Souder Miller, NMFA, SWCOG, drinking water, and RUS met with Hanover on August 31, 2005 to try and see how Hanover could move forward with water system improvements. They submitted a letter to CPB with a proposed loan repayment schedule that would only cover the interest part of the payment until they pay off their RUS loan. CPB responded with a letter asking for a complete financial analysis of how they could afford an upgraded system on 9/21/2005. No response received as of 12/16/2005. The financial issues have been settled and the PER was approved by JKL in August of 2006. Design has been completed by the design consultant SMA in February 2007 and NMED has completed review of design documents. NMED approved final plans and specs on 9/4/07, awaiting recommendation of award.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Grant</b>	<u>CPB No:2006-1123-GF</u>	Funding Source: SAP
<u>Hurley, Town of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$100,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$97,851.72</b>

**Project Description: Wastewater System Construction**

to plan, design, construct and equip a wastewater system in Hurley in Grant county. PER has been submitted and reviewed with comments by NMED. PER has been re-submitted and conditionally approved by NMED on 10/10/07. Design now set to begin.

---

<b>County: Grant</b>	<u>CPB No:2006-1124-GF</u>	Funding Source: SAP
<u>Hurley, Town of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$100,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$100,000.00</b>

**Project Description: Water System Construction**

to plan, design and construct a water system in Hurley in Grant county. Grant agreement has been executed and engineering consultant procured. Planning is underway.

---

<b>County: Grant</b>	<u>CPB No:2006-0169-STB</u>	Funding Source: SAP
<u>Silver City, Town of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$225,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$5,000.00</b>

**Project Description: Wastewater Treatment Plant Improve**

to plan, design and construct improvements to the wastewater treatment plant in Silver City in Grant county. Bids open and project awarded to Tastch Construction. Construction began in November 2006. Project was completed in early July of 2007. NMED receives closeout documentation on 8/28/07. Now awaiting final DR to close out project.

---

<b>County: Grant</b>	<u>CPB No:2004-0590-CP</u>	Funding Source: SAP
<u>Southwest Solid Waste Authority</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$72,000.00</b>
Consultant:		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$72,000.00</b>

**Project Description: Solid Waste Expansion Project**

\$72,000 for expansion at the solid waste facility in Silver City in Grant county. (6/27/05) Project is scheduled for construction in late 2005. Liner was bid on 9/15/2005.; Bid awarded to Snow Company in the amount of 160,033.80. Liner delivery delayed due to factory being hit by hurricane. Delivery of liner now scheduled for December 2005. Liner installation taking place week of 12/12/2005. Awaiting final invoices and closeout documents.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Guadalupe</b>	<u>CPB No: 2005-1108-GF</u>	Funding Source: SAP
<u>Guadalupe County</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$30,000.00</b>
Consultant: Souder, Miller & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$11,679.75</b>

**Project Description: Water Improvements**

\$30,000 to plan, design, construct and replace water lines and storage tanks, refurbish wells, add fire protection and expand water lines in Guadalupe County. GA executed 9/12/05. Final construction Plans and Specifications approved May 2006. Fall 2006 completing construction. Part of Sangre de Cristo Regional MDWC&MSWA. 100% complete as of December 2006. Phase 1C underway as of 3/30/07.

<b>County: Guadalupe</b>	<u>CPB No: 2006-1128-GF</u>	Funding Source: SAP
<u>Guadalupe County</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$1,000,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$827,112.56</b>

**Project Description: Water System Improvements**

to plan, design, construct and replace water lines and storage tanks, refurbish wells, add fire protection and expand water lines in Guadalupe County. Project covers Dilia and Upper Dilia portion of the Sangre de Cristo Regional Mutual Domestic Water Cosumers & Mutual Sanitary Water Association. Rivera Construction at 80% complete Phase 1C.

<b>County: Guadalupe</b>	<u>CPB No: 2003-0362-STB</u>	Funding Source: SAP
<u>Pastura MDWCA</u>		Project Amount \$30,000.00
CPB Manager: CV		Grant Amount: <b>\$30,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$30,000.00</b>

**Project Description: Water System Improvements**

\$30,000 for the planning, designing, constructing and equipping of a water system in the community of Pastura . Grant Agreement executed. A Preliminary Engineering Report has been reviewed and approved. Awaiting preliminary design documents for review. No change in status.

<b>County: Guadalupe</b>	<u>CPB No: 2006-1129-GF</u>	Funding Source: SAP
<u>Rio Pecos Villa MDWSA</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$80,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$80,000.00</b>

**Project Description: Water System Improvements**

To improve and repair the water system for the Rio Pecos Villa domestic mutual water system association in Guadalupe County. Mike Maestas work phone is 472-5049. No change in status.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Guadalupe</b>	<u>CPB No: 2006-1130-GF</u>	Funding Source: SAP
<u>Vaughn, Town of</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

**Project Description: Landfill Construct**

to plan, design and construct a landfill in Vaughn in Guadalupe County. Going to RFP for geohydrologist in Spring 2007. No change in status.

<b>County: Harding</b>	<u>CPB No: 2006-1131-GF</u>	Funding Source: SAP
<u>Mosquero, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$50,000.00</b>
Consultant: Dennis Engineering Co.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$45,794.69</b>

**Project Description: Wastewater System Improvements**

to plan, design and construct wastewater system improvements, including purchase and installation of equipment, in Mosquero in Harding County. Planning reports on improvements underway in June 2007. 7/31/07 - 3% complete wastewater design.

<b>County: Harding</b>	<u>CPB No: 2006-1133-GF</u>	Funding Source: SAP
<u>Mosquero, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$150,000.00</b>
Consultant: Dennis Engineering Co.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$132,579.28</b>

**Project Description: Water System Improve**

to plan, design and construct water system improvements, including purchase and installation of equipment, in Mosquero in Harding County. Project 80% complete at final design as of February 2007. Contract documents received 9/24/07.

<b>County: Harding</b>	<u>CPB No: 2005-0076-STB</u>	Funding Source: SAP
<u>Roy, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$200,000.00</b>
Consultant: Dennis Engineering Co.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$128,326.42</b>

**Project Description: Water System Improvements**

\$200,000 to plan, design and construct a water system, including storage and distribution, in Roy in Harding County. Engineering 30% complete as of July 2007. 100% design complete - transmission line August 2007 and continue of tank and booster station design 10/2007. Bid opening November 2007

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Harding	<u>CPB No:</u> 2005-1109-GF	Funding Source:	SAP
<u>Roy, Village of</u>		Project Amount	
CPB Manager:	TLA	Grant Amount:	<b>\$25,000.00</b>
Consultant:	Dennis Engineering Co.	Loan Amount:	
Project Phase:	Design	Fund Balance:	<b>\$25,000.00</b>

**Project Description: Water & Wastewater System Improvements**

\$25,000 to plan, design and construct water and wastewater system improvements, including water storage and distribution, in Roy in Harding County. See SAP 2005 0076-STB and 2006-1132-GF also. In design as of Spring 2007.

---

<b>County:</b> Harding	<u>CPB No:</u> 2006-1132-GF	Funding Source:	SAP
<u>Roy, Village of</u>		Project Amount	
CPB Manager:	TLA	Grant Amount:	<b>\$200,000.00</b>
Consultant:	Dennis Engineering Co.	Loan Amount:	
Project Phase:	Design	Fund Balance:	<b>\$200,000.00</b>

**Project Description: Water System Storage/Distribution Improvements**

to plan, design and construct a water system, including storage and distribution, in Roy in Harding County. In design as of Spring 2007.

---

<b>County:</b> Hidalgo	<u>CPB No:</u> 2004-0597-CP	Funding Source:	SAP
<u>Lordsburg, City of</u>		Project Amount	
CPB Manager:	JAC	Grant Amount:	<b>\$250,000.00</b>
Consultant:	Souder, Miller & Assoc.	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$150,000.00</b>

**Project Description: Fluoride Reduction equipment**

\$250,000 to plan, design and construct a water supply system to reduce the fluoride in the water supply in Lordsburg. Related to SAP 2004-0595-CP \$50,000, SAP 2004-0596-CP \$300,000, SAP 2004-1558-STB \$50,000. (7/30/04) Grant Agreement received. (7/30/04) Wants to schedule meeting to discuss funding for project and grant procedures. (8/13/04) Meeting held with Irene to discuss Grant Agreements and procedures for completing. PER for Fluoride treatment was approved 8/15/2005. Design is underway. Plans and specs submitted 3/06 - rejected by drinking water for more information. 1/12/07 - New Plans and specs reviewed and approved by NMED. Project bid in August of 2007 and Samcon was awarded the construction contract. Construction began on 9/20/07 and is scheduled to run into January of 2008.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Hidalgo</b>	<u>CPB No: 2005-0078-STB</u>	Funding Source: SAP
<u>Lordsburg, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$100,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$100,000.00</b>

**Project Description: Water System Fluoride**

\$100,000 to plan, design and construct water system fluoride improvements in Lordsburg in Hidalgo county. Project bid in August of 2007 and Samcon was awarded the construction contract. Construction began on 9/20/07 and is scheduled to run into January of 2008.

---

<b>County: Hidalgo</b>	<u>CPB No: 2006-0170-STB</u>	Funding Source: SAP
<u>Lordsburg, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$300,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$300,000.00</b>

**Project Description: Sewer & Water Line Extension**

to plan, design, construct and equip a southern extension of the sewer and water line in Lordsburg in Hidalgo county. The grant agreement and all documentation has been returned to NMED as of 10/17/06. Project design is completed and ready for construction bid in early June.

---

<b>County: Hidalgo</b>	<u>CPB No: 2006-1134-GF</u>	Funding Source: SAP
<u>Lordsburg, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$150,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$150,000.00</b>

**Project Description: Water System Fluoride Improvements**

to plan, design and construct water system fluoride improvements in Lordsburg in Hidalgo county. NMED has reviewed plans and specs and project bid in August of 2007. Construction contract awarded to Samcon and construction began on 9/20/07 and is scheduled to run into January of 2008.

---

<b>County: Hidalgo</b>	<u>CPB No: 2006-1135-GF</u>	Funding Source: SAP
<u>Lordsburg, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$450,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$224,440.97</b>

**Project Description: Sewer & Water Line Extension**

to plan, design, construct and equip a southern extension of the sewer and water line in Lordsburg in Hidalgo county. Project is now under construction and is approximately 30% complete.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Hidalgo</b>	<u>CPB No: 2006-1136-GF</u>	Funding Source: SAP
<u>Lordsburg, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$200,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$200,000.00</b>

**Project Description: Water/Wastewater Infrastructure**

to plan, design and construct water and wastewater system infrastructure in Lordsburg in Hidalgo county. Project currently under design. Plans and Specs have been reviewed and conditionally approved. Project began construction in mid-September and is scheduled to be completed by the January of 2008.

---

<b>County: Lea</b>	<u>CPB No: 2005-0080-STB</u>	Funding Source: SAP
<u>Eunice, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$39,300.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$32,631.50</b>

**Project Description: Affordable Housing Sewer Lines**

\$39,300 to plan, design and construct sewer lines for an affordable housing project in Eunice in Lea county. 10-17-05 grant agreement executed by the NMED secretary. No activity as of 12-16-05. 2/16/07 Ken Weaver was to determine if the remaining funds could be used to purchase additional materials to be installed by Eunice. 11/6/07 project status unchanged - trying to determine how to spend remaining funds.

---

<b>County: Lea</b>	<u>CPB No: 2005-0082-STB</u>	Funding Source: SAP
<u>Eunice, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$990,000.00</b>
Consultant: Molzen-Corbin		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$916,503.13</b>

**Project Description: Wastewater Treatment Plant**

\$1,000,000 to plan, design, construct and upgrade a wastewater treatment plant in Eunice in Lea county. The grant funds include one percent (1%) for Art in Public Places, pursuant to Section 13-4A-4 NMSA 1978. 10-17-05 grant agreement executed by the NMED secretary. NMED reviewed RFP for engineering services and have approved selection of consultant. Awaiting re-submittal of contract and cost for approval for PER and EID work. PER is currently being completed. 3/29/07 PER submitted. 5/1/07 DB reviewed PER not approved comments must be addressed. 7/2/07 no change in project status. 8/9/07 Taschek provided draft EA developed for USACE for review and comment. 8/21/07 Draft EA will not meet requirements of NMED CPB SERP. 10/31/07 MC addressing comments from USACE and CPB on PER.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2006-0173-STB</u>	Funding Source: SAP
<u>Eunice, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$200,000.00</b>
Consultant: Molzen-Corbin		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$81,802.23</b>

**Project Description: Water System Wells/Storage/Booster Station**

to plan, design and construct water system improvements, including water wells, storage tanks and a booster station, in Eunice in Lea county. Waiting on return of grant agreement. 3/7/07 Grant agreement returned. 4/19/07 Molzen submitted PER for review and comment. 5/1/07 DB reviewed PER not approved comments must be addressed. 6/8/07 no change in project status. 6/26/07 met w/ Robert Fowlie of MC. 8/14/07 waiting on MC to address comments. 11/6/07 DB approved Water System PER.

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2006-1139-GF</u>	Funding Source: SAP
<u>Eunice, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$100,000.00</b>
Consultant: Molzen-Corbin		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$100,000.00</b>

**Project Description: Water System Well/Storage/Booster Station**

to plan, design and construct water system improvements, including water wells, storage tanks and a booster station, in Eunice in Lea county. Waiting on return of grant agreement. Grant agreement returned 3/7/07. 4/4/07 Molzen working on PER. 4/19/07 Molzen submitted PER for review and comment. 5/1/07 DB reviewed PER not approved comments must be addressed. 5/1/07 DB reviewed PER not approved Comments must be addressed. 6/26/07 met w/ Robert Fowlie of MC. 8/14/07 waiting on MC to address comments. 11/6/07 DB approved Water System PER.

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>001</u>	Funding Source: CWSRF
<u>Hobbs, City of</u>		Project Amount \$30,719,714.00
CPB Manager: DB		Grant Amount:
Consultant: CDM - Design; HDR - Construct		Loan Amount: <b>\$20,000,000.00</b>
Project Phase: Construction		Fund Balance: <b>\$7,486,302.75</b>

**Project Description: Wastewater Treatment Plant**

Construction contract awarded to Triad Western Constructors for \$30,719,714 + NMGRT. 1/2/07 Notice to proceed with construction was given with contract time of 760 calendar days. 5/14/07 Construction is approximately 7% complete. 6/5/07 Construction is underway with site demolition and rough grading completed. 6/22/07 DB approved CO #1 (\$-528,203.27). 8/16/07 Construction is approx. 15% complete. 11/6/07 DB approved CO#2 (\$72,827.22). 11/26/07 Construction is approx. 36% complete.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2003-0380-STB</u>	Funding Source: SAP
<u>Jal, City of</u>		Project Amount \$100,000.00
CPB Manager: DB		Grant Amount: <b>\$100,000.00</b>
Consultant: N/A		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$13,915.23</b>

**Project Description: Purchase & Install Water System Security**

\$100,000 to purchase and install fencing for the Jal water system storage tanks. 9-3-03 CPB reviewed and approved the bid specifications for bid advertisement. 10-15-03 CPB reviewed the bid tabulation and recommended that the City of Jal reject all bids and re-advertise the project. 11-7-03 CPB reviewed the second bid tabulation awarding G&O Fence the construction contract in the amount of \$29,642.44. 6-14-04 CPB approved specifications for advertisement of materials and installation for security cameras at the water storage tanks and the booster station at West Field. 12-15-04 CPB conducted site visit. All security cameras installed on corners of fence, however wiring was run along the fence line instead of buried. 2-1-05 CPB approved change order no. 1 for the burial of the security camera wiring. (1/5/07) Awaiting submittal of final DR and closeout documents. Jal is currently researching the purchase of additional security cameras, Lightning damaged the existing cameras. 5/23/07 Remaining funds are to be used to construct a fence around the new tank to be built by US Army Corps of Engineers.

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2004-1550-STB</u>	Funding Source: SAP
<u>Jal, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$70,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Sewer Improvements**

\$70,000 to replace the sewer system, install sewer mains and connect residences to the main in the general addition in Jal in Lea county. Construction completed \$12,440.75 left in grant. 5/23/07 Jal is determining how to expend. 7/2/07 No Change in project status. 7/18/07 remaining funds will be expended on engineering design fees for the wastewater treatment plant upgrades.

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2005-0126-STB</u>	Funding Source: SAP
<u>Jal, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$100,000.00</b>
Consultant: Smith Engineering Albuq.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$35,982.11</b>

**Project Description: Wastewater Treatment Plant Upgrades**

\$100,000 to plan, design and construct upgrades at the wastewater treatment plant in Jal in Lea county. 1/5/07 Preliminary Engineering Report 95% complete. Engineer provided monitoring well test results as requested by NMED GWQB. 3/7/07 NMED GWQB gave verbal approval of planning report. 3/26/07 Smith Eng working on cost proposal to design Phase 1A improvements. 5/23/07 amendment for design of Phs 1A approved by Jal. 7/2/07 Project in design. 10/19/07 Phase 1A Plans and Specs not approved comments must be addressed.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2005-1113-GF</u>	Funding Source:	SAP
<u>Jal, City of</u>		Project Amount	
CPB Manager:	DB	Grant Amount:	<b>\$200,000.00</b>
Consultant:	Smith Engineering	Loan Amount:	
Project Phase:	Design	Fund Balance:	<b>\$200,000.00</b>

**Project Description: Storage Tank**

\$200,000 to design, construct and acquire land for a water storage tank in Jal in Lea county. 1/5/07 Plans are complete, pending review. to plan, design and construct a one-million-gallon water storage tank to provide forty-eight hours of water usage in an emergency for Jal in Lea county. 5/23/07 funds to be used as match for USACE project.

---

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2005-1115-GF</u>	Funding Source:	SAP
<u>Jal, City of</u>		Project Amount	
CPB Manager:	DB	Grant Amount:	<b>\$400,000.00</b>
Consultant:	Smith Engineering Inc.	Loan Amount:	
Project Phase:	Design	Fund Balance:	<b>\$400,000.00</b>

**Project Description: Wastewater Project**

\$400,000 to plan, design and construct upgrades for existing waste water treatment plant for City of Jal in Lea county. Funds reauthorized in 2006 session for wastewater system improvements. Preliminary Engineering Report 95% complete. Engineer provided monitoring well test results as requested by NMED GWQB. 3/7/07 NMED GWQB gave verbal approval of planning report. 4/4/07 Negotiating with Smith for Phs 1A design fee. 5/23/07 amendment for design of Phs 1A approved by Jal. 7/2/07 Project in design. 10/19/07 Phase 1A Plans and Specs not approved comments must be addressed.

---

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2006-0171-STB</u>	Funding Source:	SAP
<u>Jal, City of</u>		Project Amount	
CPB Manager:	DB	Grant Amount:	<b>\$200,000.00</b>
Consultant:	Smith Engineering	Loan Amount:	
Project Phase:	Design	Fund Balance:	<b>\$200,000.00</b>

**Project Description: Wastewater Treatment Plant Upgrade**

to plan, design and construct upgrades at the wastewater treatment plant in Jal in Lea county. Awaiting return of executed grant agreement. 1/5/06 Preliminary Engineering Report (PER) has been completed- GWQB required 3 monitoring wells be drilled prior to completion of PER. Engineer provided monitoring well test results as requested by NMED GWQB. 3/7/07 NMED GWQB gave verbal approval of planning report. 3/26/07 Smith to provide cost proposal for Phase 1A design. 7/2/07 project in design. 10/19/07 Phase 1A Plans and Specs not approved comments must be addressed.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2006-1137-GF</u>	Funding Source:	SAP
<u>Jal, City of</u>		Project Amount	
CPB Manager:	DB	Grant Amount:	<b>\$150,000.00</b>
Consultant:	Smith Engineering	Loan Amount:	
Project Phase:	Design	Fund Balance:	<b>\$150,000.00</b>

### **Project Description: Wastewater Treatment Plant Upgrade**

to plan, design and construct upgrades at the wastewater treatment plant in Jal in Lea county. Awaiting return of executed grant agreement. 1/5/07 PER is currently 95% complete. Engineer provided monitoring well test results as requested by NMED GWQB. 3/7/07 NMED GWQB gave verbal approval of planning report. 4/4/09 Smith working on cost proposal for Phs 1A engineering services. 5/23/07 amendment for design of Phs 1A approved by Jal. 7/2/07 Project in design. 10/19/07 Phase 1A Plans and Specs not approved comments must be addressed.

---

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>1438148</u>	Funding Source:	CWSRF
<u>Lovington, City of</u>		Project Amount	\$4,211,650.00
CPB Manager:	DB	Grant Amount:	
Consultant:	Larkin Group	Loan Amount:	<b>\$5,500,000.00</b>
Project Phase:	Closeout	Fund Balance:	<b>\$588,586.31</b>

### **Project Description: Wastewater System Improvements**

\$4,211,650 to be used as match portion for the Environmental Protection Agency (EPA) grant. Other sources of funds are from the Department of Agriculture, RUS, Department of Commerce, Economic Development, Local Share. 12/26/06 construction is approximately 92% complete. 4/9/07 Construction is 98% complete. 5/23/07 Construction is complete waiting on final walk through. 8/9/07 final walk through completed with minor punchlist to be addressed.

---

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2006-0174-STB</u>	Funding Source:	SAP
<u>Lovington, City of</u>		Project Amount	
CPB Manager:	DB	Grant Amount:	<b>\$200,000.00</b>
Consultant:	Smith Engineering	Loan Amount:	
Project Phase:	Ad/Bid	Fund Balance:	<b>\$200,000.00</b>

### **Project Description: Water Distribution System**

to plan, design and construct improvements, including replacement of pumps and related equipment, to the water distribution system in Lovington in Lea county. Awaiting return of grant agreement. Executed grant agreement in files. 5/23/07 engineering agreement with Smith Engineering approved. 9/27/07 SEC provide plans and specs for booster pump replacement project. 10/23/07 SEC provided revised plans and specs. 11/8/07 City opened bids apparent low is Triad.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2006-0175-STB</u>	Funding Source: SAP
<u>Lovington, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$240,000.00</b>
Consultant: GC Engineering		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$240,000.00</b>

**Project Description: Water Wells Drill**

to drill and construct water wells in Lovington in Lea county. Awaiting return of grant agreement. 4/2/07 Lovington provided copy of RFP, ranking sheets and contract for review by CPB. 5/23/07 no change in project status. 7/2/07 Kelley working on RFP for engineering services. 10/10/07 Engineering agreement with GC Engineering approved \$109,650 +tax.

---

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2006-1138-GF</u>	Funding Source: SAP
<u>Tatum, Town of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$25,000.00</b>
Consultant:		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$230.00</b>

**Project Description: Garbage Trucks Purchase**

to purchase and equip garbage trucks in Tatum in Lea county. Grant executed 9/18/06. \$15,000 used to pay for garbage truck, see 2006-0172-STB. Remaining funds to be used for purchase of bins. 2/27/07 Dbishop approved procurement for side bins for use with new truck, waiting on DR request. 7/2/07 grantee needs to determine how to spend or revert.

---

<b>County:</b> <b>Lea</b>	<u>CPB No:</u> <u>2006-1141-GF</u>	Funding Source: SAP
<u>Tatum, Town of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$250,000.00</b>
Consultant: F.L. Miller		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water System Improvements**

to plan, design, construct and improve the water system in Tatum in Lea county. Grant forms executed 9/21/06. Engineering agreement received ?. AHE letter to Tatum regarding engineering agreement needing amendment. Amendment to engineering contract received 12/11/06. 4/27/07 under construction by Armstrong construction. 5/23/07 project is approx. 30% complete. 6/26/07 construction is approx. 75% complete. 7/2/07 construction is 90% complete

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2005-0083-STB	Funding Source:	SAP
<u>Carrizozo, Town of</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$200,000.00</b>
Consultant: Engineers Inc.		Loan Amount:	
Project Phase: Construction		Fund Balance:	<b>\$184,544.26</b>

### **Project Description: Water System Improvements**

\$200,000 to plan, design and construct water system improvements in Carrizozo in Lincoln county 10-03-05 CPB approved engineering agreement with Engineers Inc. 9-16-05 grant agreement executed by the NMED secretary. As of 12-5-05, the engineer's construction cost estimate for the tank design is over the funding amount. Town will continue with the original scope of the tank and go to the legislature hoping to receive additional grant funding for the construction of the tank. Tank plans and specs approved for advertisement provided that comments were corrected. 4/17/07 DB approves award to D&R Tank \$547,915 + NMGR, waiting on return of executed contract. 6/8/07 no change in project status. 6/20/07 Pre-construction meeting held with NTP to be issued 7/9/07 with 180 calendar days to complete project. 8/16/2007 SE authorized up to \$16000 expenditure for filter rehab.

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2006-1142-GF	Funding Source:	SAP
<u>Carrizozo, Town of</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$660,000.00</b>
Consultant: Engineers Inc.		Loan Amount:	
Project Phase: Construction		Fund Balance:	<b>\$612,591.41</b>

### **Project Description: Water System Improvements**

to plan, design and construct water system improvements in Carrizozo in Lincoln county. 8-26-06 grant agreement was executed by NMED secretary. 12-20-06 CPB approved tank plans and specifications for advertisement, provided that comments were corrected in the bid set. 4/9/07 no change in project status. 4/17/07 DB approves award to D&R Tank \$547,915 + NMGR, waiting on return of executed contract. 6/8/07 no change in project status. 6/20/07 Pre-construction meeting held with NTP to be issued 7/9/07 with 180 calendar days to complete project.

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2005-1181-GF	Funding Source:	SAP
<u>Corona, Village of</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$100,000.00</b>
Consultant: Smith Engineering Company		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$0.00</b>

### **Project Description: Wastewater System**

\$100,000 to design and construct a wastewater system in Corona in Lincoln county. 6/11/07 Design is 75% complete. 7/19/2007 Design reported to be 90% complete. 8/6/2007 Design reported to be 95% complete.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2006-0176-STB	Funding Source:	SAP
<u>Corona, Village of</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$380,000.00</b>
Consultant: Smith Engineering Company		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$377,544.56</b>

**Project Description: Wastewater System**

to plan, design and construct or acquire a wastewater management system in Corona in Lincoln county. 6/11/07 Wastewater system is 75% designed.

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2004-03	Funding Source:	RIP
<u>High Sierra Estates MDWUA</u>		Project Amount	\$80,000.00
CPB Manager: SE		Grant Amount:	
Consultant: Livingston & Associates		Loan Amount:	<b>\$80,000.00</b>
Project Phase: Ad/Bid		Fund Balance:	<b>\$80,000.00</b>

**Project Description: Water System Improvements**

\$80,000 loan for new distribution lines, installation of an automatic chlorinator, installation of fire hydrants, and connection of meters to new lines. . 9-7-06 CPB reviewed and commented on waterline plans and specifications. 4/27/07 waiting on Livingston to address comments and advertise for bids. 6/8/07 no change in project status. 7/2/07 Livingston addressed comments and will provide plans. 11/21/07 No plans submitted to date.

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2006-0178-STB	Funding Source:	SAP
<u>Lincoln County SWA</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$297,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$206,497.42</b>

**Project Description: Solid Waste Transfer Station/Admin Bldg**

to plan, design and construct the Green Tree solid waste transfer station and administration building for the Lincoln county solid waste authority in Ruidoso Downs in Lincoln county. Grant executed 11/7/06. Project is under construction by Gentry Construction. 4/9/07 additional phase in design. 5/23/07 DB approved bid request for hauling of material. 6/8/07 project in design. 11/1/07 SE visits site. Transfer station complete with CO requiring one last inspection. Admin bldg and landscaping in design.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2004-0194-STB	Funding Source:	SAP
<u>Ruidoso Downs, City of</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$150,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$150,000.00</b>

### **Project Description: Wastewater Treatment Facility**

\$150,000 to plan, design and construct the wastewater treatment facility to meet the requirements of the environmental protection agency in Ruidoso Downs in Lincoln county. Grant is for a new influent lift station with submersible sewage lift pumps (replacing old screw lift pumps) and the installation of a new mechanical bar screen and aerated grit chamber. NMED has received and is completing review of the PER and EID. The project was placed on hold by the Joint Use Board after the Public Hearing due to the possible change in alternatives.

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2004-0601-CP	Funding Source:	SAP
<u>Ruidoso Downs, City of</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$150,000.00</b>
Consultant: ASCG Inc.		Loan Amount:	
Project Phase: Closeout		Fund Balance:	<b>\$7,500.00</b>

### **Project Description: Water Tank**

\$150,000 to purchase a water tank for Ruidoso Downs in Lincoln county. On 5-2-03, approved contract documents and specifications to advertise the project for bid. 12-8-03 one bid was received and rejected due to being over budget. The City will restructure and expand the scope to increase storage capacity and request additional funding to assist in completing the project. 4-22-04 CPB reviewed and approved the RFP and ranking for engineering services, awarding ASCG the contract. ASCG was the only firm to respond. 6-17-04 City will use funding in combination with 2004 legislative funds to construct a 1-million gallon water storage tank with appurtenances. 8-4-04 CPB approved the draft contract agreement between the City and ASCG for execution. 8-7-04 CPB conducted site visit with the City clerk. Received executed contract agreement, grant agreement forms. Engineer will begin design of the tank. 10-15-04 CPB reviewed and commented on a PER that the City of Ruidoso Downs requested that ASCG complete for the water storage tank. The PER is not required under this source of funding. 11-9-04 CPB conducted site visit for project update. ASCG working on design plans for water tank. 2-21-05 CPB approved the revised PER. 2-22-05 CPB reviewed and commented on the design plans. Comments must be addressed, prior to bid advertisement. 3-18-05 CPB reviewed and approved comment letter, which adequately addresses letter dated 2-22-05. Project may be advertised for bids. 4-25-05 Carl Kelley Construction, LLC was awarded the construction contract for the 1-million gallon tank in the amount of \$497,532.63 (includes tax). As of 12-13-2005 construction of the 1-million gallon tank is 22% complete with the tank ring wall foundation work, reinforcing steel, other site improvement work completed. Project is not on schedule due to Gulf Coast hurricanes impacting delivery of steel material. The project is completed and has been inspected by NMED, however NMED is awaiting final closeout documentation and final disbursement request.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2005-0085-STB	Funding Source:	SAP
<u>Ruidoso Downs, City of</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$495,000.00</b>
Consultant: ASCG		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$495,000.00</b>

**Project Description: Water Well & Chlorination Facility**

\$500,000 to plan, design and construct, including drilling, a water well and chlorination facility in Ruidoso Downs in Lincoln county. The grant funds include one percent (1%) for Art in Public Places, pursuant to Section 13-4A-4 NMSA 1978. David White attended project kick-off meeting on 3/17/06. Project is now completed and NMED is awaiting final closeout documents and disbursement requests. 5/17/07 ASCG is working on PER for treatment options and water system improvements should be submitted by 6/17/07. New well is completed and costs for engineering and construction were paid by Bureau or Reclamation (BOR).

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2005-1117-GF	Funding Source:	SAP
<u>Ruidoso Downs, City of</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$200,000.00</b>
Consultant: ASCG		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$200,000.00</b>

**Project Description: Water System Improvements**

\$200,000 to plan, design and construct water system improvements in Ruidoso Downs in Lincoln county. 11-8-05 CPB reviewed and approved the request for proposals for advertisement to hire an engineer. 5/17/07 ASCG is working on PER for treatment options and water system improvements should be submitted by 6/17/07. New well is completed and costs for engineering and construction were paid by Bureau or Reclamation (BOR). 11/12/07 SE tells ASCG that PER for water line is not necessary as CPB will not be paying for the study/

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2005-1183-GF	Funding Source:	SAP
<u>Ruidoso Downs, City of</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$25,000.00</b>
Consultant: ASCG		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$25,000.00</b>

**Project Description: Water Well & Chlorination Facility**

\$25,000 to plan, design and construct, including drilling, a water well and chlorination facility in Ruidoso Downs in Lincoln county. The construction is completed and NMED awaiting final closeout documents and final pay request. 5/17/07 ASCG is working on PER for treatment options and water system improvements should be submitted by 6/17/07. New well is completed and costs for engineering and construction were paid by Bureau or Reclamation (BOR). 11/12/07 SE tells ASCG that PER for water line is not necessary as CPB will not be paying for the study/

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Lincoln	<u>CPB No:</u> 2006-0177-STB	Funding Source: SAP
<u>Ruidoso Downs, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$161,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$161,000.00</b>

**Project Description: Wastewater Facility**

to plan, design, construct and equip the expansion of the wastewater treatment plant jointly owned by Ruidoso and Ruidoso Downs in Lincoln county. NMED awaiting return of executed grant agreement forms. Grant executed 10/3/06.

<b>County:</b> Lincoln	<u>CPB No:</u> 2006-1144-GF	Funding Source: SAP
<u>Ruidoso Downs, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$100,000.00</b>

**Project Description: Wastewater System Improvements**

to plan, design and construct improvements to the wastewater system in Ruidoso Downs in Lincoln county. NMED has received executed grant agreements and the project is ready to move forward. Waiting on Exhibits A and B from City.

<b>County:</b> Lincoln	<u>CPB No:</u> 2006-1247-GF-F	Funding Source: SAP
<u>Ruidoso Downs, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$91,192.00</b>
Consultant: Molzen-Corbin		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$91,192.00</b>

**Project Description: Regional Wastewater Treatment Plant**

to plan, design and construct and equip the wastewater treatment facility to meet the requirements of the environmental protection agency in Ruidoso Downs in Lincoln county. Grant will contribute to the overall cost of the upgraded wastewater facility. NMED has received and is completing review of the PER and EID. The project was placed on hold by the Joint Use Board after the Public Hearing due to the possible change in alternatives.

<b>County:</b> Lincoln	<u>CPB No:</u> 2004-0598-CP	Funding Source: SAP
<u>Ruidoso, Village of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$25,000.00</b>
Consultant: Wilson & Company		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$25,000.00</b>

**Project Description: Grindstone Dr. & Resort Dr. Sewer Line Extension**

\$25,000 to design and construct a sewer line extension on Grindstone drive and Resort drive in Ruidoso in Lincoln county. As of 12-16-06 there has been no activity. 3/30/07 Plans and Specs approved for advertisement. 8/21/07 Bids opened and rejected by Village. Village to pursue additional funding for project and readvertise late this year or next '08.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Lincoln	<u>CPB No:</u> 2004-0600-CP	Funding Source: SAP
<u>Ruidoso, Village of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$250,000.00</b>
Consultant: Wilson & Company		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$250,000.00</b>

**Project Description: Sewer Line Extensions**

\$250,000 for sewer line extensions in Ruidoso in Lincoln county. 6 10-14-05 CPB reviewed and commented on the plans and specifications for Grindstone Canyon Rd. sewer line improvements. As of 12-16-05 there has been no activity. 3/30/07 Plans and specs approved for advertisement. 8/21/07 Bids opened and rejected by Village. Village to pursue additional funding for project and readvertise late this year or next '08.

<b>County:</b> Lincoln	<u>CPB No:</u> 2005-1116-GF	Funding Source: SAP
<u>Ruidoso, Village of</u>		Project Amount
CPB Manager: SE		Grant Amount:
Consultant: Smith Engr		Loan Amount:
Project Phase: Construction		Fund Balance:

**Project Description: Transfer Station**

For equipment to complete the solid waste transfer station, Phase III including design, purchase and installation of upper floor crane and pedestal, HVAC construction.

<b>County:</b> Lincoln	<u>CPB No:</u> 2006-1143-GF	Funding Source: SAP
<u>Ruidoso, Village of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$489,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$489,000.00</b>

**Project Description: Regional Wastewater Facility**

to plan, design, construct and equip a regional wastewater facility in Ruidoso in Lincoln county. Grant agreement executed on 8/6/06.

<b>County:</b> Lincoln	<u>CPB No:</u> 2006-0179-STB	Funding Source: SAP
<u>Ruidoso/Ruidoso Downs Joint Use Board</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$200,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$200,000.00</b>

**Project Description: Regional Wastewater Facility**

#####

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2005-0084-STB	Funding Source: SAP
<u>Ruidoso/Ruidoso Downs Treatment Plant Expansion</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$346,500.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$346,500.00</b>

**Project Description: Treatment Plant Expansion**

\$350,000 to plan, design, construct and equip the expansion of the treatment plant jointly owned by Ruidoso and Ruidoso Downs in Lincoln county. The grant funds include one percent (1%) for Art in Public Places, pursuant to Section 13-4A-4 NMSA 1978. As of 3-10-04 Molzen Corbin is working on the preliminary engineering report (PER) and environmental information document (EID). The Village & City is awaiting the administrative order for phosphorus levels from EPA, which will determine the recommended design alternative for the WWTP. 8-6-04 CPB conducted site visit to get an update on where Molzen is at with the PER. John Waters-Ruidoso Downs stated that EPA has not yet issued the administrator order (AO) that was supposed to be received January 2004. Molzen will not look at alternatives until the AO is received. 11-9-04 CPB conducted site visit for project update. City is still awaiting the AO from EPA and has been in contact with Taylor Sharp of the EPA enforcement branch, but not yet received anything. 5-18-05 CPB reviewed and commented on the draft PER. 6-24-05 Meeting conducted to discuss operation and maintenance costs of the preferred alternative that will meet the phosphorus limit and future population projection. NMED met with Ruidoso and consultant (MCA) and visited existing WWTP on April 12, 2006 and NMED has reviewed draft PER.

---

<b>County:</b> Lincoln	<u>CPB No:</u> 2005-1182-GF	Funding Source: SAP
<u>Ruidoso/Ruidoso Downs Treatment Plant Expansion</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$25,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$25,000.00</b>

**Project Description: Treatment Plant Expansion**

\$25,000 to plan, design, construct and equip the expansion of the treatment plant jointly owned by Ruidoso and Ruidoso Downs in Lincoln county. 5-18-05 CPB reviewed and commented on the draft PER. 6-24-05 Meeting conducted to discuss operation and maintenance costs of the preferred alternative that will meet the phosphorus limit and future population projection. Awaiting return of the grant agreement. Executed grant agreement in file.

---

<b>County:</b> Los Alamos	<u>CPB No:</u> 1438143	Funding Source: CWSRF
<u>Los Alamos County</u>		Project Amount \$13,000,000.00
CPB Manager: CV		Grant Amount:
Consultant: Molzen-Corbin & Assoc.		Loan Amount: <b>\$15,000,000.00</b>
Project Phase: Construction		Fund Balance: <b>\$2,774,795.50</b>

**Project Description: Bayo WWTP Renovate/Replace**

See also SAP-2002-0093-STB. Project includes renovation/replacement of the Los Alamos County (Bayo Canyon) Wastewater Treatment Plant. Construction Approximately 99% complete.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Luna	<u>CPB No:</u> 2006-1146-GF	Funding Source: SAP
<u>Columbus, Village of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$200,000.00</b>
Consultant: Parkhill Smith and Cooper		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$200,000.00</b>

**Project Description: Wastewater System Improvements**

to plan, design, construct and equip wastewater system improvements and expansion, including acquiring land, in Columbus in Luna county. Plans for the wastewater treatment plant upgrades and system extension approved 6/21/2006. The project bid in November of 2006 and construction began in January of 2007. Construction is currently at 50% complete and scheduled to be completed in summer of 2007.

---

<b>County:</b> Luna	<u>CPB No:</u> 2004-0602-CP	Funding Source: SAP
<u>Deming, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$180,000.00</b>
Consultant: None		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$180,000.00</b>

**Project Description: Peru Hill Mill Remediation**

\$180,000 to complete remediation, demolition and construction in accordance with the department of environment-approved work plan for the Peru Hill mill remediation activities in Deming in Luna county. Requested copy of approved work plan from the City. Have not received it to date. Work plan under revision and subject to approval by the surface water bureau. 12/05 - Deming requested permission to purchase a front end loader with this funding for ongoing maintenance of the Peru Mill site and the landfill. NMED ok's pending Groundwater bureau indicating this was necessary, part of the work plan and that Deming had sufficient funds to complete the work at the site prior to purchasing the front end loader. Letter from GWB send May 2, 2006 requesting documentation of available funds to complete the remediation of the Peru Mill Site. New work plan has finally been submitted and approved. Final work to close out project now underway.

---

<b>County:</b> Luna	<u>CPB No:</u> 2004-0603-CP	Funding Source: SAP
<u>Deming, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$172,000.00</b>
Consultant: DBS & A		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Landfill Facilities**

\$172,000 to plan, design and construct city and county landfill facilities in Deming in Luna county. 8/17/04 reviewed RFP for engineering contract with Engineers Inc. Does not meet procurement code - not project specific. Sent letter to Tom Bates with comments on eng. Contract. Engineering contract approved 9/21/2005. Part of ongoing project that Deming is constructing using their own forces. No permit has been issued for the new landfill. Permit application is under review by the Solid Waste Bureau. Engineering contract expired on 3/2006. Have not heard from Deming regarding RFP that was supposed to be issued in November 2005 if they have hired a new engineer. New RFP and consultant approved in 10/06. The permit has been approved by the Solid Water Bureau and construction on the facility is now underway.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Luna	<u>CPB No: 2004-0604-CP</u>	Funding Source:	SAP
<u>Deming, City of</u>		Project Amount	
CPB Manager: JAC		Grant Amount:	<b>\$500,000.00</b>
Consultant: DBS & A		Loan Amount:	
Project Phase: Construction		Fund Balance:	<b>\$422,870.89</b>

**Project Description: Regional Landfill Project**

\$500,000 for the Deming and Luna county regional landfill project. 8/17/04 reviewed RFP for engineering contract with Engineers Inc. Does not meet procurement code - not project specific. Sent letter to Tom Bates with comments on eng. Contract. Engineering contract approved 9/21/2005. Part of ongoing project that Deming is constructing using their own forces. The Solid Waste Bureau has approved the Permit and construction is now underway.

---

<b>County:</b> Luna	<u>CPB No: 2004-1561-STB</u>	Funding Source:	SAP
<u>Deming, City of</u>		Project Amount	
CPB Manager: JAC		Grant Amount:	<b>\$100,000.00</b>
Consultant: Engineers Inc.		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$80,226.15</b>

**Project Description: Storm Sewer & Water Reuse**

\$100,000 for a storm sewer and water reuse project in Deming in Luna county. Executed grant agreement received. Project design is now under design.

---

<b>County:</b> Luna	<u>CPB No: 2004-2152-CP</u>	Funding Source:	SAP
<u>Deming, City of</u>		Project Amount	
CPB Manager: JAC		Grant Amount:	<b>\$100,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Closeout		Fund Balance:	<b>\$45,912.27</b>

**Project Description: Peru Hill Mill Remediation**

\$100,000 to complete remediation, demolition and construction in accordance with the department of environment approved work plan for the Peru Hill mill remediation activities in Deming in Luna county. Requested copy of approved work plan from the City. Have not received it to date. Work plan under revision and subject to approval by the surface water bureau. 12/05 - Deming requested permission to purchase a front end loader with this funding for ongoing maintenance of the Peru Mill site and the landfill. NMED ok's pending Groundwater bureau indicating this was necessary, part of the work plan and that Deming had sufficient funds to complete the work at the site prior to purchasing the front end loader. Letter from GWB send May 2, 2006 requesting documentation of available funds to complete the remediation of the Peru Mill Site. NMED met with City officials in August of 2006 and have reached agreement on what invoices are payable under the program. NMED is awaiting final close out documentation and final reimbursement request.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Luna	<u>CPB No:2004-2153-CP</u>	Funding Source: SAP
<u>Deming, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$63,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$63,000.00</b>

### Project Description: Landfill Facilities

\$63,000 to plan, design and construct city and county landfill facilities in Deming in Luna county. 8/17/04 reviewed RFP for engineering contract with Engineers Inc. Does not meet procurement code - not project specific. Sent letter to Tom Bates with comments on eng. Contract. Engineering contract approved on 9/21/2005. Part of ongoing project that Deming is constructing using their own forces. The permit has been approved by the Solid Waste Bureau and construction is now underway.

---

<b>County:</b> Luna	<u>CPB No:2005-0087-STB</u>	Funding Source: SAP
<u>Deming, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$250,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$250,000.00</b>

### Project Description: New Landfill & Transfer Station

\$250,000 to close the existing landfill and to construct and purchase equipment for a new landfill and transfer station on property owned by Deming in Luna county. Part of ongoing project that Deming is constructing using their own forces. No permit has been issued for the new landfill. Permit application was approved by the Solid Waste Bureau and construction of the facility is now underway

---

<b>County:</b> Luna	<u>CPB No:2005-1119-GF</u>	Funding Source: SAP
<u>Deming, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$200,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$200,000.00</b>

### Project Description: Landfill Closure & New Landfill & Transfer Station

\$200,000 to close the existing landfill and to construct and purchase equipment for a new landfill and transfer station on property owned by Deming in Luna county. Part of ongoing project that Deming is constructing using their own forces. The permit was recently approved by NMED Solid Waste Bureau and construction is now underway.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Luna	<u>CPB No:</u> 2005-1120-GF	Funding Source: SAP
<u>Deming, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$75,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$75,000.00</b>

**Project Description: Peru Hill Mill Remediation, Demolition, Construction & Reclamation**

\$75,000 for remediation, demolition, construction and reclamation at the Peru Hill mill in Luna county. Peru Mill remediation is under construction by the City of Deming in house forces. Work plan is under revision and subject to review by the Ground water bureau. 12/05 - Deming requested permission to purchase a front end loader with this funding for ongoing maintenance of the Peru Mill site and the landfill. NMED ok's pending Groundwater bureau indicating this was necessary, part of the work plan and that Deming had sufficient funds to complete the work at the site prior to purchasing the front end loader. New plan approved and final closeout work now underway.

<b>County:</b> Luna	<u>CPB No:</u> 2006-1147-GF	Funding Source: SAP
<u>Deming, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$200,000.00</b>
Consultant: Smith Engineering		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$200,000.00</b>

**Project Description: Water System Improvements**

to plan, design and improve the water system in Deming in Luna county. NMED has received executed grant agreement and has approved procurement and signed consultant contract. Planning work now underway.

<b>County:</b> Luna	<u>CPB No:</u> 2006-1148-GF	Funding Source: SAP
<u>Deming, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$200,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$200,000.00</b>

**Project Description: Wastewater System Improvements**

to plan, design, construct and equip wastewater system improvements, including an interceptor line and force main, in Deming in Luna county. Grant agreement has been executed and work now starting in the design phase.

<b>County:</b> Luna	<u>CPB No:</u> 2006-1149-GF	Funding Source: SAP
<u>Deming, City of</u>		Project Amount
CPB Manager: JAC		Grant Amount: <b>\$300,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$300,000.00</b>

**Project Description: Wastewater Plant Renovate**

to plan, design, construct and renovate the wastewater plant in Deming in Luna county. Grant agreement not returned to date.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: McKinley</b>	<u>CPB No: 2006-0185-STB</u>	Funding Source: SAP
<u>Bluewater Lake MDWCA</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$50,000.00</b>

**Project Description: Engineering Study**

\$50,000 to plan and design an engineering study for the Bluewater Lake mutual domestic water consumers association in McKinley county. 7/6/06 Grant Agreement mailed. 6/11/07 Grant Agreement has not been returned

<b>County: McKinley</b>	<u>CPB No: 2005-1206-GF</u>	Funding Source: SAP
<u>Gallup, City of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant: BLM		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water Reclamation Study Federal Match**

\$50,000 to match federal funds for a water reclamation study in Gallup. Project has been completed- Gallup needs to request reimbursement of remaining funds.

<b>County: McKinley</b>	<u>CPB No: RIP 2003-07</u>	Funding Source: RIP
<u>Gamerco Townsite W&amp;SD</u>		Project Amount
CPB Manager: AHE		Grant Amount:
Consultant: DePauli Engineering & Surveyin		Loan Amount: <b>\$150,000.00</b>
Project Phase: Construction		Fund Balance:

**Project Description: Installation of Water Tank**

Construction Completed waiting on closeout Documents

<b>County: McKinley</b>	<u>CPB No: 2006-1151-GF</u>	Funding Source: SAP
<u>McKinley County</u>		Project Amount \$100,000.00
CPB Manager: AHE		Grant Amount: <b>\$30,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$30,000.00</b>

**Project Description: Regional Water System**

\$30,000 to plan, design and construct a regional water system in McKinley county. 7/6/06 Grant Agreement mailed. County has selected an engineer and is negotiating a contract. This proejct is related to 2006-1247-GF-D.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: McKinley</b>	<u>CPB No: 2006-1247-GF-D</u>	Funding Source: SAP
<u>McKinley County</u>		Project Amount \$100,000.00
CPB Manager: AHE		Grant Amount: <b>\$70,000.00</b>
Consultant:		Loan Amount:
Project Phase:		Fund Balance: <b>\$70,000.00</b>

**Project Description: Regional Water System**

\$70,000 to plan, design and construct a regional water system in McKinley county. 7/6/06 Grant Agreement mailed. County has selected an engineer. This project is related to 2006-1151-GF.

<b>County: McKinley</b>	<u>CPB No: 2006-0181-STB</u>	Funding Source: SAP
<u>McKinley County for Gamarco Townsite W&amp;SD</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$70,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$40,000.00</b>

**Project Description: Water System Improvements**

\$70,000 for improvements to the Gamarco water and sanitation district water system in McKinley county. Related to SAP 2002-0096-STB (\$60,000) and SAP 2005-1121-GF (\$100,000). See SAP 2002-0096-STB for Updates.

<b>County: McKinley</b>	<u>CPB No: 2005-1188-GF</u>	Funding Source: SAP
<u>Northwest NM Regional SWA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$6,500.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$750.00</b>

**Project Description: Maintenance Shop**

\$6500 for improvements to the maintenance shop of the northwest New Mexico regional solid waste authority in Cibola and McKinley counties. Related to SAP 2006-1162-GF (\$200,000) and 2006-1150-GF (\$100,000). See SAP 2006-1160-GF for updates.

<b>County: McKinley</b>	<u>CPB No: 2006-1150-GF</u>	Funding Source: SAP
<u>Northwest NM Regional SWA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$100,000.00</b>

**Project Description: Maintenance Facility**

\$100,000 to plan, design and construct a maintenance facility for the northwest New Mexico solid waste authority in Thoreau in McKinley county. Related to SAP 2006-1162-GF (\$200,000) and SAP 2005-1188-GF (\$6,500). Project in construction 90% complete.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: McKinley</b>	<u>CPB No: 2006-1162-GF</u>	Funding Source: SAP
<u>Northwest NM Regional SWA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$200,000.00</b>
Consultant: Engineering Solutions		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$200,000.00</b>

**Project Description: Regional Solid Waste Authority Landfill**

\$200,000 to plan, design and construct a regional landfill for the northwest New Mexico regional solid waste authority in Cibola and McKinley counties. Project still in design.

<b>County: McKinley</b>	<u>CPB No: 2005-1185-GF</u>	Funding Source: SAP
<u>Ramah water and sanitation district</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$28,000.00</b>
Consultant:		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$28,000.00</b>

**Project Description: Wastewater Treatment Standby Generators & a Transfer Switch**

\$28,000 to purchase and install wastewater treatment standby generators and a transfer switch for the Ramah water and sanitation district in McKinley county. Related to SAP 2005-1122-GF \$28,000 See SAP 2005-1185. Generator has been purchased and installed Funds cannot be used according to language. Funds need to be reauthorized

<b>County: McKinley</b>	<u>CPB No: 2004-0607-CP</u>	Funding Source: SAP
<u>White Cliffs MDWUA, Inc.</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$100,000.00</b>
Consultant: Marc Depauli		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$100,000.00</b>

**Project Description: Sewer System Replacement**

To replace failing sewer plant and disposal system in White Cliffs. Related to NMFA 1352PG (\$ 25,000), SAP 2005-0090-STB (\$100,000), SAP 2006-0184-STB (\$450,000) and SAP 2004-1553-STB (\$75,000). See SAP 2005-0090-STB for updates.

<b>County: McKinley</b>	<u>CPB No: 2005-0090-STB</u>	Funding Source: SAP
<u>White Cliffs MDWUA, Inc.</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$100,000.00</b>

**Project Description: Wastewater System**

\$100,000 To Plan Design and Construct Improvements to the Wastewater System in White Cliffs. W Related to NMFA 1352PG (\$ 25,000), SAP 2004-0607-CP (\$100,000) , SAP 2006-0184-STB (\$450,000) and SAP 2004-1553-STB (\$75,000).6/11/07 Draft Construction Plans being reviewed by Owner. 11/27/07 Plans have been reviewed engineer putting them out to bid.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: McKinley</b>	<u>CPB No: 2006-0184-STB</u>	Funding Source: SAP
<u>White Cliffs MDWUA, Inc.</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$450,000.00</b>
Consultant:		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$450,000.00</b>

**Project Description: Water/Wastewater System**

\$450,00- to plan, design and construct a water and wastewater system for the White Cliffs mutual domestic water users association in McKinley county. Related to NMFA 1352PG (\$ 25,000), SAP 2004-0607-CP (\$100,000) , SAP 2005-0090-STB (\$100,000), and SAP 2004-1553-STB (\$75,000). See SAP 2005-0090-STB for updates.

---

<b>County: McKinley</b>	<u>CPB No: 2004-1553-STB</u>	Funding Source: SAP
<u>White Cliffs Mutual DWUA, Inc.</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$75,000.00</b>
Consultant: Marc Depauli		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$75,000.00</b>

**Project Description: Sewer System Replacement**

\$100,000 to replace failing sewer plant and disposal system in White Cliffs. Related to NMFA 1352PG (\$ 25,000), SAP 2004-0607-CP (\$100,000) , SAP 2005-0090-STB (\$100,000), and SAP 2006-0184-STB (\$450,000). See SAP 2005-0090-STB for updates.

---

<b>County: McKinley</b>	<u>CPB No: 2004-1554-STB</u>	Funding Source: SAP
<u>Williams Acres SD</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant: Marc Depauli		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: Treatment Facility Replacement**

Replacement of the existing treatment facility with a new sewage pump station and force main for improvements of the Williams Acres water and sanitation district wastewater system in McKinley county. Project is related to SAP 2005-0089-STB (\$100,000), Sap 2006-0182-STB \$225,000 and SAP 2005-0128-STB (\$50,000). 7/6/06 District still needs addition funds before project can begin.6/11/07 District needs additional funds to begin project.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: McKinley</b>	<u>CPB No: 2005-0089-STB</u>	Funding Source: SAP
<u>Williams Acres SD</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$100,000.00</b>

**Project Description: Wastewater Treatment System**

\$100,000 to plan, design and construct the Williams Acres water and sanitation district wastewater treatment system project in McKinley county. Related to SAP 2005-0128- STB (\$50,000) and SAP 2004-1454-STB (\$50,000) SEE SAP 04-1554 for Updates

<b>County: McKinley</b>	<u>CPB No: 2005-0128-STB</u>	Funding Source: SAP
<u>Williams Acres SD</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: Treatment System Project**

\$50,000 to plan, design and construct the Williams Acres water and sanitation district treatment system project in McKinley county. Project is related to SAP 2004-1554-STB (\$50,000), SAP 2005-0089-STB (\$100,000), and Sap 2006-0182-STB \$225,000. See SAP 2004-114-STB for updates.

<b>County: McKinley</b>	<u>CPB No: 2006-0182-STB</u>	Funding Source: SAP
<u>Williams Acres SD</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$225,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$225,000.00</b>

**Project Description: Water Treatment System**

\$225,000 to plan, design and construct the Williams Acres water and sanitation district water treatment system project in McKinley county. Project is related to SAP 2004-1554-STB (\$50,000), SAP 2005-0089-STB (\$100,000), and SAP 2005-0128-STB (\$50,000). See SAP 2004-1558-STB for Updates.

<b>County: McKinley</b>	<u>CPB No: 2006-0183-STB</u>	Funding Source: SAP
<u>Ya-Tah-Hey W&amp;SD</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$100,000.00</b>

**Project Description: Water System Improvements**

\$100,000 to plan, design and construct water system improvements for the Ya-Tah-Hey water and sanitation district in McKinley county. 7/6/06 Grant Agreement mailed. 6/11/07 Grant Agreement has not been returned

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: McKinley</b>	<u>CPB No: 2002-0148-STB</u>	Funding Source: SAP
<u>Zuni, Pueblo of</u>		Project Amount \$15,000.00
CPB Manager: AHE		Grant Amount: <b>\$15,000.00</b>
Consultant: ASCG Inc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$15,000.00</b>

**Project Description: Wastewater Treatment Study**

\$15,000 for wastewater treatment plant study. 12-16-05 Engineer has completed draft preliminary engineering report and submitted it to Zuni for review. No change in Status. 6/11/07 Funds were reauthorized for an extension of time in 2007 session. 11/27/07 Report is completed need to review

---

<b>County: Mora</b>	<u>CPB No: 2004-0609-CP</u>	Funding Source: SAP
<u>Agua Pura MDWC&amp;MSWA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$25,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$25,000.00</b>

**Project Description: Chacon Water System Improvements**

\$25,000 for Agua Pura mutual domestic water consumers association water system improvements in Chacon in Mora County. Construction is bid and negotiated as of August 2007. Negotiation rejected and re-bid planned for January 2008

---

<b>County: Mora</b>	<u>CPB No: 2004-0623-CP</u>	Funding Source: SAP
<u>Agua Pura MDWC&amp;MSWA</u>		Project Amount \$250,000.00
CPB Manager: TLA		Grant Amount: <b>\$250,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$69,305.95</b>

**Project Description: Chacon Water System**

\$250,000 for a water system in Chacon in Mora County. See project SAP 2004-0609-CP also. RFP is being prepared for engineer to prepare plans and specifications for new tank and water line replacement and extension as of June 2006. Engineers Inc. working on plans and specs, Fall 2006. Construction is bid and negotiated as of August 2007. Re-bid in Spring 2008. Negotiation rejected and re-bid planned for January 2008.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Mora	<u>CPB No: 2005-0130-STB</u>	Funding Source:	SAP
<u>Agua Pura MDWC&amp;MSWA</u>		Project Amount	\$50,000.00
CPB Manager: TLA		Grant Amount:	<b>\$50,000.00</b>
Consultant: Engineers Inc.		Loan Amount:	
Project Phase: Agreement		Fund Balance:	<b>\$50,000.00</b>

### Project Description: Water Treatment System

\$50,000 to plan, design and construct a water treatment system, including a supply well and touch read water meters, for the Agua Pura mutual domestic water consumers association in Chacon in Mora County. See SAP 2005-1186-GF. RFP is being prepared for engineer to prepare plans and specifications for new tank and water line replacement and extension as of June 2006. Reauthorized in 2006 Session. Construction is bid and negotiated as of August 2007. Negotiation rejected and re-bid planned for January 2008.

---

<b>County:</b> Mora	<u>CPB No: 2005-1123-GF</u>	Funding Source:	SAP
<u>Agua Pura MDWC&amp;MSWA</u>		Project Amount	
CPB Manager: TLA		Grant Amount:	<b>\$20,000.00</b>
Consultant: Engineers Inc.		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$20,000.00</b>

### Project Description: Water Line Extension

\$20,000 to plan, design and construct water systems improvements for the Agua Pura Mutual Domestic Water Consumers Association in Chacon in Mora County. Engineers Inc. working on design plans and specifications October 2006. Construction is bid and negotiated as of August 2007. Negotiation rejected and re-bid planned for January 2008. Negotiation rejected and re-bid planned for January 2008.

---

<b>County:</b> Mora	<u>CPB No: 2005-1186-GF</u>	Funding Source:	SAP
<u>Agua Pura MDWC&amp;MSWA</u>		Project Amount	
CPB Manager: TLA		Grant Amount:	<b>\$30,000.00</b>
Consultant: Engineers Inc.		Loan Amount:	
Project Phase: Agreement		Fund Balance:	<b>\$30,000.00</b>

### Project Description: Water Treatment System

\$30,000 to plan, design and construct a water treatment system, including a supply well and touch read water meters, for the Agua Pura mutual domestic water consumers association in Chacon in Mora County. See SAP 05-0130-STB. RFP is being prepared for engineer to prepare plans and specifications for new tank and water line replacement and extension as of June 2006. Reauthorized in 2006 Session. Construction is bid and negotiated as of August 2007. Negotiation rejected and re-bid planned for January 2008.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Mora	<u>CPB No:</u> 2006-0186-STB	Funding Source:	SAP
<u>Agua Pura MDWC&amp;MSWA</u>		Project Amount	
CPB Manager: TLA		Grant Amount:	<b>\$125,000.00</b>
Consultant: Engineers Inc.		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$125,000.00</b>

**Project Description: Water System Construction**

to plan, design and construct improvements to the Agua Pura mutual domestic water consumers association, including purchasing and installing a water tank, upgrading water lines, constructing a building and acquiring property, in Mora County. Construction is bid and negotiated as of August 2007. Negotiation rejected and re-bid planned for January 2008.

---

<b>County:</b> Mora	<u>CPB No:</u> 2006-1153-GF	Funding Source:	SAP
<u>Agua Pura MDWC&amp;MSWA</u>		Project Amount	
CPB Manager: TLA		Grant Amount:	<b>\$40,000.00</b>
Consultant: Engineers Inc.		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$40,000.00</b>

**Project Description: Water System Construction**

to plan, design and construct improvements to the Agua Pura mutual domestic water consumers association, including purchasing and installing a water tank, upgrading water lines, constructing a building and acquiring property, in Mora County. Construction is bid and negotiated as of August 2007. Negotiation rejected and re-bid planned for January 2008

---

<b>County:</b> Mora	<u>CPB No:</u> 2004-2127-CP	Funding Source:	SAP
<u>Buena Vista MDWC&amp;SWA</u>		Project Amount	
CPB Manager: TLA		Grant Amount:	<b>\$25,000.00</b>
Consultant: Souder Miller Associates		Loan Amount:	
Project Phase: Construction		Fund Balance:	<b>\$6,263.95</b>

**Project Description: Water Line Improvements**

\$25,000 for water line improvements for Buena Vista Mutual Domestic Water Consumers Association in Mora County. GA executed 05/27/05. Preparing plans and specifications for line extensions, Fall 2006. Contract documents sent to Garcia UG for execution in April 2007. Construction completed in July 2007. Next phase to design November 2007.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Mora</b>	<u>CPB No: 2005-1124-GF</u>	Funding Source: SAP
<u>Buena Vista MDWC&amp;SWA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$20,000.00</b>
Consultant: Souder Miller Associates		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$0.00</b>

**Project Description: Water System Improvements**

\$20,000 to plan, design and construct water system improvements in Buena Vista in Mora County. Grant Agreement executed 10/11/05. Contract documents sent to Garcia UG for execution in April 2007. Preconstruction Conference on 6/11/07. Grant in close-out. Construction completed August 2007.

<b>County: Mora</b>	<u>CPB No: 2006-1154-GF</u>	Funding Source: SAP
<u>Buena Vista MDWCA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$85,000.00</b>
Consultant: Souder Miller Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$4,081.49</b>

**Project Description: Water System Improvements**

to plan, design and construct water system improvements for the Buena Vista mutual domestic water consumers and sewage works association in Buena Vista in Mora County. Contract documents sent to Garcia UG for execution in April 2007. Next phase to design November 2007.

<b>County: Mora</b>	<u>CPB No: 2005-1126-GF</u>	Funding Source: SAP
<u>Cleveland MDWC&amp;SWA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$10,000.00</b>
Consultant: Souder Miller Associates		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water System & Infrastructure**

\$10,000 to plan, design and construct water system and infrastructure improvements for the Cleveland mutual domestic water association in Mora County. Project completed in April 2006 by Souder, Miller & Assoc.

<b>County: Mora</b>	<u>CPB No: 2006-1156-GF</u>	Funding Source: SAP
<u>Cleveland MDWC&amp;SWA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$100,000.00</b>

**Project Description: Water/Wastewater System**

to design and construct a water and wastewater system for the Cleveland mutual domestic water consumers and sewage works association in Mora County

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Mora	<u>CPB No:</u> 2004-2125-CP	Funding Source:	SAP
<u>Del Rio MDWC&amp;SWA</u>		Project Amount	
CPB Manager:	TLA	Grant Amount:	<b>\$25,000.00</b>
Consultant:	Souder, Miller & Assoc.	Loan Amount:	
Project Phase:	Closeout	Fund Balance:	<b>\$0.00</b>

**Project Description: Water Line Repairs & Replacement**

\$25,000 for water line repairs and replacement for Del Rio mutual domestic water consumers association in Mora county. SMA doing bid documents for tie-in to Mora Association system, June 2006. Received contract docs for construction in November 2006. April 2007 construction completed.

---

<b>County:</b> Mora	<u>CPB No:</u> 05-1127-GF	Funding Source:	SAP
<u>Guadalupita MDWCA</u>		Project Amount	
CPB Manager:	TLA	Grant Amount:	<b>\$50,000.00</b>
Consultant:	Souder Miller Associates	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$38,154.29</b>

**Project Description: new water lines and extend existing lines**

new water lines and extend existing lines;

---

<b>County:</b> Mora	<u>CPB No:</u> 2004-2126-CP	Funding Source:	SAP
<u>Ledoux MDWC&amp;SWA</u>		Project Amount	
CPB Manager:	TLA	Grant Amount:	<b>\$50,000.00</b>
Consultant:	NA	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$4,238.74</b>

**Project Description: Water Line Improvements**

\$50,000 for water line improvements for Ledoux mutual domestic water association in Mora County. Line extension and well house improvements completed.

---

<b>County:</b> Mora	<u>CPB No:</u> 2003-1756-CP	Funding Source:	SAP
<u>Mora County</u>		Project Amount	\$100,000.00
CPB Manager:	TLA	Grant Amount:	<b>\$100,000.00</b>
Consultant:	Souder Miller Associates	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$50,782.09</b>

**Project Description: Mora and Rainsville Landfills - New Wells and Monitoring**

See 03-1757-CP (closure) also. For Rainsville and Mora Landfill new wells and monitoring. Souder Miller agreement approved November 2006. New monitoring wells and plan approved as of spring 2007.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Mora</b>	<u>CPB No: 2003-1757-CP</u>	Funding Source: SAP
<u>Mora County</u>		Project Amount \$70,000.00
CPB Manager: TLA		Grant Amount: <b>\$70,000.00</b>
Consultant: Souder Miller Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$2,918.17</b>

**Project Description: Mora and Rainsville Landfill Closure**

\$70,000 for landfill closure in Mora and Rainsville. The County has selected an engineer. NMED awaiting plan and invoices for review. 4/4/06 - Meeting to be scheduled w/Commission and Staff for April/May 2006. See 2003-1756-CP (New Wells and Monitoring) also. Mora and Rainsville LF's covered and planted as of Spring 2007.

---

<b>County: Mora</b>	<u>CPB No: 2005-0092-STB</u>	Funding Source: SAP
<u>Mora MDWC&amp;MSA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$50,000.00</b>
Consultant: Souder Miller Associates		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

**Project Description: Drinking Water System Improvements**

\$50,000 to plan, design, engineer and construct improvements to the drinking water system, including the storage tank, well and distribution lines, for the Mora mutual domestic water and sewer association in Mora County. Design Memo approved for new well and water lines. Preparing design contract for new well and lines based on design memo in November 2007.

---

<b>County: Mora</b>	<u>CPB No: 2006-1155-GF</u>	Funding Source: SAP
<u>Mora MDWC&amp;MSA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$90,000.00</b>
Consultant: Souder Miller Associates		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$90,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct improvements to the water system, including the storage tank, well and distribution lines, for the Mora mutual domestic water and sewer association in Mora County. Design Memo approved for new well and water lines. Preparing design contract for new well and lines based on design memo.

---

<b>County: Mora</b>	<u>CPB No: 2005-1125-GF</u>	Funding Source: SAP
<u>Ojo Feliz MDWCA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$20,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$20,000.00</b>

**Project Description: Water System Improvements**

\$20,000 to plan, design and construct improvements to the water system in Ojo Feliz in Mora County

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Mora</b>	<u>CPB No: 2005-0091-STB</u>	Funding Source: SAP
<u>Wagon Mound, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$198,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$135,688.58</b>

### **Project Description: Water System Improvements**

\$200,000 to plan, design and construct improvements to the water system in Wagon Mound in Mora County. The grant funds include one percent (1%) for Art in Public Places, pursuant to Section 13-4A-4 NMSA 1978. See SAP-04-0611-CP. Project completed in January 2006. Funds remaining for next phase.

---

<b>County: Mora</b>	<u>CPB No: 2006-1157-GF</u>	Funding Source: SAP
<u>Wagon Mound, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$300,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$300,000.00</b>

### **Project Description: Water System/Tank Improvements**

For water system improvements, including the purchase, construction and installation of a water tank, in Wagon Mound in Mora County. Engineering report approved by NMED and

---

<b>County: Mora</b>	<u>CPB No: 2005-0129-STB</u>	Funding Source: SAP
<u>Watrous MDWCA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$60,000.00</b>
Consultant: EI		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$19,531.42</b>

### **Project Description: Water System Improvements**

\$60,000 to plan, design and construct water system improvements in Watrous in Mora County. PER conditionally approved January 2007 and Phase I plans and specs approved for bid. Bid on hold for additional funds, February 2007.

---

<b>County: Mora</b>	<u>CPB No: 2006-1152-GF</u>	Funding Source: SAP
<u>Watrous MDWCA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$30,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$30,000.00</b>

### **Project Description: Water System Improvements**

to plan, design and construct a potable water system for the Watrous mutual domestic water consumers association in Mora County

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Otero	<u>CPB No:</u> 2006-1164-GF	Funding Source: SAP
<u>Alamogordo, City of</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$150,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$150,000.00</b>

**Project Description: Reclaimed Water Distribution System**

\$150,000.00 grant to plan, design and construct a reclaimed water distribution and storage system in Alamogordo (Otero county). Preconstruction meeting for Griggs Field Reservoir Liner and Cover installation scheduled for 12/03/2007.

<b>County:</b> Otero	<u>CPB No:</u> 2006-1168-GF	Funding Source: SAP
<u>Alamogordo, City of</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$150,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$150,000.00</b>

**Project Description: Desalinization Plant**

\$150,000.00 grant to plan, design and construct a water desalinization plant in Alamogordo (Otero county). Project is awaiting competition of EIS under USEPA STAG Grant XP-97648501-4. ROD expected in September 2008.

<b>County:</b> Otero	<u>CPB No:</u> 2006-1173-GF	Funding Source: SAP
<u>Alamogordo, City of</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$200,000.00</b>
Consultant:		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$200,000.00</b>

**Project Description: Salt Basin Pipeline**

\$200,000.00 grant to plan, design, construct and improve the salt basin pipeline in Alamogordo (Otero county). This project has been transferred to the OSE.

<b>County:</b> Otero	<u>CPB No:</u> 2004-0200-STB	Funding Source: SAP
<u>Cloudcroft, Village of</u>		Project Amount \$3,400,000.00
CPB Manager: RPR		Grant Amount: <b>\$100,000.00</b>
Consultant: Livingston & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$15,321.78</b>

**Project Description: Wastewater Treatment Plant**

\$100,000 to plan, design and construct a wastewater treatment plant in Cloudcroft in Otero county. As of 6-21-05 this grant to be used in combination with Governor's innovative funding to construct improvements to the wastewater plant to produce potable drinking water. This money will be used for engineering, inspection, and construction. DR #1 approved for engineering services 1/5/2007. Construction began in May 2007. DR#2 for construction and inspection approved 11/19/2007.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Otero</b>	<u>CPB No: 2004-1544-STB</u>	Funding Source: SAP
<u>Cloudcroft, Village of</u>		Project Amount \$3,400,000.00
CPB Manager: RPR		Grant Amount: <b>\$200,000.00</b>
Consultant: Livingston & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$122,886.25</b>

### **Project Description: Wastewater Treatment Plant Final Phase**

\$200,000 for the final phase of the replacement and upgrade of the wastewater treatment plant in Cloudcroft in Otero county. As of 6-21-05 this grant to be used in combination with Governor's innovative funding to construct improvements to the wastewater plant to produce potable drinking water. This money will be used for engineering, equipment, and construction. DR #1 was approved for engineering expenses on 1/5/2007. Construction began in May 2007. DR#2 for construction and equipment approved on 11/19/2007.

---

<b>County: Otero</b>	<u>CPB No: 2004-2134-CP</u>	Funding Source: SAP
<u>Cloudcroft, Village of</u>		Project Amount \$3,400,000.00
CPB Manager: RPR		Grant Amount: <b>\$200,000.00</b>
Consultant: Livingston & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$175,000.00</b>

### **Project Description: Wastewater Treatment Plant Final Phase**

\$200,000 for the final phase of the replacement and upgrade of the wastewater treatment plant in Cloudcroft in Otero county. As of 6-21-05 this grant to be used in combination with Governor's innovative funding to construct improvements to the wastewater plant to produce potable drinking water. This money will be used for engineering, inspection, and construction. DR #1 approved 1/5/2007 for engineering expenses. Construction began in May 2007.

---

<b>County: Otero</b>	<u>CPB No: 2005-1131-GF</u>	Funding Source: SAP
<u>Cloudcroft, Village of</u>		Project Amount \$3,400,000.00
CPB Manager: RPR		Grant Amount: <b>\$100,000.00</b>
Consultant: Livingston & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$69,208.92</b>

### **Project Description: Water Storage Facilities & a Wastewater Reclamation System**

\$100,000 to plan, design and construct water storage facilities and a wastewater reclamation system, including drilling water wells, in Cloudcroft in Otero county. As of 6-21-05 this grant to be used in combination with Governor's innovative funding to construct improvements to the wastewater plant to produce potable drinking water and to construct water storage tanks. This money will primarily be used for construction which began in May 2007. As of 8/7/07, construction approximately 25% complete. DR#1 for construction approved in the amount of \$30,791.08.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Otero</b>	<u>CPB No: 2006-1167-GF</u>	Funding Source: SAP
<u>Cloudcroft, Village of</u>		Project Amount \$3,400,000.00
CPB Manager: RPR		Grant Amount: <b>\$150,000.00</b>
Consultant: Eddie Livingston		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$150,000.00</b>

**Project Description: Water and Wastewater System Improvements**

to plan, design, construct and equip improvements to the water and wastewater system in Cloudcroft in Otero county. This money will be used for construction of storage tanks as part of the larger wastewater reuse project. Plans and specifications have been reviewed and approved. The project has been bid twice, but the bids exceeded the project budget. The Village is attempting to negotiate a price and proceed with construction.

<b>County: Otero</b>	<u>CPB No: 2006-0188-STB</u>	Funding Source: SAP
<u>La Luz MDWCA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$400,000.00</b>
Consultant: Gannett Fleming West		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$165,254.65</b>

**Project Description: Water System Improvements**

\$400,000.00 grant to renovate, expand and improve the drinking water and wastewater systems for La Luz Mutual Domestic Water Consumers Association in La Luz (Otero county). Construction approximately 85% complete.

<b>County: Otero</b>	<u>CPB No: 2006-1170-GF</u>	Funding Source: SAP
<u>La Luz MDWCA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$178,000.00</b>
Consultant: Gannett Fleming West		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water System Improvements**

\$178,000.00 grant to renovate, expand and improve the drinking water and wastewater systems for La Luz Mutual Domestic Water Consumers Association in La Luz (Otero county). Construction complete - awaiting final close out documents and final disbursement requests.

<b>County: Otero</b>	<u>CPB No: 2005-0093-STB</u>	Funding Source: SAP
<u>Otero County Commission</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$430,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$174,978.52</b>

**Project Description: Solid Waste Transfer Station**

\$430,000 grant to purchase land for, plan, design, construct and equip a solid waste transfer station to serve the unincorporated community of Chaparral (Otero county). Construction activities by Carl Kelley Construction on-going.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Otero</b>	<u>CPB No: 2006-0189-STB</u>	Funding Source: SAP
<u>Pineywoods Estates WA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$100,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$24,006.15</b>

### **Project Description: Water Distribution System**

\$100,000.00 grant to design and construct a water distribution system for the Pineywoods Estates Water Association (Otero county). Start of construction planned for April 2008 with completion in November 2008. The remaining STB funds will be used for construction in addition to funds from a USDA loan currently in process.

---

<b>County: Otero</b>	<u>CPB No: 2004-0199-STB</u>	Funding Source: SAP
<u>Timberon W&amp;SD</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$100,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$100,000.00</b>

### **Project Description: Main Water Storage Tank Improvements**

\$100,000.00 grant to plan, design and construct the main water storage tank in the Timberon Water and Sanitation District (Otero county). Awaiting response to comments on plans, contract documents, and technical specifications dated 6/18/2007.

---

<b>County: Otero</b>	<u>CPB No: 2004-1546-STB</u>	Funding Source: SAP
<u>Timberon W&amp;SD</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$75,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$16,923.42</b>

### **Project Description: Well Rehabilitation & Drilling**

\$75,000 grant for well rehabilitation and drilling for the Timberon Water and Sanitation District (Otero county). Drilling completed - well to be in service 2/2008. Awaiting final close out documents and disbursement requests.

---

<b>County: Otero</b>	<u>CPB No: 2004-2137-CP</u>	Funding Source: SAP
<u>Timberon W&amp;SD</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$100,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$88,015.60</b>

### **Project Description: Improve Water System & Replace Water Tanks**

\$100,000 grant to improve the water system and replace water tanks for the Timberon Water and Sanitation District (Otero county). Approved revised plans, specifications and contracting documents for waterline project on 10/31/2007. Expect project completion Spring 2008.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Otero</b>	<u>CPB No: 2006-1022-GF</u>	Funding Source: SAP
<u>Timberon W&amp;SD</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$50,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water Storage Tank**

\$50,000 grant to plan, design, construct a drinking water reservoir for the Timberon Water and Sanitation District (Otero county). Awaiting response to comments on plans, contract documents, and technical specifications dated 6/18/2007.

<b>County: Otero</b>	<u>CPB No: 2006-1172-GF</u>	Funding Source: SAP
<u>Timberon W&amp;SD</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$50,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water Line Expand**

\$50,000.00 grant to expand, improve and replace water lines in the Timberon Water and Sanitation District (Otero county). Grant agreement executed 10/24/06. Request for Bids for water system improvement supplies published 6/6/2007.

<b>County: Otero</b>	<u>CPB No: 2004-2117-CP</u>	Funding Source: SAP
<u>Tularosa, Village of</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$200,000.00</b>
Consultant: Gannett Fleming West Inc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$165,685.59</b>

**Project Description: Potable Water Storage Tank**

\$200,000 grant to purchase and install a potable water storage tank in Tularosa (Otero county). Project currently under construction by SAMCON, Inc.. Change Order submitted for additional working days and additional work under review.

<b>County: Otero</b>	<u>CPB No: 2006-1165-GF</u>	Funding Source: SAP
<u>Tularosa, Village of</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$100,000.00</b>

**Project Description: Water/WW Lines Improvements**

\$100,000.00 grant to make improvements to the water and wastewater lines in Tularosa (Otero county). Project currently under construction by SAMCON, Inc.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Otero</b>	<u>CPB No: 2006-1171-GF</u>	Funding Source: SAP
<u>Tularosa, Village of</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$150,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$150,000.00</b>

**Project Description: Wastewater Reservoirs Construct**

\$150,000.00 grant to plan, design and construct wastewater reservoirs in Tularosa (Otero county). Grant agreement executed 6/05/2007.

<b>County: Otero</b>	<u>CPB No: 2006-0187-STB</u>	Funding Source: SAP
<u>Twin Forks MDWCA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$200,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$0.00</b>

**Project Description: Drinking Water System Improvements**

\$200,000.00 grant to plan, design, construct and improve the drinking water system for the Twin Forks Mutual Domestic Water Consumers Association (Otero county). Grant agreement executed 10/13/06. Installation of new water lines underway by MDWCA staff. Approximately 1,000ft of a total of 24,000ft installed.

<b>County: Otero</b>	<u>CPB No: 2006-1169-GF</u>	Funding Source: SAP
<u>Twin Forks MDWCA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$103,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$30,407.57</b>

**Project Description: Drinking Water System Improvements**

\$103,000.00 grant to plan, design, construct and improve the drinking water system for the Twin Forks Mutual Domestic Water Consumers Association (Otero County). Installation of new water lines underway by MDWCA staff. Approximately 1,000ft of a total of 24,000ft installed.

<b>County: Otero</b>	<u>CPB No: 2004-1545-STB</u>	Funding Source: SAP
<u>Weed WUA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$75,000.00</b>
Consultant: Bohannon-Huston		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$60,074.53</b>

**Project Description: Water System Improvements**

\$75,000.00 grant for water system improvements, including drilling a well and purchasing and installing a storage tank, for the Weed Water Users Association (Otero county). Due to excessively high bids (twice) for well and tank work, Weed will use grant funds to make other water system improvements: fencing around the well required by NMED DWB, install a metal door at the pump house and a concrete pad around the well head. No change in project status.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Otero</b>	<u>CPB No: 2004-2135-CP</u>	Funding Source: SAP
<u>Weed WUA</u>		Project Amount
CPB Manager: JA		Grant Amount: <b>\$48,000.00</b>
Consultant: Bohannon-Huston		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$48,000.00</b>

**Project Description: Water System Improvements**

\$48,000 grant for water system improvements, including drilling a well and purchasing and installing a storage tank, for the Weed Water Users Association (Otero county). Due to excessively high bids (twice) for well and tank work, Weed will use grant funds to make other water system improvements: fencing around the well required by NMED DWB, install a metal door at the pump house and a concrete pad around the well head. No change in project status.

---

<b>County: Quay</b>	<u>CPB No: 2006-0191-STB</u>	Funding Source: SAP
<u>Logan, Village of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$75,000.00</b>
Consultant: HDR		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Sewer System**

to plan, design and construct a sewer system, including purchase and installation of equipment, in Logan in Quay county. Requested supplemental PER for STEP/STEG alternative November 2006. 8/28/07 DB approved engineering contract with HDR see file 07-4522-GF for copy of agreement.

---

<b>County: Quay</b>	<u>CPB No: 2006-1177-GF</u>	Funding Source: SAP
<u>Logan, Village of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$25,000.00</b>
Consultant: HDR		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water/WWater System Improvements**

to plan, design and construct improvements to the water and wastewater system in Logan in Quay county. Requested supplemental PER for STEP/STEG alternative November 2006. Engineering underway 3/2007.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Quay</b>	<u>CPB No: 2005-1134-GF</u>	Funding Source: SAP
<u>San Jon, Village of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$75,000.00</b>
Consultant: DEC		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water & Wastewater System & Expansion**

\$75,000 to plan, design and construct water and wastewater system improvements and expansion in San Jon in Quay County. Wastewater Engineering Report 100% completed. Preliminary Design at 100%. Final design 100%. Grant closed, project continues. See 06-1176-GF and 06-0193-STB. Into bidding November 2006. 3/12/2007- WWTP 21% complete.

---

<b>County: Quay</b>	<u>CPB No: 2006-0193-STB</u>	Funding Source: SAP
<u>San Jon, Village of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$50,000.00</b>
Consultant: DEC		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water/Wastewater System Improvements**

to plan, design and construct water and wastewater system improvements, including purchase and installation of equipment in San Jon in Quay County. WWTP improvements awarded bid, February 2007. March 2007 at 19% complete wastewater construction. June 2007 55% complete construction. CO#2 to excavate rock and increase time on June 7, 2007. 8/16/07 WWTP 98% complete. See 07-4524-STB for continuation. 10/1/07 Returned Tech File to Santa Fe for archive.

---

<b>County: Quay</b>	<u>CPB No: 2006-1176-GF</u>	Funding Source: SAP
<u>San Jon, Village of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$250,000.00</b>
Consultant: DEC		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water/Wastewater System Improvements**

to plan, design and construct water and wastewater system improvements, including purchase and installation of equipment, in San Jon in Quay County. 3/12/2007- WWTP 21% complete. 4/30/07 WWTP is 55% completed.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Quay	<u>CPB No:</u> 2006-1178-GF	Funding Source: SAP
<u>Tucumcari, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$200,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$108,364.93</b>

**Project Description: New Landfill**

to acquire land for and plan, design and construct a new landfill in Tucumcari in Quay County. 11/1/06 - Received schedule for new landfill construction 12/2006 through 7/2007 and financial assurance docs. Excavation for landfill complete as of 3/30/07. 11/14/07 City working with Gordon Environmental on agreement for engineering services.

---

<b>County:</b> Quay	<u>CPB No:</u> 1997-05	Funding Source: SWFGF
<u>Tucumcari, City of</u>		Project Amount \$500,000.00
CPB Manager: DB		Grant Amount: <b>\$500,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Solid Waste - Construction of Regional Landfill**

Project is construction of a regional landfill and equipment purchase. New compactor purchased. A new landfill site has been purchased. Site investigation complete. Work on road into landfill and water supply to landfill complete. A final well to determine the depth to groundwater has been required by the SWB. Part of the proposed site appears to be unsuitable for the new landfill. Design will continue on the suitable area. Permit application completed and submitted to NMED for review. New Landfill under construction as of December 2006. See 2006-1178-GF for update. Excavation for landfill complete as of 3/30/07.

---

<b>County:</b> Quay	<u>CPB No:</u> 2002-15	Funding Source: SWFGF
<u>Tucumcari, City of</u>		Project Amount \$100,000.00
CPB Manager: DB		Grant Amount: <b>\$100,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Landfill Construction**

Project is construction of a regional landfill. A new landfill site has been purchased. Site investigation nearly complete. Work on road into landfill and water supply to landfill complete. A final well to determine the depth to groundwater has been required by the SWB. Part of the proposed site appears to be unsuitable for the new landfill. Design will continue on the suitable area. Permit application is nearly complete and under partial submittal review by the SWB to determine if grant extension is warranted. Excavation for landfill complete as of 3/30/07. Leachate pit lined as of May 1, 2007.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Rio Arriba	<u>CPB No:</u>	Funding Source: SAP
<u>Abiquiu MDWCA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant: P.E. McGinnis		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water System Improvements**

\$50,000 to plan, design and construct water system improvements for the Abiquiu domestic water users association in Rio Arriba County. 7/6/06 Grant Agreement mailed. 6/11/07 Grant Agreement has not been returned. 11/27/07 Partial design and construction has began using NMFA funds.

<b>County:</b> Rio Arriba	<u>CPB No:</u>	Funding Source: SAP
<u>Abiquiu MDWCA</u>		Project Amount \$100,000.00
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant: P.E. McGinnis		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water & Wastewater System Construction**

\$50,000 to plan, design, construct, equip and furnish a water and wastewater system for the Abiquiu mutual domestic water consumers association and sewage works association in Abiquiu in Rio Arriba county. Waiting for submittal of grant agreement.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2003-0383-STB	Funding Source: SAP
<u>Agua Sana WUA</u>		Project Amount \$25,000.00
CPB Manager: FK		Grant Amount: <b>\$25,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$25,000.00</b>

**Project Description: Well Plumbing & Wiring**

\$25,000 for plumbing and wiring for a well (Well #2) for the Agua Sana water users association. Plans and Specifications are completed for the project. Association seeking additional funds to complete project. No change in status.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-0194-STB	Funding Source: SAP
<u>Alcalde MDWC &amp; SWA</u>		Project Amount \$225,000.00
CPB Manager: FK		Grant Amount: <b>\$225,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$225,000.00</b>

**Project Description: Water System Extensions and Improvements**

to plan, design and construct improvements and extensions to the water system for the Alcalde mutual domestic water consumers and mutual sewage works association in Rio Arriba county. Funds are being used for expansion of the distribution system. Construction is approximately 60% complete.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1188-GF	Funding Source: SAP
<u>Alcalde MDWC &amp; SWA</u>		Project Amount \$400,000.00
CPB Manager: FK		Grant Amount: <b>\$400,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$37,957.62</b>

**Project Description: Water System Extensions and Improvements**

to plan, design and construct improvements and extensions to the water system for the Alcalde mutual domestic water consumers and mutual sewage works association in Rio Arriba county. Funds are being used for expansion of the distribution system. Construction is approximately 60% complete.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1181-GF	Funding Source: SAP
<u>Canjilon MDWC&amp;MSWA</u>		Project Amount \$50,000.00
CPB Manager: FK		Grant Amount: <b>\$50,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water Line Extension**

to plan, design and construct water line extensions for the Canjilon mutual domestic water consumers and mutual sewage works association water system in Rio Arriba county. NMED has not received grant agreement from Association.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1182-GF	Funding Source: SAP
<u>Canjilon MDWC&amp;MSWA</u>		Project Amount \$100,000.00
CPB Manager: FK		Grant Amount: <b>\$100,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$100,000.00</b>

**Project Description: Water Supply/Filtration System**

to plan, design, construct and install a secondary water supply and filtration system for the Canjilon mutual domestic water consumers and mutual sewage works association in Rio Arriba county. NMED approved PER for water system improvements. Phase 1 of water system improvements currently underway.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1187-GF	Funding Source: SAP
<u>Cebolla MDWUA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$43,493.25</b>

**Project Description: Water Metering System**

\$100,000 to purchase and install a water metering system for the Cebolla mutual domestic water consumers and sewage works association in Rio Arriba county. 6/11/07 Association has replaced all radio read meters and remaining grant funds have been reauthorized for building. Grant agreement for reauthorization has not been received.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2003-0385-STB	Funding Source: SAP
<u>Chama, Village of</u>		Project Amount \$50,000.00
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$8,630.38</b>

**Project Description: Sewer Line Extension & Improvements to Sewer System**

\$50,000 for sewer line extension and improvements to the sewer system in Chama. Related to SAP 2004-0203-STB (350,000), SAP 2006-1179-GF (\$400,000), and SAP 2005-0094-STB (\$150,000). See SAP 2004-0203-STB for Updates

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2004-0203-STB	Funding Source: SAP
<u>Chama, Village of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$350,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$340,000.00</b>

**Project Description: Wastewater Treatment Facility Improvements**

\$350,000 for improvements to the wastewater treatment facility in Chama in Rio Arriba county. Related to SAP 2003-0385-STB (\$50,000), SAP 2006-1179-GF (\$400,000), and SAP 2005-0094-STB (\$150,000). Chama has not completed camera work of collection lines. PER cannot be completed until camera study is completed.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2005-0094-STB	Funding Source: SAP
<u>Chama, Village of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$150,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$150,000.00</b>

**Project Description: Water & Wastewater System**

\$150,000 to plan, design, construct and improve the water and wastewater system in Chama in Rio Arriba county. Related to SAP 2004- 0203 (\$150,000), SAP 2006-1179-GF (\$400,000), and SAP 2003-0385-STB (50,000). See SAP 2004-0203-STB for Updates.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1179-GF	Funding Source: SAP
<u>Chama, Village of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$400,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$400,000.00</b>

**Project Description: Water/Wastewater System Improvements**

\$400,000 to plan, design and construct improvements to the water and wastewater system in Chama in Rio Arriba county. Related to SAP 2003-0385-STB (\$50,000) and SAP 2005-0094-STB (\$150,000). See SAP 2004-0203-STB for Updates.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1186-GF	Funding Source: SAP
<u>Chama, Village of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$25,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$25,000.00</b>

**Project Description: Water System Construct**

\$25,000 to plan, design and construct water line extensions and a new well in Chama in Rio Arriba county. Chama wants to use for storage tank. Chama Does not have enough funds for this project.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2004-0618-CP	Funding Source: SAP
<u>Chamita MDWC&amp;SWA</u>		Project Amount \$15,000.00
CPB Manager: FK		Grant Amount: <b>\$15,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$15,000.00</b>

**Project Description: Wastewater PER**

\$15,000 for planning a regional wastewater engineering report for the Chamita mutual domestic water consumers association in Chamita in Rio Arriba county. Grant agreement executed. No change in status.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2005-0095-STB	Funding Source: SAP
<u>Chamita MDWC&amp;SWA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$37,543.48</b>

**Project Description: Water System Improvements**

\$50,000 to plan, design and construct improvements to the Chamita mutual domestic water consumers association water system in Rio Arriba county. Grant agreement executed. Association is working on easement issues with San Juan Pueblo and Agua Sana. No change in status.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1163-GF	Funding Source: SAP
<u>Chimayo MDWCA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$200,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$200,000.00</b>

**Project Description: Wastewater Treatment Facility and Rest Area**

to acquire land for and plan, design and construct a wastewater treatment facility and a rest area with restroom facilities in Chimayo in Santa Fe and Rio Arriba counties. DFA has indicated that they will be requesting reauthorization of these funds for a different purpose.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2004-0621-CP	Funding Source: SAP
<u>Cordova MDWCA</u>		Project Amount \$300,000.00
CPB Manager: FK		Grant Amount: <b>\$300,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Wastewater System Development**

\$300,000 to plan, design and construct a wastewater system in Cordova in Rio Arriba county. PER for project developed using funds from National Onsite Demonstration Project. Plans and Specifications for Demonstration Project approved. Demonstration project completed - remaining funds will be used for Phase I construction.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1184-GF	Funding Source: SAP
<u>Cordova MDWCA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$85,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$85,000.00</b>

**Project Description: Wastewater System Improvements**

to plan, design and construct wastewater system improvements for the Cordova mutual domestic water consumers association in Rio Arriba county. Construction of Demonstration Project of the wastewater collection, treatment and disposal system complete. Construction of Phase I of wastewater system is approximately 75% complete.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2002-0102-STB	Funding Source: SAP
<u>Duranes Y Gavilan MDWA</u>		Project Amount \$11,190.00
CPB Manager: FK		Grant Amount: <b>\$11,190.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$433.75</b>

**Project Description: Water System Improvements**

For improvements to the water system of the Duranes Y Gavilan MDWA. PER Approved in May 2005. Final construction documents approved in May 2006. No change in status.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2004-0616-CP	Funding Source: SAP
<u>EI Barranco MDWC&amp;MSWA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant: ACM Engineering		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$17,570.32</b>

**Project Description: New Water System**

\$50,000 to upgrade, improve, renovate and install a new water system for the EI Barranco mutual domestic water consumers association in Abiquiu in Rio Arriba county. Construction project completed. Barranco wants to purchase backup pumps and generators for well and treatment.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1180-GF	Funding Source: SAP
<u>El Barranco MDWC&amp;MSWA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

**Project Description: Wastewater Improvements**

\$50,000 to plan, design and construct improvements to El Barranco mutual domestic water consumers and mutual sewage works association water system in Rio Arriba county. Related to SAP 2000-0932-GF ( \$30,000), SAP 2002-0100-STB ( \$25,000) and SAP 04-0616-CP (50,000). Barranco wants to purchase a backup generator and backup pumps for well and treatment system.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2002-0100-STB	Funding Source: SAP
<u>El Barranco MDWCA</u>		Project Amount \$25,000.00
CPB Manager: AHE		Grant Amount: <b>\$25,000.00</b>
Consultant: ACM Engineering		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$21.05</b>

**Project Description: Distribution System Improvements**

\$25,000 for water system improvements. Related to SAP 2000-0932-GF ( \$30,000), NMFA project 1011WW (\$312,030), , SAP 2006-1180-GF (\$50,000), and SAP 04-0616-CP (50,000). See SAP 2004-0616-CP for Updates. Funds were reauthorized in 2007 legislative session.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2004-0620-CP	Funding Source: SAP
<u>El Rito Regional W&amp;WWA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$100,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$86,036.76</b>

**Project Description: Regional Water System**

\$100,000 for development of a regional water system in Rio Arriba county. 6/11/07 Tank sites graded and steel ordered. Construction approximately 60% completed.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1185-GF	Funding Source: SAP
<u>Ensenada MDWC &amp; MSWA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant: Souder, Miller & Associates		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water System Improvements**

\$50,000 to plan, design and construct water system improvements for the Ensenada mutual domestic water consumers and mutual sewage works association in Rio Arriba county. Not enough funds to complete project. Ensenada is attempting to obtain additional funds from RUS

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> Rio Arriba	<u>CPB No:</u> CWSRF 003	Funding Source: CWSRF
<u>Espanola, City of</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$7,000,000.00</b>
Consultant: Molzen Corbin & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$1,313,389.55</b>

**Project Description: Upgrades to Wastewater Treatment Plant**

Loan funding is for improvements to wastewater treatment plant. Construction of improvements to the City's Wastewater Treatment Plant is approximately 95% complete.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1193-GF	Funding Source: SAP
<u>Espanola, City of</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$800,000.00</b>
Consultant: Molzen Corbin & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$371,040.88</b>

**Project Description: Water/WWater System Improvements**

to plan, design, construct and improve the water and wastewater system in Espanola in Rio Arriba county. Construction of improvements to Wastewater Treatment Plant currently 95 % complete.

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2002-0101-STB	Funding Source: SAP
<u>Gallina MDWC&amp;MSWA</u>		Project Amount \$25,000.00
CPB Manager: AHE		Grant Amount: <b>\$25,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$25,000.00</b>

**Project Description: Water System Upgrades**

\$25,000 for water system upgrade. Project is related to 1998-0593-STB (\$6,350). 6/11/07 Grant was reauthorized in 2007 session. Project has been designed but has not moved forward since 2004

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2004-0204-STB	Funding Source: SAP
<u>Greater Chimayo MDWCA</u>		Project Amount \$1,000,000.00
CPB Manager: FK		Grant Amount: <b>\$1,000,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Regional Water System**

\$1,000,000 for construction of a regional water system in Chimayo in Rio Arriba county. Construction of water system Phase 1 is approximately 95% complete.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1160-GF	Funding Source:	SAP
<u>Greater Chimayo MDWCA</u>		Project Amount	
CPB Manager: FK		Grant Amount:	<b>\$300,000.00</b>
Consultant: Molzen-Corbin & Associates		Loan Amount:	
Project Phase: Construction		Fund Balance:	<b>\$44,968.10</b>

**Project Description: Water System Improvements**

to plan, design, construct and equip water infrastructure improvements for the greater Chimayo mutual domestic water consumers association in Rio Arriba and Santa Fe counties. Construction of Phase I project is approximately 99% complete.

---

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1247-GF-B	Funding Source:	SAP
<u>Greater Chimayo MDWCA</u>		Project Amount	
CPB Manager: FK		Grant Amount:	<b>\$600,000.00</b>
Consultant: Molzen Corbin & Associates		Loan Amount:	
Project Phase: Construction		Fund Balance:	<b>\$71,371.83</b>

**Project Description: water system improvements**

\$600,000 "to plan, design and construct water system improvements for the Greater Chimayo MDWCA in Santa Fe and Rio Arriba counties". Construction of Phase I project is approximately 99% complete.

---

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2005-1136-GF	Funding Source:	SAP
<u>La Asociacion de Agua de Los Brazos</u>		Project Amount	
CPB Manager: AHE		Grant Amount:	<b>\$95,000.00</b>
Consultant: SMA		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$95,000.00</b>

**Project Description: Water System Improvements & Extensions**

\$95,000 to plan, design and construct improvements and extensions to la asociacion de agua de los Brazos water system in Rio Arriba county. Related to SAP 2006-1183-GF (\$50,000). 6/11/07 Engineer is completing PER(75%). 11/27/07 PER complete pending NMED review

---

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1183-GF	Funding Source:	SAP
<u>La Asociacion de Agua de Los Brazos</u>		Project Amount	
CPB Manager: AHE		Grant Amount:	<b>\$50,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$50,000.00</b>

**Project Description: Water System Improvements**

\$50,000 to plan, design and construct improvements and extensions to la asociacion de agua de los Brazos water system in Rio Arriba county. Related to SAP 2005-1136-GF (\$95,000). See Sap 2005-1136 for updates.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1190-GF	Funding Source:	SAP
<u>La Petaca</u>		Project Amount	
CPB Manager: FK		Grant Amount:	<b>\$25,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Agreement		Fund Balance:	<b>\$25,000.00</b>

**Project Description: Water & WW System Master Plan**

to create a water and wastewater system master plan for La Petaca land grant in Rio Arriba County. NMED waiting for submittal of grant agreement. No change in status.

---

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2004-0619-CP	Funding Source:	SAP
<u>Lumberton MDWC&amp;SWA</u>		Project Amount	
CPB Manager: RPR		Grant Amount:	<b>\$250,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:	
Project Phase: Construction		Fund Balance:	<b>\$250,000.00</b>

**Project Description: Water System Improvements**

\$250,000 to plan, design and construct a water system in Lumberton in Rio Arriba county. Related to 1317-WW \$400,000 and SAP 2005-1189-GF (\$30,000). Plans are completed project to bid 6/14/07. Concur with award to low bidder, Joe Padilla, 8/21/07.

---

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2005-1189-GF	Funding Source:	SAP
<u>Lumberton MDWC&amp;SWA</u>		Project Amount	
CPB Manager: RPR		Grant Amount:	<b>\$30,000.00</b>
Consultant: SMA		Loan Amount:	
Project Phase: Construction		Fund Balance:	<b>\$30,000.00</b>

**Project Description: Water System Improvements**

\$30,000 to plan, design and construct improvements to the Lumberton mutual domestic water consumers and sewage works association water system in Rio Arriba County. Related to NMFA 1317 (\$400,000) and SAP 2004-0619-CP (\$250,000). See SAP 2004-0619-CP for updates. Plans are Completed project to bid 6/14/07. Concur with award to low bidder, Joe Padilla, 8/21/07.

---

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1191-GF	Funding Source:	SAP
<u>Merced Comunitaria de Juan Bautista Baldez</u>		Project Amount	
CPB Manager: FK		Grant Amount:	<b>\$30,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$30,000.00</b>

**Project Description: Wastewater System**

to plan, design, construct and equip a wastewater system for the Merced comunitaria de Juan Bautista Baldez in Rio Arriba county. Association is preparing RFP for engineering services for engineer for wastewater PER. No change in status.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2005-1135-GF	Funding Source:	SAP
<u>Rio Chiquito MDWC&amp;MSWA</u>		Project Amount	
CPB Manager: FK		Grant Amount:	<b>\$40,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$40,000.00</b>

**Project Description: Water System Improvements**

\$40,000 to plan, design and construct water system improvements for the Rio Chiquito mutual domestic water consumers and mutual sewage works association in Rio Arriba county. NMED conditionally approved Construction Documents for Phase 2 Water System Improvements in 2007. No change in status.

---

<b>County:</b> Rio Arriba	<u>CPB No:</u> 2006-1159-GF	Funding Source:	SAP
<u>Rio Chiquito MDWC&amp;MSWA</u>		Project Amount	
CPB Manager: FK		Grant Amount:	<b>\$40,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$40,000.00</b>

**Project Description: Water System Improvements**

to plan, design, construct, equip and furnish water system improvements for the Rio Chiquito mutual domestic water consumers and mutual sewage works association in Rio Arriba and Santa Fe counties. NMED conditionally approved Bid Docs - waiting for submittal of final documents prior to advertising for bids.

---

<b>County:</b> Roosevelt	<u>CPB No:</u> 2005-0096-STB	Funding Source:	SAP
<u>Dora, Village of</u>		Project Amount	
CPB Manager: DB		Grant Amount:	<b>\$80,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$20,798.94</b>

**Project Description: New Water Storage Tank**

\$80,000 to plan, design and construct a new water storage tank in Dora in Roosevelt County. 11/2005 - Approved plans and specifications. Tank project closed 10/2006. No change in project status.

---

<b>County:</b> Roosevelt	<u>CPB No:</u> 2005-1193-GF	Funding Source:	SAP
<u>Dora, Village of</u>		Project Amount	
CPB Manager: DB		Grant Amount:	<b>\$50,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$50,000.00</b>

**Project Description: New Water Storage Tank**

\$50,000 to plan, design and construct a new water storage tank in Dora in Roosevelt County. 11/2005 - Approved plans and specifications. June 3, 2006 estimated completion date. Tank project closed 10/2006. No change in status.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Roosevelt</b>	<u>CPB No: 2006-1195-GF</u>	Funding Source: SAP
<u>Elida, Village of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$40,000.00</b>
Consultant: Souder, Miller & Associates		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$29,229.21</b>

**Project Description: Water System and Storage Tank Improvements**

to design and construct improvements to the water system, including replacing the water storage tank, in Elida in Roosevelt County. Doing phase II, new storage tank design. 11/26/07 design of SCADA system underway by SMA.

---

<b>County: Roosevelt</b>	<u>CPB No: 2005-1139-GF</u>	Funding Source: SAP
<u>Floyd, Village of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$50,000.00</b>
Consultant: Dennis Engineering Co.		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water System**

GA executed 4/26/06. Study for Arsenic and Fluoride level compliance 90% complete. Approved study in September 2006. 7/2/07 plans for distribution to be submitted for review by CPB. 7/27/07 received plans and specs for distribution phs II. 8/6/07 Plans and specs not approved comments must be addressed. 8/10/07 Plans and Specs approved. 9/14/07 L.C.I 2 apparent low bidder for construction of distribution. 11/21/07 final inspection scheduled for 11/27/07.

---

<b>County: Roosevelt</b>	<u>CPB No: 2006-0195-STB</u>	Funding Source: SAP
<u>Portales, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$125,000.00</b>
Consultant:		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Street Equipment Purchase**

to purchase and equip garbage and rodder trucks for Portales in Roosevelt County. No action as of November 2006. 10/5/07 No change in project status. 11/20/07 City to purchased garbage truck and remaining funds to go towards the purchase of a second truck. 11/30/07 second truck purchased and project file returned to SF.

---

<b>County: Roosevelt</b>	<u>CPB No: 2006-0196-STB</u>	Funding Source: SAP
<u>Portales, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$50,000.00</b>
Consultant: SEC		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

**Project Description: Wastewater Improvements**

to plan, design, construct, acquire, equip and install city wastewater improvements in Portales in Roosevelt County. Grant Agreement approved in Fall 2006. Into planning as of date. 10/5/07 No change in project status. 11/19/07 Grant cannot be used to pay City employee salaries for sludge removal.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Roosevelt</b>	<u>CPB No: 2006-1196-GF</u>	Funding Source: SAP
<u>Portales, City of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$200,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$200,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct improvements to the water system in Portales in Roosevelt County. 11/1/2006 No action (TLA). 10/5/07 No change in project status. 11/19/07 Converting agricultural wells to municipal wells plans to be submitted for review.

---

<b>County: San Juan</b>	<u>CPB No: 2003-0341-STB</u>	Funding Source: SAP
<u>Aztec, City of</u>		Project Amount \$219,000.00
CPB Manager: AHE		Grant Amount: <b>\$219,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$163,613.91</b>

**Project Description: Construct a Reservoir**

\$219,000 to construct a reservoir in Aztec. Project is related to SAP 04-2140-CP (\$340,000), SAP 2003-0293-STB (\$250,000), SAP 04-0206-STB (\$340,000), SAP 04-1549-STB (\$150,000) and NMFA DWSRF (\$1,515,000). See SAP 2004-2699-STB for project updates.

---

<b>County: San Juan</b>	<u>CPB No: 2004-0206-STB</u>	Funding Source: SAP
<u>Aztec, City of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$340,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$340,000.00</b>

**Project Description: Raw Water Storage Facility**

\$340,000 to engineer, design and construct, including archaeological and environmental assessments, a raw water storage facility in Aztec in San Juan county. Project is related to SAP 2003-0341-STB (\$219,000), SAP 2003-0293-STB (\$250,000), SAP 04-2140-CP (\$340,000), SAP 04-1549-STB (\$150,000) (5/6/04) and NMFA DW 1717 (\$1,515,000). SEE SAP 2004-2699-STB for project updates.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> San Juan	<u>CPB No:</u> 2004-1549-STB	Funding Source:	SAP
<u>Aztec, City of</u>		Project Amount	
CPB Manager:	AHE	Grant Amount:	<b>\$150,000.00</b>
Consultant:	Smith Engineering Co.	Loan Amount:	
Project Phase:	Design	Fund Balance:	<b>\$150,000.00</b>

### **Project Description: Raw Water Storage Facility**

\$150,000 to engineer, design and construct, including archaeological and environmental assessments, a raw water storage facility in Aztec in San Juan county [Chapter 126, Laws 2004]. Project is related to SAP 2003-0341-STB (\$219,000), SAP 2003-0293-STB (\$250,000), SAP 04-2140-CP (\$340,000), SAP 04-0206-STB (\$340,000) And NMFA DW 1717 (\$1,515,000). SEE SAP 2004-2699-STB for project updates.

---

<b>County:</b> San Juan	<u>CPB No:</u> 2004-2140-CP	Funding Source:	SAP
<u>Aztec, City of</u>		Project Amount	
CPB Manager:	AHE	Grant Amount:	<b>\$50,000.00</b>
Consultant:	Smith Engineering Co.	Loan Amount:	
Project Phase:	Design	Fund Balance:	<b>\$50,000.00</b>

### **Project Description: Raw Water Storage Facility**

\$50,000 to engineer, design and construct, including archaeological and environmental assessments, a raw water storage facility in Aztec in San Juan county. Project is related to SAP 2003-0341-STB (\$219,000), SAP 2003-0293-STB (\$250,000), SAP 04-0206-STB (\$340,000), SAP 04-1549-STB (\$150,000) NMFA DW 1717 (\$1,515,000). SEE SAP 2004-2699-STB for project updates.

---

<b>County:</b> San Juan	<u>CPB No:</u> 2004-2699-STB	Funding Source:	SAP
<u>Aztec, City of</u>		Project Amount	\$250,000.00
CPB Manager:	AHE	Grant Amount:	<b>\$250,000.00</b>
Consultant:	Smith Engineering Co.	Loan Amount:	
Project Phase:	Design	Fund Balance:	<b>\$250,000.00</b>

### **Project Description: Raw Water Storage Facility**

\$250,000 to construct a raw water reservoir # 3 in Aztec. Project is related to SAP 2003-0341-STB (\$219,000), SAP 04-2140CP (\$340,000), SAP 04-0206-STB (\$340,000), SAP 04-1549-STB (\$150,000) and NMFA 1717 DW (1,515,000). Design is 99% complete. 3/28/07 plans received at CPB. 11/27/07 Engineer and Owner have submitted plans to Dam Safety Bureau several times and they have not been approved.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> San Juan	<u>CPB No:</u> 2006-1199-GF	Funding Source: SAP
<u>Blanco MDWC&amp;MSWA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$150,000.00</b>
Consultant:		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$130,000.00</b>

**Project Description: Water System Improvements**

\$150,000 to plan, design, construct and improve water line infrastructure for the Blanco mutual domestic water consumer and mutual sewage works association water distribution system in San Juan county. 6/11/07 Piping has been completed contractor waiting on better weather to complete seeding.

<b>County:</b> San Juan	<u>CPB No:</u> 2003-0289-STB	Funding Source: SAP
<u>Bloomfield, City</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$50,000.00</b>

**Project Description: Dredging of Bloomfield Reservoir**

\$50,000 for dredging of Bloomfield reservoir. Related to SAP 03-0294 (\$100,000). Project was delayed by State Engineers Office due to concerns with stability of reservoir dam. 7/6/06 Bloomfield has contracted with SMA to complete plans for dredging. 1/8/07 Bloomfield wishes to have funds transferred to State Engineer. 6/11/07 Bloomfield is obtaining information concerning reauthorization of Grants to State Engineer. Project reauthjorized during 2007 session and moved to OSE

<b>County:</b> San Juan	<u>CPB No:</u> 2003-0294-STB	Funding Source: SAP
<u>Bloomfield, City</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$100,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Closed		Fund Balance:

**Project Description: Dredging of Bloomfield Reservoir**

\$100,000 for dredging of Bloomfield reservoir. Related to SAP 03-0289(\$50,000). See SAP 03-0289 for updates. Project reauthjorized during 2007 session and moved to OSE

<b>County:</b> San Juan	<u>CPB No:</u> 2003-04	Funding Source: RIP
<u>Bloomfield, City of</u>		Project Amount \$200,000.00
CPB Manager: AHE		Grant Amount:
Consultant: N/A		Loan Amount: <b>\$200,000.00</b>
Project Phase: Planning		Fund Balance: <b>\$55,295.00</b>

**Project Description: Water Rights**

\$200,000 Rip Loan to Obtain additional water rights. 6/11/07 Office of State Engineer hearing has occurred. Bloomfield waiting on final approval letter from OSE.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> San Juan	<u>CPB No:</u> 2006-0198-STB	Funding Source: SAP
<u>Bloomfield, City of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$250,000.00</b>
Consultant: Sullivan Design Group		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water and Wastewater Improvements**

\$250,000 to plan, design and construct improvements to the Bloomfield water and wastewater system in San Juan county. 7/6/06 Grant Agreement mailed. 6/11/07 Project has bid and Notice of Award approved on 6/11/07. 11/27/07 construction complete waiting on close out documents

<b>County:</b> San Juan	<u>CPB No:</u> 2006-1205-GF	Funding Source: SAP
<u>Bloomfield, City of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$100,000.00</b>
Consultant: Sullivan Design Group		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$100,000.00</b>

**Project Description: Water Storage Tanks**

\$100,000 to plan, design, construct and improve water tanks in Bloomfield in San Juan county. 6/11/07 Engineer has been selected, Bloomfield currently in contract negotiation. 11/27/07 Engineer is currently completing hydraulic study.

<b>County:</b> San Juan	<u>CPB No:</u> 2006-1203-GF	Funding Source: SAP
<u>Farmington, City of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$284,159.00</b>
Consultant: Atela, Inc		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$52,000.00</b>

**Project Description: Water System Improvements**

\$284,159 to plan, design and construct water system improvements in Farmington in San Juan county. Farmington has sole sourced the project to Altela Inc. Produces water demonstration project. Project is complete State is waiting on final Pay request from Farmington.

<b>County:</b> San Juan	<u>CPB No:</u> 2003-0027-GF	Funding Source: SAP
<u>Flora Vista WUA</u>		Project Amount \$100,000.00
CPB Manager: AHE		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$100,000.00</b>

**Project Description: Construct a Waterline**

\$100,000.00 to construct a water line. 6/11/07 Flora Vista has converted to a MDWCA and can use the funds. New Agreement sent to Flora Vista.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> San Juan	<u>CPB No:</u> 2006-0199-STB	Funding Source: SAP
<u>Lee Acres Water Users Association</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$75,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$75,000.00</b>

**Project Description: Water Line Construction**

\$75,000 to plan, design and construct a water line along county road 5793 for the Lee Acres water users association in San Juan county. Related to SAP 2006-1201-GF (\$175,000). See SAP 2006-1201-GF for updates.

<b>County:</b> San Juan	<u>CPB No:</u> 2006-1201-GF	Funding Source: SAP
<u>Lee Acres Water Users Association</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$175,000.00</b>
Consultant: Cheney Walters Echols		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$175,000.00</b>

**Project Description: Water/WW System Construction**

\$175,000.00 to plan, design and construct a water and wastewater system for Lee Acres water users cooperative association in San Juan county. Related to SAP 2006-0199-STB ( \$75,000). Project is under advertisement for construction.

<b>County:</b> San Juan	<u>CPB No:</u> 2006-1202-GF	Funding Source: SAP
<u>Navajo Dam MDWCA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$90,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$90,000.00</b>

**Project Description: Facility Construction**

\$90,000 to construct and equip a facility for the Navajo dam domestic water consumers and mutual sewage works cooperative in San Juan county. 6/11/07 Community has not returned Grant Agreement. Community wants to use funds for variuos aspects of water system improvements

<b>County:</b> San Juan	<u>CPB No:</u> 2004-0207-STB	Funding Source: SAP
<u>North Star DWC&amp;MSW Co-Op Inc.</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$150,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$60,168.98</b>

**Project Description: Distribution Upgrades**

\$150,000 to plan, design and construct water line improvements in the North Star water users association in San Juan county. Related to SAP 06-1198-GF (\$300,000), SAP 04-0207 (\$150,000), SAP 04-2139 (\$50,000), SAP 04-1548 (\$50,000) and SAP 05-0136 (\$100,000). SEE SAP 05-0136 for updates.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> San Juan	<u>CPB No:</u> 2004-1548-STB	Funding Source:	SAP
<u>North Star DWC&amp;MSW Co-Op Inc.</u>		Project Amount	
CPB Manager: AHE		Grant Amount:	<b>\$50,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Construction		Fund Balance:	<b>\$50,000.00</b>

**Project Description: Distribution Upgrades**

\$50,000 for the North Star water users association United States highway 550 water line upgrades in San Juan county. Related to SAP 06-1198-GF (\$300,000), SAP 04-0207 (\$150,000), SAP 04-2139 (\$50,000), SAP 05-1142 (\$90,000) and SAP 05-0136 (\$100,000). SEE SAP 05-0136 for updates.

---

<b>County:</b> San Juan	<u>CPB No:</u> 2004-2139-CP	Funding Source:	SAP
<u>North Star DWC&amp;MSW Co-Op Inc.</u>		Project Amount	
CPB Manager: AHE		Grant Amount:	<b>\$50,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Construction		Fund Balance:	<b>\$50,000.00</b>

**Project Description: Distribution Upgrades**

\$50,000 for North Star water users association United States highway 550 water line upgrades in San Juan county. Related to SAP 06-1198-GF (\$300,000), SAP 04-0207 (\$150,000), SAP 05-1142 (\$90,000), SAP 04-1548 (\$50,000) and SAP 05-0136 (\$100,000). SEE SAP 05-0136 for updates.

---

<b>County:</b> San Juan	<u>CPB No:</u> 2005-0136-STB	Funding Source:	SAP
<u>North Star DWC&amp;MSW Co-Op Inc.</u>		Project Amount	
CPB Manager: AHE		Grant Amount:	<b>\$100,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Construction		Fund Balance:	<b>\$47,487.82</b>

**Project Description: Water Line Infrastructure**

\$100,000 to plan, design and construct water line infrastructure for the water distribution system for the North Star domestic water consumers and mutual sewage works cooperative in San Juan County. Related to SAP 04-0207 (\$150,000), SAP 06-1198-GF (\$300,000), SAP 04-2139 (\$50,000), SAP 04-1548 (\$50,000) and SAP 05-1142 (\$90,000). Project has bid and will be awarded 6/14/07.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> San Juan	<u>CPB No:</u> 2005-1142-GF	Funding Source: SAP
<u>North Star DWC&amp;MSW Co-Op Inc.</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$90,000.00</b>
Consultant: Cheney Walters and Echols		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$90,000.00</b>

**Project Description: Water Line Infrastructure**

\$90,000 to plan, design and construct water line infrastructure for the water distribution system for the North Star domestic water consumers and mutual sewage works cooperative in San Juan county. Related to SAP 06-1198-GF (\$300,000), SAP 04-0207 (\$150,000), SAP 04-2139 (\$50,000), SAP 04-1548 (\$50,000) and SAP 05-0136 (\$100,000). SEE SAP 05-0136 for updates.

<b>County:</b> San Juan	<u>CPB No:</u> 2006-1198-GF	Funding Source: SAP
<u>North Star DWC&amp;MSW Co-Op Inc.</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$300,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$300,000.00</b>

**Project Description: Water System Improvements**

\$300,000 to plan, design and construct improvements to water lines and to increase water line size to service the Cedar Hill development and other areas along county road 2900 for the North Star domestic water consumers and mutual sewer works cooperative in San Juan county. SAP 04-2139-CP(\$50,000), SAP 04-0207 (\$150,000), SAP 05-1142 (\$90,000), SAP 04-1548 (\$50,000) and SAP 05-0136 (\$100,000). SEE SAP 05-0136 for updates.

<b>County:</b> San Juan	<u>CPB No:</u> 2005-0098-STB	Funding Source: SAP
<u>San Juan County</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$800,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$800,000.00</b>

**Project Description: Wastewater Collection System**

\$800,000 to plan, design and construct a wastewater collection system in Kirtland in San Juan county. Related to SAP 2006-1204 (\$357,962), SAP 06-1197-GF (\$450,000), STAG 05 (866,000) SAP 2006-1197-GF (\$450,000), and SAP 05-1143 (\$585,952). 6/11/07 Kirtland has formed a water and Sanitation district and project can proceed. Currently out for RFP for engineer.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> San Juan	<u>CPB No:</u> 2005-1143-GF	Funding Source: SAP
<u>San Juan County</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$585,952.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$585,952.00</b>

**Project Description: Wastewater Collection System**

\$585,952 to plan, design and construct a wastewater collection system in Kirtland in San Juan county. Related to SAP 2006-1204 (\$357,962), SAP 06-1197-GF (\$450,000), SAP 05-0098 (\$800,000), SAP 2006-1197-GF (\$450,000) and STAG 05 (\$866,000). See SAP 05-0098 for updates.

<b>County:</b> San Juan	<u>CPB No:</u> 2006-1197-GF	Funding Source: SAP
<u>San Juan County</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$450,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$450,000.00</b>

**Project Description: Wastewater Treatment System**

\$450,000 to plan, design and construct a wastewater treatment system in Kirtland in San Juan county. Related to SAP 2006-1204 (\$357,962), STAG 05 (866,000), SAP 05-1143 (\$585,952), and SAP 2005-0098-STB (\$800,000). See SAP 2005-0098 for updates.

<b>County:</b> San Juan	<u>CPB No:</u> 2006-1204-GF	Funding Source: SAP
<u>San Juan County</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$357,962.00</b>
Consultant:		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water System**

\$357,962 to plan, design and construct a water system in the San Juan basin in San Juan county. Related to SAP 06-1197-GF (\$450,000), STAG 05 (866,000) SAP 2006-1197-GF (\$450,000), and SAP 05-1143 (\$585,952). This appropriation was reauthorized in Laws of 2007 to NM Institute of Mining & Technology. Funds were paid by check to NM Tech on 5/21/07.

<b>County:</b> San Juan	<u>CPB No:</u> 2005-1141-GF	Funding Source: SAP
<u>San Juan County WA, Inc.</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant: Souder-Miller		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$16,780.00</b>

**Project Description: Wastewater System**

\$50,000 to plan and design a wastewater system to identify the needs of the community of Flora Vista for the San Juan county water association in San Juan county. 6/11/07 PER is 95% complete

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> San Juan	<u>CPB No:</u> 2006-0197-STB	Funding Source: SAP
<u>Upper La Plata DWC&amp;MSW</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$375,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$350,000.00</b>

**Project Description: Water Users Pipeline**

\$375,000 to plan, design and construct improvements to the water system, including a pipeline to connect the upper La Plata water system to the lower valley water system, for the upper La Plata water users association in San Juan county. Project has bid construction should start soon.

<b>County:</b> San Miguel	<u>CPB No:</u> 2005-1196-GF	Funding Source: SAP
<u>El Ancon MDWCA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$10,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$10,000.00</b>

**Project Description: Water & Wastewater System**

\$10,000 to plan, design and construct water and wastewater system improvements for El Ancon mutual domestic water consumers association in San Miguel County. 2006 Session changed recipient to El Valle Water Alliance. Under construction 11/2007.

<b>County:</b> San Miguel	<u>CPB No:</u> 2006-1212-GF	Funding Source: SAP
<u>El Ancon MDWCA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$10,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$10,000.00</b>

**Project Description: Excavate & Wastewater Improvements**

for excavation and to plan, design and construct wastewater improvements in El Alcon in San Miguel County. Member of El Valle Alliance, a regional system. Under construction 11/2007.

<b>County:</b> San Miguel	<u>CPB No:</u> 2006-0200-STB	Funding Source: SAP
<u>El Valle Water Alliance</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$300,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$300,000.00</b>

**Project Description: Water Alliance Construct/Improve**

to plan, design, construct and equip improvements, including storage tanks, supply wells, pump houses, waterlines, new connections, meters and fire hydrants, for El Valle Water Alliance in San Miguel County. RFP out in June 2006. Souder Miller selected as consultant. No grant returned to date (3/30/07). In regional planning and immediate improvement need design in Spring 2007. October 2007 El Coruco, El Ancon, El Cerrito work awarded to SRS Construction.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> San Miguel	<u>CPB No:</u> 2006-2521-GF	Funding Source: SAP
<u>El Valle Water Alliance</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$10,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$10,000.00</b>

**Project Description: water system improvements**

Plan, design, and construct water system improvements for the El Valle Water Alliance in San Miguel County. In regional planning and immediate improvement need design in Spring 2007. October 2007 El Coruco, El Ancon, El Cerrito work awarded to SRS Construction.

<b>County:</b> San Miguel	<u>CPB No:</u> 2006-2522-GF	Funding Source: SAP
<u>El Valle Water Alliance</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$20,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$20,000.00</b>

**Project Description: Water Alliance Construct/Improve**

Plan, design, and construct water system improvements for the El Valle Water Alliance in San Miguel County. In regional planning and immediate improvement need design in Spring 2007. October 2007 El Coruco, El Ancon, El Cerrito work awarded to SRS Construction.

<b>County:</b> San Miguel	<u>CPB No:</u> 2005-1195-GF	Funding Source: SAP
<u>Ilfeld MDWCA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$20,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$535.64</b>

**Project Description: Water System Improvements**

\$20,000 to plan, design and construct improvements, including acquisition of land, design and construction of a water tank and purchase and installation of water meters and water lines, for the Ilfeld Mutual Domestic Water Consumers Association in San Miguel County. Controls added to wells and tank in summer 2006. Well #2 improved as of Spring 2007.

<b>County:</b> San Miguel	<u>CPB No:</u> 004	Funding Source: CWSRF
<u>Las Vegas, City of</u>		Project Amount
CPB Manager: TLA		Grant Amount:
Consultant: Molzen Corbin		Loan Amount: <b>\$8,000,000.00</b>
Project Phase: Construction		Fund Balance: <b>\$6,261,897.73</b>

**Project Description: Wastewater Plant Improvemets**

Loan of \$7.5 MM for construction and related fees to complete WWTP improvements. WWTP construction underway as of spring 2007. WWTP 61% complete on 10/31/07.

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> San Miguel	<u>CPB No:</u> 2004-0208-STB	Funding Source:	SAP
<u>Las Vegas, City of</u>		Project Amount	
CPB Manager:	TLA	Grant Amount:	<b>\$1,000,000.00</b>
Consultant:	Molzen-Corbin & Assoc.	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$282,008.33</b>

### Project Description: Wastewater Treatment Plant Upgrades

\$1,000,000 for upgrades to the wastewater treatment plant in Las Vegas in San Miguel County. Construction bid awarded Fall 2006. Received construction documents (TLA). WWTP construction underway as of spring 2007. May 2007 at 20% construction. June at 33% complete. WWTP 43% complete on 7/31/07. WWTP 50% complete on 8/31/07 with 1.28% of expended costs in change orders.

---

<b>County:</b> San Miguel	<u>CPB No:</u> 2004-1535-STB	Funding Source:	SAP
<u>Las Vegas, City of</u>		Project Amount	
CPB Manager:	TLA	Grant Amount:	<b>\$50,000.00</b>
Consultant:	Molzen Corbin	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$50,000.00</b>

### Project Description: Romero St. Sewer Line Improvements

\$50,000 for improvements to the sewer line on Romero street in Las Vegas in San Miguel county. The City intends to ask for reauthorization of these funds for a different project. WWTP construction underway as of spring 2007. 8/14/07 - WWTP 43% complete on 7/31/07. WWTP 50% complete on 8/31/07 with 1.28% of expended costs in change orders.

---

<b>County:</b> San Miguel	<u>CPB No:</u> 2006-1206-GF	Funding Source:	SAP
<u>Las Vegas, City of</u>		Project Amount	
CPB Manager:	TLA	Grant Amount:	<b>\$1,100,000.00</b>
Consultant:	Molzen Corbin	Loan Amount:	
Project Phase:	Closeout	Fund Balance:	<b>\$0.00</b>

### Project Description: Wastewater Treatment Plant Renovations

For renovations to the wastewater treatment plant in Las Vegas in San Miguel County. Under construction late 2006. WWTP construction underway as of spring 2007. WWTP 43% complete on 7/31/07. WWTP 50% complete on 8/31/07 with 1.28% of expended costs in change orders.

---

<b>County:</b> San Miguel	<u>CPB No:</u> 2006-1213-GF	Funding Source:	SAP
<u>Las Vegas, City of</u>		Project Amount	
CPB Manager:	TLA	Grant Amount:	<b>\$280,000.00</b>
Consultant:	Molzen Corbin	Loan Amount:	
Project Phase:	Agreement	Fund Balance:	<b>\$280,000.00</b>

### Project Description: Water System Improvements

To plan, design and construct water system improvements in Las Vegas in San Miguel County. RFP for engineer out in Spring 2007. Engineer selected. Scope being prepared July 2007.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County:</b> San Miguel	<u>CPB No:</u> 2006-1209-GF	Funding Source: SAP
<u>Lower Colonias</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$20,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$20,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct water system improvements, including replacing waterlines, in Lower Colonias in San Miguel County. RFP out in Fall 2006 for engineer. SMA selected and contract approved as of 3/30/07. Well rehabilitation quote approved.

<b>County:</b> San Miguel	<u>CPB No:</u> 2005-0138-STB	Funding Source: SAP
<u>North San Isidro MDWCA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water Supply Well**

\$50,000 to plan, design, construct and improve a water supply well, including related technology, for the north San Isidro mutual domestic water consumers association in San Miguel County. BONDS NOT SOLD IN JUNE 2005.

<b>County:</b> San Miguel	<u>CPB No:</u> 2005-1145-GF	Funding Source: SAP
<u>North San Isidro MDWCA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$5,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$1,360.73</b>

**Project Description: Water Supply Well**

\$5,000 to plan, design, construct and improve a water supply well, including related technology, for the north San Isidro mutual domestic water consumers association in San Miguel County. See SAP 05- 0138-STB (bond sale in December, 2005).

<b>County:</b> San Miguel	<u>CPB No:</u> 2004-0209-STB	Funding Source: SAP
<u>Pecos, Village of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$1,000,000.00</b>
Consultant: Wilson & Company		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$399,772.94</b>

**Project Description: Wastewater Facilities Improvements**

\$1,000,000 to plan, design and construct improvements to the wastewater facilities in Pecos in San Miguel County. The Village has signed a contract with Wilson & Co. and preliminary engineering work is underway. See SAP 05-1149-GF. Phase I design 100% complete January 2007. Phase I construction proposal under evaluation by engineer and USA Corp of Engineers. Notice to proceed with Phase I construction issued August 2007. New road to plant started.

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> San Miguel	<u>CPB No:</u> 2005-1146-GF	Funding Source:	SAP
<u>Pecos, Village of</u>		Project Amount	
CPB Manager: TLA		Grant Amount:	<b>\$500,000.00</b>
Consultant: Wilson and Co.		Loan Amount:	
Project Phase: Ad/Bid		Fund Balance:	<b>\$500,000.00</b>

**Project Description: Water & Wastewater System**

\$500,000 to plan, design and construct a water and wastewater system in Pecos in San Miguel County. See SAP 04-0209-STB. Phase I design 100% complete January 2007. Construction proposal under evaluation, June 2007. New road to plant started.

---

<b>County:</b> San Miguel	<u>CPB No:</u> 2006-1207-GF	Funding Source:	SAP
<u>Pecos, Village of</u>		Project Amount	
CPB Manager: TLA		Grant Amount:	<b>\$400,000.00</b>
Consultant: Wilson and Co.		Loan Amount:	
Project Phase: Ad/Bid		Fund Balance:	<b>\$400,000.00</b>

**Project Description: Water/Wastewater System Improvements**

to plan, design and construct improvements to the water and wastewater system, including replacing meters and pressure regulators, in Pecos in San Miguel County. Phase I design 100% complete January 2007. New road to plant started.

---

<b>County:</b> San Miguel	<u>CPB No:</u> 2002-0106-STB	Funding Source:	SAP
<u>Ribera MDWCA</u>		Project Amount	\$10,000.00
CPB Manager: TLA		Grant Amount:	<b>\$10,000.00</b>
Consultant: Engineers Inc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$4,873.32</b>

**Project Description: Water System Improvements**

Project is replacement of water line, including valves and some line extensions. Engineers Inc. has also signed a contract with El Ancon to coordinate their project with Ribera to save costs. Aerial photo done. Design complete. Bid received, contract awarded to Alcon & Son Excavating. Some additional line added by change order. Construction complete on this portion of the project. Additional work with remaining funds being contemplated includes a new master meter, well house and wellhead protection. No change in status as of 4/25/06.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> San Miguel	<u>CPB No:</u> 2006-1208-GF	Funding Source:	SAP
<u>Ribera MDWCA</u>		Project Amount	
CPB Manager: TLA		Grant Amount:	<b>\$40,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Agreement		Fund Balance:	<b>\$40,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct water system improvements for the Ribera mutual domestic water consumers association in San Miguel County

---

<b>County:</b> San Miguel	<u>CPB No:</u> 2005-0137-STB	Funding Source:	SAP
<u>Rowe MDWCA</u>		Project Amount	
CPB Manager: TLA		Grant Amount:	<b>\$50,000.00</b>
Consultant: Souder, Miller & Associates		Loan Amount:	
Project Phase: Closeout		Fund Balance:	<b>\$709.02</b>

**Project Description: Water System Improvements**

\$50,000 to plan, design and construct water system improvements in Rowe in San Miguel County. Plans and specs approved to extend water line on 11/14/05. Under construction contract September 2006. Work completed and accepted December 2006.

---

<b>County:</b> San Miguel	<u>CPB No:</u> 2006-0201-STB	Funding Source:	SAP
<u>Rowe MDWCA</u>		Project Amount	
CPB Manager: TLA		Grant Amount:	<b>\$60,000.00</b>
Consultant:		Loan Amount:	
Project Phase: Agreement		Fund Balance:	<b>\$60,000.00</b>

**Project Description: Water System Improvements**

to plan, design, construct and equip improvements for the Rowe mutual domestic water consumers association in San Miguel County

---

<b>County:</b> San Miguel	<u>CPB No:</u> 2006-1210-GF	Funding Source:	SAP
<u>Rowe MDWCA</u>		Project Amount	
CPB Manager: TLA		Grant Amount:	<b>\$40,000.00</b>
Consultant: SMA		Loan Amount:	
Project Phase: Agreement		Fund Balance:	<b>\$40,000.00</b>

**Project Description: Water System Improvement**

to plan, design, construct and equip improvements for the Rowe mutual domestic water consumers association in San Miguel County

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: San Miguel</b>	<u>CPB No: 2005-1129-GF</u>	Funding Source: SAP
<u>San Miguel County</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$20,000.00</b>
Consultant:		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$14.00</b>

**Project Description: Solid Waste Collection Vehicles**

\$20,000 to purchase and equip solid waste collection vehicles in San Miguel and Mora Counties. Dispersed \$19,986.00 in May 2007.

---

<b>County: San Miguel</b>	<u>CPB No: 2006-1211-GF</u>	Funding Source: SAP
<u>San Miguel County</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$60,000.00</b>
Consultant:		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$0.00</b>

**Project Description: Solid Waste Equip**

to purchase solid waste equipment for San Miguel County. Close-out as of date.

---

<b>County: San Miguel</b>	<u>CPB No: 2005-1194-GF</u>	Funding Source: SAP
<u>South San Ysidro MDWCA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$20,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$20,000.00</b>

**Project Description: Water Supply Well**

\$20,000 to plan, design, construct and improve a water supply well, including related technology, for the south San Ysidro mutual domestic water consumers association in San Miguel County. In 2006 Session, recipient changed to El Valle Water Alliance.

---

<b>County: San Miguel</b>	<u>CPB No: 2005-0139-STB</u>	Funding Source: SAP
<u>Tecolote MDWCA</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$364.90</b>

**Project Description: Water System Improvements**

\$50,000 to plan, design and construct water system improvements in Tecolote in San Miguel County. Construction completed on this phase. Project completed

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Sandoval	<u>CPB No:</u> 2005-0102-STB	Funding Source:	SAP
<u>Bernalillo, Town of</u>		Project Amount	
CPB Manager:	SDD	Grant Amount:	<b>\$500,000.00</b>
Consultant:	Smith Engineering/Wilson	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$3,087.68</b>

**Project Description: Wastewater Treatment Plant-sludge dewatering facility**

\$500,000 to plan, design, construct and equip improvements to the Bernalillo wastewater treatment plant in Sandoval county. 7/28/05 RFP approved for Phase 1. 7-22-05 PER reviewed. 8/9/05 EID approved. 3-14-06 CPB reviewed and commented on the specifications for the purchase of a belt filter press. 3-30-06 CPB approved the belt filter press specifications for advertisement. 5-24-06 CPB approved bid award to Applied Products Group, LLC to provide the belt filter press. 9-29-06 plans and specs approved for bid advertisement for the sludge dewatering building. 11-16-06 CPB approved bid tabulation awarding Gantry Constructors the construction contract for the sludge dewatering facility. 12-12-06 CPB received executed set of contract documents. 1-5-07 CPB commented on Wilson plans/contract documents of the Town's wastewater treatment plant. 1-17-07 CPB sent letter out stating that state & federal funds could not be used toward design & construction of the WWTP unless the bid form was modified to include more than one single lump sum item for the entire project. 1-22-07 CPB approved addendum of the bid form including other bid items. 2-21-07 Bid tabulation approved and awarded to RMCI for the construction of the wastewater treatment plant (WWTP) in the amount of \$7,814,295.69. As of 4-30-07 construction is 90% complete on the sludge dewatering facility with belt press start-up and training started, garage door installed, and drive pads completed. 5-9-07 final site inspection conducted. 9-26-07 construction of the sludge dewatering facility is complete. CPB received all closeout documents. As of 11-28-07 remaining funds will be used toward the WWTP.

---

<b>County:</b> Sandoval	<u>CPB No:</u> 2005-1151-GF	Funding Source:	SAP
<u>Bernalillo, Town of</u>		Project Amount	
CPB Manager:	SDD	Grant Amount:	<b>\$200,000.00</b>
Consultant:	Smith Engineering/Wilson	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$17,400.00</b>

**Project Description: Wastewater Treatment Plant/sludge dewatering facility**

\$200,000 to plan, design, construct and equip improvements to the Bernalillo wastewater treatment plant in Sandoval county. 7/28/05 RFP approved for Phase 1. 7-22-05 PER reviewed. 8/9/05 EID approved. 3-14-06 CPB reviewed and commented on the specifications for the purchase of a belt filter press. 3-30-06 CPB approved the belt filter press specifications for advertisement. 5-24-06 CPB approved bid award to Applied Products Group, LLC to provide the belt filter press. 9-29-06 plans and specs approved for bid advertisement for the sludge dewatering building. 11-16-06 CPB approved bid tabulation awarding Gantry Constructors the construction contract for the sludge dewatering facility. 12-12-06 CPB received sludge dewatering executed set of contract documents. 1-5-07 CPB commented on Wilson plans/contract documents of the Town's wastewater treatment plant. 1-17-07 CPB sent letter out stating that state & federal funds could not be used toward design & construction of the WWTP unless the bid form was modified to include more than one single lump sum item for the entire project. 1-22-07 CPB approved addendum of the bid form including other bid items. 2-21-07 Bid tabulation approved and awarded to RMCI for the construction of the wastewater treatment plant in the amount of \$7,814,295.69. 3-22-07 CPB received executed contract documents. As of 4-30-07 construction is 90% complete on the sludge dewatering facility with belt press start-up and training started, garage door installed, and drive pads completed. 5-9-07 final site inspection conducted. 9-26-07 construction of the sludge dewatering facility is complete. CPB received all closeout documents. As of 11-28-07 remaining funds will be used toward WWTP.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Sandoval</b>	<u>CPB No: 2006-0205-STB</u>	Funding Source: SAP
<u>Bernalillo, Town of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$400,000.00</b>
Consultant: Smith Engineering/ Wilson		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$400,000.00</b>

**Project Description: Water/Wastewater System/Facility Improvements**

to plan, design, construct and equip water and wastewater system and facility improvements in Bernalillo in Sandoval county. 2-21-07 Bid tabulation approved and awarded to RMCI for the construction of the wastewater treatment plant in the amount of \$7,814,295.69. 3-22-07 CPB received executed contract documents. As of 6-8-07 construction is approximately 15% complete. As of 11-28-07 funds will be used toward WWTP. No draw downs have been requested.

---

<b>County: Sandoval</b>	<u>CPB No: 2006-0208-STB</u>	Funding Source: SAP
<u>Bernalillo, Town of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$150,000.00</b>
Consultant: Smith Engineering		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$150,000.00</b>

**Project Description: Water/Wastewater System Improvements**

to plan, design and construct improvements to the water and wastewater system in Bernalillo in Sandoval county. 2-21-07 Bid tabulation approved and awarded to RMCI for the construction of the wastewater treatment plant in the amount of \$7,814,295.69. 3-22-07 CPB received executed contract documents. As of 6-8-07 construction is approximately 15% complete. As of 11-28-07 funds will be used toward WWTP. No draw downs have been requested.

---

<b>County: Sandoval</b>	<u>CPB No: 2006-1218-GF</u>	Funding Source: SAP
<u>Bernalillo, Town of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$1,085,000.00</b>
Consultant: Smith Engineering/ Wilson		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$1,085,000.00</b>

**Project Description: Water/Wastewater System/Facility Improvements**

to plan, design, construct and equip water and wastewater system and facility improvements in Bernalillo in Sandoval county. 2-21-07 Bid tabulation approved and awarded to RMCI for the construction of the wastewater treatment plant in the amount of \$7,814,295.69. 3-22-07 CPB received executed contract documents. As of 6-8-07 construction is approximately 15% complete. As of 11-28-07 funds will be used toward WWTP. No draw downs have been requested.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Sandoval</b>	<u>CPB No: 2004-0214-STB</u>	Funding Source: SAP
<u>Canon MDWC&amp;SWA</u>		Project Amount \$500,000.00
CPB Manager: AHE		Grant Amount: <b>\$250,000.00</b>
Consultant: ASCG Inc.		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$16,063.11</b>

### **Project Description: Water System Upgrades Ph 3**

\$250,000 to plan, design and construct phase 3 water system upgrades for the Canon mutual domestic water consumers association in Sandoval county. 10/22/07 telemetry completed. Waiting for information from system on what additional improvements are required.

---

<b>County: Sandoval</b>	<u>CPB No: 2006-1227-GF</u>	Funding Source: SAP
<u>Cochiti, Pueblo of</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$1,004,000.00</b>
Consultant: Souder Miller		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$1,004,000.00</b>

### **Project Description: Water System Leakage Repair**

to plan, design and construct water system leakage repairs in the Pueblo of Cochiti in Sandoval county. Preliminary Engineering Report was completed in 2005. No change in status.

---

<b>County: Sandoval</b>	<u>CPB No: 2006-0204-STB</u>	Funding Source: SAP
<u>Corrales, Village of</u>		Project Amount
CPB Manager: RPR		Grant Amount: <b>\$100,000.00</b>
Consultant: Larkin Group		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$100,000.00</b>

### **Project Description: Fire Suppression Wells & Tank**

to drill wells and purchase and install tanks and equipment for fire suppression in Corrales in Sandoval county. NMED still awaiting return of executed grant agreements. Grant agreement received and Village currently preparing planning and zoning documents for the water tank.

---

<b>County: Sandoval</b>	<u>CPB No: 2006-1216-GF</u>	Funding Source: SAP
<u>Corrales, Village of</u>		Project Amount
CPB Manager: RPR		Grant Amount: <b>\$150,000.00</b>
Consultant: Larkin Group		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$150,000.00</b>

### **Project Description: Fire Suppression Wells & Tank**

to drill wells and purchase and install tanks and equipment for fire suppression in Corrales in Sandoval county. NMED still awaiting return of grant agreements. Grant agreements signed. Village is preparing zoning and planning documents for the water tank.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Sandoval</b>	<u>CPB No: 2006-1221-GF</u>	Funding Source: SAP
<u>Corrales, Village of</u>		Project Amount
CPB Manager: RPR		Grant Amount: <b>\$110,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$110,000.00</b>

**Project Description: Wastewater System**

to plan, design and construct a wastewater system to serve the village and the commercial core in Corrales in Sandoval county. The new Village council has decided to use the money for the library and not the recreation center. The new scope is being investigated. Village hired Souder-Miller to review and revise the Preliminary Engineering Report (PER) and is awaiting the results before determining a course of action.

<b>County: Sandoval</b>	<u>CPB No: 2007-4418-GF</u>	Funding Source: SAP
<u>Corrales, Village of</u>		Project Amount
CPB Manager: RPR		Grant Amount: <b>\$200,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$160,491.49</b>

**Project Description: Wastewater System**

to plan, design, construct and improve the wastewater treatment facility. RFP for engineering services to review and revise PER approved June 7, 2007. Engineering contract for PER review approved on August 21, 2007. Engineer has conducted first public meeting with second meeting planned for October 25, 2007. Work on hydrogeology of region has begun. DR#2 approved 11/19/2007.

<b>County: Sandoval</b>	<u>CPB No: 2007-4558-GF</u>	Funding Source: SAP
<u>Corrales, Village of</u>		Project Amount
CPB Manager: RPR		Grant Amount: <b>\$77,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$77,000.00</b>

**Project Description: Wastewater System**

to plan, design and construct a wastewater system.

<b>County: Sandoval</b>	<u>CPB No: 2005-0103-STB</u>	Funding Source: SAP
<u>Cuba, Village of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$125,000.00</b>
Consultant: Smith Engineering Company		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$14,917.34</b>

**Project Description: Wastewater System Improvements**

\$125,000 to plan, design and construct wastewater system improvements in Cuba in Sandoval county. 12/16/05 See SAP 2006-1219-GF for updates.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Sandoval</b>	<u>CPB No: 2006-1219-GF</u>	Funding Source: SAP
<u>Cuba, Village of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$150,000.00</b>
Consultant: Smith Engineering Co.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$150,000.00</b>

**Project Description: Water/Wastewater System Improvements**

\$ 150,000 to plan, design, construct and equip water and wastewater system improvements in Cuba in Sandoval county. Related to SAP 2005-0103-STB (\$125,000). Design has been completed for project and should bid by 9-1-07. 11/27/07 Environmental for CDBG funds was not completed project is expected to bid in early 2008

<b>County: Sandoval</b>	<u>CPB No: 2005-1148-GF</u>	Funding Source: SAP
<u>Hidden Valley MDWA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$25,000.00</b>
Consultant: N/A		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$13,572.12</b>

**Project Description: Water System Improvements**

\$25,000 to construct water system improvements to link La Cueva volunteer fire department system to the Hidden Valley mutual domestic water association system for fire suppression support in Sandoval county. Project has been completed remaining funds will be reverted.

<b>County: Sandoval</b>	<u>CPB No: 2005-1149-GF</u>	Funding Source: SAP
<u>Jemez Springs DWA</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$200,000.00</b>
Consultant: Wilson & Company		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Water System**

\$200,000 to plan, design and construct water system improvements for the Jemez Springs domestic water association in Sandoval county. RFP was advertised; engineer was selected and the project now in design. 6-28-05 CPB reviewed 60% design plans. 8-18-05 grant agreement executed. 3-1-06 according to Bob Paulette of Wilson & Co. the project has been advertised and bids will be opened on 3-13-06. Final design plans & specifications were not reviewed by CPB, prior to advertisement. 6-8-06 CPB met with Jemez Springs to discuss re-bidding the water project with additive alternatives and applying for a Rural Infrastructure Loan to complete the entire project. As of 11-3-06 project was rebid and all bids were rejected. The association is going to purchase the materials and hire construction laborers and a superintendent to oversee the installation of the waterline. 11-13-06 CPB accepted the agreement between Jemez Springs and Mr. Meskimen to be the construction superintendent and resident inspector. 1-9-07 CPB approved the bid tabulation for waterline materials purchase awarding Baker Utility Supply the contract in the amount of \$82,081.72. 2-7-07 Delivery of waterline materials has begun. 2-15-07 Pre-construction meeting held. 4-18-07 construction is approximately 85% complete on phase 1. 5-17-07 CPB approved bid tabulation awarded to Baker Utility for phase 2 waterline materials purchase. 5-30-07 CPB approved bid tabulation awarded to P&M Construction and J&J Trenching for rental of equipment for phase 2 waterline improvements. 8-24-07 Construction is 100% complete on phase 2. Closeout documents received.

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Sandoval	<u>CPB No:</u> 2006-0203-STB	Funding Source:	SAP
<u>Jemez Springs DWA</u>		Project Amount	
CPB Manager:	SDD	Grant Amount:	<b>\$100,000.00</b>
Consultant:	Wilson & Company	Loan Amount:	
Project Phase:	Closed	Fund Balance:	<b>\$0.00</b>

### **Project Description: Water System Improvements**

to plan, design, construct, equip and furnish public water system improvements for the Jemez Springs domestic water association in Sandoval county. 6-8-06 CPB met with Jemez Springs to discuss re-bidding the water project with additive alternatives and applying for a Rural Infrastructure Loan to complete the entire project. 6-8-06 CPB met with Jemez Springs to discuss re-bidding the water project with additive alternatives and applying for a Rural Infrastructure Loan to complete the entire project. As of 11-3-06 project was rebid and all bids were rejected. The association is going to purchase the materials and hire construction laborers and a superintendent to oversee the installation of the waterline. 11-13-06 CPB accepted the agreement between Jemez Springs and Mr. Meskimen to be the construction superintendent and resident inspector. 1-9-07 CPB approved the bid tabulation for waterline materials purchase awarding Baker Utility Supply the contract in the amount of \$82,081.72. 2-7-07 Delivery of waterline materials has begun. 2-15-07 Pre-construction meeting held. 4-18-07 construction approximately 85% complete. 5-17-07 CPB approved bid tabulation awarded to Baker Utility for phase 2 waterline materials purchase. 5-30-07 CPB approved bid tabulation awarded to P&M Construction and J&J Trenching for rental of equipment for phase 2 waterline improvements. 8-17-07 closeout documents received.

---

<b>County:</b> Sandoval	<u>CPB No:</u> 2006-0207-STB	Funding Source:	SAP
<u>Jemez Springs DWA</u>		Project Amount	
CPB Manager:	SDD	Grant Amount:	<b>\$50,000.00</b>
Consultant:	Wilson & Company	Loan Amount:	
Project Phase:	Planning	Fund Balance:	<b>\$50,000.00</b>

### **Project Description: Water Arsenic Removal**

to plan, design and construct arsenic remediation and water treatment to comply with the environmental protection agency standards for the Jemez Springs domestic water association in Sandoval county. 6-8-06 CPB met with Jemez Springs to discuss alternatives for arsenic removal from one spring showing high levels of arsenic. As of 11-29-07 Jemez is looking for an engineering firm to design plans for a new well.

---

<b>County:</b> Sandoval	<u>CPB No:</u> 2005-0104-STB	Funding Source:	SAP
<u>Jemez, Pueblo of</u>		Project Amount	
CPB Manager:	SDD	Grant Amount:	<b>\$200,000.00</b>
Consultant:		Loan Amount:	
Project Phase:	Planning	Fund Balance:	<b>\$200,000.00</b>

### **Project Description: Water System Pipe Replacement**

\$200,000 to provide infrastructure upgrade and development, including water system pipe replacement, for the Pueblo of Jemez in Sandoval county. Tribe is considering priorities. NMED-CPB has told them that they can use these funds for almost any part of the overall water system improvements plan based on the broad legislative language. As of 6-16-06 CPB grant agreement has been executed. No other activity as of 11-29-07.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Sandoval</b>	<u>CPB No: 2006-1223-GF</u>	Funding Source: SAP
<u>La Jara WUA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$77,952.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$77,952.00</b>

**Project Description: Water Rights/Land/Survey/Well/Equip**

\$77,952 to acquire land for and plan, design, construct and equip water system improvements and purchase water rights for La Jara mutual domestic water consumers and mutual sewage works association in Sandoval county. 11/27/07 Project under construction 5% complete

---

<b>County: Sandoval</b>	<u>CPB No: 2006-1224-GF</u>	Funding Source: SAP
<u>La Jara WUA</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$25,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$25,000.00</b>

**Project Description: Water Storage Tank**

\$25,000 to plan, design, construct, purchase and install a water storage tank, including all valves and connections, for La Jara mutual domestic water consumers and mutual sewage works association in Sandoval county. Project under construction 5% complete

---

<b>County: Sandoval</b>	<u>CPB No: 2004-0211-STB</u>	Funding Source: SAP
<u>Las Acequias de Placitas</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$50,000.00</b>
Consultant: CDS, Inc./Dennis Engineering		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$50,000.00</b>

**Project Description: Placitas Water System Improvements**

\$50,000 to purchase and install improvements to the water system in Placitas in Sandoval county. 2-6-06 CPB approved request for proposals (RFP) for hiring a consultant to provide engineering design and construction phase services. 2-10-06 grant agreement executed by NMED secretary. 2-15-06 CPB reviewed and commented on the design report produced by CDS. 3-10-06 CPB accepted the design report as complete. 4-14-06 CPB concurred with Las Acequias de Placitas that Dennis Engineering is the most qualified firm to provide engineering services. Dennis was the only firm to submit a proposal. 4-28-06 CPB reviewed and commented on the draft engineering agreement. 5-4-06 CPB spoke with Dennis Engineering who agreed to most of the previous comments. CPB approved revised contract for the Association to sign. 5-22-06 sent executed engineering agreement to Dennis Engineering & the Association. 7-16-07 CPB reviewed and commented on design plans for water system improvements. 10-16-07 CPB approved negotiated construction contract with AUI, only bidder on the second bid.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Sandoval</b>	<u>CPB No: 2004-1533-STB</u>	Funding Source: SAP
<u>Las Acequias de Placitas</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$75,000.00</b>
Consultant: CDS, Inc./Dennis Engineering		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$19,545.20</b>

### **Project Description: Placitas Water System Improvements**

\$75,000 for water system improvements in Placitas in Sandoval county. 2-6-06 CPB approved request for proposals (RFP) for hiring a consultant to provide engineering design and construction phase services. 2-10-06 grant agreement executed by NMED secretary. 2-15-06 CPB reviewed and commented on the design report produced by CDS. 3-10-06 CPB accepted the design report as complete. 4-14-06 CPB concurred with Las Acequias de Placitas that Dennis Engineering is the most qualified firm to provide engineering services. Dennis was the only firm to submit a proposal. 4-28-06 CPB reviewed and commented on the draft engineering agreement. 5-4-06 CPB spoke with Dennis Engineering who agreed to most of the previous comments. CPB approved revised contract for the Association to sign. 5-22-06 sent executed engineering agreement to Dennis Engineering & the Association. 7-16-07 CPB reviewed and commented on design plans for water system improvements. 10-16-07 CPB approved negotiated construction contract with AUI, only bidder on the second bid.

---

<b>County: Sandoval</b>	<u>CPB No: 2005-1198-GF</u>	Funding Source: SAP
<u>Las Acequias de Placitas</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$50,000.00</b>
Consultant: CDS, Inc./Dennis Engineering		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$50,000.00</b>

### **Project Description: Placitas Water System Improvements**

\$50,000 to plan, design and construct improvements to Las Acequias of Placitas water system in Placitas in Sandoval county. 2-6-06 CPB approved request for proposals (RFP) for hiring a consultant to provide engineering design and construction phase services. 2-10-06 grant agreement executed by NMED secretary 2-15-06 CPB reviewed and commented on the design report produced by CDS. 3-10-06 CPB accepted the design report as complete. 4-14-06 CPB concurred with Las Acequias de Placitas that Dennis Engineering is the most qualified firm to provide engineering services. Dennis was the only firm to submit a proposal. 4-28-06 CPB reviewed and commented on the draft engineering agreement. 5-4-06 CPB spoke with Dennis Engineering who agreed to most of the previous comments. CPB approved revised contract for the Association to sign. 5-22-06 sent executed engineering agreement to Dennis Engineering & the Association. 7-16-07 CPB reviewed and commented on design plans for water system improvements. 10-16-07 CPB approved negotiated construction contract with AUI, only bidder on the second bid.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Sandoval</b>	<u>CPB No: 2005-0100-STB</u>	Funding Source: SAP
<u>Ponderosa MDWCA&amp;SWA</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$340,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$33,989.33</b>

**Project Description: Water Tank and other water system improvements**

\$340,000 to expand and relocate the water main, including new water lines, a water tank and repairs, for the Ponderosa mutual domestic water consumers association in Sandoval county. RFP, Selection and Engineering Agreement (for planning) has been reviewed and approved. 4-7-06 CPB received engineering amendment for additional services. 8-4-06 Tank plans approved for bids. 9-1-06 Bid tabulation approved awarding Aquastore Tank. 10-3-06 Pre construction meeting held. 10-12-06 Notice to Proceed was issued. As of 11-16-06 construction of the tank is 99% complete. Only hydrostatic and disinfection/bacti testing remains. 5-4-07 CPB received closeout documents for tank construction. 8-21-06 CPB reviewed plans and specifications for water transmission line project. 10-5-06 CPB approved plans and specs for bid advertisement. 10-5-06 CPB approved plans and specs for bid advertisement. November 2006 All bids were rejected and project will be re-bid due to high prices. 6-8-07 project is being re-bid. 7-23-07 project awarded to FS Enterprises in the amount of \$494,090.50. 10-10-07 construction is approximately 33% complete with 7000 feet of water transmission line installed. 10-24-07 change order #1 approved for stream boring attempts. As of 11-29-07 construction is approximately 90% complete.

---

<b>County: Sandoval</b>	<u>CPB No: 2005-0101-STB</u>	Funding Source: SAP
<u>Ponderosa MDWCA&amp;SWA</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$65,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Waterlines**

\$65,000 to plan, design and construct a water storage tank for the Ponderosa mutual domestic water consumers association in Sandoval county. Grant Agreement not yet executed. RFP has been reviewed and approved. Souder-Miller was selected. RFP, Selection and Engineering Agreement (for planning) has been reviewed and approved. March 2006 Souder Miller produced a technical report for Ponderosa. 4-7-06 CPB received engineering amendment for additional services. As of 8-14-06 Grant has been reauthorized for the relocation & expansion of waterlines. The tank project will be paid under grant 05-0100. 8-21-06 CPB reviewed plans and specifications for water transmission line project. 10-5-06 CPB approved plans and specs for bid advertisement. November 2006 All bids were rejected and project will be re-bid due to high prices. 6-8-07 project is being re-bid. 7-23-07 project awarded to FS Enterprises in the amount of \$494,090.50. 10-10-07 construction is approximately 33% complete with 7000 feet of water transmission line installed. 10-24-07 change order #1 approved for stream boring attempts. 11-2-07 final pay request for construction costs was processed.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Sandoval</b>	<u>CPB No: 2006-0202-STB</u>	Funding Source: SAP
<u>Ponderosa MDWCA&amp;SWA</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$300,000.00</b>
Consultant: Souder Miller		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$181,733.10</b>

### Project Description: Water System Improvements

to plan, design and construct water system improvements, including water lines, water tanks and hydrants, for the Ponderosa mutual domestic water consumers and sewage works association in Sandoval county. 8-21-06 CPB reviewed plans and specifications for water transmission line project. 10-5-06 CPB approved plans and specs for bid advertisement. 10-5-06 CPB approved plans and specs for bid advertisement. November 2006 All bids were rejected and project will be re-bid due to high prices. 6-8-07 project is being re-bid. 7-23-07 project awarded to FS Enterprises in the amount of \$494,090.50. 10-10-07 construction is approximately 33% complete with 7000 feet of water transmission line installed. 10-24-07 change order #1 approved for stream boring attempts. As of 11-29-07 construction is approximately 90% complete.

---

<b>County: Sandoval</b>	<u>CPB No: 2006-1225-GF</u>	Funding Source: SAP
<u>Regina MDWCA, Inc.</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$21,668.18</b>

### Project Description: Well and Water System Improvements

\$50,000 to acquire land for and plan, design, construct, drill and equip well and water system improvements for the Regina mutual domestic water consumers association in Sandoval county. Related to SAP 2004-0627-CP \$350,000, SAP 2006-1225-GF \$50,000, and NMFA 1218 WW \$140,000. Association wishes to use remaining funds for a new source. Engineer is contacting geohydrauligist to complete well study.

---

<b>County: Sandoval</b>	<u>CPB No: 2006-1214-GF</u>	Funding Source: SAP
<u>Rio Rancho, City of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$300,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$300,000.00</b>

### Project Description: wastewater line

to plan, design and construct a wastewater line in Rio Rancho in Sandoval county. 3-12-07 grant agreement executed. As of 11-29-07 there has been no further activity.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Sandoval</b>	<u>CPB No: 2006-1215-GF</u>	Funding Source: SAP
<u>Rio Rancho, City of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$3,000,000.00</b>
Consultant: Daniel B. Stevens/Wilson		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$3,000,000.00</b>

**Project Description: Water Reuse/Distribution Facilities Improvements**

to plan, design and construct improvements to the water reuse and distribution facilities in Rio Rancho in Sandoval county. 3-12-07 grant agreement executed. As of 6-13-07 Daniel B. Stevens is working with the State Engineers Office for permitting requirement for groundwater well injection. As of 11-29-07 City is waiting on SEO for approval. Wilson & Company is producing a preliminary engineering report that will outline the reuse line routes.

<b>County: Sandoval</b>	<u>CPB No: 2006-1217-GF</u>	Funding Source: SAP
<u>San Luis-Cabezon MDWA</u>		Project Amount \$2,500,000.00
CPB Manager: AHE		Grant Amount: <b>\$550,000.00</b>
Consultant:		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$0.00</b>

**Project Description: WWater System Improvements**

\$550,000 to plan, design, construct, equip and furnish a water and wastewater system for the San Luis-Cabezon mutual domestic water association in Sandoval county. Construction of Project is 95% complete.

<b>County: Sandoval</b>	<u>CPB No: 2005-1152-GF</u>	Funding Source: SAP
<u>San Ysidro, Village of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$100,000.00</b>
Consultant: Burton Engineers		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$33,296.48</b>

**Project Description: Wastewater Facility**

\$100,000 to plan, design, construct and improve the wastewater facility in San Ysidro in Sandoval county. 11-4-05 CPB received change order for increase in contract price for adding sewer line to a previous paving, sidewalk, and drainage project. 3-29-06 CPB stated to Burton Engineers that change order looked reasonable for the addition of sewer lines and is eligible for payment under this grant, but need bid tabulation and copy of engineering agreement. 1-3-06 engineering agreement sent to CPB. CPB did not accept the agreement because it is based upon 10% of the total construction costs. 1-3-06 CPB received the bid tabulation in which Star Paving was awarded the project for paving, sidewalk, and drainage. Project paid by NMDOT and Village street funds. Bid tab for informational purposes only, to show that state procurement was followed for the change order to be eligible. 1-10-06 Amendment to engineering agreement issued for sewer project. 1-10-06 grant agreement executed by NMED secretary. As of 4-4-06 construction is 95% complete with 1006 feet of 8" sewer line, 4 manholes and 14 service connections installed. Manholes need to be adjusted to final grade. As of 1-24-07 sewer line project is 100% complete. Final payment approved to Star Paving and Burton Engineers. As of 6-11-07 San Ysidro must determine what the remaining funds will be used for. As of 11-29-07 there has been no further activity.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Sandoval</b>	<u>CPB No: 2006-0209-STB</u>	Funding Source: SAP
<u>San Ysidro, Village of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water Treatment Plant Construct**

\$50,000 to plan, design and construct a water treatment plant in San Ysidro in Sandoval county. Related to SAP 2006-1226-GF. 7/6/06 Grant Agreements mailed. 1/8/07 meeting scheduled for 1/9/07 to discuss project scope. No change in Status

<b>County: Sandoval</b>	<u>CPB No: 2006-1226-GF</u>	Funding Source: SAP
<u>San Ysidro, Village of</u>		Project Amount
CPB Manager: AHE		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water Treatment Plant Construct**

\$50,000 to plan, design and construct a water treatment plant in San Ysidro in Sandoval County. Related to SAP 2006-0209-STB (\$50,000). See SAP 2006-0209-STB for updates.

<b>County: Sandoval</b>	<u>CPB No: 2004-0629-CP</u>	Funding Source: SAP
<u>Sandoval County</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$50,000.00</b>

**Project Description: Jemez Mountains Water Tanks**

\$50,000 to plan, design and construct water tanks to store potable water for emergency use and fire suppression in the Jemez mountains in Sandoval county. Sandoval County has not correctly filled out all grant agreement forms. As of 11-29-07 there has been no further activity.

<b>County: Sandoval</b>	<u>CPB No: 2006-0206-STB</u>	Funding Source: SAP
<u>Sandoval County</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$200,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$200,000.00</b>

**Project Description: Landfill Convenience Station Construct**

to design and construct a convenience station at the southern Sandoval county regional landfill. 1-17-07 grant agreement received, budget not filled in & no signature on budget & description - returned. As of 11-29-07 there has been no further activity.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Sandoval</b>	<u>CPB No: 2006-1220-GF</u>	Funding Source: SAP
<u>Sandoval County</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$125,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$125,000.00</b>

**Project Description: Landfill Convenience Station Construct**

to design and construct a convenience station at the southern Sandoval county regional landfill. 1-17-07 grant agreement received, no signatures on exhibits -returned. No further activity as of 11-29-07

<b>County: Sandoval</b>	<u>CPB No: 2006-1222-GF</u>	Funding Source: SAP
<u>Sandoval County</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$16,500.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$16,500.00</b>

**Project Description: Regional Water System for San Ysidro/Canon/Gilman/Vista Hermosa**

to plan, design and construct water system improvements, including water quality testing and drilling test wells, in San Ysidro, Canon, Gilman and Vista Hermosa in Sandoval county. No further activity as of 11-29-07.

<b>County: Santa Fe</b>	<u>CPB No: 2003-0393-STB</u>	Funding Source: SAP
<u>Agua Fria CWSA</u>		Project Amount \$100,000.00
CPB Manager: CV		Grant Amount: <b>\$100,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$12,676.62</b>

**Project Description: Water System Improvements**

\$100,000 for improvements to the domestic water well, including the purchase and installation of meters, for the Agua Fria water association. Work has been completed on repair of tank. Metering equipment has been purchased. Association is currently working on procuring equipment to be purchased using remaining grant funds. No change in status.

<b>County: Santa Fe</b>	<u>CPB No: 2003-0397-STB</u>	Funding Source: SAP
<u>Agua Fria CWSA</u>		Project Amount \$40,000.00
CPB Manager: CV		Grant Amount: <b>\$40,000.00</b>
Consultant: Rebel Engineering		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$10,289.88</b>

**Project Description: Water System Improvements**

\$40,000 for the domestic water association in the community of Agua Fria. Grant reauthorized in 2004 for "improvements to the domestic water system, including the well." 40 year Water Plan completed. Retaining wall completed. Association is currently determining further water system improvements to expend remaining funds in grant. No change in status.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Santa Fe</b>	<u>CPB No: 2005-0141-STB</u>	Funding Source: SAP
<u>Agua Fria CWSA</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$150,000.00</b>
Consultant: Rebel Engineering		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$0.00</b>

**Project Description: Water System**

\$150,000 to acquire water rights and land, including needed applications and transfers, and to plan, design and construct a domestic water system, including a well, water tank and delivery system, in Agua Fria in Santa Fe county. Grant agreement executed. Association has finalized professional services contract for services relating to acquisition of water rights. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2005-1155-GF</u>	Funding Source: SAP
<u>Agua Fria CWSA</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$530,000.00</b>
Consultant: Tom Turney		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$435,115.17</b>

**Project Description: Water System**

\$530,000 to acquire water rights and land, including needed applications and transfers, and to plan, design and construct a domestic water system, including a well, water tank and delivery system, in Agua Fria in Santa Fe county. Association has contracted with a law firm to pursue water rights acquisition. The association has also hired an engineering firm for water system improvement planning and design. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2006-0210-STB</u>	Funding Source: SAP
<u>Agua Fria CWSA</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$500,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$500,000.00</b>

**Project Description: Water Rights/System Improvements**

for acquiring water rights, including needed applications and transfers, and for improvements to the water distribution system and wells for Agua Fria in Santa Fe county. The association has hired a consulting engineer for planning and design of system improvements. No change in status

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Santa Fe</b>	<u>CPB No: 2006-1229-GF</u>	Funding Source: SAP
<u>Agua Fria CWSA</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$200,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$195,444.34</b>

**Project Description: Water Rights/System Improvements**

for acquiring water rights, including needed applications and transfers, and for improvements to the water distribution system and wells for Agua Fria in Santa Fe county. The association has hired an engineering firm for water system improvement planning and design. No change in status

---

<b>County: Santa Fe</b>	<u>CPB No: 2003-07</u>	Funding Source: RIP
<u>Canoncito at Apache Canyon MDWC &amp; MSA</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$197,971.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$174,591.66</b>

**Project Description: Water System Improvements**

Water System Improvements - construction of new supply well and other system improvements. Exploratory well drilled but unsuccessful at finding new source of water. Association is currently preparing to pursue water treatment at existing wells to meet quality standards. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2004-0633-CP</u>	Funding Source: SAP
<u>Canoncito At Apache Canyon MDWC&amp;MSA</u>		Project Amount \$125,000.00
CPB Manager: CV		Grant Amount: <b>\$125,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$125,000.00</b>

**Project Description: Water Rights Acquisition**

\$125,000 to purchase water rights for Canoncito at Apache canyon in Santa Fe County. Preliminary Engineering Report approved in January 2005. Association has retained the services of both an engineering consultant and a legal consultant for assistance with water rights acquisition. No change in status.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Santa Fe</b>	<u>CPB No: 2006-0211-STB</u>	Funding Source: SAP
<u>Canoncito At Apache Canyon MDWC&amp;MSA</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$50,000.00</b>
Consultant: Souder Miller & Assoc		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

### **Project Description: Water System Improvements**

to plan, design and construct water system improvements to the Canoncito at Apache Canyon mutual domestic water users association water system in Santa Fe county. Association is currently evaluating water treatment options to achieve compliance with water quality requirements. Association has signed an agreement with a firm to treat and dispose of radium in drinking water supply.

---

<b>County: Santa Fe</b>	<u>CPB No: 2003-0381-STB</u>	Funding Source: SAP
<u>Canoncito At Apache Canyon MDWCAMSA</u>		Project Amount \$50,000.00
CPB Manager: CV		Grant Amount: <b>\$50,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$9,531.76</b>

### **Project Description: Water System Improvements**

\$50,000 for water system improvements for the Canoncito at Apache Canyon mutual domestic water consumers association. Signed grant agreement was received in November 2003. PER approved January 2005. P & S approved for construction of exploratory/production well. Exploratory well drilled in September 2006. Exploratory well abandoned due to lack of water. Association is currently evaluating options for treatment of water from existing wells to achieve compliance with drinking water standards.

---

<b>County: Santa Fe</b>	<u>CPB No: 2005-0108-STB</u>	Funding Source: SAP
<u>Chupadero-W-S Corp.</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

### **Project Description: Water and Sewage Improvements**

\$50,000 to plan, design and construct improvements, including a water well, storage tank, fire hydrants, water treatment and a distribution system, for the Chupadero water and sewage corporation in Santa Fe County. Grant agreement executed on 11/27/07.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Santa Fe</b>	<u>CPB No: 2005-1159-GF</u>	Funding Source: SAP
<u>Cundiyo MDWCA</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$50,000.00</b>
Consultant: Sullivan Design Group		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$0.00</b>

### **Project Description: Water System Improvements**

\$50,000 to plan, design and construct water system improvements for the Cundiyo mutual domestic water consumers association in Santa Fe county. Project is under construction and approximately 97% complete.

---

<b>County: Santa Fe</b>	<u>CPB No: 2006-1232-GF</u>	Funding Source: SAP
<u>Cundiyo MDWCA</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$40,000.00</b>
Consultant: Sullivan Design Group		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$0.00</b>

### **Project Description: Water System Improvements**

to design and construct water system improvements for the Cundiyo mutual domestic water consumers association in Santa Fe county. Project is under construction and approximately 97% complete.

---

<b>County: Santa Fe</b>	<u>CPB No: 2004-2138-CP</u>	Funding Source: SAP
<u>Edgewood, Town of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$5,000.00</b>
Consultant: Souder, Miler & Assoc./Aqua		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

### **Project Description: Wastewater System**

\$5,000 for planning, design, construction and purchase of a wastewater collection, treatment and disposal system in Edgewood in Santa Fe county. The PER has been approved and preliminary design has begun. 4-24-06 CPB approved plans and specifications for bid advertisement of the MBR equipment purchase. 7-7-06 engineering amendment #1 approved for the deletion of the design on Highway 344 and the addition of design and inspection of 9,230 LF of gravity sewer line from Cactus Road to low lying draw and the design review of 2,660 LF of gravity sewer on Church Street to Cactus Road. 8-3-06 engineering amendment #2 approved for the additional survey required for extending the collection system routing outside of that shown in the Preliminary Engineering Report. 10-18-06 CPB commented on the plans and specifications for the WWTP. 10-24-06 Enviroquip, Inc. was selected by the Town Council as the most qualified bidder to provide the MBR equipment purchase. 11-15-06 plans and specifications were approved for the wastewater pond disposal system and the WWTP, but not approved for bid advertisement until all sources of funding are identified. Ground Water Bureau's comments must be addressed regarding the evaporator equipment purchase. 11-20-06 Plans/specs approved for bid advertisement. 2-2-07 bid tabulation approved and construction contract awarded to RMCI for \$2,547,218.86. 2-28-07 pre-construction meeting held. As of 8-23-07 construction is approximately 58% complete with building structure erect, concrete slabs, grating & handrails, storage tank, anoxic mixers, diffusers, completed and blowers and standby generator installed. 8-31-07 CPB reviewed and commented on plans and specifications for collection lines project. 9-14-07 CPB approved collection lines project for bid advertisement. 9-26-07 construction of the WWTP is 70% complete. Building, electrical and UV equipment complete, installed doors/windows, HVAC received.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

County: **Santa Fe**

CPB No: 2005-0107-STB

Funding Source: SAP

Edgewood, Town of

Project Amount

CPB Manager: SDD

Grant Amount: **\$700,000.00**

Consultant: Souder, Miller and Assoc./Aqua

Loan Amount:

Project Phase: Closed

Fund Balance: **\$0.00**

### Project Description: **Wastewater Treatment System**

\$700,000 to plan, design and construct a wastewater treatment system in Edgewood in Santa Fe county. The PER has been approved and preliminary design has begun. 4-24-06 CPB approved plans and specifications for bid advertisement of the MBR equipment purchase. 7-7-06 engineering amendment #1 approved for the deletion of the design on Highway 344 and the addition of design and inspection of 9,230 LF of gravity sewer line from Cactus Road to low lying draw and the design review of 2,660 LF of gravity sewer on Church Street to Cactus Road. 8-3-06 engineering amendment #2 approved for the additional survey required for extending the collection system routing outside of that shown in the Preliminary Engineering Report. 10-18-06 CPB commented on the plans and specifications for the WWTP. 10-24-06 Enviroquip, Inc. was selected by the Town Council as the most qualified bidder to provide the MBR equipment purchase. 11-15-06 plans and specifications were approved for the wastewater pond disposal system and the WWTP, but not approved for bid advertisement until all sources of funding are identified. Ground Water Bureau's comments must be addressed regarding the evaporator equipment purchase. 11-20-06 Plans/specs approved for bid advertisement. 2-2-07 bid tabulation approved and construction contract awarded to RMCI for \$2,547,218.86. 2-28-07 pre-construction meeting held. 5-24-06 CPB approved bid award to Applied Products Group, LLC to provide the belt filter press. 9-29-06 plans and specs approved for bid advertisement for the sludge dewatering building. 11-16-06 CPB approved bid tabulation awarding Gantry Constructors the construction contract for the sludge dewatering facility. 12-12-06 CPB received executed set of contract documents. As of 8-23-07 construction is approximately 58% complete with building structure erect, concrete slabs, grating & handrails, storage tank, anoxic mixers, diffusers, completed and blowers and standby generator installed. 9-17-07 final pay request processed.

---

County: **Santa Fe**

CPB No: 2006-0212-STB

Funding Source: SAP

Edgewood, Town of

Project Amount

CPB Manager: SDD

Grant Amount: **\$150,000.00**

Consultant: Souder Miller/Aqua

Loan Amount:

Project Phase: Closed

Fund Balance: **\$0.00**

### Project Description: **Wastewater Treatment System**

\$150,000 to plan, design and construct a wastewater collection, treatment and disposal system in Edgewood in Santa Fe county. 4-24-06 CPB approved plans and specifications for bid advertisement of the MBR equipment purchase. 7-7-06 engineering amendment #1 approved for the deletion of the design on Highway 344 and the addition of design and inspection of 9,230 LF of gravity sewer line from Cactus Road to low lying draw and the design review of 2,660 LF of gravity sewer on Church Street to Cactus Road. 8-3-06 engineering amendment #2 approved for the additional survey required for extending the collection system routing outside of that shown in the Preliminary Engineering Report. 10-18-06 CPB commented on the plans and specifications for the WWTP. 10-24-06 Enviroquip, Inc. was selected by the Town Council as the most qualified bidder to provide the MBR equipment purchase. 11-15-06 plans and specifications were approved for the wastewater pond disposal system and the WWTP, but not approved for bid advertisement until all sources of funding are identified. Ground Water Bureau's comments must be addressed regarding the evaporator equipment purchase. 11-20-06 Plans/specs approved for bid advertisement. 2-2-07 bid tabulation approved and construction contract awarded to RMCI for \$2,547,218.86. 2-28-07 pre-construction meeting held. As of 8-23-07 construction is approximately 58% complete with building structure erect, concrete slabs, grating & handrails, storage tank, anoxic mixers, diffusers, completed and blowers and standby generator installed. 9-17-07 final pay request processed.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

County: **Santa Fe**

CPB No: 2006-1231-GF

Funding Source: SAP

Edgewood, Town of

Project Amount

CPB Manager: SDD

Grant Amount: **\$675,000.00**

Consultant: Souder Miller/Aqua

Loan Amount:

Project Phase: Construction

Fund Balance: **\$133,946.10**

### Project Description: **Wastewater Treatment System**

to plan, design and construct a sewer and wastewater collection, treatment and disposal system in Edgewood in Santa Fe county. 7-7-06 engineering amendment #1 approved for the deletion of the design on Highway 344 and the addition of design and inspection of 9,230 LF of gravity sewer line from Cactus Road to low lying draw and the design review of 2,660 LF of gravity sewer on Church Street to Cactus Road. 8-3-06 engineering amendment #2 approved for the additional survey required for extending the collection system routing outside of that shown in the Preliminary Engineering Report. 8-26-06 grant agreement executed by NMED secretary. 10-18-06 CPB commented on the plans and specifications for the WWTP. 10-24-06 Enviroquip, Inc. was selected by the Town Council as the most qualified bidder to provide the MBR equipment purchase. 11-15-06 plans and specifications were approved for the wastewater pond disposal system and the WWTP, but not approved for bid advertisement until all sources of funding are identified. Ground Water Bureau's comments must be addressed regarding the evaporator equipment purchase. 11-20-06 Plans/specs approved for bid advertisement. 2-2-07 bid tabulation approved and construction contract awarded to RMC for \$2,547,218.86. 2-28-07 pre-construction meeting held. 8-31-07 CPB reviewed and commented on plans and specifications for collection lines project. 9-14-07 CPB approved collection lines project for bid advertisement. 10-25-07 construction of the WWTP is 75% complete. Installed building siding and roofing, UV equipment complete, installed doors/windows, piping and performed process control and electrical work.

---

County: **Santa Fe**

CPB No: 2003-0345-STB

Funding Source: SAP

El Vadito De Los Cerrillos WA

Project Amount \$40,000.00

CPB Manager: CV

Grant Amount: **\$40,000.00**

Consultant: Souder, Miller & Assoc.

Loan Amount:

Project Phase: Planning

Fund Balance: **\$26,390.12**

### Project Description: **Improvements to Water System**

\$40,000 for improvements to the El Vadito de Los Cerrillos water system. New exploratory supply well completed in June 2005. Water quality from exploratory well proved unsatisfactory - abandoned well. Association is working with engineer and hydrologist to identify alternate site for exploratory well. Engineer and Association identified property with well upstream from previous exploratory well site and sampled the well for water quality. The quality of the well proved good and the Association is currently negotiating with the owner for an easement to drill an exploratory well on the property. No change in status.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Santa Fe	<u>CPB No:</u> 2005-0106-STB	Funding Source:	SAP
<u>Eldorado Area W&amp;SD</u>		Project Amount	
CPB Manager:	CV	Grant Amount:	<b>\$400,000.00</b>
Consultant:	Dennis Engineering, Glorieta G	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$58,203.23</b>

**Project Description: water utility system purchase & design and construct improvements to water system**

\$400,000 to purchase a water utility system and plan, design and construct improvements to the water system, including wells, water rights acquisition and pipelines, for the Eldorado area water and sanitation district in Santa Fe county. Supply well construction completed. District has also finalized contract with consultant for Master Plan/Preliminary Engineering Report and system hydraulic modeling.

---

<b>County:</b> Santa Fe	<u>CPB No:</u> 2006-0214-STB	Funding Source:	SAP
<u>Eldorado Area W&amp;SD</u>		Project Amount	
CPB Manager:	CV	Grant Amount:	<b>\$100,000.00</b>
Consultant:		Loan Amount:	
Project Phase:	Planning	Fund Balance:	<b>\$100,000.00</b>

**Project Description: Maintenance Facility**

to plan, design, construct, equip and furnish an integrated administration, operations and maintenance facility for the Eldorado water and sanitation district in Santa Fe county. No change in status.

---

<b>County:</b> Santa Fe	<u>CPB No:</u> 2006-1230-GF	Funding Source:	SAP
<u>Eldorado Area W&amp;SD</u>		Project Amount	
CPB Manager:	CV	Grant Amount:	<b>\$50,000.00</b>
Consultant:	Dennis Engineering	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$50,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct improvements to the water system, including drilling wells and connections, for the Eldorado area water and sanitation district in Santa Fe county. Supply well construction completed.

---

<b>County:</b> Santa Fe	<u>CPB No:</u> 2006-1238-GF	Funding Source:	SAP
<u>Eldorado Area W&amp;SD</u>		Project Amount	
CPB Manager:	CV	Grant Amount:	<b>\$50,000.00</b>
Consultant:	Daniel B Stephens & Associates	Loan Amount:	
Project Phase:	Closed	Fund Balance:	<b>\$0.00</b>

**Project Description: Water and W/Water System Improvements, Storage Tank**

to plan, design and construct water and wastewater system improvements, including a storage tank, for the Eldorado area water and sanitation district's water utility system in Santa Fe county. District has also finalized contract with consultant for Master Plan/Preliminary Engineering Report and system hydraulic modeling. No change in status.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Santa Fe</b>	<u>CPB No: 2006-1234-GF</u>	Funding Source: SAP
<u>Galisteo MDWUA</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$150,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$150,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct the water system for the Galisteo mutual domestic water users association in Santa Fe county. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2005-0142-STB</u>	Funding Source: SAP
<u>La Bajada Community Ditch Inc.</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

**Project Description: Supplemental Well**

\$50,000 to plan, design and construct a supplemental well for La Bajada community ditch, incorporated, in Santa Fe county. Grant agreement executed on June 4, 2007. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2005-1156-GF</u>	Funding Source: SAP
<u>La Bajada Community Ditch Inc.</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$40,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$40,000.00</b>

**Project Description: Supplemental Well**

\$40,000 to plan, design and construct a supplemental well for La Bajada community ditch, incorporated, in Santa Fe county. Grant agreement received on 06/04/07; executed on 06/14/07. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2006-0213-STB</u>	Funding Source: SAP
<u>La Cienega MDWC&amp;MSW</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$200,000.00</b>
Consultant: Souder Miller		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$43,174.40</b>

**Project Description: Water System Improvements**

to plan, design and construct water system improvements for La Cienega mutual domestic water consumers and mutual sewage works association in La Cienega in Santa Fe county. Water line infrastructure project is 99% complete.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Santa Fe	<u>CPB No:</u> 2004-0634-CP	Funding Source:	SAP
<u>Nambe, Pueblo of</u>		Project Amount	\$250,000.00
CPB Manager: CV		Grant Amount:	<b>\$250,000.00</b>
Consultant: Gannett Fleming West		Loan Amount:	
Project Phase: Design		Fund Balance:	<b>\$184,121.34</b>

**Project Description: Water & Wastewater Treatment Facility Improvements**

\$250,000 for improvements to the water and wastewater treatment facility in the Pueblo of Nambe in Santa Fe County. Engineer selected for project. Preliminary Engineering Report approved in April 2007.

---

<b>County:</b> Santa Fe	<u>CPB No:</u> 05-1617-GF	Funding Source:	SAP
<u>Santa Fe County</u>		Project Amount	
CPB Manager: CV		Grant Amount:	<b>\$400,000.00</b>
Consultant: Wilson and Company		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$383,872.39</b>

**Project Description:**

to plan, design and construct improvements to a water system in Santa Fe County. Grant agreement executed on 10/29/07.

---

<b>County:</b> Santa Fe	<u>CPB No:</u> 2002-1453-GF	Funding Source:	SAP
<u>Santa Fe County</u>		Project Amount	\$62,683.90
CPB Manager: CV		Grant Amount:	<b>\$62,683.90</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:	
Project Phase: Planning		Fund Balance:	<b>\$38,362.56</b>

**Project Description: Regional Water System Feasibility Study**

\$62,683.90 for a Regional water System feasibility study for the communities of La Puebla, Sombrillo, Cuartelez and El Valle de Arroyo Seco (i.e., Cuatro Villas). This grant will be used to pay for part of Phase IV (Alternatives), all of Phase V (Proposed Alternatives). Final Phase V Report approved in January 2006. Association is currently evaluating how to proceed with further planning and preliminary design work. No change in status.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Santa Fe</b>	<u>CPB No: 2003-0346-STB</u>	Funding Source: SAP
<u>Santa Fe County</u>		Project Amount \$50,000.00
CPB Manager: CV		Grant Amount: <b>\$50,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

### Project Description: Environmental assessment

\$50,000 for an environmental assessment for the Cuatro Villas mutual domestic water users association. This grant was originally intended to pay for the Environmental Assessment required for drilling test wells on BLM land, however, final Preliminary Engineering Report may indicate use of the funds for other environmental assessment areas. Association is currently evaluating how to proceed with further planning and preliminary design work and to identify areas the environmental assessment will encompass. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2003-0352-STB</u>	Funding Source: SAP
<u>Santa Fe County</u>		Project Amount \$50,000.00
CPB Manager: CV		Grant Amount: <b>\$50,000.00</b>
Consultant: Gannett Fleming West, Inc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$43,202.95</b>

### Project Description: Improvements to Wastewater System

\$50,000 for improvements to the Santa Fe wastewater system in the Rancho Golondrinas area. Project is in planning phase. Consulting engineer selected, and consultant is currently preparing Preliminary Engineering Report. Waiting for submittal of revised Feasibility Report. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2003-0394-STB</u>	Funding Source: SAP
<u>Santa Fe County</u>		Project Amount \$10,000.00
CPB Manager: CV		Grant Amount: <b>\$10,000.00</b>
Consultant: Santa Fe County Utility Departm		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$9,500.00</b>

### Project Description: Water System Improvements

\$10,000 for water system improvements and easement acquisitions on Santa Fe County Road 54. Grant executed. Preliminary survey completed for crossing Interstate. County currently is early stages of project design work. Grant funds will be used for construction activities. Survey of property completed. No change in status.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Santa Fe</b>	<u>CPB No: 2003-0395-STB</u>	Funding Source: SAP
<u>Santa Fe County</u>		Project Amount \$25,000.00
CPB Manager: CV		Grant Amount: <b>\$25,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$25,000.00</b>

**Project Description: Phase 3 Water & Sewer Improvements**

\$25,000 for Phase 3 water and sewer improvements on Agua Fria road. County will use funds for design of storm water, waterline and sewer improvements. County Public Works Director notified NMED that design work was completed in December 2004. Historic site blocks current alignment - County is working with Office of Historic Preservation to resolve issues. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2004-1556-STB</u>	Funding Source: SAP
<u>Santa Fe County</u>		Project Amount \$50,000.00
CPB Manager: CV		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: Agua Fria Rd & Rumbo al Sur Rd Sewer Line**

\$50,000 for a sewer line extension from Agua Fria road through Rumbo Al Sur road to the dead end and for improvements and stabilization to Rumbo Al Sur road in Santa Fe county [Chapter 126, Laws 2004] . County currently surveying area to establish any additional right-of-way requirements. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2005-0140-STB</u>	Funding Source: SAP
<u>Santa Fe County</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: Sewer Line Extension (Paseo de Tercero & via Don Toribio)**

\$50,000 for a sewer line extension in the vicinity of paseo de Tercero and via Don Toribio in Agua Fria in Santa Fe county. County is surveying area and determining right-of-way requirements. Design currently 90% complete and under review by City Utility. Funding will be used for construction. No change in status.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Santa Fe</b>	<u>CPB No: 2005-1154-GF</u>	Funding Source: SAP
<u>Santa Fe County</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$1,070,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$1,070,000.00</b>

**Project Description: Regional Water & Wastewater System**

\$1,070,000 to plan, design, construct and improve a regional water and wastewater system to serve the Pojoaque Valley area of Santa Fe county. County is developing scope of work for project. NMED is waiting for submittal of signed grant agreement. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2005-1158-GF</u>	Funding Source: SAP
<u>Santa Fe County</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$20,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$20,000.00</b>

**Project Description: Sewer Line Extensions (Agua Fria Rd & Rufina St)**

\$20,000 to plan, design and construct sewer line extensions between Agua Fria road and Rufina street in Santa Fe county. County plans to these funds for Paseo de Tercero/Don Toribio project. Design currently 90% complete and under review by City Utility. Funding will be used for construction. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2005-1199-GF</u>	Funding Source: SAP
<u>Santa Fe County</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$35,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$35,000.00</b>

**Project Description: Sewer Line Extension (Paseo de Tercero & via Don Toribio)**

\$35,000 for a sewer line extension in the vicinity of paseo de Tercero and via don Toribio in Agua Fria in Santa Fe county. County is surveying are to determine right-of-way requirements. Design currently 90% complete and under review by City Utility. Funding will be used for construction. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2006-1228-GF</u>	Funding Source: SAP
<u>Santa Fe County</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$50,000.00</b>

**Project Description: Sewer Line Extension**

for a sewer line extension in the vicinity of paseo de Tercero and via Don Toribio in Agua Fria in Santa Fe county. Design currently 90% complete and under review by City Utility. Funding will be used for construction. No change in status.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Santa Fe</b>	<u>CPB No: 2006-1239-GF</u>	Funding Source: SAP
<u>Santa Fe County</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$270,000.00</b>
Consultant: Wilson and Company		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$270,000.00</b>

**Project Description: Wastewater Treatment Plant**

to plan, design and construct a wastewater treatment plant at the Santa Fe opera in Santa Fe county. Designs have been approved. Construction will begin in late 2007. Grant agreement executed on 10/29/07.

---

<b>County: Santa Fe</b>	<u>CPB No: 2003-0350-STB</u>	Funding Source: SAP
<u>Santa Fe, City of</u>		Project Amount \$25,000.00
CPB Manager: CV		Grant Amount: <b>\$25,000.00</b>
Consultant: Wilson & Company		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$6,876.28</b>

**Project Description: Design an Effluent Waterline**

\$25,000 to design an effluent water line to serve public schools and parks in Tierra Contenta. Project is in preliminary design phase. NMED reviewed 65% completed engineering plans for project in December 2005. City submitted draft design report in June 2006. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2003-2045-STB</u>	Funding Source: SAP
<u>Santa Fe, City of</u>		Project Amount \$100,000.00
CPB Manager: CV		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$100,000.00</b>

**Project Description: Camino Carlos Rael Water System Extension**

\$100,000 to plan, design and construct a project, including paving and making other necessary improvements, to extend the city of Santa Fe water system to Camino Carlos Rael in Santa Fe county. Grant reauthorized in 2004. City used other funding for completion of project - no eligible expenses remain as of March 2006. No change in status.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Santa Fe</b>	<u>CPB No: 2004-0632-CP</u>	Funding Source: SAP
<u>Santa Fe, City of</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$90,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$90,000.00</b>

**Project Description: Sewer Line Upgrades - CCA & AFA Access Road**

\$90,000 for upgrading the sewer line on the access road at the Center for Contemporary Arts and the Armory for the Arts in Santa Fe in Santa Fe County. Previously, the City had agreed to act as fiscal agent for this project and the Department of Military Affairs (DMA) would manage the project per Memorandum of Understanding (MOU). However, recently the Department of Cultural Affairs (DCA) is involved with project planning and City is reluctant to proceed with grant agreement until a MOU between DCA and DMA is reviewed. No change in status.

<b>County: Santa Fe</b>	<u>CPB No: 2004-0635-CP</u>	Funding Source: SAP
<u>Santa Fe, City of</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$79,000.00</b>
Consultant: Wilson & Company		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$46,541.74</b>

**Project Description: Treated Effluent Distribution Line (Tierra Contenta)**

\$79,000 for the design of a treated effluent line to deliver non-potable water in Santa Fe in Santa Fe County. Tierra Contenta reuse project. NMED recently reviewed on 65% complete design drawings. City submitted draft design report in June 2006. Design work is progressing. No change in status.

<b>County: Santa Fe</b>	<u>CPB No: 2005-0105-STB</u>	Funding Source: SAP
<u>Santa Fe, City of</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$375,000.00</b>
Consultant: CDM		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$375,000.00</b>

**Project Description: Direct Water Diversion Project**

\$375,000 to plan, design and construct the Buckman direct water diversion project in Santa Fe county. Buckman Direct Diversion Board is in final stage of selecting design/build contractor for the project.

<b>County: Santa Fe</b>	<u>CPB No: 2006-1235-GF</u>	Funding Source: SAP
<u>Santa Fe, City of</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$75,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$75,000.00</b>

**Project Description: Sewer Line**

to plan, design, construct and engineer a sewer line for the 2400 block of Agua Fria street across from Frenchy's park in Santa Fe in Santa Fe county. Grant agreement signed on 09/28/07; executed on 10/19/07.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Santa Fe</b>	<u>CPB No: 2006-1236-GF</u>	Funding Source: SAP
<u>Santa Fe, City of</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$25,000.00</b>
Consultant: EE & T		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$25,000.00</b>

**Project Description: Water Treatment Plant Upgrade**

to plan, design and upgrade the Santa Fe Canyon road water treatment plant in Santa Fe county. City has hired engineering and construction management firms to design and manage construction of treatment plant improvements. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2006-1237-GF</u>	Funding Source: SAP
<u>Santa Fe, City of</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$50,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water Distribution System**

to plan, design and construct the Tierra Contenta effluent transmission and distribution system in Santa Fe in Santa Fe county. No change in status.

---

<b>County: Santa Fe</b>	<u>CPB No: 2006-1241-GF</u>	Funding Source: SAP
<u>Santa Fe, City of</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$2,000,000.00</b>
Consultant: E E & T		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$2,000,000.00</b>

**Project Description: Water Treatment Plant**

to plan, design, construct and improve the community wastewater treatment plant in Santa Fe county. The intent of these funds were clarified by the sponsor for use for improvements to the City of Santa Fe Canyon Road Water Treatment Plant. City has hired engineering and construction management firms to design and manage construction of treatment plant improvements.

---

<b>County: Santa Fe</b>	<u>CPB No: 2005-1157-GF</u>	Funding Source: SAP
<u>Solacito MDWCA</u>		Project Amount
CPB Manager: CV		Grant Amount: <b>\$20,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$20,000.00</b>

**Project Description: Water System Improvements**

\$20,000 to plan, design and construct improvements to the water system, including distribution and well house construction, for the Solacito mutual domestic water consumers association in Santa Fe county. No change in status.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Sierra</b>	<u>CPB No: RIP 2006-02</u>	Funding Source: RIP
<u>Elephant Butte</u>		Project Amount
CPB Manager: SE		Grant Amount:
Consultant: Bohannon-Huston		Loan Amount: <b>\$500,000.00</b>
Project Phase:		Fund Balance: <b>\$500,000.00</b>

**Project Description: WWTP and Collection System Construction**

To plan, design and construct, Phase I of the Sierra County Regional WWTP and collection system. Construction is currently at 30% complete and will continue through 2007.

---

<b>County: Sierra</b>	<u>CPB No: 2004-0636-CP</u>	Funding Source: SAP
<u>Elephant Butte, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$500,000.00</b>
Consultant: Bohannon-Huston		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$184,295.23</b>

**Project Description: Regional Wastewater Facility**

\$500,000 for a regional wastewater facility in Elephant Butte in Sierra county. Grant agreement executed on 9/2/04. Reviewed EID and delivered comments to BH on 8/12/04. Rob Richardson said to hold off on preparing EA because the treatment plant site will likely change due to property purchase. 11/29/04 - JLK. Design for Phase 1 and the treatment plant is complete and approved. The project bid in November of 2006 and NMED has approved the award. Construction on the project began in February 2007 and is currently at 30% complete and is scheduled to continue through calendar year 2007.

---

<b>County: Sierra</b>	<u>CPB No: 2006-0215-STB</u>	Funding Source: SAP
<u>Elephant Butte, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$1,700,000.00</b>
Consultant: Bohannon-Huston		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$8,254.21</b>

**Project Description: WWater Treatment/Collection System**

to plan, design and construct a wastewater treatment and collection system in Elephant Butte in Sierra county. The grant agreement was executed in late September of 2006. The design for phase 1 and the WWTP is complete and preparing to go to bid in November of 2006. Project has been awarded and construction began in February 2007. Project is at 30% complete. 7/25/07- Copnstruction continues and is estimated to be 68% complete Visited site on 9/10/2007. Construction constinues. Engr says project 94% complete. Contract times extended 30 days for Final Completion to be Dec 11,2007

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Sierra</b>	<u>CPB No: 2006-0218-STB</u>	Funding Source: SAP
<u>Sierra County</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$100,000.00</b>

**Project Description: Landfill Paddlewheel Scraper**

to purchase a paddlewheel scraper for the landfill in Sierra county.

<b>County: Sierra</b>	<u>CPB No: 2003-0028-GF</u>	Funding Source: SAP
<u>Truth Or Consequences, City of</u>		Project Amount \$75,000.00
CPB Manager: SE		Grant Amount: <b>\$75,000.00</b>
Consultant: N/A		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$35,793.95</b>

**Project Description: Drill Test Holes to Locate an Aquifer**

\$75,000.00 to drill test holes to locate an aquifer for municipal water development. Reviewed and approved grant agreement for secretary's signature on 10/4/03. T or C submitted first pay request for first test hole drilled on 12/3/03 and second test hole DR on 5/17/04. Another test hole was drilled and found to be producing sufficiently, so it was cased and completed on 5/27/04. Additional test holes have been drilled. No word from the City as to how the remainder of these funds will be expended as of 6/12/07. Grant will expire June 30, 2008.

<b>County: Sierra</b>	<u>CPB No: 2006-0216-STB</u>	Funding Source: SAP
<u>Truth Or Consequences, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$200,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$200,000.00</b>

**Project Description: Water Storage Tanks**

to repair water tanks in Truth or Consequences in Sierra county. Project in the design phase. NMED awaiting submittal of documents for review.

<b>County: Sierra</b>	<u>CPB No: 2006-0217-STB</u>	Funding Source: SAP
<u>Truth Or Consequences, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$100,000.00</b>
Consultant:		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$100,000.00</b>

**Project Description: Wastewater Treatment Plant**

to plan, design and construct an expansion of the wastewater treatment plant, including acquiring property, in Truth or Consequences in Sierra county. Project in the design phase. NMED awaiting submittal of documents for review.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Sierra</b>	<u>CPB No: 2006-1243-GF</u>	Funding Source: SAP
<u>Truth Or Consequences, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$250,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$208,380.20</b>

**Project Description: Wastewater Treatment Plant**

#####

<b>County: Socorro</b>	<u>CPB No: 2005-0144-STB</u>	Funding Source: SAP
<u>Polvadera MDWCA</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$100,000.00</b>
Consultant: Socorro Engineering		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$75,461.47</b>

**Project Description: Well & Water System Improvements**

\$100,000 to plan, design and construct well and water system improvements for the Polvadera mutual domestic water consumers association in Socorro county. 10-17-05 Grant Agreement has been recently executed and preliminary design work now underway. 1-9-06 Polvadera has decided to drill a well on BLM land, who is requiring a Raptor (Bird) Survey before any construction may begin. An agreement with BLM must be reached for lease of the well. 11-8-06 CPB approved plans and specifications for drilling a test well. 1-8-07 CPB approved the one quote that was received for the test well awarding the contract to Jim Johnson Drilling. 4-16-07 construction on the test well is 100% complete. Waiting on water sample results. As of 6-11-07 sample results indicated high arsenic levels. Another test well will be drilled.

<b>County: Socorro</b>	<u>CPB No: 2006-0219-STB</u>	Funding Source: SAP
<u>Polvadera MDWCA</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$50,000.00</b>
Consultant: Socorro Engineering		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water Rights Purchase/Well**

to purchase water rights and drill a well for the Polvadera mutual domestic water consumers association in Socorro county. 11-8-06 CPB approved plans and specifications for drilling a test well. 1-8-07 CPB approved the one quote that was received for the test well awarding the contract to Jim Johnson Drilling. 4-16-07 construction on the test well is 100% complete. Waiting on water sample results. As of 6-11-07 sample results indicated high arsenic levels. Another test well will be drilled.

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County:</b> Socorro	<u>CPB No:</u> 2004-0638-CP	Funding Source:	SAP
<u>San Acacia MDWCA</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$250,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:	
Project Phase: Ad/Bid		Fund Balance:	<b>\$240,812.71</b>

**Project Description: Water System**

\$250,000 to plan, design and construct a water system in San Acacia in Socorro county. RFP has been approved and advertised. Engineer has been selected and contract has been signed. As of 6-26-06 CPB spoke to Souder Miller who will meet with the community to determine their needs to improve the water system. 2-6-07 CPB reviewed the hydrogeologic assessment. 5-18-07 CPB approved plans and contract documents for drilling a water supply for bid advertisement, pending Drinking Water Bureau approval. Land for well site is being donated. No further activity as of 6-11-07.

---

<b>County:</b> Socorro	<u>CPB No:</u> 2005-0145-STB	Funding Source:	SAP
<u>San Acacia MDWCA</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$100,000.00</b>
Consultant: Souder, Miller & Assoc.		Loan Amount:	
Project Phase: Ad/Bid		Fund Balance:	<b>\$100,000.00</b>

**Project Description: Water System**

\$100,000 to plan, design and construct a water system for the San Acacia mutual domestic water consumers association in San Acacia in Socorro county. As of 6-26-06 CPB spoke to Souder Miller who will meet with the community to determine their needs to improve the water system. 2-6-07 CPB reviewed the hydrogeologic assessment. 5-18-07 CPB approved plans and contract documents for drilling a water supply for bid advertisement, pending Drinking Water Bureau approval. Land for well site is being donated. No further activity as of 6-11-07.

---

<b>County:</b> Socorro	<u>CPB No:</u> 2006-1245-GF	Funding Source:	SAP
<u>San Acacia MDWCA</u>		Project Amount	
CPB Manager: SE		Grant Amount:	<b>\$200,000.00</b>
Consultant: Souder, Miller & Associates		Loan Amount:	
Project Phase: Ad/Bid		Fund Balance:	<b>\$200,000.00</b>

**Project Description: Water Well**

to plan, design and construct a water well for the San Acacia mutual domestic water consumers association in San Acacia in Socorro county. RFP has been approved and advertised. Engineer has been selected and contract has been signed. As of 6-26-06 CPB spoke to Souder Miller who will meet with the community to determine their needs to improve the water system. 2-6-07 CPB reviewed the hydrogeologic assessment. 5-18-07 CPB approved plans and contract documents for drilling a water supply for bid advertisement, pending Drinking Water Bureau approval. Land for well site is being donated. No further activity as of 6-11-07.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Socorro</b>	<u>CPB No:2005-2486-STB</u>	Funding Source: SAP
<u>Socorro County</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$35,000.00</b>
Consultant: Souder, Miller & Assoc		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$35,000.00</b>

### Project Description: Water Projects

for water projects in [Socorro] county. 3-24-06 meeting held with the Alamo Nation Chapter and Alamo Navajo School Board to discuss funding. The grant will be used for water system improvements for the Alamo Chapter. 8-16-06 Alamo Chapter sent out request for proposals to hire an engineer. 11-20-06 CPB reviewed and approved the engineering agreement for execution. 12-5-06 CPB received the executed engineering agreement. 5-17-07 CPB reviewed and commented on the technical report. 11/21/2007 No change in status

---

<b>County: Socorro</b>	<u>CPB No:2005-2487-STB</u>	Funding Source: SAP
<u>Socorro County</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$50,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

### Project Description: Water Projects

\$50,000 for water projects in [Socorro] county. Grant Agreement not yet executed. Several calls to Socorro County Manager (Metezka Ray-Olguin) have been made with no returns. NMED-CPB assumes that the County is not ready to proceed. 3-24-06 meeting held with the Alamo Nation Chapter and Alamo Navajo School Board to discuss funding. The grant will be used for water system improvements for the Alamo Chapter. 8-16-06 Alamo Chapter sent out request for proposals to hire an engineer. 11-20-06 CPB reviewed and approved the engineering agreement for execution. 12-5-06 CPB received the executed engineering agreement. 5-17-07 CPB reviewed and commented on the technical report.

---

<b>County: Socorro</b>	<u>CPB No:2005-2488-STB</u>	Funding Source: SAP
<u>Socorro County</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$50,000.00</b>
Consultant: Souder, Miller & Associates		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

### Project Description: Water Projects

\$50,000 for water projects in [Socorro] county. BONDS NOT SOLD IN JUNE 2005. Grant Agreement not yet executed. Several calls to Socorro County Manager (Metezka Ray-Olguin) have been made with no returns. NMED-CPB assumes that the County is not ready to proceed. 3-24-06 meeting held with the Alamo Nation Chapter and Alamo Navajo School Board to discuss funding. The grant will be used for water system improvements for the Alamo Chapter. 8-16-06 Alamo Chapter sent out request for proposals to hire an engineer. 11-20-06 CPB reviewed and approved the engineering agreement for execution. 12-5-06 CPB received the executed engineering agreement. 5-17-07 CPB reviewed and commented on the technical report.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Socorro</b>	<u>CPB No: 2005-2489-CP</u>	Funding Source: SAP
<u>Socorro County</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$20,000.00</b>
Consultant: Souder, Miller & Associates		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$20,000.00</b>

**Project Description: Water Projects**

\$20,000 for water projects in [Socorro] county. Grant Agreement not yet executed. Several calls to Socorro County Manager (Metzka Ray-Olguin) have been made with no returns. NMED-CPB assumes that the County is not ready to proceed. 3-24-06 meeting held with the Alamo Nation Chapter and Alamo Navajo School Board to discuss funding. The grant will be used for water system improvements for the Alamo Chapter. 8-16-06 Alamo Chapter sent out request for Proposals to hire an engineer. 11-20-06 CPB reviewed and approved the engineering agreement for execution. 12-5-06 CPB received the executed engineering agreement. 5-17-07 CPB reviewed and commented on the technical report.

<b>County: Socorro</b>	<u>CPB No: 2006-0220-STB</u>	Funding Source: SAP
<u>Socorro County</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$250,000.00</b>
Consultant: N/A		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$4,255.36</b>

**Project Description: Solid Waste Dept Equip**

to purchase equipment for the solid waste department in Socorro county. 12-18-06 grant agreement executed by NMED secretary. 6-29-07 County submitted procurement documentation purchasing 12 roll-off containers, roll-off truck, 1 roll-off unit, skid loader, and skid steer trailer.

<b>County: Socorro</b>	<u>CPB No: 2004-0217-STB</u>	Funding Source: SAP
<u>Socorro, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$500,000.00</b>
Consultant: Dennis Engineering		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$8,364.78</b>

**Project Description: Wastewater Collection System**

\$500,000 for improvements, upgrade and extension of the wastewater collection system in Socorro in Socorro county. RFP and Agreement have been reviewed and approved. PER submitted to NMED on 6/25/05 and has been reviewed and approved. 9-14-06 plans and specifications reviewed. 10-10-06 plans/specs approved for bid advertisement. 11-1-06 Bids came in over the available funding amount and were rejected. 11-22-06 re- bid awarded to NM Underground Contractors, awarding base bid schedule I and the revised base bid schedule II to be within available funds. As of 3-31-07 construction is approximately 92% complete with installation of lift stations and line testing commencing. 5-17-07 CPB received closeout documents. Construction is 100% complete. As of 6-11-07 Socorro working on submitting final pay request.

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Socorro</b>	<u>CPB No:2005-1162-GF</u>	Funding Source: SAP
<u>Socorro, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$500,000.00</b>
Consultant: Dennis Engineering		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$54,662.58</b>

### Project Description: Wastewater System Improvements

\$500,000 to plan, design and construct improvements to the wastewater system in Socorro in Socorro county. Grant Agreement not yet executed. RFP and Agreement have been reviewed and approved. PER submitted to NMED on 6/25/05 and has been approved. 9-14-06 plans and specifications reviewed. 10-10-06 plans/specs approved for bid advertisement. 11-1-06 Bids came in over the available funding amount and were rejected. 11-22-06 re- bid awarded to NM Underground Contractors, awarding base bid schedule I and the revised base bid schedule II to be within available funds. As of 3-31-07 construction is approximately 92% complete with installation of lift stations and line testing commencing. 5-17-07 CPB received closeout documents. Construction is 100% complete. As of 6-11-07 Socorro working on submitting final pay request.

---

<b>County: Socorro</b>	<u>CPB No:2005-1201-GF</u>	Funding Source: SAP
<u>Socorro, City of</u>		Project Amount
CPB Manager: SE		Grant Amount: <b>\$135,000.00</b>
Consultant: Dennis Engineering		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$135,000.00</b>

### Project Description: NM Fire Training Academy Sewer Connection

\$135,000 to plan, design and construct a connection between the New Mexico state fire training academy sewer system and the city sewer system in Socorro in Socorro county. 1-4-06 grant agreement has been executed. As of 6-11-07 there has been no further activity.

---

<b>County: Statewide</b>	<u>CPB No:2006-1246-GF</u>	Funding Source: SAP
<u>Drinking Water Systems</u>		Project Amount
CPB Manager: RPR		Grant Amount: <b>\$343,000.00</b>
Consultant: Miox		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$343,000.00</b>

### Project Description: Water Systems Improvements Statewide

to plan, design and construct improvements to contaminated drinking water systems statewide. DFA has directed this money be used to demonstrate effective disinfection technology for small rural water systems. DFA is currently working on the procurement process to obtain a supplier for the equipment. The Drinking Water Bureau is preparing selection criteria for prospective participants and sample analysis parameters for measuring the effectiveness of the process.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Taos</b>	<u>CPB No: 2003-0354-STB</u>	Funding Source: SAP
<u>Canon MDWCA</u>		Project Amount \$20,000.00
CPB Manager: FK		Grant Amount: <b>\$20,000.00</b>
Consultant: N/A		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$10,318.65</b>

**Project Description: Water System Improvements**

\$20,000 for improvements to the Canon Mutual Domestic Water Consumers Association. Association purchased water meters in Spring 2005. Association board members are working to finalize next round of equipment purchase. No change in status.

---

<b>County: Taos</b>	<u>CPB No: 2006-1259-GF</u>	Funding Source: SAP
<u>Cerro Regional MDWC&amp;SWA</u>		Project Amount \$357,000.00
CPB Manager: FK		Grant Amount: <b>\$357,000.00</b>
Consultant: Gannett Fleming West, Inc		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$357,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct improvements to the water system for the Cerro mutual domestic water consumers and sewage works association in Taos county. Preliminary Engineering Report approved in October, 2007. Final bid documents currently under review by NMED.

---

<b>County: Taos</b>	<u>CPB No: 2004-2115-CP</u>	Funding Source: SAP
<u>El Rito MDWC&amp;SA</u>		Project Amount \$50,000.00
CPB Manager: FK		Grant Amount: <b>\$50,000.00</b>
Consultant: Gannett Fleming West		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water System Improvements**

\$50,000 for the water system improvement project, including the design, construction and inspection of a water supply well, concrete vault and water storage tank and trenching and installation of water lines, gate valves and fire hydrants, for El Rito mutual domestic water consumers association in Taos county. El Rito has finalized merger with Cerro Regional MDWCA - this project will be completed as part of the current planning, design and construction efforts of Cerro Regional MDWCA - the project will utilize this grant per merger documents. PER approved PER in October 2007. Final Bid Docs currently under review by NMED.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Taos</b>	<u>CPB No: 2005-1163-GF</u>	Funding Source: SAP
<u>El Rito MDWC&amp;SA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$45,000.00</b>
Consultant: Gannet Fleming West		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$45,000.00</b>

### **Project Description: Water Project**

\$45,000 to plan, design and construct the El Rito mutual domestic water consumers and sewer association project in Taos county. El Rito has finalized merger with Cerro Regional MDWCA - this project will be completed as part of the current planning, design and construction efforts of Cerro Regional MDWCA - the project will utilize this grant per merger documents. NMED approved PER in October 2007. Final Bid Docs currently under review by NMED.

---

<b>County: Taos</b>	<u>CPB No: 2003-0365-STB</u>	Funding Source: SAP
<u>El Salto MDWCA</u>		Project Amount \$25,000.00
CPB Manager: FK		Grant Amount: <b>\$25,000.00</b>
Consultant: Golder & Associates		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$19,644.29</b>

### **Project Description: Improve & Equip Water System**

\$25,000 to improve and equip the water system for El Salto mutual domestic water consumers association. Water association is attempting to obtain more funding. Performed pump test on existing well in May 2004 - determined to have poor yield. Association hired geohydrologist in October 2007 to evaluate potential well sites and provide design and construction oversight for the drilling of a new supply well.

---

<b>County: Taos</b>	<u>CPB No: 2006-1252-GF</u>	Funding Source: SAP
<u>El Valle De Los Ranchos W&amp;SD</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$1,600,000.00</b>
Consultant: Abeyta Engineering		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$1,333,289.10</b>

### **Project Description: Water and Waste System Improvements**

to plan, design and construct water and wastewater system improvements for El Valle de los Ranchos water and sanitation district in Taos county. Wastewater collection system Phase 1C and 1D completed. Phase IE, IF and IIA in final design phase.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Taos</b>	<u>CPB No: 2006-1254-GF</u>	Funding Source: SAP
<u>Lower Arroyo Hondo MDWCA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$25,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$25,000.00</b>

**Project Description: Water Well System Upgrade**

for upgrades to the water well system of the Lower Arroyo Hondo mutual domestic water consumers association in Taos county. NMED is waiting for submittal of grant agreement.

<b>County: Taos</b>	<u>CPB No: 2005-1164-GF</u>	Funding Source: SAP
<u>Penasco MDWC&amp;MSWA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$25,000.00</b>
Consultant: Souder, Miller & Assoc		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$25,000.00</b>

**Project Description: Water Line Extension to Taos County Housing Authority**

\$25,000 to construct a water line extension from the Penasco mutual domestic water consumers association main line to the Taos county housing authority in Penasco in Taos county. Construction documents have been reviewed and approved by NMED. No change in status.

<b>County: Taos</b>	<u>CPB No: 2006-1250-GF</u>	Funding Source: SAP
<u>Penasco MDWC&amp;MSWA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$25,000.00</b>
Consultant: Souder, Miller & Associates		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$25,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct water system improvements for the Penasco mutual domestic water consumers and mutual sewage works association in Penasco in Taos county. Plans & specifications for water system improvements approved in October 2007.

<b>County: Taos</b>	<u>CPB No: 2006-1247-GF-C</u>	Funding Source: SAP
<u>Picuris Pueblo</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$175,000.00</b>
Consultant: Sasha Earl, P.E.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$175,000.00</b>

**Project Description: Wastewater System Improvements**

To plan, design and construct wastewater system improvements for Picuris Pueblo in Taos County. Received grant agreement. This funding to be used in conjunction with USDA RUS funds.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Taos</b>	<u>CPB No: 2004-0645-CP</u>	Funding Source: SAP
<u>Questa, Village of</u>		Project Amount \$250,000.00
CPB Manager: FK		Grant Amount: <b>\$250,000.00</b>
Consultant: Gannett Fleming West Inc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$96,886.16</b>

**Project Description: Wastewater Treatment Plant Improvements**

\$250,000 for improvements to the wastewater treatment plant in Questa in Taos county. PER for WWTP improvements completed and approved. Project is in final stage of design phase.

---

<b>County: Taos</b>	<u>CPB No: 2005-1202-GF</u>	Funding Source: SAP
<u>Questa, Village of</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$100,000.00</b>
Consultant: Gannett Fleming West		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$100,000.00</b>

**Project Description: Wastewater Treatment Plant**

\$100,000 to plan, design and construct a wastewater treatment plant in Questa in Taos county. Project is in final stage of design phase.

---

<b>County: Taos</b>	<u>CPB No: 2006-1253-GF</u>	Funding Source: SAP
<u>Questa, Village of</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$200,000.00</b>
Consultant: Lawrence Ortega & Associates		Loan Amount:
Project Phase: Ad/Bid		Fund Balance: <b>\$192,472.73</b>

**Project Description: Water System Improvements**

to plan, design and construct water system improvements in Questa in Taos county. NMED approved Construction Bid Documents in September 2007.

---

<b>County: Taos</b>	<u>CPB No: 2003-0029-GF</u>	Funding Source: SAP
<u>Red River, Town of</u>		Project Amount \$100,000.00
CPB Manager: FK		Grant Amount: <b>\$100,000.00</b>
Consultant: Gannett Fleming West Inc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$24,419.30</b>

**Project Description: Water & Wastewater Improvements**

\$100,000.00 for water and wastewater projects. Phase 1 construction completed. Phase 2 line extension will include a river crossing. River crossing work to be completed at low river flow in Spring 2004. Town is seeking additional funding to complete project. No change in status.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County:</b> Taos	<u>CPB No:</u> 2005-0116-STB	Funding Source:	SAP
<u>Red River, Town of</u>		Project Amount	
CPB Manager:	FK	Grant Amount:	<b>\$100,000.00</b>
Consultant:	Gannett Fleming West	Loan Amount:	
Project Phase:	Design	Fund Balance:	<b>\$4,398.29</b>

**Project Description: Transfer Station**

\$100,000 to plan, design and construct a transfer station for solid waste in Red River in Taos county. Design of transfer station in near completion. Town is reviewing draft Bid Documents. No change in status.

---

<b>County:</b> Taos	<u>CPB No:</u> 2005-1203-GF	Funding Source:	SAP
<u>Red River, Town of</u>		Project Amount	
CPB Manager:	FK	Grant Amount:	<b>\$75,000.00</b>
Consultant:	Gannett Fleming West	Loan Amount:	
Project Phase:	Design	Fund Balance:	<b>\$75,000.00</b>

**Project Description: Transfer Station**

\$75,000 to plan, design and construct a transfer station for solid waste in Red River in Taos county. Grant executed. Town is reviewing draft Bid Documents. No change in status.

---

<b>County:</b> Taos	<u>CPB No:</u> 2006-1257-GF	Funding Source:	SAP
<u>Taos County</u>		Project Amount	
CPB Manager:	FK	Grant Amount:	<b>\$60,000.00</b>
Consultant:		Loan Amount:	
Project Phase:	Closed	Fund Balance:	<b>\$0.00</b>

**Project Description: Equipment Purchase**

to purchase solid waste equipment for Taos county. County preparing bid documents.

---

<b>County:</b> Taos	<u>CPB No:</u> 2006-1251-GF	Funding Source:	SAP
<u>Taos Ski Valley, Village of</u>		Project Amount	
CPB Manager:	FK	Grant Amount:	<b>\$300,000.00</b>
Consultant:	McLaughlin Rincon	Loan Amount:	
Project Phase:	Construction	Fund Balance:	<b>\$131,203.66</b>

**Project Description: Wastewater System Improvements**

to plan, design and construct improvements, including a sewer line extension, to the wastewater system in Taos Ski Valley in Taos county. Sewerline extensions currently under construction.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Taos</b>	<u>CPB No: 2004-0644-CP</u>	Funding Source: SAP
<u>Trampas DWC&amp;MSWA</u>		Project Amount \$50,000.00
CPB Manager: FK		Grant Amount: <b>\$50,000.00</b>
Consultant: SMA		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$58.10</b>

**Project Description: Water System Improvements**

\$50,000 for improvements, including extending the water lines, for the Trampas mutual domestic water consumers association in Taos County. Construction is complete. No change in status.

---

<b>County: Taos</b>	<u>CPB No: 2005-0114-STB</u>	Funding Source: SAP
<u>Trampas DWC&amp;MSWA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$50,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: Drinking Water System**

\$50,000 to plan, design and construct improvements to the drinking water system in the Trampas mutual domestic water consumers association in Taos county. Project will be bid in January or February 2008.

---

<b>County: Taos</b>	<u>CPB No: 2006-1249-GF</u>	Funding Source: SAP
<u>Trampas DWC&amp;MSWA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$25,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$25,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct improvements, including a security fence, to the Trampas domestic water consumers and mutual sewage works association water system in Taos county. Project will be bid in January or February 2008.

---

<b>County: Taos</b>	<u>CPB No: 2006-0221-STB</u>	Funding Source: SAP
<u>Upper Arroyo Hondo MDWA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$125,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$125,000.00</b>

**Project Description: Water System Improvements**

to make improvements to the water system, including construction of a well and a water storage tank and improvements to the metering system, for the upper Arroyo Hondo mutual domestic water association in Taos county. Design Memorandum currently being revised to address NMED comments.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Taos</b>	<u>CPB No: 2006-1255-GF</u>	Funding Source: SAP
<u>Upper Arroyo Hondo MDWA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$25,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$25,000.00</b>

**Project Description: Water System Improvements**

to make improvements to the water system, including construction of a well and a water storage tank and improvements to the metering system, for the Upper Arroyo Hondo mutual domestic water association in Taos county. Design Memorandum currently being revised to address NMED comments.

---

<b>County: Taos</b>	<u>CPB No: 2003-0364-STB</u>	Funding Source: SAP
<u>Upper Arroyo Hondo MDWC&amp;MSWA</u>		Project Amount \$25,000.00
CPB Manager: FK		Grant Amount: <b>\$25,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$2,448.48</b>

**Project Description: Repair & Improve Water System**

\$25,000 to repair and improve the water system in Arroyo Hondo. Construction phase of project completed. Remaining funds to be used for equipment purchase. No change in status.

---

<b>County: Taos</b>	<u>CPB No: 2004-0643-CP</u>	Funding Source: SAP
<u>Vadito MDWCA</u>		Project Amount \$50,000.00
CPB Manager: FK		Grant Amount: <b>\$50,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$50,000.00</b>

**Project Description: Water System Improvements**

\$50,000 to plan, design and construct water system improvements to the Vadito mutual domestic water consumers association in Vadito in Taos County. Plans and specifications for Phase 1 water system improvements approved by NMED in April 2007. No change in status.

---

<b>County: Taos</b>	<u>CPB No: 2005-0113-STB</u>	Funding Source: SAP
<u>Vadito MDWCA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$75,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$75,000.00</b>

**Project Description: Water System Improvements**

\$75,000 to plan, design and construct improvements, including a pump house, meters, a tank and water lines, to the Vadito mutual domestic water consumers association water system in Taos county. Plans and specifications for Phase 1 water system improvements approved by NMED in April 2007. No change in status.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Taos</b>	<u>CPB No: 2006-1248-GF</u>	Funding Source: SAP
<u>Vadito MDWCA</u>		Project Amount
CPB Manager: FK		Grant Amount: <b>\$200,000.00</b>
Consultant: Souder Miller & Associates		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$200,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct improvements, including a pump house, meters, a tank and water lines, to the Vadito mutual domestic water consumers association water system in Taos county. Plans and specifications for Phase 1 water system improvements approved by NMED in April 2007. No change in status.

---

<b>County: Torrance</b>	<u>CPB No: 2006-1262-GF</u>	Funding Source: SAP
<u>Encino, Village of</u>		Project Amount
CPB Manager: DB		Grant Amount: <b>\$15,000.00</b>
Consultant: Oden & Associates		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$3,377.86</b>

**Project Description: Water System Improvements**

to plan, design and construct water system improvements in Encino in Torrance county. 6/8/07 RFP reviewed, Engineering contract approved. 11/28/07 Project in design.

---

<b>County: Torrance</b>	<u>CPB No: 2005-0117-STB</u>	Funding Source: SAP
<u>Estancia, Town of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$175,000.00</b>
Consultant: N/A		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$54,970.70</b>

**Project Description: Water System Improvements**

\$175,000 to plan, design and construct water system improvements, including water transmission lines, in Estancia in Torrance county. 7-25-05 CPB conducted meeting with new grantee explaining the articles within the grant and the forms that need to be completed to execute the agreement. 10-17-05 CPB grant agreement executed by the NMED secretary. As of 11-4-05 Town has completed drilling well #8 and tested, poured concrete pad, installed new electric service and switch gear, purchased emergency pump, installed water piping from pump to existing Town system, deepened well #7, and drilled a new well at fire station. As of 3-23-06 well #7 was redrilled and park well was recased. As of 5-18-07 additional waterline repairs and well work have been made. No further activity as of 11-29-07.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Torrance</b>	<u>CPB No: 2006-0222-STB</u>	Funding Source: SAP
<u>Estancia, Town of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$300,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$300,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct water system improvements, including water transmission lines and a storage tank, in Estancia in Torrance county. 11-28-06 grant agreement executed by NMED secretary. As of 11-29-07 there has been no further activity.

<b>County: Torrance</b>	<u>CPB No: 2006-1261-GF</u>	Funding Source: SAP
<u>Estancia, Town of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$275,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$275,000.00</b>

**Project Description: Water System Improvements**

to plan, design and construct water system improvements, including water transmission lines and a storage tank, in Estancia in Torrance county. 8-31-06 grant agreement executed by NMED secretary. As of 11-29-07 there has been no further activity.

<b>County: Torrance</b>	<u>CPB No: 2005-1166-GF</u>	Funding Source: SAP
<u>Moriarty, City of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$250,000.00</b>
Consultant: Souder, Miller & Associates/BHI		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$137,317.79</b>

**Project Description: Wastewater System & Expansion**

\$250,000 to plan, design and construct wastewater system improvements and expansion in Moriarty in Torrance county. 7-7-05 CPB approved the request for proposals for hiring engineering services. 7-21-05 CPB commented on the draft engineering contract. 10-12-05 CPB commented on the EJCDC engineering agreement that Souder Miller would like to use instead of the previous agreement that CPB reviewed. 10-17-05 grant agreement executed by NMED secretary. 12-6-05 CPB received copy of executed contract agreement between the City and Souder Miller & Assoc (SMA). 5-11-06 CPB received council meeting minutes declaring the lift station on Martinez Rd an emergency, agreement with RMCI, and project acceptance. 7-18-06 CPB approved engineering amendment #1 for additional engineering services. 8-18-06 CPB reviewed and commented on plans and specs for equalization basin. 8-30-06 CPB approved plans for bid advertisement. 11-28-06 City stated bids came in over the available funding and will rebid the project. 12-2006 City decided to stop all work that Souder Miller is doing and possibly hire another firm to produce a preliminary engineering report. 1-19-07 CPB reviewed and commented on the Preliminary Engineering Report that Bohannon Huston Inc. (BHI) drafted. 2-20-07 CPB received BHI comments and approved final PER. No further activity as of 11-29-07.

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Torrance</b>	<u>CPB No: 2003-0357-STB</u>	Funding Source: SAP
<u>Mountainair, Town of</u>		Project Amount \$60,000.00
CPB Manager: SDD		Grant Amount: <b>\$60,000.00</b>
Consultant: Wilson		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$41,487.69</b>

**Project Description: Repair & Upgrade Sewer & Water Systems**

\$60,000 to repair and upgrade the sewer and water systems in Mountainair . Bonds sold in 2004. May 2006 grant agreement executed. As of 11-3-06 there has been no further activity. 11-21-06 Town purchased materials for the main well under emergency procurement. 10-24-07 engineering contract has been executed between Wilson & Company and Mountainair to develop a preliminary engineering report (PER) for the wastewater system. 11-6-07 kick off meeting held with Wilson and the Town.

---

<b>County: Torrance</b>	<u>CPB No: 2004-0649-CP</u>	Funding Source: SAP
<u>Mountainair, Town of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$100,000.00</b>
Consultant: Wilson		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$100,000.00</b>

**Project Description: Sewer & Water Systems Repair & Upgrade**

\$100,000 to repair and upgrade the sewer and water systems in Mountainair in Torrance county. 5-22-04 grant agreement executed. 12-1-05 CPB was informed that Kenneth Hewett, grant contact, is no longer with the Town. Vall Guilly, Mayor, is working on getting the grant funds spent. 11-21-06 Town purchased materials for the main well under emergency procurement. 10-24-07 engineering contract has been executed between Wilson & Company and Mountainair to develop a preliminary engineering report (PER) for the wastewater system. 11-6-07 kick off meeting held with Wilson and the Town.

---

<b>County: Torrance</b>	<u>CPB No: 2005-1167-GF</u>	Funding Source: SAP
<u>Tajique MDWCA</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$5,000.00</b>
Consultant: None		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$5,000.00</b>

**Project Description: Water System Improvements**

\$5,000 for water system improvements, including a culvert for creek crossing, to the Tajique water system in Torrance county. 7-25-05 CPB conducted meeting with new grantee explaining the articles within the grant and the forms that need to be completed to execute the agreement. 8-26-06 grant agreement executed by NMED secretary. No further activity as of 11-29-07.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Torrance</b>	<u>CPB No:2004-0648-CP</u>	Funding Source: SAP
<u>Willard, Village of</u>		Project Amount
CPB Manager: RPR		Grant Amount: <b>\$15,000.00</b>
Consultant: Engineers Inc.		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$539.67</b>

### **Project Description: Wastewater System Improvements & Additions**

\$15,000 to engineer, design and construct improvements and additions to the wastewater system in Willard in Torrance county. Plans & specifications for Phase 2 construction were received on June 4, 2004 for review. An approval letter with conditions was sent on June 14, 2004. The project has been advertised for bid with an opening date of July 27, 2004. Bids opened and the contract awarded to Carl Kelly, preconstruction conference held on August 30, 2004. NTP issued with start date of September 13, 2004. Construction underway and considering change order for lift station to Site A as of 11/22/04. Site visit on 1/13/05 found project on schedule on within budget. Contractor will stop work for two weeks waiting for remaining septic tanks to be delivered. Final inspection conducted March 10, 2005 with minor punch list. Final close out documents are being gathered with project final payment date of April 30, 2005. As of June 2005, a final pay request and close out documents have not been received. Final payment to contractor made 8/8/05. Change Order #3 submitted and approved on 2/9/06 for supplemental work during the eleventh month warranty inspection. All deficiencies were corrected by the contractor so Phase 2 construction can be closed. The Village decided to spend the remaining \$5,000 and equipment and supplies. DR #4 approved 7/23/07 for \$117.28, Village advised to close out grant by spending remaining balance.

---

<b>County: Torrance</b>	<u>CPB No:2006-1260-GF</u>	Funding Source: SAP
<u>Willard, Village of</u>		Project Amount
CPB Manager: RPR		Grant Amount: <b>\$70,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$53,537.00</b>

### **Project Description: Water/Wastewater System Improvements**

to plan, design and construct improvements to the water and wastewater system in Willard in Torrance county. The has decided to use this money for a new backup domestic water well. The Village has solicited quotes for drilling a new well and has made application to the NMED Drinking Water Bureau (DWB) for approval of modifications to their water system. DWB approved the proposals and contracts for well and pump installation were approved on August 24, 2007. Disbursement Request (DR) #1 for \$5,000 was approved on September 27, 2007. DR#2 for dilling materials was approved on October 22, 2007 and the driller has mobilized and is onsite.

---

<b>County: Torrance</b>	<u>CPB No:2007-3246-GF</u>	Funding Source: SAP
<u>Willard, Village of</u>		Project Amount
CPB Manager: RPR		Grant Amount: <b>\$80,000.00</b>
Consultant:		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$80,000.00</b>

### **Project Description: Wastewater system improvements**

to plan, design and construct improvements to the wastewater system.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

<b>County: Union</b>	<u>CPB No: 2004-0218-STB</u>	Funding Source: SAP
<u>Clayton, Town of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$75,000.00</b>
Consultant: ASCG Inc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$75,000.00</b>

**Project Description: Water Tower Repair & Renovate**

\$75,000 to repair and renovate the water tower in Clayton in Union County. See SAP 2004-1537-STB and 2003-0358-STB. 2006 Session changed purpose to "plan, design and construct water system improvements". Engineer selected and contract under preparation in March 2007

<b>County: Union</b>	<u>CPB No: 2004-1537-STB</u>	Funding Source: SAP
<u>Clayton, Town of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$25,000.00</b>
Consultant: ASCG Inc.		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$0.00</b>

**Project Description: Water Tower Repair & Recondition**

\$25,000 to repair and recondition a water tower in Clayton in Union County. Engineer selected and contract under preparation in March 2007. 20% complete design of Phase 1,2, and 3 water system improvements on 8/21/07. All funds expended November 2007.

<b>County: Union</b>	<u>CPB No: 2004-2131-CP</u>	Funding Source: SAP
<u>Clayton, Town of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$40,000.00</b>
Consultant: ASCG Inc.		Loan Amount:
Project Phase: Closeout		Fund Balance: <b>\$0.00</b>

**Project Description: Water Tower Repair & Recondition**

\$40,000 to repair and recondition a water tower in Clayton in Union County. See 03-0358-STB also. Engineer selected and contract under preparation in March 2007. 20% complete design of Phase 1,2, and 3 water system improvements on 8/21/07. In close-out.

<b>County: Union</b>	<u>CPB No: 2005-0118-STB</u>	Funding Source: SAP
<u>Clayton, Town of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$235,000.00</b>
Consultant: Gordon Environmental		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$235,000.00</b>

**Project Description: Landfill Construction**

\$235,000 to plan, design, construct and equip a landfill, including land acquisition and improvements, in Clayton in Union County. Gordon Environmental selected as consultant to complete NMED-approved tasks as of June 2006. 42% complete on Gordon Environmental contract in March 2007.

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Union</b>	<u>CPB No: 2006-1265-GF</u>	Funding Source: SAP
<u>Clayton, Town of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$1,300,000.00</b>
Consultant: ASCG, Inc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$1,300,000.00</b>

**Project Description: Water Leakage Repairs**

to plan, design and construct water leakage repairs to the water system in Clayton in Union County. 3/30/07 - Engineer selected and contract under preparation in March 2007 (TLA). May 2007 has engineer under contract.

---

<b>County: Union</b>	<u>CPB No: 2006-1266-GF</u>	Funding Source: SAP
<u>Clayton, Town of</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$75,000.00</b>
Consultant: ASCG, Inc.		Loan Amount:
Project Phase: Design		Fund Balance: <b>\$75,000.00</b>

**Project Description: Water Line Hookups**

to plan, design, construct and provide water line hookups to the main water system in Clayton in Union County. Engineer selected and contract under preparation in March 2007. 11/9/07 - No action.

---

<b>County: Union</b>	<u>CPB No: 1996-05</u>	Funding Source: SWFGF
<u>Clayton, Town of</u>		Project Amount \$350,000.00
CPB Manager: TLA		Grant Amount: <b>\$350,000.00</b>
Consultant: Gordon Environmental		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$217,174.04</b>

**Project Description: Solid Waste - New Regional Landfill**

Project is siting of a new landfill. A new site for a small, exempt landfill has been selected. Borings were completed to characterize the site. Public hearing completed. Findings of Fact required an additional well to establish depth to groundwater. A final monitoring well has been drilled. The final MW revealed a small amount of water. The permit has been denied. Options have been submitted to the Secretary for helping the Town solve its solid waste problem. The grant agreement has been extended through December 30, 2005. This grant can be used for transfer station and equipment to facilitate an interim solution prior to site selection of new landfill that is the being funded by SAP 05-0118-STB. 42% complete on Gordon Environmental contract in March 2007. 84% complete as of 8/31/07.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Union</b>	<u>CPB No: 2006-0224-STB</u>	Funding Source: SAP
<u>Des Moines</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$200,000.00</b>
Consultant: Dennis Engineering Company		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$200,000.00</b>

**Project Description: Water System**

to plan, design, construct, purchase, equip and install a water system in Des Moines in Union County. Reviewing Scope , Nov 2006. Approved revised scope May 2007.

---

<b>County: Union</b>	<u>CPB No: 2006-1264-GF</u>	Funding Source: SAP
<u>Des Moines</u>		Project Amount
CPB Manager: TLA		Grant Amount: <b>\$10,000.00</b>
Consultant: Dennis Engineering Company		Loan Amount:
Project Phase: Agreement		Fund Balance: <b>\$10,000.00</b>

**Project Description: Water System**

to plan, design, construct, purchase, equip and install a water system in Des Moines in Union County. Approved revised scope May 2007.

---

<b>County: Valencia</b>	<u>CPB No: 2003-0359-STB</u>	Funding Source: SAP
<u>Belen, City of</u>		Project Amount \$975,000.00
CPB Manager: SDD		Grant Amount: <b>\$225,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Closed		Fund Balance: <b>\$0.00</b>

**Project Description: Replace Water Well Number 4**

\$225,000 to replace water well number 4 in Belen. Well design has been submitted to NMED for review and it was approved by BCF on 7/13/05. 3-2-06 CPB received the bid tabulation awarding Rogers & Co. the project in the amount of \$251,122. Construction commenced 3-20-06. As of 4-20-06 construction is 27% complete with the well hole drilled, well sampling, and soil samples collected and analyzed, in which geohydrologist recommend completion of the well. 5-15-06 CPB reviewed and approved change order No.1 for water sampling for arsenic levels in well no.4. As of 12-7-06 project is 100% complete on well no. 4. 5-17-07 partial closeout documents submitted by Joe Trumm, engineer on project. 11-19-07 remaining closeout documents were received. All funds drawn down.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Valencia</b>	<u>CPB No: 2004-0219-STB</u>	Funding Source: SAP
<u>Belen, City of</u>		Project Amount \$975,000.00
CPB Manager: SDD		Grant Amount: <b>\$600,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$85,404.44</b>

**Project Description: Water Well 4 Replacement**

\$600,000 to replace water well number 4, including drilling and related equipment and installation, in Belen in Valencia county. 6-8-07 CPB reviewed and commented on plans for well no. 4 building & piping. 7-2-07 CPB approved plans/specifications for bid advertisement. 9-10-07 CPB approved bid tabulation awarding the construction contract to RMCI for well no. 4 building & piping. 11-21-07 CPB approved change order #1 (\$6743.99) to lower a 10" waterline main to avoid existing gas main. As of 11-30-07 construction is 40% complete. The building slab, concrete masonry, installed conduits, completed installation of 10" well discharge line.

---

<b>County: Valencia</b>	<u>CPB No: 2004-2151-CP</u>	Funding Source: SAP
<u>Belen, City of</u>		Project Amount \$975,000.00
CPB Manager: SDD		Grant Amount: <b>\$150,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$150,000.00</b>

**Project Description: Water Well 4 Replacement**

\$150,000 to replace water well number 4, including drilling and related equipment and installation, in Belen in Valencia county. 6-8-07 CPB reviewed and commented on plans for well no. 4 building & piping. 7-2-07 CPB approved plans/specifications for bid advertisement. 9-10-07 CPB approved bid tabulation awarding the construction contract to RMCI for well no. 4 building & piping. 11-21-07 CPB approved change order #1 (\$6743.99) to lower a 10" waterline main to avoid existing gas main. As of 11-30-07 construction is 40% complete. The building slab, concrete masonry, installed conduits, completed installation of 10" well discharge line.

---

<b>County: Valencia</b>	<u>CPB No: 2005-0119-STB</u>	Funding Source: SAP
<u>Belen, City of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$200,000.00</b>
Consultant: Molzen-Corbin & Assoc.		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$200,000.00</b>

**Project Description: Booster Pump Station Equip**

\$200,000 to improve and replace pump station equipment, including electrical controls, a switch gear, piping and a backup generator, at the west side booster pump station in Belen in Valencia county. 5-3-06 CPB received executed grant agreement. As of 11-21-07 there has been no further activity.

---

# CONSTRUCTION PROGRAMS BUREAU

## PROJECT STATUS REPORT

---

<b>County: Valencia</b>	<u>CPB No:2006-1270-GF</u>	Funding Source: SAP
<u>Belen, City of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$200,000.00</b>
Consultant: Molzen Corbin		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$159,370.84</b>

### Project Description: Arsenic Removal Plan

\$200,000 to plan for arsenic removal from the water system in Belen in Valencia county. 8-8-06 grant agreement executed by NMED secretary. 2-12-07 CPB received copies of the RFP, ranking, and engineering agreement. Molzen Corbin was chosen as the engineering firm to provide investigation on the Cavco well. Remaining funds to be used toward production of a preliminary engineering report (PER). As of 11-16-07 the draft of arsenic PER has been completed.

---

<b>County: Valencia</b>	<u>CPB No:2006-1269-GF</u>	Funding Source: SAP
<u>Bosque Farms, Village of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$100,000.00</b>
Consultant: ASCG		Loan Amount:
Project Phase: Construction		Fund Balance: <b>\$55,761.46</b>

### Project Description: Water Storage Tank Improvements

to plan, design and construct improvements to the water storage tank in Bosque Farms in Valencia county. 9-25-06 CPB approved the request for proposals (RFP) in hiring an engineering consultant for advertisement. 11-14-06 CPB reviewed a draft engineering agreement. 12-12-06 CPB executed engineering agreement. 9-21-07 CPB commented on plans and specifications for tank rehab. 10-2-07 CPB approved tank rehab project for bid advertisement. 11-6-07 the one bid received was non-responsive because the contractor was not registered with the Labor Enforcement fund. The project will be re-bid. 12-7-07 CPB approved second bid awarding construction contract to Luckenbill Inc. to provide rehabilitation to the interior of the well no.1 storage tank in the amount of \$194,067 (excludes tax).

---

<b>County: Valencia</b>	<u>CPB No:CWSRF 007</u>	Funding Source: CWSRF
<u>Los Lunas, Village of</u>		Project Amount
CPB Manager: SDD		Grant Amount:
Consultant: Molzen Corbin		Loan Amount: <b>\$16,000,000.00</b>
Project Phase: Construction		Fund Balance: <b>\$16,000,000.00</b>

### Project Description: Los Lunas Sewer Interceptor Mesa Rd/WWTP improvements

\$16,000,000 for sewer interceptor and wastewater treatment plant improvements. 6-15-06 CPB received stamped copy. 12-1-06 CPB reviewed and commented on the Environmental Information Document (EID) for the sewer interceptor lines. 12-20-06 CPB approved EID. 2-21-07 CPB loan meeting held to discuss intentions of funding. 4-12-07 environmental assessment sent to Town to distribute to appropriate agencies. 4-12-07 CPB approved plans and specifications for bid advertisement provided that the Village is taking a risk of redesign that may occur since the Finding of No Significant Impact has not been issued. 6-7-07 CPB approved the bid tabulation awarding the construction contract of sewer interceptor 202 & Morris Rd. lift station to Salls Brothers Construction in the amount of \$3,981,830.13. Construction may not commence until the FNSI is issued. 6-13-07 Final determination letter for the FNSI was issued by CPB. Construction may commence. 7-27-07 Preconstruction meeting held. 9-7-07 change order No.1 in the amount of \$430,299.20 approved by the Village and engineer for the installation of waterline crossings that the Village will pay with their own funds. Change order is for the file to show the increase in the contract price and an additional 45 days to the contract time.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

<b>County: Valencia</b>	<u>CPB No: 2006-1271-GF</u>	Funding Source: SAP
<u>Los Lunas, Village of</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$200,000.00</b>
Consultant: Molzen - Corbin & Associates		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$200,000.00</b>

**Project Description: Well Arsenic Mitigation**

to plan, design and construct improvements to the eastside well, including arsenic mitigation, in Los Lunas in Valencia county. 4-30-07 grant agreement executed by NMED secretary. 8-23-07 CPB reviewed and commented on the preliminary engineering report (PER) for arsenic mitigation for the eastside well. As of 11-29-07 Molzen Corbin, engineering firm, is waiting on Drinking Water Bureau comments on the PER so they can incorporate all comments into the final version of the PER>

---

<b>County: Valencia</b>	<u>CPB No: 2005-0146-STB</u>	Funding Source: SAP
<u>Valencia County</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$50,000.00</b>
Consultant: CDM		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$50,000.00</b>

**Project Description: Regional Water & Sewer Master Plan**

\$50,000 to plan a pilot project and implementation system for a regional water and sewer master plan in Valencia county. 10-5-05 grant agreement executed. 8-15-06 meeting held to discuss hiring an engineering firm to develop an overall plan to regionalize and correct problems with all the water and wastewater systems in Valencia county. 4-11-07 CDM was chosen as the most qualified firm. As of 11-29-07 CDM is working on gathering information for development of the master plan.

---

<b>County: Valencia</b>	<u>CPB No: 2005-1168-GF</u>	Funding Source: SAP
<u>Valencia County</u>		Project Amount
CPB Manager: SDD		Grant Amount: <b>\$40,000.00</b>
Consultant:		Loan Amount:
Project Phase: Planning		Fund Balance: <b>\$40,000.00</b>

**Project Description: Landfill Closure Project**

\$40,000 for the landfill closure project in Valencia county. 9-13-05 grant agreement executed. As of 8-15-06 meeting held with the acting manager to discuss project. Currently the County is working on hiring an engineer. No further activity as of 11-29-07.

---

## CONSTRUCTION PROGRAMS BUREAU PROJECT STATUS REPORT

---

**County: Valencia**

CPB No: 2006-1267-GF

Funding Source: SAP

Valencia County

Project Amount

CPB Manager: SDD

Grant Amount: **\$30,000.00**

Consultant:

Loan Amount:

Project Phase: Design

Fund Balance: **\$30,000.00**

**Project Description: Fire Department Well**

\$30,000 to drill, improve, construct and equip a well for the Highland Meadows volunteer fire department in Valencia county. County does not enough funds to complete project. Need additional funds before project can proceed. As of 11-29-07 there has been no further activity.

---

**County: Valencia**

CPB No: 2006-1268-GF

Funding Source: SAP

Valencia County

Project Amount

CPB Manager: SDD

Grant Amount: **\$1,500,000.00**

Consultant: CDM

Loan Amount:

Project Phase: Planning

Fund Balance: **\$1,500,000.00**

**Project Description: Water/Wastewater System Master Plan**

to plan a pilot project and implementation system for regional water and sewer master plan in Valencia county. 8-15-06 meeting held to discuss hiring an engineering firm to develop an overall plan to regionalize and correct problems with all the water and wastewater systems in Valencia county. 4-11-07 CDM was chosen as the most qualified firm. As of 11-29 07 CDM is working on gathering information for development of the master plan.

---