



DEPARTMENT OF THE AIR FORCE  
377TH AIR BASE WING (AFGSC)

21 May 2021

Colonel David S. Miller, USAF  
Commander  
377th Air Base Wing  
2000 Wyoming Blvd SE  
Kirtland AFB NM 87117

Mr. Kevin M. Pierard  
Hazardous Waste Bureau (HWB) Chief  
New Mexico Environment Department (NMED)  
2905 Rodeo Park Drive East Building 1  
Santa Fe NM 87505-6303

Dear Mr. Pierard

Attached please find the draft *“Work Plan for the Shallow Soil Vapor Monitoring Bulk Fuels Facility Solid Waste Management Units ST-106/SS-111.”* In accordance with the New Mexico Environment Department’s letter dated February 25, 2019, *“Bulk Fuels Facility Spill; Solid Waste Management Unit ST-106/SS-111 Kirtland Air Force Base HWB-KAFB-19-MISC,”* the objective of this work plan is to confirm the conclusions reached in the July 15, 2017 Risk Assessment Report that there are no vapor intrusion risks to off-site receptors located north of Kirtland Air Force Base. Specifically, because *“off-Base soil vapor data are limited to nested vapor probes, the shallowest of which are approximately 25 feet below ground surface, and none of which are located in the residential area north of Ridgecrest or amid buildings on the Veteran Affairs (VA) hospital campus. The Permittee must confirm this conclusion by collecting additional data to demonstrate that [sic] there is no risk to off-site receptors located north of the Base.”* Since this letter was issued, NMED and the Air Force have been engaged in multiple discussions regarding the objectives and scope of the shallow soil vapor investigation. These discussions culminated in the meeting between Secretary Kenney and Mr. Correll held on April 20, 2021.

As agreed in that meeting, the Air Force is submitting the enclosed Work Plan, which is based upon the conceptual work plan presented to NMED on February 1, 2021. As discussed, this Work Plan does not include a response to the comments in the May 26, 2020 letter, *“Disapproval Work Plan for Shallow Soil Vapor Sampling, Bulk Fuels Facility, Solid Waste Management Units ST-106/SS-111, November 2019 Kirtland Air Force Base, New Mexico EPA ID# NM9570024423 HWB-KAFB-19-014.”*

This proposed scope of work would use a phased, step-out investigative approach to assess the current nature and extent of shallow soil vapor. The first phase, presented in the enclosed work plan, focuses on vapor sampling at locations most likely to have detectable vapor

concentrations. In the event that data collected during the initial phase identifies any vapor concentrations that indicate additional sampling is needed to “*demonstrate that [sic] there is no risk to off-site receptors located north of the Base,*” the Air Force would work with NMED to develop an additional work plan that would extend sampling beyond Bullhead Memorial Park. If you have any questions or concerns, please contact Mr. Sheen Kottkamp at commercial line (505) 846-7674 or by email at sheen.kottkamp.1@us.af.mil.

Sincerely



DAVID S. MILLER, Colonel, USAF  
Commander

Attachment:

Work Plan for Shallow Soil Vapor Monitoring Bulk Fuels Facility Solid Waste Management Units ST-106/SS-111

cc:

NMED Resource Protection Division (Stringer), letter and CD  
NMED HWB (Pierard, Andress), two hard copies, letters and two CDs  
NMED GWQB (Hunter), hard copy letter and CD  
EPA Region 6 (King, Ellinger), letter and CD  
SAF-IEE (Lynnes), electronic only  
AFCEC/CZ (Clark, Kottkamp, Segura, Wortman), electronic only  
USACE-ABQ District Office (Moayyad, Phaneuf, Dreeland, Kunkel, Lovato), electronic only  
Public Info Repository, Administrative Record/Information Repository (AR/IR) and File

# **KIRTLAND AIR FORCE BASE ALBUQUERQUE, NEW MEXICO**

## **WORK PLAN FOR SHALLOW SOIL VAPOR SAMPLING BULK FUELS FACILITY SOLID WASTE MANAGEMENT UNITS ST-106/SS-111**

**May 2021**



**377 MSG/CEI  
2050 Wyoming Boulevard Southeast  
Kirtland Air Force Base, New Mexico 87117-5270**

*This page intentionally left blank.*

**KIRTLAND AIR FORCE BASE  
ALBUQUERQUE, NEW MEXICO**

**WORK PLAN FOR  
SHALLOW SOIL VAPOR SAMPLING  
BULK FUELS FACILITY  
SOLID WASTE MANAGEMENT UNITS ST-106/SS-111**

**May 2021**

*Prepared for*  
U.S. Air Force  
Kirtland Air Force Base  
2000 Wyoming Blvd SE  
Kirtland Air Force Base NM 87117

*This page intentionally left blank.*

<b>REPORT DOCUMENTATION PAGE</b>			<i>Form Approved</i> <b>OMB No. 0704-0188</b>	
Public reporting burden for this collection of information is estimated to average 1 hour per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing this collection of information. Send comments regarding this burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden to Department of Defense, Washington Headquarters Services, Directorate for Information Operations and Reports (0704-0188), 1215 Jefferson Davis Highway, Suite 1204, Arlington, VA 22202-4302. Respondents should be aware that notwithstanding any other provision of law, no person will be subject to any penalty for failing to comply with a collection of information if it does not display a currently valid OMB control number. <b>PLEASE DO NOT RETURN YOUR FORM TO THE ABOVE ADDRESS.</b>				
<b>1. REPORT DATE (08-11-2019)</b> 05-25-2021		<b>2. REPORT TYPE</b> Draft		<b>3. DATES COVERED (From - To)</b> 05-25-2021 to 08-25-2022
<b>4. TITLE AND SUBTITLE</b> Work Plan for Shallow Soil Vapor Sampling Bulk Fuels Facility, Solid Waste Management Units ST-106/SS-111 Kirtland Air Force Base, New Mexico			<b>5a. CONTRACT NUMBER</b> W912PP-19-P-0014	
			<b>5b. GRANT NUMBER</b>	
			<b>5c. PROGRAM ELEMENT NUMBER</b>	
<b>6. AUTHOR(S)</b> HazAir, Inc			<b>5d. PROJECT NUMBER</b>	
			<b>5e. TASK NUMBER</b>	
			<b>5f. WORK UNIT NUMBER</b>	
<b>7. PERFORMING ORGANIZATION NAME(S) AND ADDRESS(ES)</b> HazAir, Inc 1717 Louisiana Blvd. NE, Suite 116 Albuquerque, New Mexico 87110			<b>8. PERFORMING ORGANIZATION REPORT NUMBER</b>	
<b>9. SPONSORING / MONITORING AGENCY NAME(S) AND ADDRESS(ES)</b> U.S. Army Corps of Engineers–Albuquerque District 4101 Jefferson Plaza NE Albuquerque, New Mexico 87109-3435			<b>10. SPONSOR/MONITOR'S ACRONYM(S)</b>	
			<b>11. SPONSOR/MONITOR'S REPORT NUMBER(S)</b>	
<b>12. DISTRIBUTION / AVAILABILITY STATEMENT</b>				
<b>13. SUPPLEMENTARY NOTES</b>				
<b>14. ABSTRACT</b> This Work Plan (WP) is prepared for the U.S. Air Force for the purpose of performing shallow soil vapor sampling associated with the Kirtland Air Force Base (AFB) Bulk Fuels Facility, Solid Waste Management Units ST-106/SS-111. This WP is part of a phased, step-out investigative approach to assess the current nature and extent of shallow soil vapor off-Base near Bullhead Memorial Park. The first phase, described in this WP, focuses on vapor sampling at locations most likely to have detectable vapor concentrations. The data will be used to confirm the conclusions presented in the Risk Assessment (KAFB, 2017a), as requested in the February 25, 2019, NMED letter (NMED, 2019a)				
<b>15. SUBJECT TERMS</b>				
<b>16. SECURITY CLASSIFICATION OF:</b>			<b>17. LIMITATION OF ABSTRACT</b>  ABSTRACT	<b>18. NUMBER OF PAGES</b>
<b>a. REPORT UNCLASSIFIED</b>	<b>b. ABSTRACT UNCLASSIFIED</b>	<b>c. THIS PAGE UNCLASSIFIED</b>		
				<b>19b. TELEPHONE NUMBER (include area code)</b> (505)-846-7674

Standard Form 298  
(Rev. 8-98) Prescribed by ANSI Std. Z39.18

*This page intentionally left blank.*



**40 CFR 270.11  
DOCUMENT CERTIFICATION  
May 2021**

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision according to a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fines and imprisonment for knowing violations.



\_\_\_\_\_  
DAVID S. MILLER, Colonel, USAF  
Commander, 377th Air Base Wing



\_\_\_\_\_  
Date

This document has been approved for public release.



\_\_\_\_\_  
KIRTLAND AIR FORCE BASE  
377th Air Base Wing Public Affairs



\_\_\_\_\_  
Date

## PREFACE

This Work Plan (WP) is prepared for the U.S. Air Force for the purpose of performing shallow soil vapor sampling associated with the Kirtland Air Force Base (AFB) Bulk Fuels Facility, Solid Waste Management Units ST-106/SS-111. This work is performed under the U.S. Air Force Environmental Restoration Program, in accordance with the corrective action provisions set forth in Part 6 of the Hazardous Waste Treatment Facility Operating Permit (U.S. Environmental Protection Agency [EPA] Identification (ID) No. NM9570024423) issued to Kirtland AFB (Resource Conservation and Recovery Act Permit), with the New Mexico Environment Department (NMED) serving as the lead regulatory agency.

This WP is part of a phased, step-out investigative approach to assess the current nature and extent of shallow soil vapor off-Base near Bullhead Memorial Park. The first phase, described in this WP, focuses on vapor sampling at locations most likely to have detectable vapor concentrations. The data will be used to confirm the conclusions presented in the Risk Assessment (KAFB, 2017a), as requested in the February 25, 2019, NMED letter (NMED, 2019a)

## CONTENTS

EXECUTIVE SUMMARY .....	ES-1
1. INTRODUCTION .....	1-1
1.1. Overview .....	1-1
1.2. Report Organization .....	1-1
2. REGULATORY CRITERIA .....	2-1
3. BACKGROUND INFORMATION AND SITE CONDITIONS .....	3-1
3.1. Site Description .....	3-1
3.2. Site History .....	3-1
3.3. Site Conditions .....	3-3
4. INVESTIGATIVE APPROACH, RATIONALE, AND GUIDANCE .....	4-1
5. SAMPLING LOCATIONS .....	5-1
5.1. Soil Vapor Monitoring Locations .....	5-1
6. SCOPE OF ACTIVITIES .....	6-1
6.1. Soil Vapor Monitoring Point Installation and Sampling .....	6-1
6.2. Mobilization/Demobilization .....	6-1
6.3. Site Security .....	6-1
6.4. Barricading/Traffic Control .....	6-1
7. INVESTIGATION METHODS .....	7-1
7.1. Drilling Equipment and Methods .....	7-1
7.2. Proposed Vapor Monitoring Point Construction .....	7-1
7.3. Decontamination .....	7-3
7.4. Drilling Investigation Derived Waste .....	7-4
7.5. Borehole Logging .....	7-4
7.6. Site Restoration .....	7-5
7.7. Soil Vapor Monitoring Point Survey .....	7-5
8. MONITORING AND SAMPLING .....	8-1
8.1. Soil Vapor Sample Collection and Analysis .....	8-1
8.2. Quality Assurance/Quality Control (QA/QC) Samples .....	8-3
8.3. Laboratory Analysis .....	8-3
8.4. Reporting .....	8-4
9. SCHEDULE .....	9-1
10. REFERENCES .....	10-1

## TABLES

Table 3-1	Known Utility Information in Study Area
Table 5-1	Soil Vapor Monitoring Point Locations, Depths, Analytical Methods, and Rationale
Table 8-1	Contaminants of Potential Concern
Table 9-1	Field Sampling Schedule

## FIGURES

Figure 3-1	Site Vicinity Map
Figure 3-2	Known Utility Locations
Figure 3-3	Existing Soil Vapor Monitoring Locations
Figure 5-1	Proposed Soil Vapor Monitoring Locations
Figure 7-1	Proposed Shallow Soil Vapor Monitoring Point Construction
Figure 8-1	Proposed Soil Vapor Sampling Equipment, Methods and Purge Parameters

## APPENDICES

A	Regulatory Correspondence
	A-1: NMED February 25, 2019, Letter Request
	A-2: KAFB January 28, 2021, Supplemental Information on Utilities in Study Area
B	Fourth Quarter 2020 Soil Vapor Monitoring Results for EDB and Benzene
C	Field Forms

---

**ACRONYMS AND ABBREVIATIONS**

$\mu\text{g}/\text{m}^3$	micrograms per cubic meter
AFB	Air Force Base
ALS	ALS Global Environmental Laboratory
ASTM	American Society of Testing and Materials
BFF	Bulk Fuels Facility
bgs	below ground surface
CFR	Code of Federal Regulations
CH <sub>4</sub>	methane
CO	carbon monoxide
CO <sub>2</sub>	carbon dioxide
COA	City of Albuquerque
COPC	contaminants of potential concern
DPT	Direct Push Technology
EDB	ethylene dibromide (also known as 1,2-dibromoethane)
EPA	U.S. Environmental Protection Agency
ft	foot/feet
GWM	groundwater monitoring
HC	hydrocarbons
ID	identification
IDW	investigation-derived waste
in.	inch
KAFB	Kirtland Air Force Base
LOQ	limit of quantification
MDL	minimum detection limit
MRL	method reporting limit
NMED	New Mexico Environment Department
No.	number
O <sub>2</sub>	oxygen

## ACRONYMS AND ABBREVIATIONS (CONCLUDED)

PVC	polyvinyl chloride
Q	quarter
QA	quality assurance
QC	quality control
RCRA	Resource Conservation and Recovery Act
RFI	RCRA Facility Investigation
RLS	Registered Land Surveyor
Site	Bulk Fuels Facility site
SVE	soil vapor extraction
SVM	soil vapor monitoring
SVMP	soil vapor monitoring point
SWMU	Solid Waste Management Unit
TPH	total petroleum hydrocarbons
USACE	U.S. Army Corps of Engineers
USAF	U.S. Air Force
USCS	Unified Soil Classification System
VA	Veterans Affairs
VI	vapor intrusion
VISL	vapor intrusion screening level
VOC	volatile organic compound
WP	Work Plan

---

## EXECUTIVE SUMMARY

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24

This Work Plan (WP) is part of a phased, step-out investigative approach to assess the current nature and extent of shallow soil vapor off-Base. This WP covers the first phase of the approach and describes the installation and sampling activities for eight shallow soil vapor monitoring locations that are most likely to have detectable vapor concentrations. This data is being collected in response to a New Mexico Environment Department (NMED) letter dated February 25, 2019. In this letter, NMED requested additional shallow soil vapor data to confirm the Risk Assessment conclusion that there is no vapor intrusion risk to off-site receptors. On February 01, 2021, the Air Force presented a conceptual approach for the implementation of additional shallow soil vapor monitoring points north of Kirtland Air Force Base (AFB). During the April 20, 2021, meeting between NMED and the Air Force, NMED requested that Kirtland AFB submit a formal WP outlining the February 01, 2021, conceptual approach.

Included in this WP is a brief history of the site, current site conditions, and the technical approach for soil vapor monitoring point installation. This WP has been developed in accordance with Part 6.2.4.2 of the Kirtland AFB Hazardous Waste Treatment Facility Operating Permit, U.S. Environmental Protection Agency Identification No. NM9570024423. The methodology for the selection of soil vapor monitoring point locations is included to ensure representative samples are collected. As required in the February 25, 2019, NMED letter, this WP includes a proposed schedule for two sampling events, one in summer 2021 and one in winter 2021. The results of the monitoring point installation and sampling will be summarized in a final investigative report.

*This page intentionally left blank.*



# 1. INTRODUCTION

This Shallow Soil Vapor Monitoring (SVM) Work Plan (WP) was prepared for the U.S. Air Force for the purpose of performing shallow soil vapor well installation and sampling associated with the Kirtland Air Force Base (AFB) Bulk Fuels Facility (BFF), Solid Waste Management Units (SWMUs) ST-106/SS-111. This work is performed under the U.S. Air Force Environmental Restoration Program, in accordance with the corrective action provisions set forth in Part 6 of the Hazardous Waste Treatment Facility Operating Permit (U.S. Environmental Protection Agency [EPA] Identification (ID) No. NM9570024423) issued to Kirtland AFB (Resource Conservation and Recovery Act [RCRA] Permit), with the New Mexico Environment Department (NMED) serving as the lead regulatory agency.

## 1.1. Overview

As discussed in the cover letter, the objective of this WP is to satisfy the NMED's request in its February 25, 2019, letter "*Bulk Fuels Facility Spill; Solid Waste Management Unit ST-106/SS-111 Kirtland Air Force Base HWB-KAFB-19-MISC*" to confirm the conclusion reached in the July 15, 2017, Risk Assessment Report that there are no vapor intrusion risks to off-site receptors located north of Kirtland AFB (KAFB, 2017a).

This WP is part of a phased, step-out investigative approach to assess the current nature and extent of shallow soil vapor contamination. This WP describes the first phase in this approach, which focuses on installing SVM locations that are most likely to have detectable vapor concentrations. The results of the SVM location installation and sampling will be summarized in an Investigation Report. Based on the results, additional sampling locations may be proposed to further understand shallow soil vapor contamination north of the Base.

## 1.2. Report Organization

The BFF site (Site) SVM WP is formatted in accordance with the requirements of Part 6.2.4.2 of the RCRA Permit and divided into the following sections:

- **Section 1**—Presents an introduction, overview, and organization of the WP
- **Section 2**—Summarizes regulatory oversight, directives, and guidance documents
- **Section 3**—Provides background information on the Site and current conditions
- **Section 4**—Identifies the investigative approach and justification
- **Section 5**—Describes the proposed sampling locations and rationale for their selection
- **Section 6**—Presents the scope of activities to be conducted for this project
- **Section 7**—Outlines the investigation methods that will be utilized
- **Section 8**—Refers to the monitoring and sampling protocols

- 1 • **Section 9**—Presents the schedule for this sampling event

2 Associated appendices are provided at the end of this WP as follows:

3

4 **Appendix A:** Regulatory Correspondence

5

6 **Appendix B:** Fourth Quarter 2020 Soil Vapor Monitoring Results for EDB and Benzene

7

8 **Appendix C:** Field Forms

9

## 2. REGULATORY CRITERIA

NMED is the regulating agency for the investigation being conducted at Kirtland AFB BFF SWMUs ST-106/SS-111. The RCRA Permit (NMED, 2010) is the primary guidance for environmental investigations and remediation regulated by NMED at Kirtland AFB. This permit is enforced by NMED's Hazardous Waste Bureau, which is authorized to administer RCRA by the EPA. Site-specific investigations are conducted in accordance with approved WPs and additional written guidance from NMED. SVM occurs semiannually and in accordance with the approved WP (NMED, 2017, 2018; Kirtland AFB, 2017b).

The following screening levels and regulatory guidance are used for the investigation being conducted at SWMUs ST-106/SS-111:

- New Mexico Environment Department – Risk Assessment Guidance for Site Investigations and Remediation, Volume I Soil Screening Guidance for Human Health Risk Assessments, Revision 2, February 2019
- U.S. Environmental Protection Agency – OSWER Technical Guide for Assessing and Mitigating the Vapor Intrusion Pathway from Subsurface Vapor Sources to Indoor Air, Office of Solid Waste and Emergency Response, OSWER Publication 9200.2-154, June 2015

NMED has directed Kirtland AFB to compare detected soil vapor concentrations to a regulatory standard for the purpose of assessing the presence and location of contaminants of concern. NMED's Risk Assessment Guidance for Site Investigations and Remediation (2019b and as updated) vapor intrusion screening levels (VISLs) must be used as a first-tier screening assessment. NMED VISLs were calculated using EPA default attenuation factors, which are based on conservative assumptions and empirical data. VISLs are intended to be screened against soil vapor samples collected from below buildings or occupied structures (sub slab samples) where vapors can migrate through cracks or other foundation deficiencies and cause an exposure to the human occupants. There are currently no residential or industrial buildings in the off-Base investigation area and as a result, no sub-slab soil vapor samples will be collected as part of this field effort. Kirtland AFB is currently screening the shallowest SVM points (SVMPs) at SWMUs ST-106/SS-111 with screen intervals ranging from 10 to 30 feet (ft) below ground surface (bgs) against NMED VISLs as reported in the Q4 2020 monitoring report (KAFB, 2021a). This screening interval is referred to nominally as the 25-ft horizon. This WP will compare the shallow soil vapor sampling results collected as part of this investigation against NMED VISLs as a first-tier screening assessment.

*This page intentionally left blank.*

### 3. BACKGROUND INFORMATION AND SITE CONDITIONS

#### 3.1. Site Description

Kirtland AFB is located in Bernalillo County in central New Mexico, southeast of and adjacent to the city of Albuquerque and the Albuquerque International Sunport (**Figure 3-1**). The Base has an approximate area of 52,287 acres. The Site is located in the northwestern portion of Kirtland AFB along the northern Base boundary.

It is important to note there are currently no residential or industrial buildings in the off-Base area proximal to the Site; most of the area is comprised of Bullhead Memorial Park (**Figure 3-2**). The large open area to the northeast, between Bullhead Memorial Park and the residential areas, is owned by the Air Force and the Air National Guard. The Raymond G. Murphy Veterans Affairs Medical Center (VA Hospital) is located to the northwest of Bullhead Memorial Park.

#### 3.2. Site History

Kirtland AFB discovered a fuel release in November 1999 at the Former Fuel Offloading Rack at the BFF and determined through environmental investigations that subsurface fuel releases occurred over a period of decades. The fuel traveled downward through the subsurface until it encountered the water table. In the vadose zone, the fuel constituents volatilized and contributed to the soil vapor contamination in the spaces between sand grains, creating the soil vapor plume. In the saturated zone, fuel constituents dissolved into groundwater, creating the dissolved-phase plume. SVM of the contamination has been performed at the Site since 2001.

Kirtland AFB responded to the subsurface contamination by performing interim measures, including soil removal actions and soil vapor extraction (SVE) in the vicinity of the original release (KAFB, 2017a). Interim measures continue to be implemented to date at the Site to address the mobile dissolved-phase ethylene dibromide (EDB, also referred to as 1,2-dibromomethane) groundwater plume (KAFB, 2021a).

##### 3.2.1. Soil Vapor Interim Measure History

Both soil removal and SVE activities have been performed at the Site. These interim measures have impacted the concentrations of soil vapor constituents in the shallow vadose zone. These interim measures are discussed in detail in the RCRA Facility Investigation (RFI) Phase I (KAFB, 2018).

Approximately 3,000 cubic yards of impacted soil were excavated from the Site from 1999 to 2014. In 2014, the final removal activity was completed and included the removal of all impacted soil down to 20 ft bgs, except for a few local areas associated with existing infrastructure.

SVE was performed from 2003 through first quarter (Q1) 2015, at which point SVE activities were suspended, and the system was shut down in second quarter (Q2) 2015. Approximately 775,000 equivalent gallons of jet fuel have been removed from the subsurface by vacuum extraction (SVE and modified bioslurping). This calculated volume includes the total removed by SVE and biodegradation combined.

1 Post-SVE shutdown, soil vapor rebound and respiration testing was performed to assess residual  
2 contamination in the vadose zone without the influence of the SVE system (KAFB, 2017a).  
3 SVM data continue to be collected and to provide information for understanding the nature and  
4 extent of soil vapor contamination at near steady state conditions.

### 5 **3.2.2. Soil Vapor Monitoring History**

6 SVM activities have been performed at SWMUs ST-106/SS-111 since 2001. Currently, SVM  
7 wells are sampled semiannually during the Q2 and fourth quarter (Q4) of each calendar year, and  
8 sampling results are presented in the corresponding Quarterly Monitoring Report.

9 The SVM network includes 59 SVM locations (**Figure 3-3**). These SVM locations are nested  
10 wells comprised of up to six individual SVMPs that are screened at discrete intervals ranging  
11 from approximately 15 ft to 450 ft bgs. Five SVM locations are located off-Base, consisting of  
12 28 SVMPs ranging from 15 ft to 450 ft bgs. Each sampling event includes the collection of field  
13 parameters, including hydrocarbons (HC), carbon dioxide (CO<sub>2</sub>), and oxygen (O<sub>2</sub>), and samples  
14 that are analyzed for EPA Toxic Organics – 15 (Method TO-15). Benzene, EDB, and field  
15 measured HC are the primary constituents evaluated in the corresponding quarterly reports.

16 SVM sampling practices have improved over the 20 plus years of monitoring activities at the  
17 Site. These improvements are summarized below and discussed in detail within the RFI Phase I  
18 (KAFB, 2018):

- 19 • In 2004 quarterly SVM began; initially only field measurements were collected.
- 20 • In third quarter (Q3) 2010, field measurements were supplemented with laboratory  
21 analysis at all SVM locations for the following analyses:
  - 22 ○ Method TO-15
  - 23 ○ Total petroleum hydrocarbons (TPH)-gasoline by EPA Method SW846-8015M
  - 24 ○ Fixed Gases (Nitrogen, O<sub>2</sub>, carbon monoxide [CO], CO<sub>2</sub>, and methane [CH<sub>4</sub>])
- 25 • In Q1 2015, updates to the soil vapor sampling apparatus included capping and sealing  
26 SVMPs to reduce the influence of barometric pressure fluctuations on soil vapor  
27 concentrations during SVM sampling and analysis. The points and wells were sealed by  
28 securing an air-tight cap onto the top of each SVMP and adding a pneumatic quick-  
29 connect fitting to each well to serve as a sampling port for ease of access and to ensure  
30 that an air-tight seal was maintained.
- 31 • In January 2017 NMED approved the SVM Optimization Memorandum (NMED, 2017).  
32 Sampling frequency was optimized from quarterly to semiannually and the analyte list  
33 was optimized to only include analytes that were consistently detected at the Site. In  
34 addition, all laboratory methods were removed, except for Method TO-15. As a result,  
35 the full sample volume was used for TO-15 analysis, resulting in lower detection limits.

1 These improvements demonstrate that the recent SVM data collected is the most representative  
2 of the current site conditions. The Q4 2020 Monitoring Report (KAFB, 2021a) presents the most  
3 recent and representative soil vapor data. The Q4 2020 soil vapor data set was evaluated for the  
4 development of this WP, and the off-Base soil vapor data is summarized in Section 3.3.3.

### 5 3.3. Site Conditions

6 The geologic setting, utility corridors, and the Q4 2020 SVM data are discussed below.  
7 Understanding these site conditions is important for determining the sampling locations and  
8 methodology laid out in this WP.

#### 9 3.3.1. Geologic Setting

10 As discussed in the RFI Phase I, the BFF site is located within the Albuquerque Basin of the Rio  
11 Grande Rift, which has been filled with sediment identified as the Santa Fe Group. In general,  
12 the Site is underlain by approximately 200 ft of relatively fine-grained alluvial fan deposits, with  
13 some alternating and laterally discontinuous coarse-grained zones. Underlying these easterly  
14 derived alluvial fan deposits are relatively coarse-grained Ancestral Rio Grande deposits, with a  
15 few laterally discontinuous fine-grained zones (AECOM, 2015).

16 The groundwater impacted by the BFF site is located within an unconfined aquifer in the Upper  
17 Santa Fe Group, which is composed of deposits of the ancestral Rio Grande fluvial system that  
18 co-mingle with alluvial deposits towards the basin margins (Hawley, 1996). As of Q4 2020,  
19 depth to groundwater ranges from approximately 435 to 490 ft bgs across the groundwater  
20 monitoring (GWM) network (KAFB, 2021a).

#### 21 3.3.2. Utility Corridors

22 Shallow soil vapor can potentially migrate along utility corridors because most utilities use  
23 coarse grain backfill to protect the underground infrastructure. Since the shallow subsurface at  
24 the Site is composed of laterally discontinuous alluvial fan deposits, it is possible that soil vapor  
25 could migrate further distances laterally along utility corridors than through the natural deposits.  
26 In an effort to better understand the potential impacts of utility corridors on shallow soil vapor  
27 contamination, NMED submitted a request for information to Kirtland AFB asking for the  
28 locations and depths of utilities proximal to the Site (NMED, 2020). Kirtland AFB provided the  
29 utility corridor information to NMED as documented in the January 28, 2021, letter (KAFB,  
30 2021b) and is summarized below.

31 As shown on **Figure 3-2**, the major utility corridor near the Site is located on-Base along  
32 Randolph Avenue. All utilities identified proximal to the Site are less than 12 ft bgs. One natural  
33 gas utility line leaves the Base near the Site and travels north to the VA Hospital. This line is 1.5  
34 to 6 in. in diameter and approximately 18 to 24 in. deep.

#### 35 3.3.3. Fourth Quarter 2020 Soil Vapor Monitoring Data Summary

36 The most recent data provided in the Q4 2020 Monitoring Report submitted in March 2021  
37 indicates low contaminant concentrations in the off-Base SVM locations (KAFB, 2021a;  
38 Appendix B). Figures in **Appendix B** are excerpted from the Q4 2020 Quarterly report. **Figure**  
39 **B-1 through Figure B-7** illustrate benzene, EDB, and HC concentrations at each nominal depth  
40 horizon from 25 ft bgs to 450 ft bgs. **Table B-1** compares detected concentrations of EDB and

1 benzene to NMED residential soil gas VISLs at all nominal depth horizons for off-Base SVMPs.  
2 **Table B-2** illustrates EDB and benzene results in the 25-foot horizon both on-Base and off-Base  
3 compared to the NMED residential soil gas VISLs.

#### 4 **Off Base SVMPs: All Depths**

5 As shown in **Table B-1** and on **Figure B-1 through Figure B-7**, EDB was not detected at any  
6 off-Base SVMPs in the 25-ft, 50-ft, 150-ft, 250-ft, or 350-ft nominal depth horizons. Off-Base,  
7 only one SVMP had a detected concentration of EDB: KAFB-106028-450 at 450 ft bgs. This  
8 SVMP had a detected EDB concentration of 3.6 micrograms per cubic meter ( $\mu\text{g}/\text{m}^3$ ), which  
9 exceeds the NMED residential soil gas VISL of  $1.56 \mu\text{g}/\text{m}^3$ . As shown on **Figure B-7**, this  
10 location is the closest off-Base location to the Kirtland AFB boundary. Benzene was detected at  
11 19 of 28 off-Base SVMPs; however, no detections exceeded the NMED residential soil gas VISL  
12 of  $120 \mu\text{g}/\text{m}^3$ . The off-Base benzene concentration was  $50 \mu\text{g}/\text{m}^3$  measured at 450 ft bgs at  
13 KAFB-106142-450 (**Table B-1; Figure B-7**).

#### 14 **On-Base and Off-Base SVMPs: 25-Ft Nominal Depth Horizon**

15 As shown in **Table B-2**, and on **Figure B-1**, no results at the 25-ft depth horizon exceeded the  
16 NMED residential soil gas VISLs for EDB and benzene of  $1.56 \mu\text{g}/\text{m}^3$  and  $120 \mu\text{g}/\text{m}^3$ ,  
17 respectively. At the 25-ft depth horizon, EDB was nondetectable at all locations but one, KAFB-  
18 106128-025 with a J-flagged concentration of  $0.43 \mu\text{g}/\text{m}^3$ . Benzene had a detected concentration  
19 of  $5 \mu\text{g}/\text{m}^3$  at this location. Benzene was detected at 28 out of 35 SVM locations with 25-ft  
20 sample ports. The maximum detected concentration was  $5.3 \mu\text{g}/\text{m}^3$  at KAFB-106140-025.

21



## 4. INVESTIGATIVE APPROACH, RATIONALE, AND GUIDANCE

The proposed scope of work consists of a phased, step-out investigative approach to assess the current nature and extent of shallow soil vapor off-Base. The first phase would focus on vapor sampling at locations that are most likely to have detectable vapor concentrations. If data collected during the first phase identifies soil vapor concentrations that indicate additional sampling is needed to “*demonstrate that [sic] there is no risk to off-site receptors located north of the Base,*” the Air Force would work with NMED to develop a second phase WP that would extend sampling from the point of detection outward. Additional step outs may be warranted based on the results of the subsequent sampling events. This approach builds on the concepts detailed in EPA (2015, Sections 4.0, 6.2.1, and 6.3.1), which require investigations to delineate the areal extent of a subsurface vapor plume as well as preferential pathways.

As indicated in Section 3.3.2 of this WP, soil vapors can migrate via advection (and diffusion) along a preferential subsurface pathway, such as a utility corridor or more porous zones of soil or rock, or beneath surface barriers that limit the direction(s) of vapor migration, such as asphalt. As indicated in EPA (2015), soil gas concentrations generally decrease with increasing distance from a subsurface vapor source, and eventually at some distance the concentrations become negligible. The distance at which soil gas concentrations become negligible is a function of the strength and dimensions of the vapor source, the type of vapor source, the soil types and layering in the vadose zone, the presence of physical barriers (e.g., asphalt covers or ice) at the ground surface, and the presence of preferential pathways (utility corridors).

As a result of the SVE operations described in Section 3.2.1 of this WP, the Kirtland AFB BFF project has a robust SVM network that has been in operation for two decades. Fifty-nine SVM locations (consisting of 299 SVMPs) were installed to measure soil vapor concentrations on a semi-annual basis at the site. As part of this monitoring well network, KAFB BFF has off-Base vapor monitoring points at the VA Hospital as well as into Bullhead Memorial Park screened from 15 ft bgs to 450 ft bgs across six to seven different horizons (35 vapor monitoring points). The SVMPs in Bullhead Memorial Park are directly between the release point on Kirtland AFB and the Siesta Hills community. These vapor monitoring points serve as an early warning system for any potential vapor migration towards the Siesta Hills community both vertically and laterally. The most recent sampling data set (see Section 3.3.3) collected in December 2020 (most representative of current conditions) for off-Base monitoring points are all below VISLs (residential sub-slab values) from ground surface to 350 ft bgs. The proposed investigation detailed in this WP would add eight additional permanent SVM locations (24 SVMPs) to the off-Base monitoring network. The SVMPs would collect semiannual samples from three horizons at 5, 10, and 15 ft bgs and near existing utilities along the northern base perimeter and into Bullhead Memorial Park. If additional step outs are required, additional permanent SVM locations may be needed.

As indicated in EPA (2015), human health risk evaluations are based on data that represent current conditions. As indicated above, current and future conditions are reassessed every six months at Kirtland AFB BFF in quarterly reports. Therefore, the information collected from this investigation and combined with the most current semiannual sampling events will be used to confirm the conclusions of the *Risk Assessment Report, Bulk Fuels Facility Spill; Solid Waste*

1 *Management Unit ST-106/SS-111, dated July 15, 2017, to “demonstrate that [sic]there is no risk*  
2 *to off-site receptors located north of the Base.”*

3  
4 As the EPA (2015) states, the vapor intrusion pathway is referred to as “complete” for a building  
5 or collection of buildings when five conditions are met under current conditions: (1) a subsurface  
6 source of vapor-forming chemicals is present underneath or near the building(s); (2) vapors form  
7 and have a route along which to migrate (be transported) toward the building(s); (3) the  
8 building(s) is (or are) susceptible to soil gas entry, which means openings exist for the vapors to  
9 enter the building(s), and driving forces exist to draw the vapors from the subsurface into the  
10 building(s); (4) one or more vapor-forming chemicals comprising the subsurface vapor source(s)  
11 is (or are) present in the indoor environment; and (5) the building(s) is (or are) occupied by one  
12 or more individuals when the vapor-forming chemical(s) is (or are) present indoors. If any one of  
13 the criteria above is not satisfied, the vapor intrusion pathway is considered incomplete. As a  
14 result, in accordance with Section 6.3.2 of EPA (2015), information about subsurface vapor  
15 migration, combined with other lines of evidence, can support a determination that the vapor  
16 intrusion pathway is incomplete under current conditions.

17  
18

## 5. SAMPLING LOCATIONS

SVM locations have been selected within the residential area north of Ridgecrest, the VA Medical Center campus, and in the utility easement south of Gibson Boulevard Southeast.

### 5.1. Soil Vapor Monitoring Locations

**Figure 5-1** provides proposed SVM locations. A detailed listing of each SVM location, sample depths, analytical methods, and rationale for placement is provided on **Table 5-1**. Proposed shallow SVM locations were selected to provide information to support two data quality objectives:

1. Provide data to determine whether existing underground utilities provide a transport pathway for soil vapor contamination.
2. Provide additional data points to supplement the quantitative evaluation of potential vapor intrusion (VI) risk to off-site receptors performed in 2017 (KAFB, 2017a).

The NMED Risk Assessment Guidance for Site Investigations and Remediation sets forth maximum acceptable VISLs for volatile compounds in soils that are less than 10 ft below grade for comparison and evaluation of risk to human and ecological receptors at land surface (NMED, 2019b). The proposed shallow SVM locations will provide data at 5, 10, and 15 ft for comparison to NMED residential VISLs.

Four SVM locations, SVMW-16 through SVMW-19, are proposed for installation just south of the boundary between Kirtland AFB and Bullhead Memorial Park. These locations are proposed to monitor contaminant migration along the northern base boundary and to evaluate utility corridors in the area. SVMW-16 is proposed to be located adjacent to the only utility running off-Base. Three proposed SVM locations, SVMW-20 through SVMW-22, are located in the parking lot of Bullhead Memorial Park. Paved areas were chosen because vapors may accumulate under low permeability surfaces such as asphalt or concrete. In addition, these three locations are proposed to bisect the area of the benzene groundwater plume (approximately 470 ft bgs). One location, SVMW-23, is proposed for the VA Hospital parking lot in the open space adjacent to a sewer main. This location is located at the historical leading edge of the groundwater benzene plume. Finally, this location is also proximal to KAFB-106141, the most distal existing SVM location and will provide supplementary data to KAFB-106141. Locations that are planned to evaluate underground utilities will be placed as close to the utility corridor as safety precautions allow.

Proposed SVM locations were selected carefully to avoid areas in roadways and parking lots with heavy vehicular traffic for the following reasons:

- Potential sources of benzene, toluene, ethylbenzene, and xylenes may exist in shallow soils beneath roadways that could interfere with the objectives of this sampling event.
- Interference from vehicular traffic during the sampling may impact vapor concentrations in shallow soils under certain barometric pressure conditions and potentially result in false positives.

1 In addition, the proposed sampling protocol includes the collection and analysis of ambient air  
2 samples during soil vapor sample collection to evaluate the potential for volatile organic  
3 compounds (VOCs) present in ambient air. This could bias soil vapor sample results as discussed  
4 further in Section 8.2.

## 6. SCOPE OF ACTIVITIES

### 6.1. Soil Vapor Monitoring Point Installation and Sampling

The scope of this WP includes the installation of SVMPs and collection of shallow soil vapor samples. Installation of SVMPs will be conducted using Direct Push Technology (DPT) drilling methods where possible; detailed drilling and SVMP installation methodology is described further in Section 7. Shallow soil vapor samples will be collected from SVMPs utilizing the methodology described in Section 8.

### 6.2. Mobilization/Demobilization

Once the final sampling locations and schedule are approved by NMED, Kirtland AFB will coordinate with the City of Albuquerque (COA) and the Department of Veterans Affairs. A list of permits and access agreements include, but are not limited to, the following:

1. COA Noise Control Permit
2. COA Excavation Permit
3. NM 811 Damage Prevention Center – Dig Permitting/Clearance
4. COA Right-of-Way License, expiration date September 2026
5. Department of Veterans Affairs Permit for Right of Entry

Because all proposed drilling and SVMP installation sites are located off-Base and in nonsecure areas, all equipment and personnel will be mobilized to and from the drilling locations daily. At the end of each workday all investigation derived waste (IDW) will be removed and SVMPs will be covered and secured. All work sites will be restored to initial conditions and documented with pre- and post-work photographs in compliance with the COA Construction Services permit and the VA Right of Entry.

### 6.3. Site Security

Safe and secure construction sites will be maintained during the execution of all activities pursuant to off-site SVMP installation and sampling. Site and safety personnel will conduct work activities in accordance with U.S. Air Force safety standards and practices. Monitoring point sites (traffic control, noise control, and site security) will be implemented to control public access and reduce interference, and a safe work environment for the field teams and the surrounding community will be established.

### 6.4. Barricading/Traffic Control

Work areas for SVMP drilling and installation will be protected from pedestrian and vehicular access. Barricades, temporary traffic control measures, and detour routes will be established where necessary in accordance with COA Construction Services Division requirements and in coordination with the VA Right of Entry. Kirtland AFB will comply with the COA's Construction Coordination Section for work within the public right-of-way, including barricade and excavation permits and fees, providing data for traffic reports, and any requirements established by the VA Hospital during work activities on the VA property.

*This page intentionally left blank.*

## 7. INVESTIGATION METHODS

### 7.1. Drilling Equipment and Methods

SVMPs will be drilled using DPT when possible. Where DPT methods cannot penetrate to design depths, 6 in. hollow-stem auger methods will be used to complete the installations. The proposed drilling equipment is a Geoprobe 7822DT drilling rig, or similar. The drilling rig is rubber tracked and designed to traverse variable terrain with minimal surface disturbance. The rig employs hydraulic ram and percussion hammer technology to advance hollow steel tubing to collect core samples in acetate core tubes and to allow vapor points, tubing, gravel packs, and annular seals to be deployed to precise depths. The drilling rig is also equipped to drill with 6 in. hollow-stem augers that will be used only if necessary to advance borings. All drilling will be conducted in accordance with RCRA Permit Sections 6.5.9 and 6.5.11.

Proposed DPT drilling will be performed in two penetration passes. Where DPT methods are successful, an initial penetration will be made to total depth (15 ft) using 2.25 in. outside diameter x 48 in. length rods to capture 1.5 in. diameter soil cores in acetate tubes. A second pass will be made to total depth using 3.5 in. outside diameter x 48 in. length rods, to widen the hole and allow deployment of soil vapor probes to the proposed depths and construction of multiple ports, tubing strings, gravel packs and annular seals in the borings. During advancement of the DPT tools, cores will be collected in the lead rod in acetate core tubes on 4 ft intervals and brought to land surface. Acetate core tubes will be cut longitudinally such that retrieved cores may be inspected visually and for lithologic logging. Documentation for logging as well as collection of other field parameters will be conducted using the field forms included in **Appendix C**.

Where DPT methods cannot penetrate to design depths, partial DPT cores will be retained, and hollow stem auger cuttings will be collected to complete descriptions of penetrated sediments. Soil cores will be visually inspected and logged by the Unified Soil Classification System (USCS) in accordance with the American Society of Testing and Materials (ASTM) D5434 by an experienced field geologist. Soil core descriptions will include mineralogy, texture, sorting, rounding, degree of induration, plasticity, moisture content, and USCS and Munsell Soil Chart color.

### 7.2. Proposed Vapor Monitoring Point Construction

Permanent SVMPs will be completed to accommodate additional future sampling events and will be repaired or replaced as necessary to maintain compliance with regulatory monitoring requirements. All SVMP installations will be equipped with permanent flush to grade traffic rated vault and concrete slab surface completions.

For the DPT sampling tools, Teflon tubing was selected over stainless-steel tubing to improve analytical data quality and repeatability due to its resistance to contaminant adhesion and constructability considerations. The proposed DPT drilling methodology will require that the SVMPs be built in slender open holes after the DPT drilling tools are withdrawn. Hole diameters will be small (3.5 in.), and hole stability will be an issue with stainless steel tubing, which is delivered in coiled segments and requires extensive handling to straighten. This has the propensity to excessively contact and abrade the open holes, risking hole caving and collapse.

1 Teflon tubing is light and flexible, requires minimal handling, and provides the best opportunity  
2 to complete the SVMP nests with minimal risk of hole sloughing or introduction of contaminants  
3 by excessive handling. Details of proposed soil vapor well completions are shown on **Figure 7-1**.

#### 4 **7.2.1. Proposed Well Construction Materials**

5 Proposed SVM points materials include:

- 6 • Soil Vapor Probes – Geoprobe 6 in. AT86 Series double woven stainless wire screen
- 7 • Well Tubing – 1/4 in. Teflon tubing
- 8 • Pervious Annular Fills – 10/20 grade silica sand (opposite wire screen probes)
- 9 • Annular Seals – 3/8 in. granular bentonite, placed, hydrated (between screened zones)
- 10 • Tubing Vault Seals – SWAGELOK quick connect sample connection fittings, or  
11 equivalent (part no. SS-QC4-B-2PM)
- 12 • Well Vault – 12 in. x 12 in. cast iron flush to grade traffic rated vault with tamper proof  
13 security bolts and waterproof seals on the vault covers and bolts
- 14 • Vault Drain Tube – 1/2 in. schedule 40 polyvinyl chloride (PVC) pipe, set through vault  
15 concrete to natural materials below
- 16 • Concrete Surface Pad – Portland ready concrete mix meeting ASTM C387

#### 17 **7.2.2. Proposed Well Construction**

18 Components for SVMP well construction are identified in Section 7.2.1 above. Installation  
19 methods to ensure the proper positioning of vapor probes, annular gravel packs, and annular  
20 seals are detailed below and illustrated on **Figure 7-1**. Wells will be advanced using DPT and/or  
21 a 6 in. hollow-stem auger, as required and described in Section 7.1. Well probe and annular fill  
22 placements, as well as surface completions will be performed as follows:

- 23 • Vapor Probe Placement—Prior to installing the vapor probes at prescribed depths in each  
24 well, the well depth will be sounded using a weighted fiberglass or steel tape to tag the  
25 bottom of the hole and to verify that the hole depth matches the well design depth for that  
26 probe. The probe will then be affixed to a length of Teflon tubing and lowered to the  
27 bottom of the hole and the placement depth verified by additional hole depth sounding.  
28 Approximately 5 ft of excess Teflon tubing will be placed on each vapor probe to allow  
29 the excess tubing to be bundled and positioned away from the hole during annular fill and  
30 surface completion operations. Depth stamped quick connect sample connection fittings  
31 will be affixed to each Teflon tubing run to prohibit entry of foreign media into the tubing  
32 during well construction operations.
- 33 • Pervious Annular Fill Placement—After placing each vapor probe to its prescribed depth,  
34 10/20 silica sand will be incrementally trickled into the hole from land surface until the



1 annular space opposite the vapor probe is flooded with sand. The level of the annular  
2 sand fill will be verified by continuous sounding with the weighted tape as incremental  
3 filling progresses to ensure that overfilling or bridging does not occur.

- 4 • **Annular Seal Placement**—After the annular sand fill opposite each vapor probe has been  
5 placed, 3/8 in. granular bentonite will be placed by slowly pouring the granular bentonite  
6 into the hole from land surface until the annulus above the probe/sand interval has been  
7 filled to the bottom of the next probe/sand interval, or (for the shallowest probe in each  
8 well) to approximately 4 in. below the projected base of the well vault on the completed  
9 installation. The bentonite fill will be continuously sounded with the weighted tape to  
10 ensure that bridging or overfilling does not occur. During placement of granular  
11 bentonite, potable water will be added by tremie pipe in 1-foot lifts such that the  
12 bentonite is hydrated to form an annular seal between probes and between the upper  
13 probe and land surface.
- 14 • **Well Vault and Concrete Surface Slab Placement**—After probes, Teflon tubing, and  
15 annular fills have been placed in each well, the ground (turf or unimproved dirt) will be  
16 excavated around the well to a depth of 6 in. and width of 4 ft x 4 ft. A square concrete  
17 form constructed of 2 x 6 in. lumber will be placed in the excavation and centered on the  
18 well boring such that the top of the form is roughly level to adjacent grade. The 12 in.  
19 vault will be pushed into the well boring hole until its upper ring surface is approximately  
20 1 inch higher than the lumber concrete form. Ready mix concrete will be prepared and  
21 flooded inside the form and around the well vault until an adequate volume of concrete  
22 has been placed to the top of the form and to the upper surface of the well vault.

23 A drain tube consisting of an 8 in. length of 1/2 in. diameter PVC tubing will be placed  
24 inside the well vault and pushed into the soil until its upper terminus is approximately  
25 5 in. above the bottom of the well vault. The well vault will then be flooded with concrete  
26 until it nearly tops the PVC tube. The Teflon tubing for each vapor probe with affixed  
27 depth stamped quick connect sample connection fittings will be coiled and placed into the  
28 well vault, and the well vault cover will be placed, and security bolts fastened. The  
29 concrete slab will be floated and surfaced such that a smooth surface sloping radially  
30 from the upper well vault ring to the concrete form results. Finally, the concrete slab will  
31 be broom finished.

### 32 7.3. **Decontamination**

33 All DPT and drilling tools and equipment that are used to penetrate below grade will be  
34 decontaminated prior to arriving on site and will be decontaminated after use at each SVM  
35 location. All decontamination procedures will be performed in accordance with RCRA Permit  
36 Section 6.5.3.

37 Soil vapor sampling equipment will consist of single use disposable Teflon tubing and dedicated  
38 SVMP single use hose barbs and flow control valves; therefore, no decontamination of soil vapor  
39 sampling equipment will be necessary.

40 Decontamination of drilling tools will take place in designated decontamination areas specific to  
41 the work activity and approved by Kirtland AFB. All decontamination wastewater will be

1 managed in accordance with Kirtland AFB waste containment and disposal procedures. The  
2 objective of field decontamination is to remove contaminants of concern from the drilling tools  
3 to minimize risks of cross contamination and negative impact on study objectives. Specifications  
4 for decontamination materials are as follows:

- 5 1. Use a standard brand of phosphate-free laboratory detergent, preferably either liquid  
6 Liquinox<sup>®</sup> or powder Alconox<sup>®</sup>.
- 7 2. Use tap water from a municipal water treatment system. Detergent and tap water will  
8 remove the gross contamination from the sampling equipment.
- 9 3. Use deionized water for the final rinse of sampling equipment that has direct contact with  
10 the sampling medium.

#### 11 7.4. **Drilling Investigation Derived Waste**

12 The DPT drilling method proposed for SVMP installations will not penetrate saturated soils and  
13 will not require liquids to advance. The DPT soil coring will produce small amounts of IDW, up  
14 to 3.5 gallons of soil core per monitoring point, and 15 lineal ft of acetate core barrel per  
15 monitoring point. Derived soil will be captured and contained in sealed 5-gallon containers  
16 pending receipt of waste characterization profiling results. It is not anticipated that soils will  
17 contain any level of contamination; however, IDW samples will be screened for fuel components  
18 and toxic metals using totals analysis. Based on the totals analysis screening results, additional  
19 testing will be conducted using Toxicity Characteristic Leaching Procedure methodology if  
20 needed. All IDW will be handled in accordance with RCRA Permit Section 6.5.7.

21 Once the analytical results for soil tests are received and reviewed, a Request for Disposal letter  
22 will be provided to Kirtland AFB for approval to dispose of the soil in the Kirtland Construction  
23 and Demolition Landfill, assuming it meets waste acceptance criteria. All documentation  
24 regarding waste characterization and disposal will be provided in the appendices of the document  
25 describing the activities during which waste was generated.

#### 26 7.5. **Borehole Logging**

27 During drilling, each boring will be fully described by a geologist on the boring log form in  
28 accordance with ASTM International D5434 and will include the following, when applicable:

- 29 1. Identification number and location of each boring
- 30 2. A general description of the drilling equipment used, including rod size, bit type, pump  
31 type, rig manufacturer, and model
- 32 3. Date and time of start and completion of boring
- 33 4. Name of contractor, driller, and drill site geologist
- 34 5. Size and length of casing (soil vapor port and tubing type) used in each borehole
- 35 6. Soil classification in accordance with the USCS, and color, relative density and  
36 consistency, soil components, soil moisture, stratification, hardness, grain size and size  
37 distribution, and odor will be logged
- 38 7. Mineralogical content of the core (for correlation)

- 
- 1 8. Observations during drilling, such as bit chatter, rod binding, and rod drops
  - 2 9. Depth limits, type, and number of each sample taken
  - 3 10. Observations of visible contamination for each sample

#### 4 7.6. **Site Restoration**

5 Site restoration will consist of backfilling and compaction, surface restoration/resurfacing, and  
6 landscaping restoration. Work areas will be restored to original conditions and, in the areas  
7 where pavement is disturbed, pavement of the type and thickness meeting COA Department of  
8 Municipal Development or VA Right of Entry requirements will be replaced as applicable.

#### 9 7.7. **Soil Vapor Monitoring Point Survey**

10 Upon completion, each SVM location will be surveyed by a Registered Land Surveyor (RLS) in  
11 accordance with RCRA Permit Section 6.5.8 and New Mexico Administrative Code 12.8.2. The  
12 surveys will establish northings, eastings, and elevations within 0.01 ft accuracy at all SVM  
13 locations, referenced as follows:

- 14 1. New Mexico State Plane Coordinate System, Central Zone, North American Datum of  
15 1983
- 16 2. North American Vertical Datum 1988

17 A tabular summary of the XYZ coordinates for each monitoring point, as well as a map showing  
18 the locations of the monitoring points and bearing the RLS seal will be prepared and included in  
19 the Final Investigation Report.

20

1

2  
3

*This page intentionally left blank.*

## 8. MONITORING AND SAMPLING

### 8.1. Soil Vapor Sample Collection and Analysis

Proposed soil vapor sampling will be conducted after each of the proposed SVMPs have been completed and adequate time has elapsed to allow perturbed soil vapor conditions from monitoring point installation to return to ambient conditions (proposed 14 days minimum). Barometric pressures and trends will be noted during sample collection to assess propensity for air to move into or out of shallow soils during soil vapor sampling. Two sampling events will be conducted, one in summer and one in winter, contingent on NMED approval of this WP. Sampling will be conducted to determine if seasonal changes affect sampling results. However, it is unlikely to be conducted during bioventing pilot testing as described in the NMED letter dated February 25, 2019, due to the length of time required for review and approval of this WP. Any new SVM wells that exceed a VISL after the first two samples are collected will be added to the semiannual SVM schedule.

Proposed sampling train and equipment are depicted on **Figure 8-1**. Proposed equipment includes a vacuum pump and vapor ports for production of formation-representative soil vapor samples. Additionally, sensitive vacuum/pressure gauges assess pre-purging and pre-sampling subsurface soil pressure/vacuum conditions, evaluate vacuum propagation during monitoring point purging, and evaluate for possible interference between vapor ports in the monitoring point nest. Teflon tubing has been selected for the proposed sampling train to improve analytical data quality due to its resistance to contaminant adhesion. SVMPs will be sealed when not in use and as such will not be able to off-gas soil vapor or allow infiltration of the atmosphere.

The proposed sampling train includes connections to allow collection of vapor streams during monitoring point purging for testing of volatile and fixed gases using field instruments, as well as for collection of SUMMA® canister samples at the conclusion of monitoring point purging. The vacuum pump is equipped with a check valve to prevent backflow through the pump during non-operation. The sampling train will also be equipped with a three-way valve above the SUMMA® canister to ensure the sample will only be collected from the well side of the sample train. An isolation valve positioned between the vacuum pump/field sensors and the SUMMA® canister will also be utilized as a secondary isolation point during sample collection but will be open during purging to allow for monitoring of purge vapors. The three-way valve and the isolation valve will ensure that vapor taken into the SUMMA® canister does not flow backwards through the vacuum pump or field sensors. All Teflon tubing and connections proposed for the sample train upstream from the isolation valve will be new, single-use disposable for each individual port at each monitoring point.

Vapor samples will be collected and analyzed for VOCs using Method TO-15. The following paragraphs are included to provide specific information regarding sampling procedures, to include pre-sampling steps for the maintenance and calibration of field instruments, sample train procedures to prevent cross contamination, and leak checking of the sample chain. Also detailed below are specific sampling activities to include static pressure measurements, vapor monitoring point purging, and SUMMA® canister sample collection.

1 During purging and prior to sampling, each SVMP purge influent vapor streams will be screened  
2 for composition to ensure that vapors have been fully evacuated from the monitoring points,  
3 tubing, and annular sand packs and that formation-representative samples are collected for  
4 laboratory analysis. Influent purge vapor streams will be field screened for total ionizable  
5 volatile HC and O<sub>2</sub> using an RKI Instruments GX6000 gas monitor equipped with an 11.7  
6 electron-volt ionizer lamp. CO<sub>2</sub> will be measured using a Landtec GEM™2000 gas detector with  
7 a dual beam infrared absorption sensor.

8 Prior to beginning soil vapor sampling each day, the field instruments will be calibrated for  
9 ionizable petroleum HC and O<sub>2</sub>, CH<sub>4</sub>, and CO<sub>2</sub> against calibration standards of known  
10 concentrations in premixed gas cylinders. Calibration gases will include 100 parts per million  
11 isobutylene for volatile HC, and CH<sub>4</sub> 50%, CO<sub>2</sub> 35%, and O<sub>2</sub> 0%. Instruments will be zeroed at  
12 CO<sub>2</sub> of 0% and O<sub>2</sub> of 20.9% as appropriate for atmospheric conditions.

13 At the middle of each workday, a calibration check will be performed on each instrument to  
14 determine whether any of the parameters drifted since the morning calibration. If the results are  
15 outside of 5% of the calibration gas standards, then the instrument will be recalibrated prior to  
16 additional purging and sampling. All equipment calibration will be performed in accordance with  
17 RCRA Permit Section 6.5.4.

18 The proposed sampling train shown on **Figure 8-1** will consist of new Teflon tubing, hose barb  
19 t-connections, and an isolation valve positioned between the SUMMA® canister and the vacuum  
20 pump and field gas sensors. The tubing assembly will allow for pressure isolation to the sample  
21 container that prevents atmospheric air from entering the sample container. Teflon tubing and t-  
22 connectors upstream of the isolation valve will be disposed of upon completion of sampling at  
23 each port and each monitoring point. Each gas field instrument will be completely purged with  
24 atmospheric air after sampling each SVM port.

25 Prior to purging, static vapor pressures will be measured in each soil vapor port with magnehelic  
26 gauges. Monitoring point purging, field data, and SUMMA® canister sample collection will be  
27 completed in accordance with the proposed parameters and estimated schedules shown on  
28 **Figure 8-1**. Proposed soil vapor point purging and SUMMA® canister sample collection  
29 methodology is as follows:

- 30 1. Connect the Teflon tubing to the monitoring point port, the SUMMA® canister, the  
31 isolation valve, the field gas detectors, and the vacuum pump as shown on **Figure 8-1**.
- 32 2. Read static vacuum/pressures on the magnehelic gauges in the vapor port that is being  
33 sampled, as well as the other two or three vapor ports, and record the values.
- 34 3. Ensure that the isolation valve is in the open position prior to initiating purge pump  
35 operation.
- 36 4. Turn on the vacuum purging pump, verify proper operation by monitoring pump  
37 exhaust flow.
- 38 5. Start timing the purge cycle. Based upon the calculated volume of the tubing set and  
39 sampling train (15 ft x 1/4 in. diameter) and the flow rate of the proposed vacuum pump  
40 (0.75 cubic feet per minute), the time required to fully purge one bore volume of the

1 tubing is less than one minute. A purge volume of one to three tubing volumes is  
2 adequate. Therefore, to achieve at least three full bore volumes, the proposed four  
3 minutes of purge time is adequate to purge the tubing and sample train.

- 4 6. Measure and record the O<sub>2</sub>, CO<sub>2</sub>, and photoionization detector readings during purging  
5 to ensure that a stable formation-representative soil vapor stream is being produced  
6 prior to vapor sample collection in the SUMMA® canister.
- 7 7. Close the isolation valve between the SUMMA® canister and the vacuum pump and  
8 turn off the vacuum pump. Open the valve on the SUMMA® canister and allow the soil  
9 vapor stream to enter the SUMMA® canister for two minutes.
- 10 8. Prior to closing the valve on the SUMMA® canister, check and record the  
11 vacuum/pressure in the SUMMA® canister and sample train tubing. Ensure that the  
12 SUMMA® canister has fully filled and that there is no residual vacuum in the canister  
13 or sample train.
- 14 9. Close the valve on the SUMMA® canister tightly to ensure sample integrity.
- 15 10. Ship SUMMA® canisters to the specified laboratory and analyze the samples for the  
16 analytical methods listed in the WP.

## 17 8.2. Quality Assurance/Quality Control (QA/QC) Samples

18 In addition to SVMP sampling, additional QA/QC samples will be collected over the duration of  
19 the sampling event. Two blind field duplicate samples will be taken during the sampling event to  
20 identify potential sampling or laboratory error or contamination. A time-weighted atmospheric  
21 sample will be taken for each day SVMP sampling is conducted to determine if potential  
22 interference from outside sources, such as vehicular exhaust, runoff, or asphalt, may affect the  
23 sampling results. Two trip blanks will be submitted to the laboratory for analysis for the  
24 sampling event.

## 25 8.3. Laboratory Analysis

26 Analytical services will be provided by ALS Global Environmental Laboratory (ALS) located in  
27 Simi Valley, California. ALS laboratory is accredited under the Department of Defense  
28 Environmental Laboratory Accreditation Program. All samples submitted to ALS will be  
29 handled in accordance with RCRA Permit Section 6.5.5. Laboratory analyses will be performed  
30 in accordance with RCRA Permit Section 6.5.18.

31 Proposed 6-liter SUMMA® canister samples will be used to analyze for VOCs for each sample.  
32 Samples will be analyzed for VOCs by method TO-15. The target analyte list was based on  
33 vapor monitoring conducted between 2001 and 2015. The contaminants of potential concern  
34 (COPC) are listed in **Table 8-1** along with the laboratory detection limits and the residential VI  
35 screening limits as included in NMED's *"Risk Assessment Guidance for Site Investigations and  
36 Remediation,"* February 2019 (NMED, 2019b).

37 **Table 8-1** shows the limit of quantification (LOQ) and minimum detection limit (MDL) values  
38 for samples collected in 6-liter canisters. After the pressurization dilution factor is applied to the  
39 base LOQ and MDL, these values are expected to increase by approximately 1.5 times for 6-liter  
40 samples. Consequently, 6-liter SUMMA® canister samples are proposed to be collected and

1 analyzed to ensure that minimum detection and concentration quantitation levels for EDB will be  
2 below the NMED residential VISL screening level.

3 Additionally, soil gas samples typically have elevated VOC concentrations as compared to  
4 ambient air samples. In the unlikely event that high-level VOCs are present, a secondary dilution  
5 may be required, which would result in elevated LOQ for the sample. Where possible, laboratory  
6 processes will be used to minimize dilution for any non-COPC analytes so that the COPC  
7 maintain the lowest possible LOQs.

#### 8 8.4. Reporting

9 After both the summer and winter sampling events are completed and when the final validated  
10 data is received from the sampling events, the Air Force will reach out to NMED to discuss the  
11 final data and determine the path forward for the shallow soil vapor investigation. Regardless of  
12 the path forward determined in this meeting, the SVM locations installed as part of this WP will  
13 be incorporated into the routine semiannual SVM program for the BFF.

14 As part of the phased, step-out investigative approach, this meeting will lead to either a Final  
15 Investigation Report or an Interim Investigation Report that requires additional investigation. A  
16 Final Investigation Report will be submitted only if the final validated data support the Risk  
17 Assessment conclusions that there is no vapor intrusion risk to off-base receptors. If the final  
18 validated show areas with elevated soil vapor contamination, then an Interim Investigation  
19 Report will be submitted summarizing the data and indicating the areas that warrant additional  
20 investigation. Subsequently, an additional WP describing the installation and sampling of step-  
21 out shallow SVM locations will be submitted to NMED.

22 The Investigation Report will be prepared and submitted in accordance with the requirements of  
23 RCRA Permit Section 6.2.4.3 for Investigative Reports. Data validation and summary tables will  
24 be prepared for ease of data review. A summary of field activities and screening data will be  
25 included in the investigation report. An electronic copy of the validated analytical data will be  
26 included. The final report will include:

- 27 • Certification by a facility representative
- 28 • Executive summary, introduction, and background information
- 29 • Description of the scope of field sampling activities
- 30 • Sampling results included in tables with identifier, date, and time of all samples. Tables  
31 shall also include QA/QC designation for each sample
- 32 • Results of field screening data, in tabular format
- 33 • Regulatory criteria
- 34 • Description of vapor point construction and lithologic description
- 35 • Text summary of data validation procedures and results



- 1      • Soil boring logs, as an attachment/appendix
- 2      • Specifications for vapor probe construction, as an attachment/appendix
- 3      • Survey data, as an attachment/appendix
- 4      • Waste disposal documentation, as an attachment/appendix
- 5      • Validated analytical data deliverable in an electronic format such as Microsoft Excel,  
6      Microsoft Access database, or other compatible format
- 7      • Tables, figures, and appendices as appropriate
- 8      • Conclusions and recommendations
- 9

*This page intentionally left blank.*

1

## 9. SCHEDULE

2 See schedule of activities included in **Table 9-1**.

3

*This page intentionally left blank.*

---

## 10. REFERENCES

- AECOM, 2015. Correspondence from Mr. Tom Champion, AECOM, Mr. Colin Plan, AECOM, and Mr. Mike Schultz, AECOM to Mr. John Gillespie, AFCEC re: Regional Geology and Cross Sections, KAFB, NM prepared under Contract No. 2912DQ-11-D-3003, Task Order No. DK01. December 17.
- EPA. 2015. OSWER Technical Guide for Assessing and Mitigating the Vapor Intrusion Pathway from Subsurface Vapor Sources to Indoor Air, Office of Solid Waste and Emergency Response, OSWER Publication 9200.2-154, June.
- Hawley, J.W. 1996. Hydrogeologic Framework of Potential Recharge Areas in the Albuquerque Basin, Central New Mexico, In Hawley, J.W., and Whitworth, T.M., Comps., Hydrogeology of Potential Recharge Areas and Hydrogeochemical Modeling of Proposed Aquifer Recharge Methods in Basin- and Valley-Fill Aquifer Systems, Albuquerque Basin, New Mexico: New Mexico Bureau of Mines and Mineral Resources Open-File Report 402-D. p. 1-71.
- KAFB. 2017a. SMWU ST-106/SS-111 Risk Assessment Report. Kirtland Air Force Base New Mexico. July 15.
- KAFB. 2017b. Work Plan for Vadose Zone Coring, Vapor Monitoring, and Water Supply Sampling Revision 1, Bulk Fuels Facility, Solid Waste Management Unit ST-106/SS-111. Prepared by EA Engineering, Science, and Technology, Inc., PBC for Kirtland AFB under USACE-Albuquerque District Contract No. W9128F-13-D-0006. December.
- KAFB. 2018. Phase I RCRA Facility Investigation Report Bulk Fuels Facility Releases Solid Waste Management Unit ST-106/SS-111. Kirtland Air Force Base New Mexico. August 2018.
- KAFB. 2021a. Periodic Monitoring Report. October-December 2020 and Annual Report for 2020 Bulk Fuels Facility Solid Waste Management Unit ST-106/SS-111. Kirtland Air Force Base New Mexico. March
- KAFB. 2021b. Correspondence from Colonel David S. Miller, Base Commander, 377th Air Base Wing, Kirtland AFB, New Mexico to Mr. Kevin Pierard, Bureau Chief, NMED Hazardous Waste Bureau re: Response to Request for Information, Kirtland Air Force Base, New Mexico, EPA ID # NM9570024423, HWB-KAFB-19-014. January 28.
- NMED. 2010. Hazardous Waste Treatment Facility Operating Permit, EPA ID No. NM9570024423, Issued to U.S. Air Force for the Open Detonation Unit Located at Kirtland Air Force Base, Bernalillo County, New Mexico, by the NMED Hazardous Waste Bureau. July.
- NMED. 2017. Correspondence from Kathryn Roberts, Director, Resource Protection Division to Colonel Eric. H. Froehlich, Base Commander, Kirtland AFB, New Mexico, and

---

Lieutenant Colonel Wayne J. Acosta, Civil Engineer Office, Kirtland AFB, New Mexico, re: Technical Memo Requesting the Optimization of Soil Vapor Monitoring, Bulk Fuels Facility Solid Waste Management Unit ST106/SS-111, Kirtland Air Force Base. EPA ID No. NM9570024423, HWB-KAFB-13-MISC. January 4.

NMED. 2018. Correspondence from Mr. Juan Carlos Borrego, Deputy Secretary Environment Department, to Colonel Richard W. Gibbs, Base Commander, 377 ABW/CC, Kirtland AFB, New Mexico, and Mr. Chris Segura, Chief, Installation Support Section, AFCEC/CZOW, Kirtland AFB, New Mexico, re: Work Plan for Vadose Zone Coring, Vapor Monitoring, and Water Supply Sampling, Revision 2, Solid Waste Management Unit ST-106/SS-111, Kirtland Air Force Base, New Mexico. EPA ID No. NM9570024423, HWB-KAFB-13-MISC. February 23.

NMED. 2019a. Correspondence from John Kieling, Bureau Chief, NMED Hazardous Waste Bureau to Colonel Richard W. Gibbs, Base Commander and Mr. Chris Segura, Chief, Installation Support Section, Kirtland AFB, NM, regarding the implementation of the RCRA Hazardous Waste Treatment Facility Operating Permit EPA ID No. NM957002443. February 25.

NMED. 2019b. NMED Risk Assessment Guidance for Site Investigations and Remediation. Volume I Soil Screening Guidance for Human Health Risk Assessments, Revision 2. February.

NMED. 2020. Correspondence from Kevin Pierard, Bureau Chief, NMED Hazardous Waste Bureau to Colonel David S. Miller, Base Commander, 377 ABW/CC, Kirtland AFB, New Mexico and Lt. Colonel Wayne J. Acosta, Civil Engineering Office, 377 Civil Engineering Division, Kirtland AFB, New Mexico, re: Request for Information Kirtland Air Force Base, New Mexico EPA ID # NM9570024423 HWB-KAFB-19-014. December 8.

## **TABLES**

*This page intentionally left blank.*



Table 2-1: Known Utility Information in Study Area

Utility Type	General Location/Operator	Pipe Diameter (inches) <sup>a</sup>	Approximate Depth (bgs) <sup>b</sup>
Natural Gas Distribution	On Base/KAFB	1.5–6.0	18–24 in.
Natural Gas Service	On Base/KAFB	1.5–4.0	18–24 in.
Sewer Main – Pressurized	On Base/KAFB	4.0–6.0	4–12 ft
Sewer Main – Gravity	On Base/KAFB	4.0–72.0	4–12 ft
Sewer Service – Gravity	On Base/KAFB	2.0–18.0	2–6 ft
Storm Water – Gravity	On Base/KAFB	8.0–60.0	2–6 ft
Water Main	On Base/KAFB	3.0–24.0	2–7ft
Water Service	On Base/KAFB	1.5–12.0	2–7 ft
Natural Gas Distribution	Off Base	NA	3–6ft
Sewer Main – Gravity	Off Base	NA	6–10 ft
Communication Lines	On Base/Off Base	NA	4–5 ft
PNM Electrical	Off Base	NA	3–5 ft
Water Main	Off Base	NA	2–3 ft

<sup>a</sup>. Pipe diameters are ranges for each utility depending on the specific segment. All on base pipe diameters are from the Kirtland AFB Geo database

<sup>b</sup>. Utility depths are based on general construction specifications for the given utility

AFB – Air Force Base

bgs – below ground surface

ft – feet

in. – inches

KAFB – Kirtland Air Force Base

NA – Not Available

PNM – Public Service Company of New Mexico

*This page intentionally left blank.*

Table 5-1: Soil Vapor Monitoring Point Locations, Depths, Analytical Methods, and Rationale

Soil Vapor Monitoring Location	Soil Vapor Monitoring Point ID	Proposed Location <sup>1</sup>		Proposed Screened Interval (ft bgs)		Analyses/ Methods	Rationale for Location
		X	Y	Top	Bottom	VOCs by Method TO-15	
SVMW-16	SVMW-16-005	-106.581664	35.051187	4.5	5.0	X	Strategically located adjacent to the only utility running off base. Location will monitor natural gas, potable water, and sanitary sewer lines.
	SVMW-16-010			9.5	10.0	X	
	SVMW-16-015			14.5	15.0	X	
SVMW-17	SVMW-17-005	-106.57988	35.051242	4.5	5.0	X	Monitoring northern perimeter along water and sanitary sewer utilities
	SVMW-17-010			9.5	10.0	X	
	SVMW-17-015			14.5	15.0	X	
SVMW-18	SVMW-18-005	-106.578142	35.051072	4.5	5.0	X	Monitoring northern perimeter along the sanitary sewer utilities and over the known benzene footprint.
	SVMW-18-010			9.5	10.0	X	
	SVMW-18-015			14.5	15.0	X	
SVMW-19	SVMW-19-005	-106.577486	35.051174	4.5	5.0	X	Monitoring northern perimeter along the water utilities and over the known fuel plume footprint.
	SVMW-19-010			9.5	10.0	X	
	SVMW-19-015			14.5	15.0	X	
SVMW-20	SVMW-20-005	-106.576059	35.052846	4.5	5.0	X	Monitoring western edge of the known fuel plume in Bullhead Memorial Park.
	SVMW-20-010			9.5	10.0	X	
	SVMW-20-015			14.5	15.0	X	
SVMW-21	SVMW-21-005	-106.577116	35.052902	4.5	5.0	X	Monitoring the centerline of the fuel plume in Bullhead Memorial Park.
	SVMW-21-010			9.5	10.0	X	
	SVMW-21-015			14.5	15.0	X	
SVMW-22	SVMW-22-005	-106.578109	35.05314	4.5	5.0	X	Monitoring eastern edge of the known fuel plume in Bullhead Memorial Park.
	SVMW-22-010			9.5	10.0	X	
	SVMW-22-015			14.5	15.0	X	
SVMW-23	SVMW-23-005	-106.57691	35.054358	4.5	5.0	X	Monitoring leading edge of the known fuel plume in Bullhead Memorial Park. Strategically located adjacent to an off-base sanitary sewer line. Proximal to KAFB-106141.
	SVMW-23-010			9.5	10.0	X	
	SVMW-23-015			14.5	15.0	X	

<sup>1</sup>Coordinates are provided in decimal degrees, World Geodetic System 1984 (WGS84)

bgs below ground surface  
 ft feet  
 ID identification  
 VOC volatile organic compound

*This page intentionally left blank.*

Table 8-1: Contaminants of Potential Concern

Analyte	Residential VISL ( $\mu\text{g}/\text{m}^3$ )	TO-15 MRL/LOQ ( $\mu\text{g}/\text{m}^3$ )**	TO-15 MDL ( $\mu\text{g}/\text{m}^3$ )***
Benzene	1.20E+02	0.53	0.077
tert-Butyl methyl ether (MTBE)	3.60E+03	0.54	0.063
1,2-Dibromoethane	1.56E+00	0.53	0.062
1,2-Dichloroethane	3.60E+01	0.51	0.078
Ethylbenzene	3.74E+02	0.53	0.075
n-Hexane	2.43E+04	0.53	0.11
Naphthalene	2.75E+01	0.53	0.13
Toluene	1.74E+05	0.53	0.065
m-Xylene	3.48E+03	1.1	0.14
o-Xylene	3.48E+03	0.53	0.077
p-Xylene	3.48E+03	1.1	0.14
Xylenes*	3.48E+03	2.73	NA
1,2,4-Trimethylbenzene	NA	0.53	0.074
Cyclohexane	NA	1.1	0.15
n-Heptane	NA	0.53	0.085

$\mu\text{g}/\text{m}^3$  micrograms per cubic meter

LOQ Limit of quantification

MDL Minimum Detection limit

MRL Method reporting limit

NA Not applicable

VISL vapor intrusion screening level

\* Total Xylenes will be reported as the sum of m, p-xylene, and o-xylene. No MDL or limit of detection evaluation is performed for Total Xylenes.

\*\* Actual reporting limits will be higher depending on the canister pressurization dilution factor and/or sample matrix effects. Typical canister pressurization dilution factors are between 1.5-2.0.

\*\*\* MRLs assume a standard sample analysis volume (1 liter for 6-liter canister) canister.

*This page intentionally left blank.*

**Table 9-1: Field Sampling Schedule**

<b>Activity</b>	<b>Schedule</b>
WP delivered to NMED	May 2021
NMED Comments	To be determined. If sampling is to be completed in 2021 as proposed in this schedule, the Air Force will need comments by July 30, 2021.
Response to Comments	30 days from receipt of NMED letter
Field Mobilization	14 days from notice to proceed and NMED approval of WP
Drilling	Complete within 14 days of mobilization
1 <sup>st</sup> Sampling	Summer <sup>1</sup> 2021 (at least 14 days post-installation, before September 30)
2 <sup>nd</sup> Sampling	Winter <sup>2</sup> 2021 (within 6 months of 1 <sup>st</sup> sampling) <sup>3</sup>
Laboratory Analytical and Validation	60 days from 2 <sup>nd</sup> sample collection
Meeting with NMED to Discuss Results of Investigation	Confer with NMED after data validation
Investigation Report to NMED	To be determined based on meeting with NMED

1. Summer is defined as June 2021 through September 2021.
2. Winter is defined as December 2021 through March 2022.
3. Future sampling events will be synchronized with semi-annual monitoring events.



NMED New Mexico Environment Department  
 WP Work Plan

*This page intentionally left blank.*



## **FIGURES**


*This page intentionally left blank.*



**Legend**

- Installation Boundary
- USAF Withdrawal Area
- ABQ Support Boundary
- Rio Grande
- Interstate
- US Highway
- State/County Highway

Revision Date: 10/17/2019

  
 0 2,500 5,000 10,000  
 Feet  
 1 inch = 7,193 feet


Projection: NAD83 State Plane New Mexico Central FIPS3002 Feet

WORK PLAN FOR SHALLOW SOIL VAPOR  
 SAMPLING  
 BULK FUELS FACILITY  
 SOLID WASTE MANAGEMENT UNITS ST-106/SS-111  
 KIRTLAND AIR FORCE BASE, NEW MEXICO

FIGURE 3-1


SITE VICINITY MAP

*This page intentionally left blank.*




**Legend**

- Ridgecrest Drive
- ▭ Kirtland Air Force Base Installation Area
- Sewer Main - Gravity
- Sewer Main - Pressurized
- Sewer Service - Gravity
- Water Main
- Water Service
- Natural Gas Distribution
- Natural Gas Service
- Stormwater Gravity
- Steam Main
- Steam Service



Imagery Source: National Agricultural Imagery Program June 2014

Revision Date: 5/10/2021




Projection: NAD83 State Plane New Mexico Central FIPS3002 Feet

WORK PLAN FOR SHALLOW SOIL VAPOR SAMPLING BULK FUELS FACILITY  
SOLID WASTE MANAGEMENT UNIT, ST-106/SS-111  
KIRTLAND AIR FORCE BASE, NEW MEXICO

FIGURE 3-2

KNOWN UTILITY LOCATIONS

*This page intentionally left blank.*



**Legend**

- Kirtland Air Force Base Installation Area
- Source Area
- Bulk Fuels Facility Area
- Road
- Former Buried Fuel Transfer Line
- Former Aboveground Fuel Transfer Line
- Former Aboveground Storage Tank

**Soil Vapor Monitoring Point**

- Location with shallow SVMP (15-25ft) evaluated in the HHRA for potential vapor intrusion
- Location without shallow SVMP (15-25ft) not evaluated in the HHRA for potential vapor intrusion

Imagery Source: National Agricultural Imagery Program June 2014

Revision Date: 5/20/2021

N

0 200 400 800  
Feet  
1 inch = 350 feet

Projection: NAD83 State Plane New Mexico Central FIPS3002 Feet

WORK PLAN FOR SHALLOW SOIL VAPOR SAMPLING  
BULK FUELS FACILITY  
SOLID WASTE MANAGEMENT UNIT, ST-106/SS-111  
KIRTLAND AIR FORCE BASE, NEW MEXICO

**FIGURE 3-3**


**SOIL VAPOR MONITORING LOCATIONS**

Notes:  
 HHRA- human health risk assesment  
 SVMP- soil vapor monitoring point  
 SVEW- soil vapor extraction well  
 SVMW- soil vapor monitoring well

Source: Esri, Maxar, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AeroGRID, IGN, and the GIS User Community


*This page intentionally left blank.*






**Legend**

- ▲ Proposed Locations
- Ridgecrest Drive
- ▭ Kirtland Air Force Base Installation Area
- Sewer Main - Gravity
- Sewer Main - Pressurized
- Sewer Service - Gravity
- Water Main
- Water Service
- Natural Gas Distribution
- Natural Gas Service
- Stormwater Gravity
- Steam Main
- Steam Service



Imagery Source: National Agricultural Imagery Program June 2014

Revision Date: 5/4/2021



Projection: NAD83 State Plane New Mexico Central FIPS3002 Feet


WORK PLAN FOR SHALLOW SOIL VAPOR SAMPLING  
 BULK FUELS FACILITY  
 SOLID WASTE MANAGEMENT UNITS ST-106/SS-111  
 KIRTLAND AIR FORCE BASE, NEW MEXICO

FIGURE 5-1

PROPOSED SOIL VAPOR MONITORING LOCATIONS

*This page intentionally left blank.*

**FIGURE 7-1. PROPOSED SHALLOW SOIL VAPOR MONITORING POINT CONSTRUCTION**



**Proposed Boring Methods:  
Attempted completion using DPT (3-inch hole)  
Switch to 6-inch auger if refusal to DPT**

*This page intentionally left blank.*



*This page intentionally left blank.*

## **TABLES**

*This page intentionally left blank.*



Table 2-1: Known Utility Information in Study Area

Utility Type	General Location/Operator	Pipe Diameter (inches) <sup>a</sup>	Approximate Depth (bgs) <sup>b</sup>
Natural Gas Distribution	On Base/KAFB	1.5–6.0	18–24 in.
Natural Gas Service	On Base/KAFB	1.5–4.0	18–24 in.
Sewer Main – Pressurized	On Base/KAFB	4.0–6.0	4–12 ft
Sewer Main – Gravity	On Base/KAFB	4.0–72.0	4–12 ft
Sewer Service – Gravity	On Base/KAFB	2.0–18.0	2–6 ft
Storm Water – Gravity	On Base/KAFB	8.0–60.0	2–6 ft
Water Main	On Base/KAFB	3.0–24.0	2–7ft
Water Service	On Base/KAFB	1.5–12.0	2–7 ft
Natural Gas Distribution	Off Base	NA	3–6ft
Sewer Main – Gravity	Off Base	NA	6–10 ft
Communication Lines	On Base/Off Base	NA	4–5 ft
PNM Electrical	Off Base	NA	3–5 ft
Water Main	Off Base	NA	2–3 ft

<sup>a</sup>. Pipe diameters are ranges for each utility depending on the specific segment. All on base pipe diameters are from the Kirtland AFB Geo database

<sup>b</sup>. Utility depths are based on general construction specifications for the given utility

AFB – Air Force Base

bgs – below ground surface

ft – feet

in. – inches

KAFB – Kirtland Air Force Base

NA – Not Available

PNM – Public Service Company of New Mexico

*This page intentionally left blank.*

**Table 5-1: Soil Vapor Monitoring Point Locations, Depths, Analytical Methods, and Rationale**

Soil Vapor Monitoring Location	Soil Vapor Monitoring Point ID	Proposed Location <sup>1</sup>		Proposed Screened Interval (ft bgs)		Analyses/ Methods	Rationale for Location
		X	Y	Top	Bottom	VOCs by Method TO-15	
SVMW-16	SVMW-16-005	-106.581664	35.051187	4.5	5.0	X	Strategically located adjacent to the only utility running off base. Location will monitor natural gas, potable water, and sanitary sewer lines.
	SVMW-16-010			9.5	10.0	X	
	SVMW-16-015			14.5	15.0	X	
SVMW-17	SVMW-17-005	-106.57988	35.051242	4.5	5.0	X	Monitoring northern perimeter along water and sanitary sewer utilities
	SVMW-17-010			9.5	10.0	X	
	SVMW-17-015			14.5	15.0	X	
SVMW-18	SVMW-18-005	-106.578142	35.051072	4.5	5.0	X	Monitoring northern perimeter along the sanitary sewer utilities and over the known benzene footprint.
	SVMW-18-010			9.5	10.0	X	
	SVMW-18-015			14.5	15.0	X	
SVMW-19	SVMW-19-005	-106.577486	35.051174	4.5	5.0	X	Monitoring northern perimeter along the water utilities and over the known fuel plume footprint.
	SVMW-19-010			9.5	10.0	X	
	SVMW-19-015			14.5	15.0	X	
SVMW-20	SVMW-20-005	-106.576059	35.052846	4.5	5.0	X	Monitoring western edge of the known fuel plume in Bullhead Memorial Park.
	SVMW-20-010			9.5	10.0	X	
	SVMW-20-015			14.5	15.0	X	
SVMW-21	SVMW-21-005	-106.577116	35.052902	4.5	5.0	X	Monitoring the centerline of the fuel plume in Bullhead Memorial Park.
	SVMW-21-010			9.5	10.0	X	
	SVMW-21-015			14.5	15.0	X	
SVMW-22	SVMW-22-005	-106.578109	35.05314	4.5	5.0	X	Monitoring eastern edge of the known fuel plume in Bullhead Memorial Park.
	SVMW-22-010			9.5	10.0	X	
	SVMW-22-015			14.5	15.0	X	
SVMW-23	SVMW-23-005	-106.57691	35.054358	4.5	5.0	X	Monitoring leading edge of the known fuel plume in Bullhead Memorial Park. Strategically located adjacent to an off-base sanitary sewer line. Proximal to KAFB-106141.
	SVMW-23-010			9.5	10.0	X	
	SVMW-23-015			14.5	15.0	X	

<sup>1</sup>Coordinates are provided in decimal degrees, World Geodetic System 1984 (WGS84)

bgs below ground surface  
 ft feet  
 ID identification  
 VOC volatile organic compound

*This page intentionally left blank.*

Table 8-1: Contaminants of Potential Concern

Analyte	Residential VISL ( $\mu\text{g}/\text{m}^3$ )	TO-15 MRL/LOQ ( $\mu\text{g}/\text{m}^3$ )**	TO-15 MDL ( $\mu\text{g}/\text{m}^3$ )***
Benzene	1.20E+02	0.53	0.077
tert-Butyl methyl ether (MTBE)	3.60E+03	0.54	0.063
1,2-Dibromoethane	1.56E+00	0.53	0.062
1,2-Dichloroethane	3.60E+01	0.51	0.078
Ethylbenzene	3.74E+02	0.53	0.075
n-Hexane	2.43E+04	0.53	0.11
Naphthalene	2.75E+01	0.53	0.13
Toluene	1.74E+05	0.53	0.065
m-Xylene	3.48E+03	1.1	0.14
o-Xylene	3.48E+03	0.53	0.077
p-Xylene	3.48E+03	1.1	0.14
Xylenes*	3.48E+03	2.73	NA
1,2,4-Trimethylbenzene	NA	0.53	0.074
Cyclohexane	NA	1.1	0.15
n-Heptane	NA	0.53	0.085

$\mu\text{g}/\text{m}^3$  micrograms per cubic meter

LOQ Limit of quantification

MDL Minimum Detection limit

MRL Method reporting limit

NA Not applicable

VISL vapor intrusion screening level

\* Total Xylenes will be reported as the sum of m, p-xylene, and o-xylene. No MDL or limit of detection evaluation is performed for Total Xylenes.

\*\* Actual reporting limits will be higher depending on the canister pressurization dilution factor and/or sample matrix effects. Typical canister pressurization dilution factors are between 1.5-2.0.

\*\*\* MRLs assume a standard sample analysis volume (1 liter for 6-liter canister) canister.

*This page intentionally left blank.*

**Table 9-1: Field Sampling Schedule**

<b>Activity</b>	<b>Schedule</b>
WP delivered to NMED	May 2021
NMED Comments	To be determined. If sampling is to be completed in 2021 as proposed in this schedule, the Air Force will need comments by July 30, 2021.
Response to Comments	30 days from receipt of NMED letter
Field Mobilization	14 days from notice to proceed and NMED approval of WP
Drilling	Complete within 14 days of mobilization
1 <sup>st</sup> Sampling	Summer <sup>1</sup> 2021 (at least 14 days post-installation, before September 30)
2 <sup>nd</sup> Sampling	Winter <sup>2</sup> 2021 (within 6 months of 1 <sup>st</sup> sampling) <sup>3</sup>
Laboratory Analytical and Validation	60 days from 2 <sup>nd</sup> sample collection
Meeting with NMED to Discuss Results of Investigation	Confer with NMED after data validation
Investigation Report to NMED	To be determined based on meeting with NMED

1. Summer is defined as June 2021 through September 2021.
2. Winter is defined as December 2021 through March 2022.
3. Future sampling events will be synchronized with semi-annual monitoring events.

NMED New Mexico Environment Department  
 WP Work Plan

*This page intentionally left blank.*



**APPENDIX A**  
**Regulatory Correspondence**

*This page intentionally left blank.*



NEW MEXICO  
ENVIRONMENT DEPARTMENT

*Hazardous Waste Bureau*



**MICHELLE LUJAN  
GRISHAM**  
Governor

2905 Rodeo Park Drive East, Building 1  
Santa Fe, New Mexico 87505-6313

**JAMES C. KENNEY**  
Cabinet Secretary

**HOWIE MORALES**  
Lieutenant Governor

Phone (505) 476-6000 Fax (505) 476-6030  
[www.env.nm.gov](http://www.env.nm.gov)

**JENNIFER J. PRUETT**  
Deputy Secretary

**CERTIFIED MAIL – RETURN RECEIPT REQUESTED**

February 25, 2019

Colonel Richard W. Gibbs  
Base Commander  
377 ABW/CC  
2000 Wyoming Blvd SE  
Kirtland AFB, NM 87117-5606

Mr. Chris Segura  
Chief, Installation Support Section  
AFCEC/CZOW  
2050 Wyoming Blvd SE, Suite 124  
Kirtland AFB, NM 87117-5270

**RE: BULK FUELS FACILITY SPILL;  
SOLID WASTE MANAGEMENT UNIT ST-106/SS-111  
KIRTLAND AIR FORCE BASE  
HWB-KAFB-19-MISC**

Dear Colonel Gibbs and Mr. Segura:

The New Mexico Environment Department (NMED) provides this letter to address several projects that Kirtland Air Force Base (Permittee) is undertaking as investigative or interim corrective measures related to the implementation of the Resource Conservation and Recovery Act (RCRA) *Hazardous Waste Treatment Facility Operating Permit EPA ID No. NM9570024423* dated July 2010.

Item 1

NMED received the Permittee's *Work Plan for Vadose Zone Coring, Vapor Monitoring, and Water Supply Sampling Bulk Fuels Facility, Solid Waste Management Unit (SWMU) ST-106/SS-111, Kirtland Air Force Base, New Mexico, Revision R1* dated December 15, 2017. The Work Plan proposed additional vadose zone and groundwater investigation and monitoring, and was approved by NMED on February 23, 2018. Well drilling and vadose zone coring activities are ongoing since 2018 and expected to be complete within several weeks. The Permittee shall submit a report to NMED summarizing the LNAPL investigation findings by November 1, 2019.

Col. Gibbs and Mr. Segura  
February 25, 2019  
Page 2

#### Item 2

The Permittee's *Risk Assessment Report, Bulk Fuels Facility Spill; Solid Waste Management Unit ST-106/SS-111* (Report), dated July 15, 2017 was received by NMED on July 21, 2017. The Report concluded that contaminant exposure via vapor intrusion into indoor air in buildings located off-Base was an incomplete pathway. However, off-Base soil vapor data are limited to nested vapor probes, the shallowest of which are approximately 25 feet below ground surface, and none of which are located in the residential area north of Ridgecrest or amid buildings on the Veteran Affairs (VA) hospital campus. The Permittee must confirm this conclusion by collecting additional data to demonstrate that there is no risk to off-site receptors located north of the Base. The Permittee shall send a work plan to NMED no later than May 30, 2019 that proposes to collect shallow soil vapor samples to evaluate for the presence of benzene, ethylene dibromide (EDB), and other volatile organic compounds (if present) in the residential area north of Ridgecrest, and on the campus of the VA Hospital.

The work plan shall select analytical methods for soil vapor analysis that comply with the requirements of Permit Section 6.5.18. (Laboratory Analyses Requirements for all Environmental Media). The work plan also shall include a schedule for at least two soil vapor sampling events, one in the summer and one in the winter, that shall be timed to verify that bioventing pilot testing is not causing an increase in shallow soil vapor contaminant levels in the residential and VA hospital areas.

#### Item 3

The Permittee has been conducting an EDB in-situ biodegradation pilot test in accordance with the work plan dated October 26, 2016, as most recently amended with NMED's August 7, 2018 approval letter. The Permittee shall submit a report summarizing the results of the in-situ biodegradation pilot test by May 1, 2019.

#### Item 4

The Permittee submitted a work plan for a bioventing pilot test that NMED approved by letter dated April 6, 2018. The Permittee submitted proposed bioventing respiration pilot testing procedures by letter dated September 7, 2018. The Permittee's proposed bioventing respiration pilot testing procedures are hereby approved subject to the following condition. Prior to the initiation of the dry and wet short-term pilot tests, the Permittee shall measure relative humidity (water activity) in the soil vapor probes that will be used for pilot testing in order to determine whether underlying groundwater caused relative humidity to increase following the 2015 shutdown of the soil vapor extraction system and subsequent biorespiration monitoring. Since the approved bioventing work plan involves delivering moisture to soil bacteria that were desiccated by 12 years of soil vapor extraction, the Permittee shall measure relative humidity prior to

Col. Gibbs and Mr. Segura  
 February 25, 2019  
 Page 3

initiation of bioventing pilot tests. The Permittee shall submit the result the results of the bioventing pilot tests by January 31, 2020.

Pursuant to the RCRA corrective action permit, the Permittee shall submit to NMED by certified mail or hand delivery all reports, notifications, or other submittals. The Permittee shall submit two hard (paper) copies and one electronic copy of such reports to:

John Kieling, Chief  
 Hazardous Waste Bureau  
 New Mexico Environment Department  
 2905 Rodeo Park Drive East, Building 1  
 Santa Fe, New Mexico 87505-6303

The Permittee shall also submit one hard (paper) copy and one electronic copy of such reports to:

Jennifer J. Pruett, Deputy Secretary  
 New Mexico Environment Department  
 1190 St. Francis Drive, Room N-4050  
 Santa Fe, New Mexico 87505-6303

Pursuant to 40 C.F.R. § 270.11(d)(1), all corrective action documents, including those outlined in this letter, shall include a certification, signed by a responsible official, stating:

*I certify under penalty of law that this document and all attachments were prepared under my direction or supervision according to a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.*

Failure to submit any of the work plans, schedules, reports, and other deliverable documents described in this letter may be deemed a violation of the permit and subject the Permittee to enforcement action under § 74-4-10 of the Hazardous Waste Act (HWA), or other applicable provisions of law, which may include fines, civil penalties, or suspension or revocation of the Permit.

Any noncompliance with approved plans and schedules shall be noncompliance with this Permit. The Department may grant extensions of written requests for due dates for submittals of reports and other deliverables, provided that the Permittee includes a written justification showing good

Col. Gibbs and Mr. Segura  
February 25, 2019  
Page 4

cause and a proposed schedule for submittal.

If you have any questions regarding this letter, please contact me at 505-476-6035.

Sincerely,



John Kieling  
Bureau Chief

JP:DM

cc: J. Kenney, NMED Cabinet Secretary  
J. Pruett, NMED Deputy Secretary  
Col. J. Alvarez, KAFB  
K. Lynnes, KAFB  
B. Renaghan, AFCEC  
S. Clark, KAFB-AFCEC  
B. Faris, AEHD  
F. Shean, ABCWUA  
L. King, EPA-Region 6 (6PD-N)  
A. Romero, NMED-GWQB  
M. Hunter, NMED-GWQB  
D. McQuillan, NMED-OOTS

File: KAFB 2019 Bulk Fuels Facility Spill and Reading



DEPARTMENT OF THE AIR FORCE  
377TH AIR BASE WING (AFGSC)

18 December 2020

Colonel David S. Miller, USAF  
Commander  
377th Air Base Wing  
2000 Wyoming Blvd SE  
Kirtland AFB NM 87117

Mr. Kevin Pierard  
Hazardous Waste Bureau  
New Mexico Environment Department  
2905 Rodeo Park Drive East, Building 1  
Santa Fe, New Mexico 87505

Dear Mr. Pierard

This letter is in response to New Mexico Environment Department (NMED) letter *Request for Information, Kirtland Air Force Base, New Mexico, EPA ID # NM9570024423, HWB-KAFB-19-014* dated December 8, 2020.

The Air Force respectfully requests a 45 day extension from December 22, 2020 to February 5, 2021 for the submittal of the requested information on the "major" underground utilities in the area of interest indicated on the December 8, 2020 letter. Additional time is needed to gather and compile the information on the underground utilities located outside of Kirtland AFB within the area of interest.

Kirtland AFB has contacted NM811 and identified the managers of the utilities within the off base portion the area of interest. Neither NM811 nor Albuquerque's City Engineer have a complete record of the requested information on underground utilities in this area. Both parties indicated that the specifications for the utilities are maintained by the individual utility managers. Kirtland AFB is currently working with the following underground utility managers to obtain the requested information: Water Utility Authority (WUA), Albuquerque Parks and Recreation Department, City of Albuquerque, and the Veterans Affairs Hospital. In communication with Mr. Mark Halstad from the WUA, the Air Force was informed that the WUA potable water lines are approximately two to three feet in depth and the WUA sanitary sewer lines are approximately six to ten feet.

Kirtland AFB has gathered and compiled the requested utility information for the on base portion of the area of interest and for off base utilities that Kirtland AFB has records of along the installation boundary. Please see attached map and table providing the requested information on underground utilities on base. The utilities identified on this map are derived from the Kirtland AFB Geodatabase. Upon NMED concurrence, the Air Force plans to include the provided information as well as the information on the off base utilities within the area of interest by February 5, 2021.

If you have any questions or concerns, please contact Mr. Sheen Kottkamp at commercial line 505-846-7674 or email [sheen.kottkamp.1@us.af.mil](mailto:sheen.kottkamp.1@us.af.mil).

Sincerely

DAVID S. MILLER, Colonel, USAF  
Commander

Attachments:

Area of Interest Utilities Map  
Table 1 Utilities Information

cc:

NMED Resource Protection Division (Stringer), letter and CD

NMED HWB (Cobrain), letter and CD

NMED GWQB (Hunter), letter and CD


SAF-IEE (Lynnes), electronic only

AFCEC/CZ (Renaghan, Clark, Kottkamp, Segura, Banks), electronic only

USACE-ABQ District Office (Moayyad, Phaneuf, Dreeland, Cordova, Lovato), electronic only

Public Info Repository, Administrative Record/Information Repository (AR/IR) and File






### Kirtland AFB Area of Interest Utilities

Scale: 1:9,000



Coordinate System: WGS 1984 UTM Zone 13N



#### Legend

- AreaOfInterest
- Natural Gas Distribution
- Natural Gas Service
- Sewer Main - Pressurized
- Sewer Main - Gravity
- Sewer Service - Gravity
- Stormwater - Gravity
- Water Main
- Water Service
- Steam Main
- Steam Service
- Kirtland AFB Boundary
- Buildings

**Table 1**  
**Utility Information**

<b>Utility Type</b>	<b>General Location/ Operator</b>	<b>Pipe Diameter (inches)<sup>a</sup></b>	<b>Approximate Depth (bgs)<sup>b</sup></b>
Natural Gas Distribution	On Base/KAFB	1.5 - 6.0	18-24 inches
Natural Gas Service	On Base/KAFB	1.5 - 4.0	18-24 inches
Sewer Main- Pressurized	On Base/KAFB	4.0 - 6.0	4-12ft
Sewer Main- Gravity	On Base/KAFB	4.0 -72.0	4-12ft
Sewer Service- Gravity	On Base/KAFB	2.0 - 18.0	2-6ft
Storm Water - Gravity	On Base/KAFB	8.0 - 60.0	2-6ft
Water Main	On Base/KAFB	3.0 - 24.0	2-7ft
Water Service	On Base/KAFB	1.5 - 12.0	2-7ft

**Notes**


- a. Pipe diameters are ranges for each utility depending on the specific segment. All on base pipe diameters are from the Kirtland AFB Geo database
- b. Utility depths are based on general construction specifications for the given utility.

**Acronyms and Abbreviations**

- AFB - Air Force Base
- bgs - below ground surface
- KAFB - Kirtland Air Froce Base
- ft - feet

**40 CFR 270.11  
DOCUMENT CERTIFICATION**

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision according to a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fines and imprisonment for knowing violations.




DAVID S. MILLER, Colonel, U.S. Air Force  
Commander, 377th Air Base Wing

18 December 2020

Date

This document has been approved for public release.



KIRTLAND AIR FORCE BASE  
377th Air Base Wing Public Affairs

18 Dec 20

Date



**Michelle Lujan Grisham**  
Governor

**Howie C. Morales**  
Lt. Governor

**NEW MEXICO  
ENVIRONMENT DEPARTMENT**

Harold Runnels Building  
1190 Saint Francis Drive, PO Box 5469  
Santa Fe, NM 87502-5469  
Telephone (505) 827-2855  
[www.env.nm.gov](http://www.env.nm.gov)



**James C. Kenney**  
Cabinet Secretary

**Jennifer J. Pruett**  
Deputy Secretary

**CERTIFIED MAIL - RETURN RECEIPT REQUESTED**

January 4, 2020

Colonel David S. Miller  
Base Commander  
377 ABW/CC  
2000 Wyoming Blvd SE  
Kirtland AFB, NM 87117

Lt. Colonel Wayne J. Acosta  
Civil Engineer Office  
377 Civil Engineering Division  
2050 Wyoming Blvd SE, Suite 116  
Kirtland AFB, NM 87117

**RE: APPROVAL – REQUEST FOR EXTENSION TO SUBMIT THE  
REQUEST FOR INFORMATION  
SOLID WASTE MANAGEMENT UNIT ST-106/SS-111  
KIRTLAND AIR FORCE BASE, NEW MEXICO  
EPA ID # NM9570024423  
HWB-KAFB-19-014**

Dear Colonel Miller and Lt. Colonel Acosta:

The New Mexico Environment Department (NMED) has received the Kirtland Air Force Base (Permittee) request for an extension of time, dated December 18, 2020, to submit the requested utility information (requested information). The original due date for the requested information is December 22, 2020, as required by NMED’s December 8, 2020 Request for Information letter for the Bulk Fuels Facility Solid Waste Management Unit ST-106/SS-111 (NOD).

The Air Force's request for an extension of time to submit the requested information to NMED is hereby approved. The Permittee must submit the requested information to NMED no later than **February 5, 2021**.

If you have any questions regarding this letter, please contact me at (505) 476-6035.  
Sincerely,

Kevin M. Pierard, Chief  
Hazardous Waste Bureau

cc: D. Cobrain, NMED HWB  
B. Wear, NMED HWB  
R. Murphy, NMED HWB  
L. Andress, NMED HWB  
S. Kottkamp, KAFB  
K. Lynnes, KAFB  
C. Cash, KAFB  
D. Agnew, ABCWUA  
A. Tafoya, VA

File: KAFB 2020 and Reading



**DEPARTMENT OF THE AIR FORCE  
377TH AIR BASE WING (AFGSC)**

28 January 2021

Colonel David S. Miller, USAF  
Commander  
377th Air Base Wing  
2000 Wyoming Blvd SE  
Kirtland AFB NM 87117

Mr. Kevin Pierard  
Hazardous Waste Bureau  
New Mexico Environment Department  
2905 Rodeo Park Drive East, Building 1  
Santa Fe, New Mexico 87505

Dear Mr. Pierard

This letter is in response to New Mexico Environment Department letter *Request for Information, Kirtland Air Force Base, New Mexico, EPA ID # NM9570024423, HWB-KAFB-19-014* dated December 8, 2020 and is to supplement the on base utility information provided in the Air Force's initial response letter submitted December 18, 2020.

Kirtland AFB has requested information for the underground utilities within the off base portion of the area of interest. Neither NM811 nor Albuquerque's City Engineer had a complete record of the requested information on underground utilities in this area. NM811 provided a list of utility managers in the area of interest and the Air Force worked with these individual utility managers to obtain the requested information. The Air Force was provided with the utility maps for the off base portion of the area of interest from PNM, Century Link, New Mexico Gas, Water Utility Authority, Veteran Affairs, and the Parks and Recreations Department. Please see attached maps providing the requested information on utilities.

In addition, the Air Force has attached the utility map provided in the December 18, 2020 letter and has updated the attached Table 1 with the information collected from off base utility managers. If you have any questions or concerns, please contact Mr. Sheen Kottkamp at commercial line 505-846-7674 or email sheen.kottkamp.1@us.af.mil.

Sincerely

DAVID S. MILLER, Colonel, USAF  
Commander

**Attachments:**

Area of Interest off Base Utility Maps  
Area of Interest Utilities Map  
Table 1 Utilities Information

**cc:**

NMED Resource Protection Division (Stringer), letter and CD  
NMED HWB (Pierard, Wear), letter and CD  
NMED GWQB (Hunter), letter and CD  
SAF-IEE (Lynnes), electronic only

**AFCEC/CZ (Renaghan, Clark, Kottkamp, Segura, Banks), electronic only**  
**USACE-ABQ District Office (Moayyad, Phaneuf, Dreeland, Cordova, Lovato), electronic only**  
**Public Info Repository, Administrative Record/Information Repository (AR/IR) and File**

**40 CFR 270.11  
DOCUMENT CERTIFICATION**

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision according to a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fines and imprisonment for knowing violations.




DAVID S. MILLER, Colonel, U.S. Air Force  
Commander, 377th Air Base Wing

28 January 2021

Date

This document has been approved for public release.




KIRTLAND AIR FORCE BASE  
377th Air Base Wing Public Affairs

1/27/21

Date



**Attachment**  
**Area of Interest**  
**off Base Utility Maps**



- - - - PNM Underground Line
  - - - - Customer Owned Underground Line
  - ..... Underground Conduit
  - PNM Overhead
  - PNM Overhead
- All buried lines 3-5' depth

189 Feet

1:188 Feet



This document and all previous issues are the property of Public Service Company of New Mexico (PNM) and neither receipt nor possession thereof infers or transfers: any right in or license to use this document, the subject matter thereof, or any design or technical information shown thereon, or any right to reproduce this document, or any part thereof. Neither this document nor any information contained therein may be copied, reproduced, or otherwise used or disclosed to any other party without first obtaining the express written permission of PNM. This document is provided under the express condition that it will be held in confidence by the recipient, that it is subject to return upon demand, and that it will not be used in any way detrimental to PNM.

Map Title:	1501 San Pedro SE
Map Type:	Design Locate 20DE080425 1
Printed By:	Josie Scholten
Printed Date:	12/10/2020



- PNM Underground Line
  - Customer Owned Underground Line
  - ... Underground Conduit
  - PNM Overhead
  - PNM Overhead
- All buried lines 3-5' depth

189 Feet



1:188 Feet

This document and all previous issues are the property of Public Service Company of New Mexico (PNM) and neither receipt nor possession thereof infers or transfers: any right in or license to use this document, the subject matter thereof, or any design or technical information shown thereon, or any right to reproduce this document, or any part thereof. Neither this document nor any information contained therein may be copied, reproduced, or otherwise used or disclosed to any other party without first obtaining the express written permission of PNM. This document is provided under the express condition that it will be held in confidence by the recipient, that it is subject to return upon demand, and that it will not be used in any way detrimental to PNM.




Map Title:	1501 San Pedro SE
Map Type:	Design Locate 20DE080425 2
Printed By:	Josie Scholten
Printed Date:	12/10/2020

# UPN Facilities in Project Area

APPENDIX A




## Legend

-  UPN Overhead Cable
-  UPN Underground Cable
-  Project Area

A-18
















- Century Link Copper
  - Century Link Fiber
  - Comcast Underground
  - PENDING
  - Above Ground
- All buried lines 4-5' depth





463-1-134

ORT

MARDE

PALOM

VALENC

GARDEN

APPENDIX A

LOVELACE MEDICAL CENTER



RIDGE REST DR SE

VA HOSPITAL



10n3e-36a

4" HP Coated Steel 1964  
SAM PEDRO DR SE

RIDGECREST

463-1-134

6" HP Coated Steel 1947

KAFB East  
IN-60  
OUT-25


LOOP RD

Vets Meter Station  
IN-60  
OUT-10

New Mexico Gas  
All buried lines 3-6' depth


# Water Authority Utility Information - Ridgecrest Drive

APPENDIX A




## Legend

- Drinking Water Distribution
- Reuse Water Distribution
- Wastewater Collection



Sources: Esri, HERE, DeLorme, USGS, Intermap, INCREMENT P, NRCan, Esri Japan, METI, Esri China (Hong Kong), Esri Korea, Esri (Thailand), MapmyIndia, NGCC, © OpenStreetMap contributors, and the GIS User Community

# Water Authority Utility Information - VA Medical Complex



## Legend

- Drinking Water Distribution
- Reuse Water Distribution
- Wastewater Collection



0 0.075 0.15 0.3 Miles

N

Sources: Esri, HERE, DeLorme, USGS, Intermap, INCREMENT P, NRCan, Esri Japan, METI, Esri China (Hong Kong), Esri Korea, Esri (Thailand), MapmyIndia, NGCC, © OpenStreetMap contributors, and the GIS User Community

A-27

ABBREVIATIONS

AC	AIR CONDITIONER
ASCD	ASBESTOS
BTU-HR	BRITISH THERMAL UNITS PER HOUR, HEATING
BTU-DHR	BRITISH THERMAL UNITS PER HOUR, DOMESTIC HOT WATER
CFM	CUBIC FEET PER HOUR
CFR	FEDERAL REGULATORY CODE
CD	CLEANLINE
COMM	COMMUNICATIONS
COMM-MH	COMMUNICATIONS MANHOLE
CR	CONDENSATE RETURN
CT	CHILLED WATER SUPPLY AND RETURN
CHW	CHILLED WATER
CMR	CHILLED WATER RETURN
CRP	CRACK REPAIR
DOD	DOUBLE CLEAN OUT
DFU	DRAINAGE FIXTURE UNITS
DMW	DOMESTIC HOT WATER
DZ	DZONNECT
ELC-MH	ELECTRIC MANHOLE
EO	ELECTRIC OUTLET
EPH	ELECTRIC PULL BOX
FH	FRESH FLOW
FRL	FILL FOR MANHOLE
FL	FLOOR
GAL	GALLON
GPM	GALLONS PER MINUTE
HWR	HEATING HOT WATER
HW	HEAVY
IRB	IRRIGATION
IRP	IRREGULAR
MFC	METAL LIGHT POLE
MFCB	METAL LIGHT POLE ON CONCRETE BASE
NFD	NOT FOUND FROM RECORDS DRAWINGS
OAC	OVERHEAD COMMUNICATION
OEE	OVERHEAD ELECTRIC
PRV	PRESSURE RELIEF VALVE
RFT	ROOF TOP UNIT
SAS	SANITARY SEWER
SAS-CD	SANITARY SEWER CLEANOUT
SAS-SD	SANITARY SEWER CLEANOUT
SAS-MH	SANITARY SEWER MANHOLE
SD	STORM DRAIN
SD-CD	STORM DRAIN CLEANOUT
SD-MH	STORM DRAIN MANHOLE
SDFM	STORM DRAIN FORCE MAIN SERVICE
ST	STORM TANK
SQ FT	SQUARE FOOT
ST	STEAM
ST-MH	STEAM MANHOLE
SW	SIDEWALK CURB CUT
UCC	UNDERGROUND COMMUNICATION
U(EL)	UNDERGROUND ELECTRIC LIGHTING
U(E)	UNDERGROUND ELECTRIC
UG	UNDERGROUND GAS
UN	UNKNOWN
WFL	WOOD LIGHT POLE
WLS	WATER LINE SERVICE
WLS-MH	WATER LINE MANHOLE
WLF	WATER LINE FORCE MAIN SERVICE
WLFU	WATER SUPPLY FORCE MAIN SERVICE
WWS	WATER WAVE BOX

BUILDING SCHEDULE

BLDG. NO.	BLDG. NAME
1	Behavior Health Outpatient
1A0	Annex Building
2	Campus and Recreation Building
3	Behavior Health Inpatient
4	Food Services and Human Resources
5	Engineering Shop
6	Engineering Shop
7	Engineering Shop and Shop
8	Laundry Building
9	Research Building
10	Research Building
10A	Nearly Good Building
11	Research and Day Treatment
12	Research Office
13	Research Health Inpatient
14	Research Office
15	Non-Residential Care/CDT
16	Not Identified/General
17	Not Used
18	Level
19	Level
20	Old and South Main House
21	Main Lane
22	Gas Meter House
23	Research
24	Not Used
25	Not Used
26	Engineering and Supply Storage
27	Garage
28	Not Used
29	Not Used
30	Not Used
31	Garage
32	Gate House
33	Tail House
34	Not Used
35	Not Used
36	Not Used
37	Not Used
38	Not Used
39	Education Building
40	14 Child Park
41	Child Services and Day Treatment
42	Facilities Equipment Building
43	Power Plant
43A	Power Plant Support Building
44	Oxygen Storage Plant
45	ED
46	Warehouse
47	1st Floor Outpatient Clinic
48	1st Floor Dental Clinic
49	1st Floor Building
50	Laboratory Building
51	Supply Storage Building
52	Behavior Health Care Line
53	Outpatient Mental Health
54	Accommodations
55	Engineering/Computing
56	PHU Office
57	PHU Office
58	PHU Office
59	PHU Office
60	PHU Office
61	PHU Office
62	PHU Office
63	PHU Office
64	PHU Office
65	PHU Office
66	PHU Office
67	PHU Office
67A	Research Lab Support Building
68	Research Lab
69	Research Lab
7.0	Warehouse
7.0A	Warehouse
7.0B	Warehouse
7.0C	Warehouse
7.0D	Warehouse
7.0E	Warehouse
7.0F	Warehouse
7.0G	Warehouse
7.0H	Warehouse
7.0I	Warehouse
7.0J	Warehouse
7.0K	Warehouse
7.0L	Warehouse
7.0M	Warehouse
7.0N	Warehouse
7.0O	Warehouse
7.0P	Warehouse
7.0Q	Warehouse
7.0R	Warehouse
7.0S	Warehouse
7.0T	Warehouse
7.0U	Warehouse
7.0V	Warehouse
7.0W	Warehouse
7.0X	Warehouse
7.0Y	Warehouse
7.0Z	Warehouse


PROJECTS LEGEND

[Green Outline]	EXISTING BUILDING OUTLINE
[Blue Outline]	FUNDED PROJECTS BUILDING OUTLINE
[Red Outline]	FUTURE PROJECTS BUILDING OUTLINE
[Green Line]	EXISTING PROJECTS UTILITY INFORMATION
[Blue Line]	FUNDED PROJECTS UTILITY INFORMATION
[Red Line]	FUTURE PROJECTS UTILITY INFORMATION

UTILITY LEGEND

[Solid Blue Line]	EXISTING CHILLED WATER LINE
[Dashed Blue Line]	PROPOSED FUTURE CHILLED WATER LINE
[Dotted Blue Line]	EXISTING CHILLED WATER LINE TO BE REMOVED

KEY PLAN



UTILITY MASTER PLAN



PROJECT TEAM

<b>TRIPLE C - THE A&amp;E GROUP</b>	<b>BRIDGERS &amp; PAXTON</b>	<b>HR</b>
1591 San Pedro Drive Southeast Albuquerque, NM 87108	1591 San Pedro Drive Southeast Albuquerque, NM 87108	1591 San Pedro Drive Southeast Albuquerque, NM 87108
PH: 505.833.4400	PH: 505.833.4400	PH: 505.833.4400
FX: 505.833.4400	FX: 505.833.4400	FX: 505.833.4400
WWW.TRIPLEC.COM	WWW.BRIDGERSANDPAXTON.COM	WWW.HR.COM

ARCHITECTS/ENGINEERS

<b>TRIPLE C - THE A&amp;E GROUP</b>	<b>BRIDGERS &amp; PAXTON</b>	<b>HR</b>
1591 San Pedro Drive Southeast Albuquerque, NM 87108	1591 San Pedro Drive Southeast Albuquerque, NM 87108	1591 San Pedro Drive Southeast Albuquerque, NM 87108
PH: 505.833.4400	PH: 505.833.4400	PH: 505.833.4400
FX: 505.833.4400	FX: 505.833.4400	FX: 505.833.4400
WWW.TRIPLEC.COM	WWW.BRIDGERSANDPAXTON.COM	WWW.HR.COM



Drawing Title

SITE UTILITIES PLAN - CHILLED WATER
Project No. MMVACS ABQ SITE UTILITIES
Project No. 5015-16-194
Date: 2/9/2015
Drawn By: M. Perkins
Checked By: D. Young
Project No. AS109

Office of Construction and Facilities Management

Department of Veterans Affairs
AS109

### EMERGENCY GENERATORS

LOCATION	BLDG	GEN	KW	PH	PH	PH	PH	PH	PH	PH	PH	PH
BLDG 1	150	187	500	3.83	103	7	ONAN	8115-0010				
BLDG 3	300	375	1,000	6.0	166	7	ONAN	8115-0013				
BLDG 10	100	125	300	4.51	110	7	ONAN	8115-0009				
BLDG 43	495	619	2,000	6.87	200	8	CAT	8115-0001				
BLDG 42	-	-	20,000	19.28	1,037	8	CAT	8115-0002				
#1	705	881		4.82				8115-0003				
#2	705	881		4.82				8115-0003				
#3	705	881		4.82				8115-0004				
#4	705	881		4.82				8115-0005				

(1) FUEL TANK CAPACITY IN GALLONS (NO DIESEL)  
 (2) FUEL CONSUMPTION IN GALLONS PER HOUR  
 (3) RUN DURATION IN HOURS WHEN TANK IS FULL  
 (4) TIME LAPSE IN SECONDS UNTIL CRITICAL LOADS ARE ENERGIZED

**NMVMASU LIST SITES, SIZE, TYPE**  
 BLDG 1 (GEN 1) LIST SITE 4 - STEEL, 750 GALLON DIESEL LIST  
 BLDG 3 (GEN 3) LIST SITE 5 - FIBERGLASS, 1000 GALLON DIESEL LIST  
 BLDG 10 (GEN 10) LIST SITE 3 - STEEL, 750 GALLON DIESEL LIST  
 BLDG 42 (42, 1, 2, 3, 4) (GEN 4, 5, 6, 7) - LIST SITE 6 - FIBERGLASS, 2000 GALLON DIESEL LIST  
 BLDG 43 (BLDG 43) (GEN 43) LIST SITE 7 - FIBERGLASS, 2000 GALLON DIESEL LIST  
 TANK FARM LIST SITE 1, 4, TOTAL LIST 4 - ALL STEEL, 2000 GALLONS DIESEL LIST EACH (80,000 GALLONS TOTAL)

### VAMC ALBUQUERQUE FUTURE PROJECTS - ELECTRICAL LOAD ESTIMATES


Utility Benchmarking Summary for Future Projects - NMVMASU	Building Square Footage	Proposed Construction Date	Estimate W/S/F	Estimated kW	Estimated Ampacity @ 480V	Estimated Ampacity @ 240V/120V
Sleep Disorder Clinic	4,773	March 2025	17.5	83.5	101	4
CLC Phase 1	25,000	September 2025	15.0	375.0	451	17
CLC Phase 2	18,000	September 2027	15.0	270.0	325	13
SCI Phase 1	30,000	February 2027	15.0	150.0	181	7
SCI Phase 2	5,000	February 2028	15.0	75.0	90	3
Dental Clinic	6,500	February 2025	15.0	97.5	117	5
350 Space Parking Garage	90,000	2026	3.0	270.0	325	13
Building #1 Emergency Department Expansion	16,000	2026	17.5	280.0	337	13
Dental Clinic	16,500	February 2025	15.0	247.5	298	11
Women's Clinic	4,250	May 2025	12.0	51.0	61	2
Pharmacy/Cafe/Barn	25,000	July 2027	15.0	375.0	451	17
Audiology/Eye Clinic	20,000	May 2028	15.0	300.0	361	14
Mental Health Clinic	25,000	2028	15.0	375.0	451	17
Cafe/Barn	8,000	January 2028	8.0	64.0	77	3
O&T/Behavioral Education	15,000	April 2026	12.0	180.0	217	8
Engineering (warehouse)	4,800	May 2025	5.0	24.0	29	1
Engineering	3,000	January 2025	12.0	36.0	43	2
<b>TOTAL</b>	<b>296,823</b>		<b>222</b>	<b>3,254</b>	<b>3,915</b>	<b>151</b>

### SPARE CAPACITY AND APPROXIMATE GROWTH:

FEEDER # 1:	17 A	21,539 SF
FEEDER # 2:	121 A	129,752 SF
FEEDER # 3:	101 A	128,322 SF
FEEDER # 4:	101 A	128,322 SF

### BUILDING SCHEDULE

BLDG NO.	BLDG. NAME
1	Behavior Health Outpatient
2	Annex Building
3	Cardiac and Rehabilitation Building
4	Behavioral Health Building
5	Physical Services and Human Resources
6	Engineering Shop
7	Engineering Office and Shop
8	Laundry Building
9	Research Building
10	Research Building
11	Research and Drug Treatment
12	Research Office
13	Behavior Health Inpatient
14	Research Office
15	Non-Residential Care/CHOP
16	Not Used/Regional Council
17	Not Used
18	Laundry Services
19	Water Tank (Part)
20	Water Tank (Part)
21	Water Tank (Part)
22	Gas Meter House
23	Ramp
24	Not Used
25	Engineering and Supply Storage
26	Garage
27	Not Used
28	Not Used
29	Not Used
30	Not Used
31	Garage
32	Garage
33	Tax House
34	Not Used
35	Not Used
36	Not Used
37	Not Used
38	Not Used
39	Education Building
40	Child Care and Adult Building
41	Clinical Services and Adult Building
42	Electrical Equipment Building
43	Power Plant
44	Power Plant Support Building
45	ICU
46	Oxygen Storage Pad
47	ICU
48	Warehouse
49	Pharmacy Outpatient Clinic
50	Pharmacy Outpatient Clinic
51	Libertyville Building
52	Supply Storage Building
53	Behavior Health Care Line
54	Outpatient Mental Health
55	Accommodations
56	Accommodations
57	Engineering/Contracting
58	Plant Control Garage
59	Not Used
60	Well Pump House
61	Well Used Filter House
62	Pump House (For City Supply)
63	Chemical Storage Building
64	Engineering Work House
65	Pump House
66	Research Lab Office
67	Research Lab Office
68	Research Lab Support Building
69	Engineering Shop
70	Storage Building
71	710A
72	Engineering Shop
73	Pharmacy Building Addition
74	Information Technology
75	Plant Shop
76	Storage
77	130A
78	Engineering Shop
79	Animal Research
80	Warehouse Shop
81	Education Trailer
82	Not Granted POC Trailer
83	Engineering Shop
84	Engineering Shop
85	Engineering Shop
86	Laundry Storage
87	Warehouse
88	Warehouse
89	Warehouse
90	Warehouse
91	Warehouse
92	Warehouse
93	Warehouse
94	Warehouse
95	Warehouse
96	Warehouse
97	Warehouse
98	Warehouse
99	Warehouse
100	Warehouse




#### LEGEND OF ABBREVIATIONS

- AC AIR CONDENSER
- ABE AIRBORNE
- EPB TELECOM PULL BOX
- COM/M COMMUNICATIONS
- COM/M MH COMMUNICATIONS MANHOLE
- CR CONDENSER RETURN
- C/T CHILLED WATER
- CHW CHILLED WATER RETURN
- DW DRINKING WATER
- ELC/MH ELECTRIC MANHOLE
- EP ELECTRIC PULL BOX
- EPB ELECTRIC PULL BOX
- FE FIBER OPTIC
- GAL GALLON
- HW HOT WATER
- KP KITCHEN
- ME METER
- MFC/METAL LIGHT POLE ON CONC. BASE
- NFTD NOT FIELD TESTED
- CHC CHANGING ROOM
- CHD CHANGING ROOM
- CHP CHANGING ROOM
- CHV CHANGING ROOM
- CHW CHANGING ROOM
- CHX CHANGING ROOM
- CHY CHANGING ROOM
- CHZ CHANGING ROOM
- CH1 CHANGING ROOM
- CH2 CHANGING ROOM
- CH3 CHANGING ROOM
- CH4 CHANGING ROOM
- CH5 CHANGING ROOM
- CH6 CHANGING ROOM
- CH7 CHANGING ROOM
- CH8 CHANGING ROOM
- CH9 CHANGING ROOM
- CH0 CHANGING ROOM
- CH10 CHANGING ROOM
- CH11 CHANGING ROOM
- CH12 CHANGING ROOM
- CH13 CHANGING ROOM
- CH14 CHANGING ROOM
- CH15 CHANGING ROOM
- CH16 CHANGING ROOM
- CH17 CHANGING ROOM
- CH18 CHANGING ROOM
- CH19 CHANGING ROOM
- CH20 CHANGING ROOM
- CH21 CHANGING ROOM
- CH22 CHANGING ROOM
- CH23 CHANGING ROOM
- CH24 CHANGING ROOM
- CH25 CHANGING ROOM
- CH26 CHANGING ROOM
- CH27 CHANGING ROOM
- CH28 CHANGING ROOM
- CH29 CHANGING ROOM
- CH30 CHANGING ROOM
- CH31 CHANGING ROOM
- CH32 CHANGING ROOM
- CH33 CHANGING ROOM
- CH34 CHANGING ROOM
- CH35 CHANGING ROOM
- CH36 CHANGING ROOM
- CH37 CHANGING ROOM
- CH38 CHANGING ROOM
- CH39 CHANGING ROOM
- CH40 CHANGING ROOM
- CH41 CHANGING ROOM
- CH42 CHANGING ROOM
- CH43 CHANGING ROOM
- CH44 CHANGING ROOM
- CH45 CHANGING ROOM
- CH46 CHANGING ROOM
- CH47 CHANGING ROOM
- CH48 CHANGING ROOM
- CH49 CHANGING ROOM
- CH50 CHANGING ROOM
- CH51 CHANGING ROOM
- CH52 CHANGING ROOM
- CH53 CHANGING ROOM
- CH54 CHANGING ROOM
- CH55 CHANGING ROOM
- CH56 CHANGING ROOM
- CH57 CHANGING ROOM
- CH58 CHANGING ROOM
- CH59 CHANGING ROOM
- CH60 CHANGING ROOM
- CH61 CHANGING ROOM
- CH62 CHANGING ROOM
- CH63 CHANGING ROOM
- CH64 CHANGING ROOM
- CH65 CHANGING ROOM
- CH66 CHANGING ROOM
- CH67 CHANGING ROOM
- CH68 CHANGING ROOM
- CH69 CHANGING ROOM
- CH70 CHANGING ROOM
- CH71 CHANGING ROOM
- CH72 CHANGING ROOM
- CH73 CHANGING ROOM
- CH74 CHANGING ROOM
- CH75 CHANGING ROOM
- CH76 CHANGING ROOM
- CH77 CHANGING ROOM
- CH78 CHANGING ROOM
- CH79 CHANGING ROOM
- CH80 CHANGING ROOM
- CH81 CHANGING ROOM
- CH82 CHANGING ROOM
- CH83 CHANGING ROOM
- CH84 CHANGING ROOM
- CH85 CHANGING ROOM
- CH86 CHANGING ROOM
- CH87 CHANGING ROOM
- CH88 CHANGING ROOM
- CH89 CHANGING ROOM
- CH90 CHANGING ROOM
- CH91 CHANGING ROOM
- CH92 CHANGING ROOM
- CH93 CHANGING ROOM
- CH94 CHANGING ROOM
- CH95 CHANGING ROOM
- CH96 CHANGING ROOM
- CH97 CHANGING ROOM
- CH98 CHANGING ROOM
- CH99 CHANGING ROOM
- CH00 CHANGING ROOM

#### UNDERGROUND CONDUCTOR COLOR LEGEND:


- UNDERGROUND FEEDER # 1
- UNDERGROUND FEEDER # 2
- UNDERGROUND FEEDER # 3
- UNDERGROUND FEEDER # 4
- POWER LINE (UTILITY OR A.F.)
- PHOTOVOLTAIC LINE

BUILDING COLOR INDICATES MEDIAN VOLTAGE FEEDER SERVING BUILDING OR PORTION OF BUILDING



### UTILITY MASTER PLAN

<h4>PROJECT TEAM</h4> <p>PROJECT MANAGER                  PROJECT ENGINEER                  PROJECT ARCHITECT                  CONTACT INFORMATION                  PHONE 375-4800</p>	<h4>ARCHITECTS/ENGINEERS</h4> <p>TRIPLE-O-THE-A&amp;G GROUP                  BRIDGERS &amp; FAXTON                  A MULTI-DISCIPLINARY COMPANY</p>	<h4>SITE UTILITY PLAN - ELECTRICAL</h4> <p>Project No: 02162015                  Date: 02/16/2015                  Client: J. MONTANO                  Designer: D. COCCO</p>	<h4>Office of Construction and Facilities Management</h4> <p>Department of Veterans Affairs                  Building No: 501-14-104                  Drawing No: AS 102</p>
--	--	---	--



**ABBREVIATIONS**

SYMBOL	DESCRIPTION
AC	AIR CONDITIONER
AB	ABOVEGROUND
BTU/H	BTU PER HOUR
BTU/H·DM	BTU PER HOUR, DOMESTIC HOT WATER
CFM	CUBIC FEET PER HOUR
CPB	TELECOM PULL BOX
CL	CLEANOUT
COM	COMMUNICATIONS
COMBIB	COMMUNICATIONS MANHOLE
CR	CONDENSATE RETURN
CR	CONDENSATE RETURN
CHWR	CHILLED WATER SUPPLY AND RETURN
CHW	CHILLED WATER
CHWR	CHILLED WATER RETURN
CP	PRESSURE POLE
DCO	DOUBLE CLEAN OUT
DFW	DRAINAGE FITTINGS
DHC	DOMESTIC HOT WATER
DISC	DISCONNECT
ELC	ELECTRIC
ELCMB	ELECTRIC MANHOLE
EO	ELECTRIC OUTLET
EP	ELECTRIC PULL BOX
FR	FIRE PROOF
FRS	FIRE RESISTANT
GAL	GALLON
GPM	GALLONS PER MINUTE
HV	HEATING HOT WATER
IN	INCH
IR	IRRIGATION
M.P.	METAL LIGHT POLE
M.P.C.	METAL LIGHT POLE ON CONC. BASE
N.P.C.	NOT TO SCALE FROM RECORD DRAWINGS
O.E.	OVERHEAD ELECTRIC
O.E.	OVERHEAD ELECTRIC
P.R.	PRESSURE RELIEF VALVE
R.U.	ROOF TOP UNIT
R.S.	SANITARY SEWER
S.S.	SANITARY SEWER CLEANOUT
S.S.C.C.	SANITARY SEWER DOUBLE CLEANOUT
S.S.M.	SANITARY SEWER MANHOLE
SD	STORM DRAIN
SD	STORM DRAIN
SD	STORM DRAIN FORCE MAIN
S.F.	SERVICE
S.F.	STORM DRAIN
S.F.	SQUARE FOOT SQUARE FEET
S.F.	STEAM
S.F.	STEAM MANHOLE
S.F.	STEAM
S.F.	UNDERGROUND COMMUNICATION
S.F.	UNDERGROUND ELECTRIC LIGHTING
S.F.	UNDERGROUND ELECTRIC
S.F.	UNDERGROUND GAS
S.F.	UNKNOWN
S.F.	W.P.
S.F.	WOOD LIGHT POLE
S.F.	WATER LINE
S.F.	WATERLINE MANHOLE
S.F.	WATER METER
S.F.	WATER SUPPLY FUTURE UNITS
S.F.	WATER VALVE BOX

**BUILDING SCHEDULE**

BUILDING NO.	BUILDING NAME
1	Behavior Health/Occupant
2	Behavior Health/Occupant
3	Behavior Health/Occupant
4	Behavior Health/Occupant
5	Behavior Health/Occupant
6	Behavior Health/Occupant
7	Behavior Health/Occupant
8	Behavior Health/Occupant
9	Behavior Health/Occupant
10	Behavior Health/Occupant
11	Behavior Health/Occupant
12	Behavior Health/Occupant
13	Behavior Health/Occupant
14	Behavior Health/Occupant
15	Behavior Health/Occupant
16	Behavior Health/Occupant
17	Behavior Health/Occupant
18	Behavior Health/Occupant
19	Behavior Health/Occupant
20	Behavior Health/Occupant
21	Behavior Health/Occupant
22	Behavior Health/Occupant
23	Behavior Health/Occupant
24	Behavior Health/Occupant
25	Behavior Health/Occupant
26	Behavior Health/Occupant
27	Behavior Health/Occupant
28	Behavior Health/Occupant
29	Behavior Health/Occupant
30	Behavior Health/Occupant
31	Behavior Health/Occupant
32	Behavior Health/Occupant
33	Behavior Health/Occupant
34	Behavior Health/Occupant
35	Behavior Health/Occupant
36	Behavior Health/Occupant
37	Behavior Health/Occupant
38	Behavior Health/Occupant
39	Behavior Health/Occupant
40	Behavior Health/Occupant
41	Behavior Health/Occupant
42	Behavior Health/Occupant
43	Behavior Health/Occupant
44	Behavior Health/Occupant
45	Behavior Health/Occupant
46	Behavior Health/Occupant
47	Behavior Health/Occupant
48	Behavior Health/Occupant
49	Behavior Health/Occupant
50	Behavior Health/Occupant
51	Behavior Health/Occupant
52	Behavior Health/Occupant
53	Behavior Health/Occupant
54	Behavior Health/Occupant
55	Behavior Health/Occupant
56	Behavior Health/Occupant
57	Behavior Health/Occupant
58	Behavior Health/Occupant
59	Behavior Health/Occupant
60	Behavior Health/Occupant
61	Behavior Health/Occupant
62	Behavior Health/Occupant
63	Behavior Health/Occupant
64	Behavior Health/Occupant
65	Behavior Health/Occupant
66	Behavior Health/Occupant
67	Behavior Health/Occupant
68	Behavior Health/Occupant
69	Behavior Health/Occupant
70	Behavior Health/Occupant
71	Behavior Health/Occupant
72	Behavior Health/Occupant
73	Behavior Health/Occupant
74	Behavior Health/Occupant
75	Behavior Health/Occupant
76	Behavior Health/Occupant
77	Behavior Health/Occupant
78	Behavior Health/Occupant
79	Behavior Health/Occupant
80	Behavior Health/Occupant


**PROJECTS LEGEND**

[Solid Blue Line]	EXISTING BUILDING OUTLINE
[Dashed Blue Line]	FUTURE PROJECTS BUILDING OUTLINE
[Solid Red Line]	EXISTING PROJECTS UTILITY INFORMATION
[Dashed Red Line]	FUTURE PROJECTS UTILITY INFORMATION

**LEGEND**

[Solid Red Line]	EXISTING NATURAL GAS LINE
[Dashed Red Line]	PROPOSED FUTURE NATURAL GAS LINE
[Dotted Red Line]	EXISTING NATURAL GAS LINE TO BE REMOVED

**KEY PLAN**



**UTILITY MASTER PLAN**



NO.	REVISIONS	DATE

**PROJECT TEAM**

TRIPLE C - THE A&E GROUP 1591 SAN PEDRO DRIVE, SUITE 200 ALBUQUERQUE, NM 87108 PHONE: 505.262.9111	BRIDGERS & PAXTON 1591 SAN PEDRO DRIVE, SUITE 200 ALBUQUERQUE, NM 87108 PHONE: 505.262.9111	PROJECT MANAGER: [Name] PROJECT ENGINEER: [Name] PROJECT ARCHITECT: [Name] PROJECT CIVIL ENGINEER: [Name]
---	--	--

**ARCHITECTS/ENGINEERS**

**TRIPLE C - THE A&E GROUP**

A MULTI-DISCIPLINARY COMPANY

**BRIDGERS & PAXTON**

**HR**

3200 East Cambridge Road, Suite 200  
Phoenix, AZ 85018-3111

Drawing Title: **SITE UTILITIES PLAN - NATURAL GAS**

Project Title: **MMVACS ABQ SITE UTILITIES**

Location: **1591 San Pedro Drive Southeast Albuquerque, NM 87108**

Date: **2/26/2015**

Prepared by: **M. Perkins**

Checked by: **D. Young**


Project Number: **505-16-194**

Drawing Number: **AS113**


Office of Construction and Facilities Management  
Department of Veterans Affairs








ABBREVIATIONS		BUILDING SCHEDULE	
AC	AIR CONDITIONER	BLDG NO.	BLDG NAME
ABSD	ABSORBER	1	Behavior Health Outpatient
BTU-HTS	BTU-HRS	1-AX	Annex Building
BTU-DHW	BTU-HRS THERMAL UNITS PER HOUR, DOMESTIC HOT WATER	2	Cancer and Rehabilitation Building
CPH	CUBIC FEET PER HOUR	3	Behavior Health Inpatient
CPH	TELECOM PULL BOX	4	Food Services and Human Resources
COM	COMMUNICATIONS	5	Engineering Shop
COMM	COMMUNICATIONS	6	Engineering Shop
COMM-H	COMMUNICATIONS HANGAR	7	Engineering Office and Shops
COM-MH	COMMUNICATIONS HANGAR	8	Engineering Building
CT	CONDENSATE	9	Research Building
CHMSR	CHILLED WATER SUPPLY AND RETURN	10	Research Building
CHW	CHILLED WATER	15A	Swick Gear Building
CHWR	CHILLED WATER RETURN	11	Research Center for Treatment
CLC	CLEANLINE	12	Research Office
CO	COLEMAN CLEANLINE	13	Behavior Health Inpatient
DFU	DRAINAGE FUTURE UNITS	14	Research Office
DH	DOMESTIC HOT WATER	15	Non-Industrial Clean/CHT
DISC	DISCONNECT	16	Not Used/Regional Counsel
ELEC-MH	ELECTRIC MANHOLE	17	Not Used
EO	ELECTRIC OUTLET	18	Legal Services
EPH	ELECTRIC PULL BOX	19	Water Tank (Hull)
EPH	FIRE HYDRANT	20	Garage (South Tower House)
FPS	FEET PER SECOND	21	Water Tank (Gulf)
GALL	GALLON	22	Garage (South Tower House)
GPM	GALLON PER MINUTE	23	Flagpole
HWT	HEATING HOT WATER	24	Not Used
INV	INVERT	25	Not Used
RS	RISER	26	Engineering and Supply Storage
GA	GARAGE	27	Garage
MFC	METAL LIGHT POLE ON CONC. BASE	28	Not Used
OPFD	NOT FOUND FROM RECORD DRAWINGS	29	Not Used
OC	OVERHEAD COMMUNICATION	30	Not Used
OHE	OVERHEAD ELECTRIC	31	Garage
PRV	PRESSURE RELIEF VALVE	32	Cable House
RTU	ROOF TOP UNIT	33	Toilet House
SBS	SANITARY SEWER	34	Not Used
SBS-CD	SANITARY SEWER CLEANOUT	35	Not Used
SBS-DCO	SANITARY SEWER DOUBLE CLEANOUT	36	Not Used
SBS-SH	SMALL SANITARY MANHOLE	37	Not Used
SD	STORM DRAIN	38	Not Used
SD-CD	STORM DRAIN CLEANOUT	39	Estimator Building
SD-MH	STORM DRAIN MANHOLE	40	Air Chiller Pad
SD-MH	STORM DRAIN FORCE MAIN	41	Control Room and Fuel Building
SER	SERVICE	42	Electrical Equipment Building
S	STORM	43	Power Plant Support Building
SQFT	SQUARE FOOT / SQUARE FEET	43A	Power Plant
STM	STORM	44	Warehouse
STM-MH	STORM MANHOLE	45	SCM
STC	STORM CLEANOUT	46	Warehouse
UDC	UNDERGROUND COMMUNICATION	47	Air Force Outpatient Clinic
UEC	UNDERGROUND ELECTRIC (LIGHTING)	48	Air Force Power Office
UEC	UNDERGROUND ELECTRIC (LIGHTING)	49	MRI Building
UEC	UNDERGROUND ELECTRIC (LIGHTING)	50	Engineering Building
UEC	UNDERGROUND ELECTRIC (LIGHTING)	51	Behavior Health Care Lab
UEC	UNDERGROUND ELECTRIC (LIGHTING)	52	Outpatient Mental Health
UEC	UNDERGROUND ELECTRIC (LIGHTING)	53	Behavior Health Care Lab
UEC	UNDERGROUND ELECTRIC (LIGHTING)	54	Accommodations
UEC	UNDERGROUND ELECTRIC (LIGHTING)	55	Engineering/Contracting
UEC	UNDERGROUND ELECTRIC (LIGHTING)	56	Engineering/Contracting
UEC	UNDERGROUND ELECTRIC (LIGHTING)	57	Part Control Service
UEC	UNDERGROUND ELECTRIC (LIGHTING)	58	Not Used
UEC	UNDERGROUND ELECTRIC (LIGHTING)	59	Wall Scale Filter House
UEC	UNDERGROUND ELECTRIC (LIGHTING)	60	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	61	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	62	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	63	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	64	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	65	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	66	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	67	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	68	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	69	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	70	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	71	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	72	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	73	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	74	Water Treatment Plant
UEC	UNDERGROUND ELECTRIC (LIGHTING)	75	Water Treatment Plant



PROJECTS LEGEND	
	EXISTING BUILDING OUTLINE
	FUNDED PROJECTS BUILDING OUTLINE
	FUTURE PROJECTS BUILDING OUTLINE
	EXISTING PROJECTS UTILITY INFORMATION
	FUNDED PROJECTS UTILITY INFORMATION
	FUTURE PROJECTS UTILITY INFORMATION

UTILITY LEGEND	
	EXISTING SANITARY DISPOSAL LINE
	PROPOSED FUTURE SANITARY DISPOSAL LINE
	EXISTING SANITARY DISPOSAL LINE TO BE REMOVED



UTILITY MASTER PLAN


NO.	REVISIONS	DATE

PROJECT TEAM		
<b>TRIPLE C - THE A&amp;E GROUP</b> 1591 San Pedro Drive Southeast Albuquerque, NM 87108 PHONE: 505.262.9111 CONTACT: JENNIFER HAYES PHONE: 505.262.9111	<b>BRIDGERS &amp; PAXTON</b> 1591 San Pedro Drive Southeast Albuquerque, NM 87108 PHONE: 505.262.9111 CONTACT: JENNIFER HAYES PHONE: 505.262.9111	<b>HR</b> 1591 San Pedro Drive Southeast Albuquerque, NM 87108 PHONE: 505.262.9111 CONTACT: JENNIFER HAYES PHONE: 505.262.9111

ARCHITECTS/ENGINEERS	
<b>TRIPLE C - THE A&amp;E GROUP</b> A MULTI-DISCIPLINARY COMPANY	<b>BRIDGERS &amp; PAXTON</b>

Drawing Title		Project Title		Project Number	
SITE UTILITIES PLAN - SANITARY DISPOSAL		MMVACS ABQ SITE UTILITIES		505-16-194	
Author: 2062015		Checked: M. Perkins		Drawing Number: AS104	
Approved: Project Director		Drawn: D. Young		Office of Construction and Facilities Management Department of Veterans Affairs	

one-eighth inch = one foot  
 one-quarter inch = one foot  
 one-half inch = one foot  
 one inch = one foot  
 one and one-half inch = one foot  
 three inches = one foot




ABBREVIATIONS		BUILDING SCHEDULE	
AC	AIR CONDITIONER	BLDG. NO.	BLDG. NAME
ASD	ASBESTOS	1	Barrow Hall/Occupant
BTU-HWTG	BRITISH THERMAL UNITS PER HOUR HEATING	2	Armed Building
BTU-HDW	BRITISH THERMAL UNITS PER HOUR DOMESTIC HOT WATER	3	Behavior Health/Hospital
CFM	CUBIC FEET PER HOUR	4	Food Services and Human Resources
CFR	CONFERENCE ROOM	5	Engineering Shop
CD	CLEAN OUT	6	Engineering Shop
COMM	COMMUNICATIONS	7	Engineering Shop and Shop
COMM MH	COMMUNICATIONS MANHOLE	8	Laundry Building
CR	CONDENSATE RETURN	9	Research Building
CHMR	CHILLED WATER SUPPLY AND RETURN	10	Research Building
CH	CHILLED WATER	10A	Health Care Building
CHW	CHILLED WATER RETURN	11	Research and Day Treatment
CL	CLEANLINE	12	Research Office
DD	DOUBLE CLEAN OUT	13	Behavior Health Hospital
DDO	DOUBLE CLEAN OUT	14	Research Office
DFU	DRAINAGE FUTURE UNITS	15	Non-Industrial Clean/COIT
DHW	DOMESTIC HOT WATER	16	Not Load
DSC	DISCONNECT	17	Not Load
EUC	ELECTRIC MANHOLE	18	Not Load
ES	ELECTRIC CABLE	19	Not Load
EPB	ELECTRIC PULL BOX	20	Old and South Main House
FR	FIRE HYDRANT	21	Main Tank (SB)
FRM	FIRE RESISTANT	22	Gas Meter House
GAL	GALLON	23	Not Load
GRM	GALLON PER MINUTE	24	Not Load
HAW	HEATING HOT WATER	25	Not Load
HW	HOT WATER	26	Not Load
IRF	IRIGATION	27	Engineering and Supply Storage
IRP	IRIGATION	28	Garage
MFP	METAL LIGHT POLE	29	Not Load
MFCP	METAL LIGHT POLE ON CONC. BASE	30	Not Load
NEFD	NOT FOUND/NOT RECORDED/DRAWING	31	Not Load
CHC	OVERHEAD COMMUNICATION	32	Not Load
CH	OVERHEAD ELECTRIC	33	Not Load
PRV	PRESSURE RELIEF VALVE	34	Not Load
RSU	ROOF TOP UNIT	35	Not Load
SAS	SANITARY SEWER	36	Not Load
SAS CO	SANITARY SEWER CLEANOUT	37	Not Load
SAS LCO	SANITARY SEWER DOUBLE CLEANOUT	38	Not Load
SAS MH	SANITARY SEWER MANHOLE	39	Not Load
SD	STORM SEWER	40	Education Building
SD CO	STORM SEWER CLEANOUT	41	IN Civil Plant
SD MH	STORM SEWER MANHOLE	42	Electrical Equipment Building
SD FM	STORM SEWER FORCE MAIN	43	Power Plant
SE	SEWER	44	Power Plant Support Building
SFT or SF	SQUARE FOOT / SQUARE FEET	45	Oxygen Storage Pad
STM	STEAM	46	Not Load
STM MH	STEAM MANHOLE	47	Warehouse
DMC	STEAM CULTIVITY	48	AP Foundation Clinic
USC	UNDERGROUND COMMUNICATION	49	AP Foundation Clinic
UELS	UNDERGROUND ELECTRIC LIGHTING	50	AP Foundation Clinic
UE	UNDERGROUND ELECTRIC	51	AP Foundation Clinic
UGD	UNDERGROUND GAS	52	Supply Storage Building
UMK	UNDERGROUND MANHOLE	53	Behavior Health Care Line
W	WOOD	54	Outpatient Mental Health
WLP	WOOD LIGHT POLE	55	Accommodations
WHS	WATER LINE HOT BOX	56	Engineering/Contracting
WML	WATER LINE MANHOLE	57	PHV Office
WM	WATER METER	58	Not Load
WSPU	WATER SUPPLY FUTURE UNITS	59	Not Load
WV	WATER VALVE BOX	60	Not Load
WV	WATER VALVE BOX	61	Not Load
		62	Not Load
		63	Not Load
		64	Not Load
		65	Not Load
		66	Not Load
		67	Not Load
		68	Not Load
		69	Not Load
		70	Not Load
		71	Not Load
		72	Not Load
		73	Not Load
		74	Not Load
		75	Not Load

**PROJECTS LEGEND**

- EXISTING BUILDING OUTLINE
- FUNDED PROJECTS BUILDING OUTLINE
- FUTURE PROJECTS BUILDING OUTLINE
- EXISTING PROJECTS UTILITY INFORMATION
- FUNDED PROJECTS UTILITY INFORMATION
- FUTURE PROJECTS UTILITY INFORMATION

**LEGEND**

- EXISTING STEAM AND/OR LINE
- PROPOSED FUTURE STEAM AND/OR LINE
- EXISTING STEAM AND/OR LINE TO BE REMOVED



UTILITY MASTER PLAN

NO.	REVISIONS	DATE

PROJECT TEAM	
<b>TRIPLE C - THE A&amp;E GROUP</b> 1501 SAN PEDRO DRIVE, SUITE 100 ALBUQUERQUE, NM 87108 CONTACT: 505.833.4100 PHONE: 505.833.4100	<b>BRIDGERS &amp; PAXTON</b> 1501 SAN PEDRO DRIVE, SUITE 100 ALBUQUERQUE, NM 87108 CONTACT: 505.833.4100 PHONE: 505.833.4100

ARCHITECTS/ENGINEERS

Drawing Title <b>SITE UTILITIES PLAN - STEAM AND CONDENSATE RETURN</b>	Project Title <b>NMVMCS ABQ SITE UTILITIES</b>	Project Number <b>505-16-194</b>	Office of Construction and Facilities Management Department of Veterans Affairs
Location <b>1501 San Pedro Drive Southeast Albuquerque, NM 87108</b>	Drawing Number <b>AS108</b>	Date <b>2/26/2015</b>	Prepared by <b>M. Perkins</b>
Approved: Project Director	Checked by <b>D. Young</b>	Date <b>2/26/2015</b>	Date <b>2/26/2015</b>

one-eighth inch = one foot  
 one-quarter inch = one foot  
 one-half inch = one foot  
 three-quarters inch = one foot  
 one inch = one foot  
 one and one-half inch = one foot  
 three inches = one foot



ABBREVIATIONS		BUILDING SCHEDULE	
AC	AIR CONDITIONER	1	Naval Health/Outpatient
ASD	ASBESTOS	1AX	Armed Forces
BTM-HHS	BRIGHT THERMAL UNITS PER HOUR HEATING	2	Comms and Research Building
BTM-DHW	BRIGHT THERMAL UNITS PER HOUR DOMESTIC HOT WATER	3	Behavioral Health Hospital
CH	CHILLED WATER	4	Food Service and Cafeteria
CHC	CHILLED WATER SUPPLY AND RETURN	5	Engineering Shop
CHD	CHILLED WATER RETURN	6	Engineering Shop
CHD	CHILLED WATER RETURN	7	Engineering Shop
CHD	CHILLED WATER RETURN	8	Laundry Building
CHD	CHILLED WATER RETURN	9	Research Building
CHD	CHILLED WATER RETURN	10	Research Building
CHD	CHILLED WATER RETURN	11	Research and Day Treatment
CHD	CHILLED WATER RETURN	12	Research Office
CHD	CHILLED WATER RETURN	13	Behavioral Health Hospital
CHD	CHILLED WATER RETURN	14	Behavioral Health Hospital
CHD	CHILLED WATER RETURN	15	Non-Residential Care/CHD
CHD	CHILLED WATER RETURN	16	Non-Residential Care/CHD
CHD	CHILLED WATER RETURN	17	Non-Residential Care/CHD
CHD	CHILLED WATER RETURN	18	Non-Residential Care/CHD
CHD	CHILLED WATER RETURN	19	Non-Residential Care/CHD
CHD	CHILLED WATER RETURN	20	Old and South Main House
CHD	CHILLED WATER RETURN	21	Old and South Main House
CHD	CHILLED WATER RETURN	22	Old and South Main House
CHD	CHILLED WATER RETURN	23	Old and South Main House
CHD	CHILLED WATER RETURN	24	Old and South Main House
CHD	CHILLED WATER RETURN	25	Old and South Main House
CHD	CHILLED WATER RETURN	26	Old and South Main House
CHD	CHILLED WATER RETURN	27	Old and South Main House
CHD	CHILLED WATER RETURN	28	Old and South Main House
CHD	CHILLED WATER RETURN	29	Old and South Main House
CHD	CHILLED WATER RETURN	30	Old and South Main House
CHD	CHILLED WATER RETURN	31	Old and South Main House
CHD	CHILLED WATER RETURN	32	Old and South Main House
CHD	CHILLED WATER RETURN	33	Old and South Main House
CHD	CHILLED WATER RETURN	34	Old and South Main House
CHD	CHILLED WATER RETURN	35	Old and South Main House
CHD	CHILLED WATER RETURN	36	Old and South Main House
CHD	CHILLED WATER RETURN	37	Old and South Main House
CHD	CHILLED WATER RETURN	38	Old and South Main House
CHD	CHILLED WATER RETURN	39	Old and South Main House
CHD	CHILLED WATER RETURN	40	Old and South Main House
CHD	CHILLED WATER RETURN	41	Old and South Main House
CHD	CHILLED WATER RETURN	42	Old and South Main House
CHD	CHILLED WATER RETURN	43	Old and South Main House
CHD	CHILLED WATER RETURN	44	Old and South Main House
CHD	CHILLED WATER RETURN	45	Old and South Main House
CHD	CHILLED WATER RETURN	46	Old and South Main House
CHD	CHILLED WATER RETURN	47	Old and South Main House
CHD	CHILLED WATER RETURN	48	Old and South Main House
CHD	CHILLED WATER RETURN	49	Old and South Main House
CHD	CHILLED WATER RETURN	50	Old and South Main House
CHD	CHILLED WATER RETURN	51	Old and South Main House
CHD	CHILLED WATER RETURN	52	Old and South Main House
CHD	CHILLED WATER RETURN	53	Old and South Main House
CHD	CHILLED WATER RETURN	54	Old and South Main House
CHD	CHILLED WATER RETURN	55	Old and South Main House
CHD	CHILLED WATER RETURN	56	Old and South Main House
CHD	CHILLED WATER RETURN	57	Old and South Main House
CHD	CHILLED WATER RETURN	58	Old and South Main House
CHD	CHILLED WATER RETURN	59	Old and South Main House
CHD	CHILLED WATER RETURN	60	Old and South Main House
CHD	CHILLED WATER RETURN	61	Old and South Main House
CHD	CHILLED WATER RETURN	62	Old and South Main House
CHD	CHILLED WATER RETURN	63	Old and South Main House
CHD	CHILLED WATER RETURN	64	Old and South Main House
CHD	CHILLED WATER RETURN	65	Old and South Main House
CHD	CHILLED WATER RETURN	66	Old and South Main House
CHD	CHILLED WATER RETURN	67	Old and South Main House
CHD	CHILLED WATER RETURN	68	Old and South Main House
CHD	CHILLED WATER RETURN	69	Old and South Main House
CHD	CHILLED WATER RETURN	70	Old and South Main House
CHD	CHILLED WATER RETURN	71	Old and South Main House
CHD	CHILLED WATER RETURN	72	Old and South Main House
CHD	CHILLED WATER RETURN	73	Old and South Main House
CHD	CHILLED WATER RETURN	74	Old and South Main House
CHD	CHILLED WATER RETURN	75	Old and South Main House

**PROJECTS LEGEND**

- EXISTING BUILDING OUTLINE
- FUNDED PROJECTS BUILDING OUTLINE
- FUTURE PROJECTS BUILDING OUTLINE
- EXISTING PROJECTS UTILITY INFORMATION
- FUNDED PROJECTS UTILITY INFORMATION
- FUTURE PROJECTS UTILITY INFORMATION

**UTILITY LEGEND**

- EXISTING STORM WATER DRAINAGE LINE
- PROPOSED FUTURE STORM WATER DRAINAGE LINE
- EXISTING STORM WATER DRAINAGE LINE TO BE REMOVED

**KEY PLAN**

**NOTE: KNOW THE COLORS**

The color-coded symbols (lines, pipes, or a similar codes) used on-site to indicate the location and size of buried lines follow the I.C.C. Uniform Color Code, which has ANSI standard Z39.1 Safety Colors. Variations in the hue and shading of surface marking colors may exist but generally follow this pattern:

- RED = ELECTRIC POWER LINES
- ORANGE = TELECOMMUNICATION LINES
- YELLOW = GAS AND OIL/GAS LINES
- BLUE = POTABLE WATER LINES (HARD AND SOFT)
- PURPLE = IRRIGATION LINES
- PINK = TEMPORARY / UNKNOWN
- WHITE = PROPOSED EXCAVATION LIMITS

**UTILITY MASTER PLAN**

0 50' 100' 200'

NO.	REVISIONS	DATE

PROJECT TEAM		
<b>TRIPLE C - THE A&amp;E GROUP</b> 1591 San Pedro Drive Southeast Albuquerque, NM 87108 PHONE: 505.842.2000 FAX: 505.842.2001 WWW.TRIPLEC.COM	<b>BRIDGERS &amp; PAXTON</b> 1591 San Pedro Drive Southeast Albuquerque, NM 87108 PHONE: 505.842.2000 FAX: 505.842.2001 WWW.BRIDGERSANDPAXTON.COM	<b>HR</b> 1591 San Pedro Drive Southeast Albuquerque, NM 87108 PHONE: 505.842.2000 FAX: 505.842.2001 WWW.HR.COM

**ARCHITECTS/ENGINEERS**

**TRIPLE C - THE A&E GROUP**

A MULTI-DISCIPLINARY COMPANY

**BRIDGERS & PAXTON**

**HR**

Drawing Title: **SITE UTILITIES PLAN - STORM WATER DRAINAGE**

Project No: **MMVAMS ABQ SITE UTILITIES**

Client: **1591 San Pedro Drive Southeast Albuquerque, NM 87108**

Date: **2/26/2015**

Drawn by: **M. Perkins**

Checked by: **D. Young**


Project Number: **505-16-194**

Sheet Number: **AS116**

Quantity Number: **AS116**

Office of Construction and Facilities Management

Department of Veterans Affairs



**VALVE SCHEDULE**

VALVE NO.	SIZE	NOZZLE/RADIUS	DESCRIPTION	MAX. DEMAND	RUN TIME FOR 1/2" PRECIPITATION
V-1	2"	53"	TUBE	40.5 GPM	42 MIN.
V-2	2"	53"	TUBE	40.5 GPM	42 MIN.
V-3	2"	53"	TUBE	42.5 GPM	83 MIN.
V-4	2"	53"	TUBE	42.5 GPM	83 MIN.
V-5	2"	53"	TUBE	42.5 GPM	83 MIN.
V-6	2"	53"	TUBE	34 GPM	42 MIN.
V-7	2"	53"	TUBE	34 GPM	42 MIN.
V-8	2"	53"	TUBE	51 GPM	83 MIN.
V-9	2"	53"	TUBE	42.5 GPM	83 MIN.
V-10	2"	53"	TUBE	51 GPM	83 MIN.
V-11	2"	53"	TUBE	40.5 GPM	42 MIN.
V-12	2"	53"	TUBE	40.5 GPM	42 MIN.
V-13	2"	30"	TUBE	44 GPM	57 MIN.
V-14	2"	1-1/2"	TUBES	24.5 GPM	XXX MIN.

Total Spray Runtime 7 hrs. 12 min.

PROGRAM	STATION	CALCULATED PRECIPITATION	RUN TIME IN MINUTES	CYCLES PER IRRIGATION	IRRIGATIONS PER MONTH	COMMENTS
1	1,2	2/27 HR	42	15	450	TURFGRASS 7.17 / 31 DAYS
2	4,5	3/27 HR	83	1	15	
3	3,10	3/27 HR	83	1	15	
4	8,9	3/27 HR	83	1	15	
5	8,9	3/27 HR	83	1	15	
6	13	2/27 HR	42	1	15	
7	13	2/27 HR	42	1	15	

**AS-BUILT INFORMATION**

DATE	BY	REVISIONS

**REVISIONS**

No.	Date	By	Remarks


**LANDSCAPE ARCHITECT'S SEAL**

THOMAS & GAY  
 LANDSCAPE ARCHITECTS  
 No. 240  
 NEW MEXICO  
 5-25-00

**REVISIONS**

No.	Date	By	Remarks

DESIGNED BY: TAG  
 DRAWN BY: PAA  
 DATE: 6/22/00  
 DATE: 6/22/00



**CITY OF ALBUQUERQUE**  
 PUBLIC WORKS DEPARTMENT  
 ENGINEERING DEVELOPMENT GROUP


**BULLHEAD PARK**  
 IRRIGATION PLANS

Design Review Committee: City Engineer Approval: [Signature] Mo./Day/Yr. Ms./Day/Yr.

City Project No. 5734.00 Zone Map No. M-18 Sheet 20 Of 26

City of Albuquerque logo and Sites southwest logo.

FILE: p:\98192\8192r.DWG  
 XREF: p:\98192\8192s06.DWG



**IRRIGATION LEGEND**

ALL IRRIGATION EQUIPMENT SHALL BE INSTALLED AS PER CITY OF ALBUQUERQUE STANDARD DRAWING INDICATED OR AS PER THE DETAILS. SEE SHEET XXXX.


- IRNET 16 STATION CONTROLLER, M55-15-DC SOLAR SCORPIO SATELLITE WITH KEYPAD V208 IN STRONGBOX-S8-1653W, PED-1655 PEDESTAL MOUNT STAINLESS STEEL ENCLOSURE.
- Ⓜ WATER METER 3" TURBINE BY CONTRACTOR
- ▷ 3" FIBRO MODEL 825 YD REDUCED PRESSURE BACKFLOW PREVENTER, INSTALL IN STRONGBOX SBBC-60ALHPI INSULATED ENCLOSURE.
- ⊕ MASTER VALVE-RAINBIRD MODEL 300 BPE 3" ELECTRIC REMOTE CONTROL VALVE.
- ⊙ CRISPIN UL 10.0 1" UNIVERSAL AIR RELEASE VALVE ASSEMBLY.
- SPEARS TRUE UNION SCH. 80 BALL VALVE.
- ⊙ CHAMPION DCV-075 QUICK COUPLER VALVE INSTALL IN BROOKS MODEL 1419 BOX W/BOLT DOWN LID.
- ⊙ RAINBIRD PEB 2" AUTOMATIC CONTROL VALVE ASSEMBLY.
- ⊙ MCF YARD HYDRANT, MODEL 246b, INSTALL IN VIT ENCLOSURE, MODEL SBBC-30CR LOW PROFILE POWDER COATED, COLOR: BLUE CONTACT, (VT) 1-800-729-1314.
- ⊙ CHAMPION 300 SERIES MANUAL VALVE, SIZE AS PER MAINLINE PIPE SIZE INSTALL IN BROOKS MODEL 1419 BOX W/BOLT DOWN LID.

- RAINBIRD 1400 SERIES PRESSURE COMPENSATING FULL CIRCLE BUBBLER AND LASCO FULL CIRCLE SWING JOINTS - DETAIL:2710
- RAIN BIRD 1402 FLOOD BUBBLER .50 GPM W/ PA-80 ADAPTER DETAIL:2710
- RAIN BIRD 5H-B NOZZLE 1.0 GPM 5'R @ 30 PSI DETAIL:2709
- HUNTER I-40 ROTOR WITH CHECK VALVE ASSEMBLY DETAIL:2709
- HUNTER 160-36S-13, 10.5 GPM 33'R @ 40 PSI
- HUNTER 160-AD5-13, 10.5 GPM 53'R @ 40 PSI
- HUNTER 160-AD5-07, 6.5 GPM 50'R @ 40 PSI
- HUNTER I-20 ROTOR WITH CHECK VALVE ASSEMBLY DETAIL:2709
- HUNTER 120-36S-30, 2.4 GPM 38' R @ 40 PSI
- HUNTER 120-ADV-30, 2.4 GPM 38' R @ 40 PSI
- HUNTER 120-ADV-20, 1.8 GPM 36' R @ 40 PSI
- HUNTER 120-ADV-15, 1.4 GPM 33' R @ 40 PSI
- HUNTER 120-36S-20, 1.8 GPM 36' R @ 40 PSI
- HUNTER 120-ADV-20, 1.8 GPM 36' R @ 40 PSI
- HUNTER 120-ADV-15, 1.4 GPM 33' R @ 40 PSI
- HUNTER 120-ADV-2.5LA, 2.5 GPM 30' R @ 40 PSI
- HUNTER 120-ADV-2.0LA, 1.9 GPM 27' R @ 40 PSI


- MAINLINE - SCH 40 PVC THRUST BLOCKS AS PER THE SPECIFICATIONS
- SCH 40 PVC LATERAL
- SLEEVE - GLASS 300 PVC - TWO SIZES LARGER THAN THE PIPE TO BE SLEEVED

**VALVE LEGEND**


V-1	VALVE NUMBER
2"	VALVE SIZE
10.5	GPM
MV-15	HEAD TYPE



**KEY MAP**



**POINT OF CONNECTION**



AS-BUILT INFORMATION	
CONTRACTOR	DATE
DRAWN BY	DATE
CHECKED BY	DATE
APPROVED BY	DATE
REVISIONS	DATE
MISC. FILE INFORMATION	DATE
RECORDED BY	DATE
NO.	
BENCH MARKS	
NO.	DATE
SURVEY INFORMATION	
NO.	DATE
BY	



No.	Date	REMARKS	BY
		REVISIONS	
		DESIGN	
Checked By:	DATE: 8/22/00		
Drawn By:	DATE: 8/22/00		
Checked By:	DATE: 8/22/00		

G. Robert Johns, ASLA  
LANDSCAPE ARCHITECTS



CITY OF ALBUQUERQUE PUBLIC WORKS DEPARTMENT ENGINEERING DEVELOPMENT GROUP			
USS BULLHEAD PARK IRRIGATION PLANS			
Design Review Committee:	City Engineer Approval:	Ms./Day/Yr.	Ms./Day/Yr.
City Project No.	Zone Map No.	Sheet	Of
5734.00	M-18	22	25


FILE: p:\98192\8192fr.DWG  
XREF: p:\98192\8192BS06.DWG

VALVE SCHEDULE

VALVE NO.	SIZE	NOZZLE/RADIUS	DESCRIPTION	MAX. DEMAND	RUN TIME FOR 1/2" PRECIPITATION
SPRAY V-1	2"	53'	TURF	40.5 GPM	42 MIN.
V-2	2"	53'	TURF	40.5 GPM	42 MIN.
V-3	2"	53'	TURF	42.5 GPM	83 MIN.
V-4	2"	53'	TURF	42.5 GPM	83 MIN.
V-5	2"	53'	TURF	42.5 GPM	83 MIN.
V-6	2"	53'	TURF	34 GPM	42 MIN.
V-7	2"	53'	TURF	34 GPM	42 MIN.
V-8	2"	53'	TURF	51 GPM	83 MIN.
V-9	2"	53'	TURF	42.5 GPM	83 MIN.
V-10	2"	53'	TURF	51 GPM	83 MIN.
V-11	2"	53'	TURF	40.5 GPM	42 MIN.
V-12	2"	53'	TURF	40.5 GPM	42 MIN.
V-13	2"	30'	TURF	44 GPM	57 MIN.
BUBBLER V-14	1-1/2"		TREES	24.5 GPM	XXX MIN.


Total Spray Runtime 7 hrs. 12 min.

PROGRAM	STATION	CALCULATED PRECIPITATION	RUN TIME IN MINUTES	CYCLES PER IRRIGATION	IRRIGATIONS PER MONTH	COMMENTS
1	1.8	1/2" / HR	42	1	15	TURFGRASS 7.17 / 31 DAYS
2	4.6	5/8" / HR	83	1	15	
3	11.0	1 1/4" / HR	83	1	15	
4	6.0	3/4" / HR	42	1	15	
5	11.12	1 1/2" / HR	42	1	15	
6	13	1 3/4" / HR	120	1	15	



MANUAL DRAIN VALVE

NOT TO SCALE



IRRIGATION LEGEND

- ALL IRRIGATION EQUIPMENT SHALL BE INSTALLED AS PER CITY OF ALBUQUERQUE STANDARD DRAWING INDICATED OR AS PER THE DETAILS, SEE SHEET XXXX.
- IRNET 16 STATION CONTROLLER, M55-15-DC SOLAR SCORPIO SATELLITE WITH KEYPAD V308 IN #9RH9604-88-165SW, PED-165S PEDESTAL MOUNT STAINLESS STEEL ENCLOSURE.
- WATER METER 3" TURBINE BY CONTRACTOR
- 3" FEBCO MODEL 825 YD REDUCED PRESSURE BACKFLOW PREVENTER, INSTALL IN STRONGBOX SB8BC-60ALHPH INSULATED ENCLOSURE
- MASTER VALVE-RAINBIRD MODEL 300 BPE 3" ELECTRIC REMOTE CONTROL VALVE
- CRISPIN UL 10.0 1" UNIVERSAL AIR RELEASE VALVE ASSEMBLY
- SPEARS TRUE UNION SCH. 80 BALL VALVE
- CHAMPION OCV-075 QUICK COUPLER VALVE INSTALL IN BROOKS MODEL 1419 BOX W/BOLT DOWN LID
- RAINBIRD PEB 2" AUTOMATIC CONTROL VALVE ASSEMBLY
- MDF YARD HYDRANT, MODEL 244b, INSTALL IN VIT ENCLOSURE, MODEL SB8C-300R LOW PROFILE POWDER COATED, COLOR: BLUE CONTACT: (VIT) 1-800-729-1314

- CHAMPION 300 SERIES MANUAL VALVE, SIZE AS PER MAINLINE PIPE SIZE, INSTALL IN BROOKS MODEL 1419 BOX W/BOLT DOWN LID
- RAINBIRD 1400 SERIES PRESSURE COMPENSATING FULL CIRCLE BUBBLER AND LASCO FULL CIRCLE SWING JOINTS
- RAIN BIRD 1402 FLOOD BUBBLER 50 GPM W/ PA-80 ADAPTER
- RAIN BIRD SH-B NOZZLE 1.0 GPM 5" R @ 30 PSI
- HUNTER 1-40 ROTOR WITH CHECK VALVE ASSEMBLY
- HUNTER 160-36S-13, 10.5 GPM 53" R @ 40 PSI
- HUNTER 160-AD5-13, 10.5 GPM 53" R @ 40 PSI
- HUNTER 160-AD5-07, 6.5 GPM 50" R @ 40 PSI
- HUNTER 1-20 ROTOR WITH CHECK VALVE ASSEMBLY
- HUNTER 120-36S-30, 2.4 GPM 38" R @ 40 PSI
- HUNTER 120-ADV-20, 2.4 GPM 38" R @ 40 PSI
- HUNTER 120-ADV-20, 1.8 GPM 36" R @ 40 PSI
- HUNTER 120-36S-20, 1.8 GPM 36" R @ 40 PSI
- HUNTER 120-ADV-20, 1.8 GPM 36" R @ 40 PSI
- HUNTER 120-AD5-15, 1.6 GPM 33" R @ 40 PSI
- HUNTER 120-ADV-2.5LA, 2.5 GPM 30" R @ 40 PSI
- HUNTER 120-ADV-2.0LA, 1.9 GPM 27" R @ 40 PSI
- MAINLINE - SCH 40 PVC
- THRUST BLOCKS AS PER THE SPECIFICATIONS
- SCH 40 PVC LATERAL
- SLEEVE - GLASS 200 PVC - TWO SIZES LARGER THAN THE PIPE TO BE SLEEVED

IRRIGATION NOTES

- PRIOR TO SEEDING, CONTRACTOR SHALL PERFORM A WATER AUDIT AS PER THE CITY OF ALBUQUERQUE WATER CONSERVATION GRANTOR. IRRIGATION SYSTEM MUST HAVE A MINIMUM DISTRIBUTION UNIFORMITY OF 65% AS PER COA WATER ORDINANCE (SECTION 6-1-1-9). RESULTS SHALL BE PROVIDED TO THE OWNER, PRIOR TO PROCEEDING WITH SEEDING OPERATION.
  - IRRIGATION SYSTEM AS DESIGNED ASSUMES A STATIC WATER PRESSURE OF APPROXIMATELY X PSI.
- PLANS ARE DIAGRAMMATIC AND APPROXIMATE DUE TO SCALE OF DRAWINGS. ALL VALVES SHALL BE LOCATED IN PLANTING AREAS WHERE SHOWN AND ALL PIPING SHALL BE INSTALLED PRIOR TO LANDSCAPING OR PAVING WORK. NO TEES, ELLS OR OTHER TURNS IN PIPING SHALL BE LOCATED UNDER PAVING. CAP ALL ENDS HAND TIGHT, PRIOR TO BACKFILL.
- IF THE CONTRACT DRAWINGS AND/OR SPECIFICATIONS DO NOT THOROUGHLY DESCRIBE THE METHOD OR TECHNIQUES TO BE USED FOR INSTALLATION, THEN THE CONTRACTOR SHALL FOLLOW THE INSTALLATION METHODS RECOMMENDED BY THE MANUFACTURER.
- CONTRACTOR SHALL FIELD LOCATE AND VERIFY OPERATION OF EXISTING VALVES AND IRRIGATION SPRINKLER HEADS TO BE RELOCATED AND RE-USED. LOCATIONS AS SHOWN ARE NOT BASED ON AS-BUILT PLANS.
- WHERE EXISTING IRRIGATION SPRINKLER HEADS ARE SHOWN TO BE RELOCATED, HEADS SHALL BE INSTALLED AT PROPOSED GRADE AS PER THE SPECIFICATIONS, AND THE RADII SHALL BE ADJUSTED AS NEEDED FOR HEAD TO HEAD COVERAGE.
- TREWORKING ADJACENT TO EXISTING TREES - CONTRACTOR SHALL NOT TRENCH WITHIN 6' OF THE TRUNK AND SHALL AVOID TRENCHING UNDER THE DRUPLINE OF EXISTING TREES. NO TREE ROOTS LARGER THAN 3" IN DIAMETER SHALL BE CUT. ALL TRENCHING WITHIN DRUPLINE OF EXISTING TREES MUST BE DONE BY HAND.

VALVE LEGEND

1/2"	VALVE NUMBER
3/4"	VALVE SIZE
5.5 GPM	5.5 GPM
10-15"	HEAD TYPE

CONCRETE THRUST BLOCKS SHALL BE PROVIDED WHERE NECESSARY TO RESIST SYSTEM PRESSURE. THRUST BLOCKS SHALL BE CONSTRUCTED AT ALL DIRECTION CHANGES, SIZE CHANGES, VALVES AND TERMINATIONS, OR AT ANY OTHER POINTS OF THE SYSTEM THAT WILL RESULT IN AN UNBALANCED THRUST LINE FOR EQUIPMENT 2 (TWO) INCHES AND LARGER. DO NOT OBSTRUCT THE OUTLETS OF FITTINGS WHICH ARE INTENDED FOR FUTURE CONNECTIONS. THRUST BLOCKS SHALL BE POURED AGAINST UNDISTURBED EARTH AN IN ACCORDANCE WITH THE PLANS OR STANDARD DETAILS.

SCALE: 1" = 30'


CITY OF ALBUQUERQUE  
PUBLIC WORKS DEPARTMENT  
ENGINEERING DEVELOPMENT GROUP

**BULLHEAD PARK  
IRRIGATION PLANS**

Design Review Committee City Engineer Approval

City Project No. 5734.00 Zone Map No. M-18 Sheet 21 of 25

Design By: TAO Date: 8/22/00  
Drawn By: PAJ Date: 8/22/00  
Checked By: TAO Date: 8/22/00




**Kirtland AFB**  
Aera of Interest  
Utilities

Scale: 1:9,000



Coordinate System: WGS 1984 UTM Zone 13N



**Legend**

- AreaOfInterest
- Natural Gas Distribution
- Natural Gas Service
- Sewer Main - Pressurized
- Sewer Main - Gravity
- Sewer Service - Gravity
- Stormwater - Gravity
- Water Main
- Water Service
- Steam Main
- Steam Service
- Kirtland AFB Boundary
- Buildings



**Table 1**  
**Utility Information**

<b>Utility Type</b>	<b>General Location/ Operator</b>	<b>Pipe Diameter (inches)<sup>a</sup></b>	<b>Approximate Depth (bgs)<sup>b</sup></b>
Natural Gas Distribution	On Base/KAFB	1.5 - 6.0	18-24 inches
Natural Gas Service	On Base/KAFB	1.5 - 4.0	18-24 inches
Sewer Main- Pressurized	On Base/KAFB	4.0 - 6.0	4-12ft
Sewer Main- Gravity	On Base/KAFB	4.0 -72.0	4-12ft
Sewer Service- Gravity	On Base/KAFB	2.0 - 18.0	2-6ft
Storm Water - Gravity	On Base/KAFB	8.0 - 60.0	2-6ft
Water Main	On Base/KAFB	3.0 - 24.0	2-7ft
Water Service	On Base/KAFB	1.5 - 12.0	2-7ft
Natural Gas Distribution	Off Base	NA	3-6ft
Sewer Main- Gravity	Off Base	NA	6-10ft
Communication Lines	On Base/Off Base	NA	4-5ft
PNM Electrical	Off Base	NA	3-5ft
Water Main	Off Base	NA	2-3ft

**Notes**

- a. Pipe diameters are ranges for each utility depending on the specific segment. All on base pipe diameters are from the Kirtland AFB Geo database
- b. Utility depths are based on general construction specifications for the given utility.

**Acronyms and Abbreviations**

- AFB - Air Force Base
- bgs - below ground surface
- KAFB - Kirtland Air Force Base
- NA - Not Available

# USPS Tracking®

[FAQs >](#)

[Track Another Package +](#)

**Tracking Number:** 70201810000226470266

[Remove X](#)

Your item was delivered to the front desk, reception area, or mail room at 12:01 pm on February 2, 2021 in SANTA FE, NM 87505.

## **Delivered**

February 2, 2021 at 12:01 pm  
Delivered, Front Desk/Reception/Mail Room  
SANTA FE, NM 87505

**Get Updates** 

---

**Text & Email Updates**



---

**Tracking History**



---

**Product Information**



---

**See Less** 

**Tracking Number:** 70201810000226470242

[Remove X](#)

Your item was delivered to the front desk, reception area, or mail room at 12:01 pm on February 2, 2021 in SANTA FE, NM 87505.

## **Delivered**

February 2, 2021 at 12:01 pm  
Delivered, Front Desk/Reception/Mail Room  
SANTA FE, NM 87505

**Get Updates** 

**See More** 

**Tracking Number:** 70201810000226470259

Remove 

Your item was picked up at a postal facility at 11:30 am on February 3, 2021 in SANTA FE, NM 87507.

## **Delivered**

February 3, 2021 at 11:30 am  
Delivered, Individual Picked Up at Postal Facility  
SANTA FE, NM 87507

**Get Updates** 

**See More** 

**Tracking Number:** 70201810000226470273

Remove 

Your item was picked up at a postal facility at 11:30 am on February 3, 2021 in SANTA FE, NM 87507.

 **Delivered**

February 3, 2021 at 11:30 am  
Delivered, Individual Picked Up at Postal Facility  
SANTA FE, NM 87507

**Get Updates** 

**See More** 

## **Can't find what you're looking for?**


Go to our FAQs section to find answers to your tracking questions.

**FAQs**

## **APPENDIX B**

### **Historical Benzene Concentrations in off-Base Shallow Soil Vapor Monitoring Points Fourth Quarter 2020 off-Base Soil Vapor Monitoring Results**

*This page intentionally left blank.*




**Legend**

- ▲ Soil Vapor Monitoring Point
- Former Aboveground Storage Tank
- Former Buried Fuel Transfer Line
- Former Aboveground Fuel Transfer Line
- - - Installation Boundary

**Area of Interest**

- Off-Base
- On-Base Outside of Source Area
- Source Area



N

0 175 350 700


Feet

1 inch = 350 feet

Projection: NAD83 State Plane New Mexico Central FIPS3002 Feet

**EXCERPTED FROM: PERIODIC MONITORING REPORT  
 OCTOBER - DECEMBER 2020  
 BULK FUELS FACILITY  
 SOLID WASTE MANAGEMENT UNITS ST-106/SS-111  
 KIRTLAND AIR FORCE BASE, NEW MEXICO**



**FIGURE B-1**  
**BENZENE, EDB, AND HC CONCENTRATIONS  
 IN SOIL VAPOR IN THE SOURCE AREA  
 PLUME AT 25 FT BGS, Q4 2020**



**Notes:**  
 Aerial Imagery from 10/25/2018 : Google Earth Pro, 2018  
 Title depth is the nominal depth for the monitoring interval.  
 Concentrations for EDB and benzene are reported in  $\mu\text{g}/\text{m}^3$ .  
 Concentrations for HC are reported in ppmv.  
 $\mu\text{g}/\text{m}^3$  = microgram(s) per cubic meter  
 bgs = below ground surface  
 EDB = 1,2-dibromoethane (ethylene dibromide)  
 ft = foot/feet  
 HC = hydrocarbon  
 ND = nondetect  
 ppmv = parts per million by volume  
 Q4 = quarter 4  
 Qualifier:  
 J = qualifier denotes the analyte was positively identified, but the associated numerical value is estimated.  
 SVMW-10-050, SVMW-11-050, and SVEW-02-060 were not sampled during Q4 2020 soil vapor monitoring due to potential influence from the bioventing system.

**Legend**

- Soil Vapor Monitoring Point
- Former Aboveground Storage Tank
- Former Buried Fuel Transfer Line
- Former Aboveground Fuel Transfer Line
- Installation Boundary
- Off-Base
- On-Base Outside of Source Area
- Source Area




**EXCERPTED FROM:** PERIODIC MONITORING REPORT  
 OCTOBER - DECEMBER 2020  
 BULK FUELS FACILITY  
 SOLID WASTE MANAGEMENT UNITS ST-106/SS-111  
 KIRTLAND AIR FORCE BASE, NEW MEXICO

**FIGURE B-2**



**BENZENE, EDB, AND HC CONCENTRATIONS  
 IN SOIL VAPOR IN THE SOURCE AREA  
 PLUME AT 50 FT BGS, Q4 2020**





**Legend**


- ▲ Soil Vapor Monitoring Point
  - Former Aboveground Storage
  - Former Buried Fuel Transfer Line
  - Former Aboveground Fuel Transfer Line
  - Installation Boundary
- Area of Interest**
- Off-Base
  - On-Base Outside of Source
  - Source



**EXCEPTED FROM: PERIODIC MONITORING REPORT**  
 OCTOBER - DECEMBER 2020  
 BULK FUELS FACILITY  
 SOLID WASTE MANAGEMENT UNITS ST-106/SS-111  
 KIRTLAND AIR FORCE BASE, NEW MEXICO

**FIGURE B-3**

**BENZENE, EDB, AND HC CONCENTRATIONS**  
 IN SOIL VAPOR IN THE SOURCE AREA  
 PLUME AT 100 FT BGS, Q4 2020





**Legend**

- ▲ Soil Vapor Monitoring Point
- Former Aboveground Storage
- Former Buried Fuel Transfer Line
- Former Aboveground Fuel Transfer Line
- Installation Boundary

**Area of Interest**


- Off-Base
- On-Base Outside of Source
- Source



**EXCERPTED FROM: PERIODIC MONITORING REPORT**  
 OCTOBER - DECEMBER 2020  
 BULK FUELS FACILITY  
 SOLID WASTE MANAGEMENT UNITS ST-106/SS-111  
 KIRTLAND AIR FORCE BASE, NEW MEXICO

**FIGURE B-4**

**BENZENE, EDB, AND HC CONCENTRATIONS**  
 IN SOIL VAPOR IN THE SOURCE AREA PLUME  
 AT 150 FT BGS, Q4 2020





**Legend**

- ▲ Soil Vapor Monitoring Point
- Former Aboveground Storage
- Former Buried Fuel Transfer Line
- Former Aboveground Fuel Transfer Line
- Installation Boundary

**Area of Interest**


- Off-Base
- On-Base Outside of Source
- Source Area



**EXCERPTED FROM: PERIODIC MONITORING REPORT  
 OCTOBER - DECEMBER 2020  
 BULK FUELS FACILITY  
 SOLID WASTE MANAGEMENT UNITS ST-106/SS-111  
 KIRTLAND AIR FORCE BASE, NEW MEXICO**

**FIGURE B-5**

**BENZENE, EDB, AND HC CONCENTRATIONS  
 IN SOIL VAPOR IN THE SOURCE AREA PLUME  
 AT 250 FT BGS, Q4 2020**





**Legend**

- ▲ Soil Vapor Monitoring Point
- Former Aboveground Storage Tank
- Former Buried Fuel Transfer Line
- Former Aboveground Fuel Transfer Line
- Installation Boundary

**Area of Interest**


- Off-Base
- On-Base Outside of Source Area
- Source Area



**EXCERPTED FROM: PERIODIC MONITORING REPORT  
 OCTOBER - DECEMBER 2020  
 BULK FUELS FACILITY  
 SOLID WASTE MANAGEMENT UNITS ST-106/SS-111  
 KIRTLAND AIR FORCE BASE, NEW MEXICO**



**FIGURE B-6**

**BENZENE, EDB, AND HC CONCENTRATIONS  
 IN SOIL VAPOR IN THE SOURCE AREA PLUME  
 AT 350 FT BGS, Q4 2020**



**Legend**

- ▲ Soil Vapor Monitoring Point
  - Former Aboveground Storage Tank
  - Former Buried Fuel Transfer Line
  - Former Aboveground Fuel Transfer Line
  - Installation Boundary
- Area of Interest**
- Off-Base
  - On-Base Outside of Source Area
  - ▣ Source Area



**EXCERPTED FROM: PERIODIC MONITORING REPORT  
 OCTOBER - DECEMBER 2020  
 BULK FUELS FACILITY  
 SOLID WASTE MANAGEMENT UNITS ST-106/SS-111  
 KIRTLAND AIR FORCE BASE, NEW MEXICO**

**FIGURE B-7**

**BENZENE, EDB, AND HC CONCENTRATIONS  
 IN SOIL VAPOR IN THE SOURCE AREA PLUME  
 AT 450 FT BGS, Q4 2020**

**Table B-1  
EDB and Benzene Concentrations in Off-Base Soil Vapor Monitoring Points All Depths, Q4 2020**

Analytical Method	Analyte	Units	Location ID:	KAFB-106028-150			KAFB-106028-250			KAFB-106028-350			KAFB-106028-450			KAFB-106136-025			KAFB-106136-050			KAFB-106136-150			KAFB-106136-250			KAFB-106136-350		
			Field Sample ID:	SV028-150-204			SV028-250-204			SV028-350-204			SV028-450-204			SV136-025-204			SV136-050-204			SV136-150-204			SV136-250-204			SV136-350-204		
			Sample Date:	10/5/2020			10/5/2020			10/5/2020			10/5/2020			10/6/2020			10/6/2020			10/6/2020			10/6/2020			10/6/2020		
			Sample Type:	Soil Gas VISL <sup>1</sup>			REG			REG			REG			REG			REG			REG			REG			REG		
				Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	
TO-15	1,2-dibromoethane	ug/m <sup>3</sup>	1.56E+00	ND	U	1.3	ND	U	0.81	ND	U	1.2	<b>3.6</b>	--	0.91	ND	U	0.85	ND	U	0.8	ND	U	0.86	ND	U	0.87	ND	U	
	Benzene	ug/m <sup>3</sup>	1.20E+02	0.9	J	1.3	ND	U	0.81	1.9	J	1.2	0.75	J	0.91	ND	U	0.85	1.8	J	0.8	ND	U	0.86	1.8	J	0.87	ND	U	

**Notes, Acronyms, and Abbreviations**

ug/m<sup>3</sup> = microgram per cubic meter

AFB = Air Force Base

ID = identification

KAFB = Kirtland Air Force Base

LOD = limit of detection

ND = not detected

REG = normal field sample

Val Qual = validation qualifier

VOC = volatile organic compound

Shading = detected concentrations above the detection limit

**Bold = detected concentrations above the VISL**

Val Quals based on independent data validation

J = Qualifier denotes the analyte was positively identified, but the associated numerical value is estimated.

U = Qualifier denotes the analyte was analyzed but not detected above the detection limit. The value associated with the U-qualifier is the limit of detection.

-- = Validation qualifier not assigned.

Results for additional TO-15 analytes are included in the Periodic Monitoring Report –October–December 2020 and Annual Report for 2020 Bulk Fuels Facility Solid Waste Management Units ST-106/SS-111 Kirtland Air Force Base, New Mexico. March.

**Table B-1  
EDB and Benzene Concentrations in Off-Base Soil Vapor Monitoring Points All Depths, Q4 2020**

Analytical Method	Location ID:		NMED Residential Soil Gas VISL <sup>1</sup>	KAFB-106136-450 SV136-450-204 10/6/2020 REG			KAFB-106138-025 SV138-025-204 10/6/2020 REG			KAFB-106138-050 SV138-050-204 10/6/2020 REG			KAFB-106138-150 SV138-150-204 10/6/2020 REG			KAFB-106138-150 SV138-150-604 10/6/2020 FD			KAFB-106138-250 SV138-250-204 10/6/2020 REG			KAFB-106138-350 SV138-350-204 10/6/2020 REG			KAFB-106138-450 SV138-450-204 10/6/2020 REG			KAF SV	
	Field Sample ID:			Result			Result			Result			Result			Result			Result			Result							
	Sample Date:			Val Qual			Val Qual			Val Qual			Val Qual			Val Qual			Val Qual			Val Qual							
	Sample Type:			LOD			LOD			LOD			LOD			LOD			LOD			LOD							
Analyte	Units	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result		
TO-15	1,2-dibromoethane	ug/m <sup>3</sup>	1.56E+00	0.81	ND	U	0.8	ND	U	0.82	ND	U	0.82	ND	U	0.79	ND	U	0.82	ND	U	0.78	ND	U	0.81	ND	U	0.77	ND
	Benzene	ug/m <sup>3</sup>	1.20E+02	0.81	0.93	J	0.8	0.88	J	0.82	19	--	0.82	ND	U	0.79	ND	U	0.82	0.68	J	0.78	0.95	J	0.81	ND	U	0.77	1.3

**Notes, Acronyms, and Abbreviations**

ug/m<sup>3</sup> = microgram per cubic meter

AFB = Air Force Base

ID = identification

KAFB = Kirtland Air Force Base

LOD = limit of detection

ND = not detected

REG = normal field sample

Val Qual = validation qualifier

VOC = volatile organic compound

Shading = detected concentrations above the detection limit

**Bold = detected concentrations above the VISL**

Val Quals based on independent data validation

J = Qualifier denotes the analyte was positively identified, but the associated numerical value is estimated.

U = Qualifier denotes the analyte was analyzed but not detected above the detection limit. The value associated with the U-qualifier is the limit of detection.

-- = Validation qualifier not assigned.

Results for additional TO-15 analytes are included in the Periodic Monitoring Report –October–December 2020 and Annual Report for 2020 Bulk Fuels Facility Solid Waste Management Units ST-106/SS-111 Kirtland Air Force Base, New Mexico. March.

**Table B-1  
EDB and Benzene Concentrations in Off-Base Soil Vapor Monitoring Points All Depths, Q4 2020**

Analytical Method	Analyte	Units	NMED Residential Soil Gas VISL <sup>1</sup>	B-106141-025			KAFB-106141-050			KAFB-106141-170			KAFB-106141-250			KAFB-106141-350			KAFB-106141-450			KAFB-106142-030			KAFB-106142-050			KAFB-106142-170		
				Field Sample ID:	141-025-204	SV141-050-204	SV141-170-204	SV141-250-204	SV141-350-204	SV141-450-204	SV142-030-204	SV142-050-204	SV142-170-204																	
				Sample Date:	10/6/2020	10/6/2020	10/6/2020	10/6/2020	10/6/2020	10/5/2020	10/5/2020	10/5/2020																		
			REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG	REG			
				Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	
TO-15	1,2-dibromoethane	ug/m <sup>3</sup>	1.56E+00	U	0.74	ND	U	0.77	ND	U	0.76	ND	U	0.78	ND	U	0.91	ND	U	0.78	ND	U	0.83	ND	U	0.82	ND	U	1.1	
	Benzene	ug/m <sup>3</sup>	1.20E+02	J	0.74	0.4	J	0.77	ND	U	0.76	1.7	J	0.78	ND	U	0.91	1.3	J	0.78	ND	U	0.83	0.8	J	0.82	ND	U	1.1	

**Notes, Acronyms, and Abbreviations**

ug/m<sup>3</sup> = microgram per cubic meter

AFB = Air Force Base

ID = identification

KAFB = Kirtland Air Force Base

LOD = limit of detection

ND = not detected

REG = normal field sample

Val Qual = validation qualifier

VOC = volatile organic compound

Shading = detected concentrations above the detection limit

**Bold = detected concentrations above the VISL**

Val Quals based on independent data validation

J = Qualifier denotes the analyte was positively identified, but the associated numerical value is estimated.

U = Qualifier denotes the analyte was analyzed but not detected above the detection limit. The value associated with the U-qualifier is the limit of detection.

-- = Validation qualifier not assigned.

Results for additional TO-15 analytes are included in the Periodic Monitoring Report –October–December 2020 and Annual Report for 2020 Bulk Fuels Facility Solid Waste Management Units ST-106/SS-111 Kirtland Air Force Base, New Mexico. March.



**Table B-1  
EDB and Benzene Concentrations in Off-Base Soil Vapor Monitoring Points All Depths, Q4 2020**

Analytical Method	Location ID:		NMED Residential Soil Gas VISL <sup>1</sup>	KAFB-106142-170 SV142-170-604 10/5/2020 FD			KAFB-106142-250 SV142-250-204 10/5/2020 REG			KAFB-106142-350 SV142-350-204 10/5/2020 REG			KAFB-106142-450 SV142-450-204 10/5/2020 REG		
	Field Sample ID:			Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD
	Sample Date:														
	Sample Type:														
Analyte	Units	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD		
TO-15	1,2-dibromoethane	ug/m <sup>3</sup>	1.56E+00	ND	U	0.81	ND	U	0.69	ND	U	0.82	ND	U	0.82
	Benzene	ug/m <sup>3</sup>	1.20E+02	2.4	J	0.81	1.9	J	0.69	1.6	J	0.82	50	--	0.82

**Notes, Acronyms, and Abbreviations**

ug/m<sup>3</sup> = microgram per cubic meter

AFB = Air Force Base

ID = identification

KAFB = Kirtland Air Force Base

LOD = limit of detection

ND = not detected

REG = normal field sample

Val Qual = validation qualifier

VOC = volatile organic compound

Shading = detected concentrations above the detection limit

**Bold = detected concentrations above the VISL**

Val Quals based on independent data validation

J = Qualifier denotes the analyte was positively identified, but the associated numerical value is estimated.

U = Qualifier denotes the analyte was analyzed but not detected above the detection limit. The value associated with the U-qualifier is the limit of detection.

-- = Validation qualifier not assigned.

Results for additional TO-15 analytes are included in the Periodic Monitoring Report –October–December 2020 and Annual Report for 2020 Bulk Fuels Facility Solid Waste Management Units ST-106/SS-111 Kirtland Air Force Base, New Mexico. March.

**Table B-2  
Results of EDB and Benzene Soil Vapor Monitoring Data in the 25-foot Nominal Depth Horizon On-Base and Off-Base, Q4 2020**

Analytical Method	Analyte	Units	Location ID:	KAFB-106108-025			KAFB-106109-025			KAFB-106110-025			KAFB-106111-025			KAFB-106112-025			KAFB-106113-020			KAFB-106114-025		
			Field Sample ID:	SV108-025-204			SV109-025-204			SV110-025-204			SV111-025-204			SV112-025-204			SV113-020-204			SV114-025-204		
			Sample Date:	10/19/2020			10/13/2020			10/13/2020			10/6/2020			10/19/2020			10/13/2020			10/6/2020		
			Sample Type:	REG			REG			REG			REG			REG			REG					
			NMED Residential Soil Gas VISL <sup>1</sup>	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD
EPA Method	1,2-dibromoethane	ug/m <sup>3</sup>	1.56E+00	ND	U	0.78	ND	U	0.69	ND	U	0.69	ND	U	0.87	ND	U	0.78	ND	U	0.99	ND	U	1.2
TO-15	Benzene	ug/m <sup>3</sup>	1.20E+02	0.51	J	0.78	0.54	J	0.69	ND	U	0.69	0.44	J	0.87	0.44	J	0.78	1.1	J	0.99	4	--	1.2

**Notes, Acronyms, and Abbreviations**

µg/m<sup>3</sup> = microgram per cubic meter

AFB = Air Force Base

ID = identification

KAFB = Kirtland Air Force Base

LOD = limit of detection

ND = not detected

REG = normal field sample

Val Qual = validation qualifier

VOC = volatile organic compound

Shading = detected concentrations above the detection limit

**Bold = detected concentrations above the VISL**

Val Quals based on independent data validation

J = Qualifier denotes the analyte was positively identified, but the associated

U = Qualifier denotes the analyte was analyzed but not detected above the

detection limit. The value associated with the U Qualifier is the limit of

-- = Validation qualifier not assigned.

Results for additional TO-15 analytes are included in the Periodic Monitoring Report –October–December 2020 and Annual Report for 2020 Bulk Fuels Facility Solid Waste Management Units ST-106/SS-111 Kirtland Air Force Base, New Mexico. March.

**Table B-2  
Results of EDB and Benzene Soil Vapor Monitoring Data in the 25-foot Nominal Depth Horizon On-Base and Off-Base, Q4 2020**

Analytical Method	Analyte	Units	Location ID:	KAFB-106115-025			KAFB-106115-025			KAFB-106116-025			KAFB-106117-025			KAFB-106118-025			KAFB-106119-025			KAFB-106120-025		
			Field Sample ID:	SV115-025-204			SV115-025-604			SV116-025-204			SV117-025-204			SV118-025-204			SV119-025-204			SV120-025-204		
			Sample Date:	10/13/2020			10/13/2020			10/6/2020			10/6/2020			10/19/2020			10/20/2020			10/12/2020		
			Sample Type:	REG			FD			REG			REG			REG			REG					
			NMED Residential Soil Gas VISL <sup>1</sup>	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD
EPA Method	1,2-dibromoethane	ug/m <sup>3</sup>	1.56E+00	ND	U	0.79	ND	U	0.84	ND	U	0.82	ND	U	0.72	ND	U	0.82	ND	U	0.89	ND	U	0.79
TO-15	Benzene	ug/m <sup>3</sup>	1.20E+02	0.73	J	0.79	1.9	J	0.84	ND	U	0.82	2.5	--	0.72	0.5	J	0.82	0.98	J	0.89	1.6	J	0.79

**Notes, Acronyms, and Abbreviations**

µg/m<sup>3</sup> = microgram per cubic meter

AFB = Air Force Base

ID = identification

KAFB = Kirtland Air Force Base

LOD = limit of detection

ND = not detected

REG = normal field sample

Val Qual = validation qualifier

VOC = volatile organic compound

Shading = detected concentrations above the detection limit

**Bold = detected concentrations above the VISL**

Val Quals based on independent data validation

J = Qualifier denotes the analyte was positively identified, but the associated

Qualifier value is an estimate. The value associated with the J Qualifier is the limit of

detection limit. The value associated with the U Qualifier is the limit of

-- = Validation qualifier not assigned.

Results for additional TO-15 analytes are included in the Periodic Monitoring Report –October–December 2020 and Annual Report for 2020 Bulk Fuels Facility Solid Waste Management Units ST-106/SS-111 Kirtland Air Force Base, New Mexico. March.

**Table B-2**  
**Results of EDB and Benzene Soil Vapor Monitoring Data in the 25-foot Nominal Depth Horizon On-Base and Off-Base, Q4 2020**

Analytical Method	Location ID:		NMED Residential Soil Gas VISL <sup>1</sup>	KAFB-106120-025			KAFB-106121-025			KAFB-106122-025			KAFB-106123-025			KAFB-106124-025			KAFB-106125-025			KAFB-106126-025		
	Field Sample ID:			SV120-025-604			SV121-025-204			SV122-025-204			SV123-025-204			SV124-025-204			SV125-025-204			SV126-025-204		
	Sample Date:			10/12/2020			10/12/2020			10/12/2020			10/12/2020			10/5/2020			10/20/2020					
	Sample Type:			FD			REG			REG			REG			REG			REG					
Analyte	Units	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD		
EPA Method 1,2-dibromoethane	ug/m <sup>3</sup>	1.56E+00	ND	U	0.71	ND	U	0.74	ND	U	0.91	ND	U	0.77	ND	U	0.75	ND	U	1.3	ND	U	0.79	
TO-15 Benzene	ug/m <sup>3</sup>	1.20E+02	0.85	J	0.71	ND	U	0.74	1.6	J	0.91	ND	U	0.77	1.5	J	0.75	ND	U	1.3	0.76	J	0.79	

**Notes, Acronyms, and Abbreviations**

µg/m<sup>3</sup> = microgram per cubic meter

AFB = Air Force Base

ID = identification

KAFB = Kirtland Air Force Base

LOD = limit of detection

ND = not detected

REG = normal field sample

Val Qual = validation qualifier

VOC = volatile organic compound

Shading = detected concentrations above the detection limit

**Bold = detected concentrations above the VISL**

Val Quals based on independent data validation

J = Qualifier denotes the analyte was positively identified, but the associated

U = Qualifier denotes the analyte was analyzed but not detected above the

detection limit. The value associated with the U Qualifier is the limit of

-- = Validation qualifier not assigned.

Results for additional TO-15 analytes are included in the Periodic Monitoring Report –October–December 2020 and Annual Report for 2020 Bulk Fuels Facility Solid Waste Management Units ST-106/SS-111 Kirtland Air Force Base, New Mexico. March.

**Table B-2  
Results of EDB and Benzene Soil Vapor Monitoring Data in the 25-foot Nominal Depth Horizon On-Base and Off-Base, Q4 2020**

Analytical Method	Analyte	Units	Location ID:	KAFB-106127-025			KAFB-106128-025			KAFB-106129-025			KAFB-106130-025			KAFB-106131-025			KAFB-106132-025			KAFB-106133-025		
			Field Sample ID:	SV127-025-204			SV128-025-204			SV129-025-204			SV130-025-204			SV131-025-204			SV132-025-204			SV133-025-204		
			Sample Date:	10/5/2020			10/6/2020			10/19/2020			10/20/2020			10/19/2020			10/12/2020			10/6/2020		
			Sample Type:	REG			REG			REG			REG			REG			REG					
			NMED Residential Soil Gas VISL <sup>1</sup>	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD
EPA Method	1,2-dibromoethane	ug/m <sup>3</sup>	1.56E+00	ND	U	0.78	0.43	J	0.86	ND	U	0.79	ND	U	0.93	ND	U	0.89	ND	U	0.83	ND	U	0.88
TO-15	Benzene	ug/m <sup>3</sup>	1.20E+02	0.63	J	0.78	5	--	0.86	1.8	J	0.79	0.65	J	0.93	3.6	--	0.89	0.83	J	0.83	0.53	J	0.88

**Notes, Acronyms, and Abbreviations**

µg/m<sup>3</sup> = microgram per cubic meter

AFB = Air Force Base

ID = identification

KAFB = Kirtland Air Force Base

LOD = limit of detection

ND = not detected

REG = normal field sample

Val Qual = validation qualifier

VOC = volatile organic compound

Shading = detected concentrations above the detection limit

**Bold = detected concentrations above the VISL**

Val Quals based on independent data validation

J = Qualifier denotes the analyte was positively identified, but the associated

Qualifier value is an estimate. The value associated with the J Qualifier is the limit of

detection limit. The value associated with the U Qualifier is the limit of

-- = Validation qualifier not assigned.

Results for additional TO-15 analytes are included in the Periodic Monitoring Report –October–December 2020 and Annual Report for 2020 Bulk Fuels Facility Solid Waste Management Units ST-106/SS-111 Kirtland Air Force Base, New Mexico. March.

**Table B-2  
Results of EDB and Benzene Soil Vapor Monitoring Data in the 25-foot Nominal Depth Horizon On-Base and Off-Base, Q4 2020**

Analytical Method	Analyte	Units	Location ID:	KAFB-106134-025			KAFB-106135-025			KAFB-106136-025			KAFB-106137-025			KAFB-106138-025			KAFB-106139-025			KAFB-106140-025		
			Field Sample ID:	SV134-025-204			SV135-025-204			SV136-025-204			SV137-025-204			SV138-025-204			SV139-025-204			SV140-025-204		
			Sample Date:	10/12/2020			10/12/2020			10/6/2020			10/12/2020			10/6/2020			10/12/2020			10/12/2020		
			Sample Type:	REG			REG			REG			REG			REG			REG					
			NMED Residential Soil Gas VISL <sup>1</sup>	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD	Result	Val Qual	LOD
EPA Method	1,2-dibromoethane	ug/m <sup>3</sup>	1.56E+00	ND	U	0.79	ND	U	0.75	ND	U	0.85	ND	U	1.2	ND	U	0.82	ND	U	0.74	ND	U	0.78
TO-15	Benzene	ug/m <sup>3</sup>	1.20E+02	ND	U	0.79	0.97	J	0.75	ND	U	0.85	ND	U	1.2	0.88	J	0.82	0.5	J	0.74	5.3	--	0.78

**Notes, Acronyms, and Abbreviations**

µg/m<sup>3</sup> = microgram per cubic meter

AFB = Air Force Base

ID = identification

KAFB = Kirtland Air Force Base

LOD = limit of detection

ND = not detected

REG = normal field sample

Val Qual = validation qualifier

VOC = volatile organic compound

Shading = detected concentrations above the detection limit

**Bold = detected concentrations above the VISL**

Val Quals based on independent data validation

J = Qualifier denotes the analyte was positively identified, but the associated

Qualifier value is an estimate of the analyte was analyzed but not detected above the

detection limit. The value associated with the L-qualifier is the limit of

-- = Validation qualifier not assigned.

Results for additional TO-15 analytes are included in the Periodic Monitoring Report –October–December 2020 and Annual Report for 2020 Bulk Fuels Facility Solid Waste Management Units ST-106/SS-111 Kirtland Air Force Base, New Mexico. March.

**Table B-2  
Results of EDB and Benzene Soil Vapor Monitoring Data in the 25-foot Nominal Depth Horizon On-Base and Off-Base, Q4 2020**

Analytical Method	Location ID:		NMED Residential Soil Gas VISL <sup>1</sup>	KAFB-106141-025			KAFB-106142-030		
	Field Sample ID:			SV141-025-204			SV142-030-204		
	Sample Date:			10/6/2020			10/5/2020		
	Sample Type:			REG			REG		
	Analyte	Units	Result	Val Qual	LOD	Result	Val Qual	LOD	
EPA Method	1,2-dibromoethane	ug/m <sup>3</sup>	1.56E+00	ND	U	0.74	ND	U	0.83
TO-15	Benzene	ug/m <sup>3</sup>	1.20E+02	1.3	J	0.74	ND	U	0.83

**Notes, Acronyms, and Abbreviations**

µg/m<sup>3</sup> = microgram per cubic meter

AFB = Air Force Base

ID = identification

KAFB = Kirtland Air Force Base

LOD = limit of detection

ND = not detected

REG = normal field sample

Val Qual = validation qualifier

VOC = volatile organic compound

Shading = detected concentrations above the detection limit

**Bold = detected concentrations above the VISL**

Val Quals based on independent data validation

J = Qualifier denotes the analyte was positively identified, but the associated

U = Qualifier denotes the analyte was analyzed but not detected above the

detection limit. The value associated with the U Qualifier is the limit of

-- = Validation qualifier not assigned.

Results for additional TO-15 analytes are included in the Periodic Monitoring Report –October–December 2020 and Annual Report for 2020 Bulk Fuels Facility Solid Waste Management Units ST-106/SS-111 Kirtland Air Force Base, New Mexico. March.

## **APPENDIX C**

### **Field Forms**



*This page intentionally left blank.*

# Field Activity Log

Job Number:		Task Description:		Date:				
[Large grid area for activity log entries]								
Weather:		Important Notes:		Onsite Employees:		Visitors:		
Name:			Signature:			Date:		



# Field Activity Log (Continuation)

Page \_\_\_\_ of \_\_\_\_

Job Number:	Task Description:	Date:
A large grid area for recording field activity log entries, consisting of many small squares.		

# Well Integrity Checklist

Well ID: \_\_\_\_\_

Date: \_\_\_\_\_

Time: \_\_\_\_\_

### Before Opening Well

1. Is well cement pad in good condition? \_\_\_\_\_
2. Is lid securely tightened to vault? \_\_\_\_\_
3. Is well clearly labeled? \_\_\_\_\_
4. Do wells outside of BFF have security bolts? \_\_\_\_\_
5. Photograph well.

### After Removing Lid Before Sampling Well

1. Is gasket worn or damaged? \_\_\_\_\_
2. Is vault flooded? \_\_\_\_\_
3. Are ports capped/labeled? \_\_\_\_\_
4. Are ports angled correctly? \_\_\_\_\_
5. Are all fittings and quick connects intact and operational?  
\_\_\_\_\_
6. Can you hear well breathing? \_\_\_\_\_
7. Photograph well with lid off.

### During Sampling

1. Do all tubing connects fit securely to sample system? \_\_\_\_\_
2. Does static pressure after purging return to initial static pressure within one minute?  
\_\_\_\_\_
3. Is well clogged? \_\_\_\_\_

Comments: \_\_\_\_\_  
\_\_\_\_\_

Inspector's Name: \_\_\_\_\_

Inspector's Signature: \_\_\_\_\_







# Sample Collection Log

Date: \_\_\_\_\_

Time: \_\_\_\_\_

Project No.: \_\_\_\_\_

Project Name: \_\_\_\_\_

Sample No.: \_\_\_\_\_

Sample Location: \_\_\_\_\_

Sample Type: \_\_\_\_\_

Composite: (Y/N) \_\_\_\_\_

Sample Team: \_\_\_\_\_

Trip Blank: \_\_\_\_\_

Sample: \_\_\_\_\_

Analytical Suite	Preservative	Container	TAT	Initials

Comments: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Logged by: \_\_\_\_\_ Reviewed by: \_\_\_\_\_