

Kieling, John, NMENV

From: Migdal, Walter SPA <Walter.Migdal@usace.army.mil>
Sent: Thursday, October 10, 2013 3:14 PM
To: Moats, William, NMENV; Cobrain, Dave, NMENV
Cc: Kieling, John, NMENV; Reuter, Stephen, NMENV
Subject: KAFB Bulk Fuels Weekly Activity Report (UNCLASSIFIED)
Attachments: Weekly Activity Report 9 October 2013.pdf

Classification: UNCLASSIFIED

Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED

Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

SVE System Status

- ✓ System ordered from vendor – 3 August 2012
- ✓ Emergency Air Permit – Approved by AEHD 31 August 2012, public notice on 5 September 2012
- ✓ Submittal of Phase II Remediation Interim Measure Plan to the NMED – 6 December 2012 (revised from 10 October 2012)
- ✓ Installation of utilities (electrical and natural gas) began on 30 October 2012
- ✓ SVE System Operation begins – 22 January 2013 (revised from 28 December 2012)
- Air permit – estimated delivery date to AEHD on 16 December 2013 (will submit ahead of NMED approval of PRIMP per request from AEHD)

Current Week: 2 October – 9 October 2013

- ✓ Completed Fourth Quarter CY 2013 water level measurements
- ✓ Submitted revised look-ahead SVE expansion work plan to NMED
- ✓ Shut down SVE system to let vadose zone equilibrate before pilot testing
- ✓ Began Fourth Quarter CY 2013 groundwater sampling

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells ^a	87	87	100%
Direct Push Soil Sampling (does not include step out sampling)	306	306	100%
Direct Push Soil sampling (Step outs – Round 1)	18	18	100%
Direct Push Soil Sampling (Additional step-outs – Round 2)	37	41	90% – 4 locations too close to underground electric utilities to be safely sampled
Direction Push Soil Sampling (Additional step-outs – Round 3)	4	4	100%

^a Wells reported are specific to those installed on current PBC Contract (2011 and 2012 drilling campaigns; actual number of groundwater wells sampled for characterization is 107 (does not include 9 new monitoring wells)

4th Quarter 2013 Pre-Remedy Monitoring				
	Number Sampled	Total	Percent Complete	Notes
Groundwater Monitoring Wells ^a	14	117	12%	
Soil Vapor Monitoring Wells	0	287	0%	
Production Wells	2	4	50%	The well shaft engine at KAFB 16 is not operational; samples cannot be collected. KAFB 15 is back in operation and will be sampled in 4 th Quarter 2013

Look Ahead: Week of 9 October – 16 October 2013

- Submit pilot test work plan for SVE expansion to NMED
- Begin pilot testing candidate wells for SVE expansion

Month Ahead:

- Complete SVE filter replacement
- Complete catalyst acid wash
- Begin aquifer testing at KAFB-106157