

Kieling, John, NMENV

From: Goodrich, Michael SPA <Michael.T.Goodrich@usace.army.mil>
Sent: Wednesday, March 13, 2013 4:48 PM
To: Cobrain, Dave, NMENV; Kieling, John, NMENV; Moats, William, NMENV
Cc: Migdal, Walter SPA
Subject: BFF Weekly Activity Report 13 Mar 2013 (UNCLASSIFIED)
Attachments: Weekly Activity Report 13 March 2013.pdf
Signed By: GOODRICH.MICHAEL.T.1391890877

Classification: UNCLASSIFIED

Caveats: NONE

FYI (Walt is on vacation).

Mike Goodrich, PG, PMP
Chief, Military and IIS Project
Management Branch
U.S. Army Corps of Engineers
4101 Jefferson Plaza NE
Albuquerque, NM 87109
☎: 505.343.6290
BB: 505.340.6802
michael.t.goodrich@usace.army.mil

Classification: UNCLASSIFIED

Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 6 March – 13 March 2013

- 6 March – 13 March 2013: Continued soil vapor monitoring sampling for First Quarter 2013
- 6 March – 13 March 2013: Continued groundwater monitoring sampling for First Quarter 2013
- 6 March – 13 March 2013: Continued Radius of Influence (ROI) testing
- 11 March 2013: Started final shakedown testing of new SVE treatment system
- ✓ Completed ROI testing

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells ^a	87	87	100
Direct Push Soil Sampling (does not include step out sampling)	306	306	100
Direct Push Soil sampling (Step outs – 1 st phase)	18	18	100
Direct Push Soil Sampling (Additional step outs)	TBD	TBD	0

^a Wells reported are specific to those installed on current PBC Contract (2011 and 2012 drilling campaigns; actual number of groundwater wells sampled for characterization is 107 (does not include 9 new monitoring wells))

1st Quarter 2013 Pre-Remedy Monitoring				
	Number Sampled	Total	Percent Complete	Notes
Groundwater Monitoring Wells ^a	93	117	79.5%	Portable pump sampling equipment required a replacement of the tubing bundle; wells KAFB-10619 and KAFB-10622 require tubing repairs before wells can be sampled.
Soil Vapor Monitoring Wells	220	287	77%	
Production Wells	2	4	50%	Well KAFB 15 is no longer operational and the pump at KAFB 16 is not operational; both wells could not be sampled for this quarter (1 st QTR 2013).

Look Ahead: Week of 13 March – 20 March 2013

- Continue groundwater monitoring sampling for 1st Quarter 2013
- Continue soil vapor monitoring sampling for 1st Quarter 2013
- Complete final system shakedown testing

Month Ahead:

- Complete First Quarter 2013 groundwater monitoring sampling
- Complete First Quarter 2013 soil vapor monitoring sampling
- Submit Fourth Quarter 2012 Report to NMED

SVE System Status (see attached schedule)

- ✓ System ordered from vendor – 3 August 2012
- ✓ Emergency Air Permit – Approved by AEHD 31 August 2012, public notice on 5 September 2012
- ✓ Submittal of Phase II Remediation Interim Measure Plan to the NMED – 6 December 2012 (revised from 10 October 2012)
- ✓ Installation of utilities (electrical and natural gas) began on 30 October 2012
- ✓ SVE System Operation begins – 22 January 2013 (revised from 28 December 2012)
- Modification to air permit – 13 May 2013 (Required delivery within 45 days of NMED approval of the Phase II Remediation Interim Measures Plan)