

Kieling, John, NMENV

From: Migdal, Walter SPA <Walter.Migdal@usace.army.mil>
Sent: Friday, March 22, 2013 2:52 PM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV; Cobrain, Dave, NMENV
Subject: KAFB Bulk Fuels Weekly Activity Report
Attachments: Weekly Activity Report 20 March 2013.pdf

Walter Migdal
Acting Section Chief, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 13 March – 20 March 2013

- 13 March – 20 March 2013: Continued soil vapor monitoring sampling for First Quarter 2013
- 13 March – 20 March 2013: Continued groundwater monitoring sampling for First Quarter 2013
- ✓ 11 March 2013: Started final shakedown testing of new SVE treatment system

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells ^a	87	87	100
Direct Push Soil Sampling (does not include step out sampling)	306	306	100
Direct Push Soil sampling (Step outs – 1 st phase)	18	18	100
Direct Push Soil Sampling (Additional step outs)	TBD	TBD	0

^a Wells reported are specific to those installed on current PBC Contract (2011 and 2012 drilling campaigns; actual number of groundwater wells sampled for characterization is 107 (does not include 9 new monitoring wells)

1st Quarter 2013 Pre-Remedy Monitoring				
	Number Sampled	Total	Percent Complete	Notes
Groundwater Monitoring Wells ^a	110	117	92.3%	Portable pump sampling equipment required a replacement of the tubing bundle; wells KAFB-10619 and KAFB-10622 require tubing repairs before wells can be sampled.
Soil Vapor Monitoring Wells	236	287	82%	
Production Wells	2	4	50%	Well KAFB 15 is no longer operational and the pump at KAFB 16 is not operational; both wells could not be sampled for this quarter (1 st QTR 2013).

Look Ahead: Week of 20 March – 27 March 2013

- Continue groundwater monitoring sampling for 1st Quarter 2013
- Continue soil vapor monitoring sampling for 1st Quarter 2013

Month Ahead:

- Complete First Quarter 2013 groundwater monitoring sampling
- Complete First Quarter 2013 soil vapor monitoring sampling
- Submit Fourth Quarter 2012 Report to NMED

SVE System Status (see attached schedule)

- ✓ System ordered from vendor – 3 August 2012
- ✓ Emergency Air Permit – Approved by AEHD 31 August 2012, public notice on 5 September 2012
- ✓ Submittal of Phase II Remediation Interim Measure Plan to the NMED – 6 December 2012 (revised from 10 October 2012)
- ✓ Installation of utilities (electrical and natural gas) began on 30 October 2012
- ✓ SVE System Operation begins – 22 January 2013 (revised from 28 December 2012)
- Modification to air permit – 13 May 2013 (Required delivery within 45 days of NMED approval of the Phase II Remediation Interim Measures Plan)