

Kieling, John, NMENV

From: Migdal, Walter SPA <Walter.Migdal@usace.army.mil>
Sent: Wednesday, May 15, 2013 5:08 PM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV; Cobrain, Dave, NMENV
Subject: KAFB Bulk Fuels Weekly Activity Report attached
Attachments: Weekly Activity Report 15 May 2013.pdf

Walter Migdal
Acting Section Chief, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

SVE System Status

- ✓ System ordered from vendor – 3 August 2012
- ✓ Emergency Air Permit – Approved by AEHD 31 August 2012, public notice on 5 September 2012
- ✓ Submittal of Phase II Remediation Interim Measure Plan to the NMED – 6 December 2012 (revised from 10 October 2012)
- ✓ Installation of utilities (electrical and natural gas) began on 30 October 2012
- ✓ SVE System Operation begins – 22 January 2013 (revised from 28 December 2012)
- Modification to air permit – 26 July 2013 (Required delivery within 45 days of NMED approval of the Phase II Remediation Interim Measures Plan)

Current Week: 15 May – 22 May 2013

- 15 May – 22 May 2013: Continued groundwater monitoring sampling for 2nd Quarter 2013
- 15 May – 22 May 2013: Continued operation of SVE treatment system

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells ^a	87	87	100
Direct Push Soil Sampling (does not include step out sampling)	306	306	100
Direct Push Soil sampling (Step outs – 1 st phase)	18	18	100
Direct Push Soil Sampling (Additional step outs)	0	40	0

^a Wells reported are specific to those installed on current PBC Contract (2011 and 2012 drilling campaigns; actual number of groundwater wells sampled for characterization is 107 (does not include 9 new monitoring wells)

2nd Quarter 2013 Pre-Remedy Monitoring				
	Number Sampled	Total	Percent Complete	Notes
Groundwater Monitoring Wells ^a	108	117	92.3%	
Soil Vapor Monitoring Wells	0	287	0%	Will begin mid-May
Production Wells	2	4	0%	Well KAFB 15 is no longer operational and the pump at KAFB 16 is not operational; samples cannot be collected

Look Ahead: Week of 8 May – 15 May 2013

- Complete groundwater monitoring sampling for 2nd Quarter 2013
- Begin soil vapor monitoring for 2nd Quarter 2013

Month Ahead:

- Complete groundwater monitoring sampling for 2nd Quarter 2013
- Begin soil vapor sampling for 2nd Quarter 2013
- Present at May 2013 CAB Meeting (21 May 2013)
- Deliver First Quarter 2013 Report to NMED (29 June 2013)