

## Kieling, John, NMENV

---

**From:** Migdal, Walter SPA <Walter.Migdal@usace.army.mil>  
**Sent:** Thursday, April 18, 2013 10:21 AM  
**To:** Moats, William, NMENV  
**Cc:** Cobrain, Dave, NMENV; Kieling, John, NMENV  
**Subject:** KAFB Bulk Fuels Weekly Activity Report attached  
**Attachments:** Weekly Activity Report 17 April 2013.pdf

Walter Migdal  
Acting Section Chief, CESP-PM-ME  
Office (505) 343-6297  
Cell (505) 301-2923  
[walter.migdal@usace.army.mil](mailto:walter.migdal@usace.army.mil)

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 10 April– 17 April 2013

- 10 April – 17 April 2013: Continued groundwater monitoring sampling for 2<sup>nd</sup> Quarter 2013
- Completed repair of SVE piping and resumed system operation – 16 April 2013

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells <sup>a</sup>	87	87	100
Direct Push Soil Sampling (does not include step out sampling)	306	306	100
Direct Push Soil sampling (Step outs – 1 <sup>st</sup> phase)	18	18	100
Direct Push Soil Sampling (Additional step outs)	0	40	0

<sup>a</sup> Wells reported are specific to those installed on current PBC Contract (2011 and 2012 drilling campaigns; actual number of groundwater wells sampled for characterization is 107 (does not include 9 new monitoring wells)

<b>2<sup>nd</sup> Quarter 2013 Pre-Remedy Monitoring</b>				
	Number Sampled	Total	Percent Complete	Notes
Groundwater Monitoring Wells <sup>a</sup>	38	117	32.5%	
Soil Vapor Monitoring Wells	0	287	0%	Will begin mid-May
Production Wells	0	4	0%	

Look Ahead: Week of 17 April – 24 April 2013

- Continue groundwater monitoring sampling for 2<sup>nd</sup> Quarter 2013

Month Ahead:

- Continue groundwater monitoring sampling for 2<sup>nd</sup> Quarter 2013
- Present at May 2013 CAB Meeting

SVE System Status (see attached schedule)

- ✓ System ordered from vendor – 3 August 2012
- ✓ Emergency Air Permit – Approved by AEHD 31 August 2012, public notice on 5 September 2012
- ✓ Submittal of Phase II Remediation Interim Measure Plan to the NMED – 6 December 2012 (revised from 10 October 2012)
- ✓ Installation of utilities (electrical and natural gas) began on 30 October 2012
- ✓ SVE System Operation begins – 22 January 2013 (revised from 28 December 2012)
- Modification to air permit – 13 May 2013 (Required delivery within 45 days of NMED approval of the Phase II Remediation Interim Measures Plan)