

Kieling, John, NMENV

From: McBee, John SPA <John.M.McBee@usace.army.mil>
Sent: Friday, April 04, 2014 2:41 PM
To: Kieling, John, NMENV; Cobrain, Dave, NMENV; Reuter, Stephen, NMENV; Brandwein, Sid, NMENV; Moats, William, NMENV
Subject: KAFB Bulk Fuels Weekly Activity Report - 2 Apr 2014 (UNCLASSIFIED)
Attachments: Weekly Activity Report 2 April 2014.pdf

Classification: UNCLASSIFIED
Caveats: NONE

FYI

John M. McBee, PE
Project Manager,
U.S. Army Corps of Engineers
4101 Jefferson Plaza, NE
Albuquerque, NM 87109
Office (505) 342-3104
Cell (505) 206-7802
john.m.mcbee@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report (2 Apr 2014) –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

SVE System Status

- ✓ Emergency Air Permit – Approved by AEHD 31 August 2012, public notice on 5 September 2012
- ✓ Submittal of Phase II Remediation Interim Measure Plan to the NMED – 6 December 2012 (revised from 10 October 2012)
- ✓ SVE System Operation begins – 22 January 2013 (revised from 28 December 2012)
- ✓ Air permit – delivered to AEHD on 18 March 2014

Current Week: 26 March – 2 April 2014

- Submitted Groundwater and Vadose Zone RFIs
- Completed SVE Expansion Tie-In
- Submitted ESTCP Well notification letter to NMED
- Submitted Indoor Air Risk Assessment Letter to NMED
- Began water level measurements for Second Quarter CY 2014

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells ^a	87	87	100%
Direct Push Soil Sampling (does not include step out sampling)	306	306	100%
Direct Push Soil sampling (Step outs – Round 1)	18	18	100%
Direct Push Soil Sampling (Additional step-outs – Round 2)	37	41	90% – 4 locations too close to underground electric utilities to be safely sampled
Direction Push Soil Sampling (Additional step-outs – Round 3)	4	4	100%

^a Wells reported are specific to those installed on current PBC Contract (2011 and 2012 drilling campaigns; actual number of groundwater wells sampled for characterization is 107 (does not include 9 new monitoring wells)

2nd Quarter 2014 Pre-Remedy Monitoring				
	Number Sampled	Total	Percent Complete	Notes
Groundwater Monitoring Wells ^a	0	116	0%	Water level measurements began 1 April 2014
Soil Vapor Monitoring Wells	0	287	0%	
Production Wells	0	4	0%	.

Look Ahead: Week of 2 – 9 April 2014

- Begin Second Quarter CY 2014 groundwater sampling
- Submit KAFB-10612 Replacement Work Plan to NMED

Month Ahead:

- Continue Second Quarter CY 2014 groundwater sampling
- Submit SVE As-Built Report to NMED
- Submit Risk Assessment to NMED
- Submit Treatability Test Work Plan to NMED
- Submit Fourth Quarter CY 2013 Monitoring Report to NMED