

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Wednesday, June 22, 2011 12:00 PM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: Weekly Bulk Fuels Activity Report Attached (UNCLASSIFIED)
Attachments: Weekly Activity Report 22 Jun 2011.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 16 Jun – 22 Jun 2011

- Awaiting ROE for Christ Methodist Church (Affects well cluster 3)
- 16 – 22 Jun 2011 Shaw continued soil probe sampling along former pipeline
- 16 - 22 Jun 2011 Shaw continued drilling the following wells:
 - Rig 1 – Completed well drilling and construction at well KAFB-106087, set up at well KAFB 106086
 - Rig 2 – Completed well drilling and construction at well KAFB-106033, set up at well KAFB-106032
 - Rig 3 - Rig demobilized
 - Rig 4 – Completed well drilling and construction at well KAFB-106057, set up at well KAFB-106055
 - Rig 5 - Completed well drilling and construction at well KAFB-106104
 - Rig 6 - Completed well drilling and construction at well KAFB-106122, started drilling at well KAFB-106124
 - Rig 7 - Completed well drilling and construction at well KAFB-106095, started drilling at well KAFB-106094

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	30	35	85.7
Groundwater Wells	61	78	78.2
Shallow Soil Borings	5	5	100
Pneulog Well Testing		9	

Look Ahead: Week of 23 Jun – 29 Jun 2011

- 23 - 28 Jun 2011 – Continue soil probe sampling along former pipeline
- 25 Jun 2011 – No drilling activities (short break)
- 23- 24, 26 - 28 Jun 2011 - Shaw to continue drilling the following wells:
 - Rig 1 - Continue well drilling at KAFB-106086
 - Rig 2 - Continue well construction at KAFB-106032
 - Rig 3 - Rig demobilized
 - Rig 4 - Continue well drilling at KAFB-106055
 - Rig 5 – Set up and start at well KAFB-106054
 - Rig 6 - Continue well drilling at KAFB-106124
 - Rig 7 - Continue well drilling and construction at KAFB-106094

29 Jun – 5 Jul 2011 – Break from drilling due to holiday weekend

Month Ahead

- Jun 2011– Submit Community Relations Plan to the NMED (awaiting KAFB Wing Commander signature).
- Jun 2011 – Submit Soil Vapor Extraction Optimization Plan to NMED (awaiting KAFB Wing Commander signature).
- 28 Jun 2011 – Task Force Technical Team Public Meeting
-