

July 21, 2016 Daily Update provided by Fred Whistle, AV Water

- 1. Deficiency Report:** No update See below
- 2. Deficiency Repair:** No update See below
- 3. System Map.:** No update See below
- 4. Water conservation Measures:** No Update See below
- 5. Weekly Updates:** Weekly Update will be sent to media tomorrow morning. All customers will be contacted by mail.
- 6. Daily Updates:** Daily Updates have been provided since June 26,2016.

Today's information not included in other Order numbers:

- A. Boil Advisory still in effect
 - B. System is functioning. Mesa Heights and Star Heights tanks are about 94% full. The treatment plant has been shut down since 8am last Thursday. We will continue to monitor the tank levels but we do not anticipate having to restart the treatment plant. Temporary pump continues to pump at about 300gpm into the upper system.
 - C. After permanent pump station is running and all tanks are full, a flushing program designed by Doug Mize PE will be implemented.
- 7. Farmington Interconnect:** Wildflower portion continues to be connected to Farmington. A temporary pump has pumped 150 gpm from July 1-7 and +- 300 gpm from July 7- present into the upper system.

Schedule update from Souder Miller:

- A. Pump station is completed. Altitude and surge valves are being adjusted today and tomorrow morning. We hope to be fully operational by tomorrow afternoon.
 - B. NOTE. The order requires completion by July 15. Our attorney Germaine Chappell will file for a formal extension request in writing.
- 8. Water Hauling:** No update See below
- 9. Continuous water service:** Water service has been continuous since June 24 to all customers.
- 10. Regs and BMPs:** All regulatory requirements and Best management practices have been followed on all construction.
- 11. Contacts:** The required contacts have been made on all updates and notifications.
- 12. Deviations:** Requirement deviations are being formally requested by our attorney Germaine Chappelle.