

**July 22, 2016 Daily Update provided by Fred Whistle, AV Water**

- 1. Deficiency Report:** No update See below
- 2. Deficiency Repair:** No update See below
- 3. System Map:** No update See below
- 4. Water conservation Measures:** No Update See below
- 5. Weekly Updates:** Weekly Update was sent to media this morning. All customers will be contacted by mail.
- 6. Daily Updates:** Daily Updates have been provided since June 26, 2016.

Today's information not included in other Order numbers:

- A. Boil Advisory still in effect
- B. System is functioning. Mesa Heights and Star Heights tanks are about 90% full. The treatment plant has been shut down since 8am July 14.
- C. A flushing program designed by Doug Mize PE will be reviewed by NMED. We hope to start flushing middle of next week.

**7. Farmington Interconnect:** System is fully connected to Farmington. **Permanent pump station is finished** and has been pumping since about noon today. We will continue to monitor tanks over the weekend.

NOTE. The order requires completion by July 15. Our attorney Germaine Chappell will file for a formal extension request in writing.

- 8. Water Hauling:** No update See below
- 9. Continuous water service:** Water service has been continuous since June 24 to all customers.
- 10. Regs and BMPs:** All regulatory requirements and Best Management Practices have been followed on all construction.
- 11. Contacts:** The required contacts have been made on all updates and notifications.
- 12. Deviations:** Requirement deviations are being formally requested by our attorney Germaine Chappelle.