

June 30, 2016 Daily Update provided by Fred Whistle, AV Water

1. Boil Water Advisory still in effect
2. No water outages. System is functioning. The temporary pump connection is being made as we speak. The temporary pump and connection will be pressure tested tomorrow morning by Heather McDaniel P.E.. Then we will begin pumping from the already connected Farmington zone to our upper zone. Hopefully the tanks can be full in a few days. After tanks are full we will shut the plant down and monitor our tank levels.
3. Deficiency study will be finished tomorrow morning and a report will be issued tomorrow with locations of deficiencies and a suggested timeline for repair. So far we have found one inoperable valve, one valve that is buried and needs to be raised and concrete installed around it and 3 deficient fire hydrants. No leaks have been encountered.
4. Farmington interconnect. The permanent pump station is under construction. Underground piping is being installed today. Tanks were delivered to the site today. Concrete will begin to be poured tomorrow. Building construction starts July 5. Completion date is July 15 or sooner.
5. Temporary pump station (see above)
6. Still no evidence in outside water use. Cooler temperatures have probably helped us on swamp cooler use.
7. Completion date: July 15 or sooner
8. In conjunction with County Emergency Management a weekly update will be sent to all media by noon tomorrow. Within 24 hours after media contact a confirmation will be sent to NMED. All customers that we have phone numbers for will be contacted by phone and conveyed the weekly update. All others will be hand delivered the update starting tomorrow at noon and over the weekend. This notification should reach the customers sooner than the mail. Confirmation will be sent to NMED within 24 hours of the completion of the combined hand delivery and phone contact.
9. A PRC public meeting will be held tonight at 6pm at the Farmington Civic Center.

Respectfully,
Fred Whistle