

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Wednesday, November 30, 2011 11:18 AM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: KAFB Weekly Status Report (UNCLASSIFIED)
Attachments: Weekly Activity Report 30 Nov 2011.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 23 – 30 Nov 2011

- Continued QTR4 groundwater and soil vapor sampling
- Continued Radius of Influence testing as part of the Interim Measures Work Plan
- 29 Nov - Submitted letter to the NMED proposing a single containment well for the LNAPL Containment system

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	78	78	100
Shallow Soil Borings	5	5	100
Pneulog Well Installation	9	9	100
Direct Push Soil Sampling (does not include step out sampling)	279	319	87.5
LNAPL Containment Wells	0	1	0.0
SVE Wells (Phase II IM)	0	2	0.0

Look Ahead: Week of 1 – 7 Dec 2011

- Begin drilling and installation of LNAPL containment well
- Submit letter to the NMED for SVE well location and design approval

Month Ahead

- Dec 2011– Submit Community Relations Plan to the NMED (awaiting KAFB signature).
- 8 Dec – Task Force Public meeting
- 15 Dec – Submit Indoor Air Work Plan to NMED
- 19 Dec - Remobilize to complete direct push soil sampling step out locations along the pipeline at the FFOR
- 30 Dec – Submittal of 3rd Quarter Quarterly Monitoring Report