

Kieling, John, NMENV

From: McBee, John SPA <John.M.McBee@usace.army.mil>
Sent: Thursday, November 07, 2013 12:01 PM
To: Kieling, John, NMENV; Cobrain, Dave, NMENV; Reuter, Stephen, NMENV; Moats, William, NMENV
Subject: KAFB Bulk Fuels Weekly Activity Report - 6 Nov 2013 (UNCLASSIFIED)
Attachments: Weekly Activity Report 6 Nov 2013.pdf

Classification: UNCLASSIFIED

Caveats: NONE

FYI

John M. McBee, PE
Project Manager,
U.S. Army Corps of Engineers
4101 Jefferson Plaza, NE
Albuquerque, NM 87109
Office (505) 342-3104
Cell (505) 206-7802
john.m.mcbee@usace.army.mil

Classification: UNCLASSIFIED

Caveats: NONE

Weekly Activity Report – 6 Nov 2013

Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

SVE System Status

- ✓ System ordered from vendor – 3 August 2012
- ✓ Emergency Air Permit – Approved by AEHD 31 August 2012, public notice on 5 September 2012
- ✓ Submittal of Phase II Remediation Interim Measure Plan to the NMED – 6 December 2012 (revised from 10 October 2012)
- ✓ Installation of utilities (electrical and natural gas) began on 30 October 2012
- ✓ SVE System Operation begins – 22 January 2013 (revised from 28 December 2012)
- Air permit – estimated delivery date to AEHD on 16 December 2013 (will submit ahead of NMED approval of PRIMP per request from AEHD)

Current Week: 30 October – 7 November 2013

- ✓ Completed step-drawdown aquifer test
- ✓ Delivered final Temporary Permission Letter
- ✓ Completed stack testing of SVE treatment system
- Continued SVE expansion pilot testing
- Continued Fourth Quarter CY 2013 groundwater sampling

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells ^a	87	87	100%
Direct Push Soil Sampling (does not include step out sampling)	306	306	100%
Direct Push Soil sampling (Step outs – Round 1)	18	18	100%
Direct Push Soil Sampling (Additional step-outs – Round 2)	37	41	90% – 4 locations too close to underground electric utilities to be safely sampled
Direction Push Soil Sampling (Additional step-outs – Round 3)	4	4	100%

^a Wells reported are specific to those installed on current PBC Contract (2011 and 2012 drilling campaigns; actual number of groundwater wells sampled for characterization is 107 (does not include 9 new monitoring wells)

4th Quarter 2013 Pre-Remedy Monitoring				
	Number Sampled	Total	Percent Complete	Notes
Groundwater Monitoring Wells ^a	82	117	70.1%	
Soil Vapor Monitoring Wells	0	287	0%	
Production Wells	3	4	75%	The well shaft engine at KAFB 16 is not operational, samples cannot be collected.

Look Ahead: Week of 6 November – 13 November 2013

- Complete pilot testing for SVE expansion
- Continue Fourth Quarter CY 2013 groundwater sampling

Month Ahead:

- Complete Fourth Quarter CY 2013 groundwater sampling
- Begin Fourth Quarter CY 2013 soil vapor sampling
- Complete constant rate test