

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Wednesday, June 15, 2011 8:00 AM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: Weekly Activity Report Attached - KAFB Bulk Fuels Project (UNCLASSIFIED)
Attachments: Weekly Activity Report 15 Jun 2011.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 9 Jun – 15 Jun 2011

- Awaiting ROE for Christ Methodist Church (Affects well cluster 3)
- 10 Jun - 13 Jun – Break cycle, no drilling activities
- 9 Jun, 14 - 15 Jun 2011 Shaw continued soil probe sampling along former pipeline
- 9 Jun, 14 - 15 Jun 2011 Shaw continued drilling the following wells:
 - Rig 1 - Continued drilling at well KAFB-106087
 - Rig 2 – Completed well drilling and construction at well KAFB-106034, set up at well KAFB-106033
 - Rig 3 - Rig demobilized
 - Rig 4 – Completed well drilling and construction at well KAFB-106058, set up at well KAFB-106057
 - Rig 5 - Completed well drilling and construction at well KAFB-106104
 - Rig 6 - Completed well drilling and construction at well KAFB-106120, started drilling at well KAFB-106122
 - Rig 7 - Continued well drilling at KAFB-106095

| | Completed to date (includes casing placement) | Total Number Planned | Percent Complete |
|-----------------------------|---|-------------------------|------------------|
| Soil Vapor Monitoring Wells | 29 | 35 | 82.8 |
| Groundwater Wells | 56 | 78 | 71.7 |
| Shallow Soil Borings | 5 | 5 | 100 |
| Pneulog Well Testing | | 9 | |

Look Ahead: Week of 16 Jun – 22 Jun 2011

- 16 - 22 Jun 2011 – Continue soil probe sampling along former pipeline
- 16 - 22 Jun 2011 - Shaw to continue drilling the following wells:
 - Rig 1 - Continue well drilling at KAFB-106087
 - Rig 2 - Continue well drilling at KAFB-106033
 - Rig 3 - Rig demobilized
 - Rig 4 - Continue well drilling at KAFB-106058
 - Rig 5 – Set up and start at well KAFB-106103
 - Rig 6 - Continue well drilling at KAFB-106122
 - Rig 7 - Continue well construction at KAFB-106095, set up at well KAFB-106094

Month Ahead

- Jun 2011– Submit Community Relations Plan to the NMED (awaiting KAFB Wing Commander signature).

- 28 Jun 2011 – Task Force Technical Team Public Meeting