



SUSANA MARTINEZ
Governor
JOHN A. SANCHEZ
Lt. Governor

NEW MEXICO ENVIRONMENT DEPARTMENT

Harold Runnels Building
1190 South St. Francis Drive (87505)
P.O. Box 5469, Santa Fe, NM 87502-5469
Phone (505) 827-0187 Fax (505) 827-0160
www.env.nm.gov



BUTCH TONGATE
Cabinet Secretary
J.C. BORREGO
Deputy Secretary

Certified Mail – Return Receipt Requested

March 22, 2017

Mr. Carlos Spiess, Division Director
Sundance Mechanical and Utility Corp.
4400 Alameda Boulevard, Suite E
Albuquerque, New Mexico 87113

RE: Construction General Permit (CGP); SIC 1611; NPDES Compliance Evaluation Inspection; Senior Campus at Caja Del Rio; NMR12BP09 (2012 CGP, expired); March 8, 2017

Dear Mr. Spiess:

Enclosed please find a copy of the report for the referenced inspection that the New Mexico Environment Department (NMED) conducted at your facility on behalf of the U.S. Environmental Protection Agency (USEPA). This inspection report will be sent to the USEPA in Dallas, for their review. These inspections are used by USEPA to determine compliance with the National Pollutant Discharge Elimination System (NPDES) permitting program in accordance with requirements of the federal Clean Water Act.

Problems noted during this inspection are noted in the CGP checklist of the inspection report. You are encouraged to review the inspection report and required to correct any problems noted during the inspection and to modify your operational and/or administrative procedures, as appropriate. Further, you are encouraged to notify, in writing, both USEPA and NMED at the following address: David Long, USEPA (6EN-WM), 1445 Ross Ave., Suite 1200, Dallas, Texas, 75202, and NMED (at above address) regarding modifications and compliance schedules.

The NPDES Construction General Permit was re-issued February 16, 2017. Because this project has permit coverage under the expired 2012 CGP, you are required to submit an e NOI by May 17, 2017 for the 2017 CGP if the project is still ongoing.

If you have any questions about this inspection report, please contact Sandra Gabaldon at (505) 827-1041.

Sincerely,

/s/ Sarah Holcomb

Sarah Holcomb
Program Manager
Point Source Regulation Section
Surface Water Quality Bureau

Cc: Robert Houston, USEPA (6EN-WS) by e-mail
Carol Peters-Wagnon, USEPA (6EN-WM) by e-mail
Dave Long, USEPA (6EN-WM) by e-mail
Darlene Whitten-Hill, USEPA (6EN) by e-mail
NMED District II, Robert Italiano by e-mail



Form Approved
OMB No. 2040-0003
Approval Expires 7-31-85

NPDES Compliance Inspection Report

Section A: National Data System Coding

Transaction Code	NPDES	yr/mo/day	Inspection Type	Inspector	Fac Type
1 <input type="text" value="N"/> 2 <input type="text" value="5"/> 3 <input type="text" value="N"/> <input type="text" value="M"/> <input type="text" value="R"/> 1 <input type="text" value="1"/> 2 <input type="text" value="2"/> <input type="text" value="B"/> <input type="text" value="P"/> 0 <input type="text" value="9"/> 11 <input type="text" value="1"/> 12 <input type="text" value="7"/> 0 <input type="text" value="3"/> 0 <input type="text" value="8"/> 17 <input type="text" value="C"/> 18 <input type="text" value="C"/> 19 <input type="text" value="J"/> 20 <input type="text" value="1"/>					
<input type="text" value="C"/> <input type="text" value="O"/> <input type="text" value="N"/> <input type="text" value="S"/> <input type="text" value="T"/> <input type="text" value="R"/> <input type="text" value="U"/> <input type="text" value="C"/> <input type="text" value="T"/> <input type="text" value="I"/> <input type="text" value="O"/> <input type="text" value="N"/> <input type="text" value="5"/> <input type="text" value="A"/> <input type="text" value="C"/> <input type="text" value="R"/> <input type="text" value="E"/> <input type="text" value="S"/>					
Inspection Work Days	Facility Evaluation Rating	BI	QA	Reserved	
67 <input type="text" value="0"/> <input type="text" value="0"/> <input type="text" value="1"/> 69	70 <input type="text" value="3"/>	71 <input type="text" value="N"/>	72 <input type="text" value="N"/>	73 <input type="text" value=""/>	74 <input type="text" value=""/>
				75 <input type="text" value=""/>	80 <input type="text" value=""/>

Section B: Facility Data

Name and Location of Facility Inspected (For industrial users discharging to POTW, also include POTW name and NPDES permit number) Senior Campus a Caja Del Rio Caja Del Rio Road & 599 Santa Fe, NM 87507	Entry Time /Date 1020 Hours / 03-08-2017	Permit Effective Date February 16, 2012
	Exit Time/Date 1400 Hours / 03-08-2017	Permit Expiration Date February 16, 2017
Name(s) of On-Site Representative(s)/Title(s)/Phone and Fax Number(s) Augustine Diaz, Site Foreman / (505) 488-3179		Other Facility Data 35°39'06.29" N -106°03'35.89" W
Name, Address of Responsible Official/Title/Phone and Fax Number Carlos Spiess, Division Director / (505)379-1712 (cell) / (505)345-2694 Sundance Mechanical & Utility Corp. 4400 Alameda Boulevard, Suite E Albuquerque, New Mexico 87113		
Contacted Yes <input type="text" value="*"/> No <input type="text" value=""/>		

Section C: Areas Evaluated During Inspection

(S = Satisfactory, M = Marginal, U = Unsatisfactory, N = Not Evaluated)

<input type="text" value="S"/> Permit	<input type="text" value="N"/> Flow Measurement	<input type="text" value="N"/> Operations & Maintenance	<input type="text" value="N"/> CSO/SSO
<input type="text" value="S"/> Records/Reports	<input type="text" value="N"/> Self-Monitoring Program	<input type="text" value="N"/> Sludge Handling/Disposal	<input type="text" value="N"/> Pollution Prevention
<input type="text" value="S"/> Facility Site Review	<input type="text" value="N"/> Compliance Schedules	<input type="text" value="N"/> Pretreatment	<input type="text" value="N"/> Multimedia
<input type="text" value="N"/> Effluent/Receiving Waters	<input type="text" value="N"/> Laboratory	<input type="text" value="S"/> Storm Water	<input type="text" value=""/> Other:

Section D: Summary of Findings/Comments (Attach additional sheets if necessary)

Please see checklist for details of findings

Name(s) and Signature(s) of Inspector(s) Sandra Gabaldón /s/ Sandra Gabaldón	Agency/Office/Telephone/Fax NMED/SWQB/(505) 827-1041/(505) 827-0160	Date March 22, 2017
Signature of Management QA Reviewer /s/ Jennifer Foote Jennifer Foote, Municipal Team Lead	Agency/Office/Phone and Fax Numbers NMED/SWQB/(505) 827-0596/(505) 827-0160	Date March 22, 2017

Industrial Storm Water Worksheet (Construction) – State of New Mexico

National Database Information		General	
Inspection Type	Compliance Evaluation Inspection	Inspector Name	Sandra Gabaldon
NPDES ID Number	NMR12BP09 (CGP 2012)	Telephone	505-827-2575
Inspection Date	03/08/2017	Entry Time	1020 Hours
Inspector Type (check one)	<input type="checkbox"/> EPA <input checked="" type="checkbox"/> State <input type="checkbox"/> EPA Oversight	Exit Time	1400 Hours
Facility Type (check one)	<input checked="" type="checkbox"/> Commercial / <input type="checkbox"/> Residential / <input type="checkbox"/> Municipal / <input type="checkbox"/> Industrial	Signature	/s/Sandra Gabaldón

Facility Location Information			
Name/Location/Mailing Address	Senior Campus at Caja del Rio Caja Del Rio Road and NM 599 Santa Fe, New Mexico 87507		
Coordinates	Latitude	35°39'06.29" N	Longitude -106°03'35.89" W
Receiving Waters	Santa Fe River thence to the Rio Grande in the Rio Grande Basin		
Disturbed Area	10.75 acres	Start/Stop Dates	01/18/2017 to 07/31/2017

Contact Information		
	Name(s)	Telephone
Name(s) and Role(s) of All Parties Meeting the Definition of Operator	Carlos Spiess Sundance Mechanical & Utility Corp.	505-345-2694
Facility Contact	Augustin Diaz, Foreman	505-488-3179
Authorized Official(s)	Carlos Spiess, Division Director	505-379-1712 (cell)

Site Information: <i>check all that apply</i>							
Nature of Project	<input type="checkbox"/> Residential	<input checked="" type="checkbox"/> Commercial / Industrial	<input type="checkbox"/> Roadway	<input type="checkbox"/> Private	<input type="checkbox"/> Federal	<input type="checkbox"/> State / Municipal	Other
Construction Stage	<input type="checkbox"/> Clearing / Grubbing	<input type="checkbox"/> Rough Grading	<input checked="" type="checkbox"/> Infrastructure	<input type="checkbox"/> Building (Vertical)	<input type="checkbox"/> Final Grading	<input type="checkbox"/> Final Stabilization	

Basic Permit Information			Basic SWPPP Information		
Permit Coverage	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	SWPPP Prepared & Available? <i>Part 7.1.1, 7.2.1</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N
Permit Type	<input checked="" type="checkbox"/> General	<input type="checkbox"/> Individual	SWPPP Contents Satisfactory?	<input checked="" type="checkbox"/> Y	
Notice Posted (visible, font large, NPDES Permit tracking#, contact name & phone #) <i>Part 1.5</i>	<input type="checkbox"/> Y	<input checked="" type="checkbox"/> N	SWPPP Implementation Satisfactory?	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N
NOI Date	01/04/2017		SWPPP Date	01/04/2017	
Is NOI Satisfactory?	<input checked="" type="checkbox"/> Y				

Industrial Storm Water Worksheet (Construction) – State of New Mexico

SWPPP Review (can be completed in office)			
General	Notes:		
SWPPP Signed/Certified. Did all operators sign/certify the SWPPP? <i>Part 7.2.15, Appendix I.11</i>	<input type="checkbox"/> Y	T N	The SWPPP was signed by the preparer (E2RC, Inc.). There are no signatures for the owner or operator in accordance with Appendix I, Part I.11.
SWPPP completed prior to NOI? <i>Part 7.1.1, Part 1.2.1</i>	<input type="checkbox"/> Y	<input checked="" type="checkbox"/> N	The SWPPP and NOI have the same date (<i>January 4, 2017</i>).
Endangered Species Act. Does SWPPP include documentation supporting determination? <i>Part 7.2.14.1; Part 1.1.e, Appendix D</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	<i>Criterion C</i> selected. Included in the SWPPP is US Fish and Wildlife Service Critical Habitat , IPaC Report. Suggests Mexican Spotted Owl 13.5 miles from the project.
Historic Properties. Does SWPPP include documentation supporting determination? <i>Part 7.2.14.2, Appendix E</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
If applicable, documents contact with agency or office responsible for implementing Safe Drinking Water Act <u>underground injection control well(s)</u>? <i>Part 7.2.14.3, 40 CFR Parts 144 -147</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A
Post-Authorization Additions. Does SWPPP include: <input type="checkbox"/> Copy of acknowledgement letter <input checked="" type="checkbox"/> Y/N <input type="checkbox"/> Copy of NOI <input checked="" type="checkbox"/> Y/N <input type="checkbox"/> Copy of permit <input checked="" type="checkbox"/> Y/N <i>Part 7.2.16.3</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
If applicable, SWPPP describes compliance with any case-by-case basis USEPA imposed water quality-based effluent limitation requirements? <i>Part 3</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A
If discharge to an impaired water, includes records of all data used to complete NOI: <input type="checkbox"/> List of all impaired waters <input checked="" type="checkbox"/> Y/N <input type="checkbox"/> Pollutant(s) for which the surface water is impaired <input checked="" type="checkbox"/> Y/N <input type="checkbox"/> Whether a TMDL has been approved or established <input checked="" type="checkbox"/> Y/N <i>Part 3.2.1, Appendix I.15</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	USEPA Mapper used to verify list of impairments which include: Aluminum, Escherichia Coli (E. coli), Polychlorinated Biphenyls (PCBs). No TMDL has been approved by USEPA for these impairments.
Required SWPPP modifications completed? <input type="checkbox"/> Completed w/7 days Y/N <input type="checkbox"/> Maintains modification records showing dates, name of person authorizing change and summary Y/N <input type="checkbox"/> Signed/Certified Y/N <input type="checkbox"/> Immediately notified other operators Y/N <i>Parts 7.4, 5.2.2, Appendix I.11.b</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	No SWPPP modifications have been made.
Records Retention. Have copies of inspection reports/all other documentation been retained as part of the SWPPP for 3 years from date permit coverage expires or is terminated? <i>Parts 4.1.7, 5.4.4, Appendix I.10.2, I.15</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	Active site. Records Retention N/A

Industrial Storm Water Worksheet (Construction) – State of New Mexico

Team & Activity Description			Notes:
Identifies stormwater team personnel and responsibilities? Ø Personnel (by name or position) <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N Ø Individual responsibilities <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N <i>Part 7.2.1</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
Is staff training documented? Ø Training occurs prior to the commencement of earth-disturbing activities or pollutant-generating activities, whichever occurs first <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N Ø Ensures following understand the requirements of this permit and their specific responsibilities: o Personnel responsible for the design, installation, maintenance, and/or repair of controls/measures <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N o Personnel responsible for the application and storage of treatment chemicals <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N o Personnel responsible for conducting inspections <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N o Personnel responsible for taking corrective actions <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N Ø At a minimum, training includes: o Location of all stormwater controls on the site required by this permit, and how maintained <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N o Proper procedures to follow with respect to the permit's pollution prevention requirements <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N o When and how to conduct inspections, record applicable findings, and take corrective actions <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N <i>Parts 7.2.13, 6 and permit notes for emergency-related construction activities</i>	<input type="checkbox"/> Y	<input checked="" type="checkbox"/> N	Page 78 of the SWPPP states, "all employees should review the "BMP Field Training and Use Guide" included in the BMP section of the SWPPP and <u>sign and confirm</u> their familiarity with the requirements of the project. Signatures in the SWPPP include: Antonio Morales Benjamin Kaiser Martin Aguilar Ron Saavadra There is no date on the signature page, inspector cannot verify that training occurred prior to commencement of earth-disturbance This list does not include the onsite foreman, Mr. Augustine Diaz.
Describes nature of construction activities? Ø Size of the property <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N Ø Total area to be disturbed <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N Ø Construction support activity areas <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N/NA Ø Maximum area to be disturbed at any one time <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N <i>Part 7.2.2</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
If applicable, documents emergency-related projects? Ø Cause of public emergency (e.g., natural disaster, extreme flooding conditions, etc.) <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N Ø Info substantiating occurrence (e.g., state disaster declaration or similar state or local declaration) <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N Ø Description of the construction necessary to reestablish effected public services <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N <i>Parts 7.2.3, 1.2</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A
Identifies (lists) other site operators and areas of site over which each has control? Ø List and areas of site over which each has control <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N <i>Part 7.2.4</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	Caja del Rio Holdings, LLC listed as owner of the site. Signature for the SWPPP provided by Mark Haley, Project Manager
Describes sequence, estimated dates (departures) and duration of construction activities? Ø Installation of control measures when operational <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N – Buffer Zone	<input type="checkbox"/> Y	<input checked="" type="checkbox"/> N	The Sequence of Soil Disturbing activities on page 13 of the SWPPP states: "See Contractor's Site Schedule" with <u>no dates</u> . It was obvious that clearing and grubbing, rough grading and infrastructure has already begun.

Industrial Storm Water Worksheet (Construction) – State of New Mexico

<p>Ø Commencement/duration clearing & grubbing, mass grading, site preparation (excavating, cutting & filling), final grading, and creation of soil & vegetation stockpiles Y/N</p> <p>Ø Cessation, temporarily or permanently, of construction activities on the site, or in designated portions of site Y/N</p> <p>Ø Final/temporary stabilization areas of exposed soil Y/N</p> <p>Ø Removal of temporary stormwater conveyances/channels and other stormwater control measures Y/N/NA</p> <p>Ø Removal of construction equipment and vehicles Y/N</p> <p><i>Part 7.2.5</i></p>			
Site Map		Notes:	
<p>Includes legible site map(s)?</p> <p><i>Part 7.2.6</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Ø Boundaries of the property Y/<input checked="" type="checkbox"/> N</p> <p>Ø Locations construction activities will occur <input checked="" type="checkbox"/> Y/N</p> <p>Ø Locations earth-disturbing activities will occur (note any phasing) <input checked="" type="checkbox"/> Y/N</p> <p>Ø Approximate slopes before and after major grading (note steep slopes) <input checked="" type="checkbox"/> Y/N</p> <p>Ø Locations sediment, soil, or materials will be stockpiled Y/<input checked="" type="checkbox"/> N</p> <p>Ø Locations of crossings of surface waters <input checked="" type="checkbox"/> Y/N</p> <p>Ø Designated points vehicles exit onto paved roads Y/<input checked="" type="checkbox"/> N</p> <p>Ø Locations of structures/impervious surfaces upon completion <input checked="" type="checkbox"/> Y/N</p> <p>Ø Locations of construction support activity areas <input checked="" type="checkbox"/> Y/N</p> <p><i>Part 7.2.6.1</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Ø Locations of surface waters/wetlands, within or in immediate vicinity <input checked="" type="checkbox"/> Y/N</p> <p>Ø Indicates waters listed as impaired, and Tier 2-or Tier 3 <input checked="" type="checkbox"/> Y/N</p> <p><i>Part 7.2.6.2</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Ø Boundary lines of natural buffers</p> <p><i>Parts 7.2.6.3, 2.1.2.1a</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Ø Areas of federally-listed critical habitat for endangered or threatened species</p> <p><i>Part 7.2.6.4</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Ø Topography <input checked="" type="checkbox"/> Y/N</p> <p>Ø Existing vegetative cover <input checked="" type="checkbox"/> Y/N</p> <p>Ø Drainage pattern of stormwater/authorized non-stormwater flow onto, over, and from site <u>before and after</u> major grading <input checked="" type="checkbox"/> Y/N</p> <p><i>Part 7.2.6.5</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Ø Stormwater and allowable non-stormwater discharge locations <input checked="" type="checkbox"/> Y/N</p> <p>Ø Locations of storm drain inlets on site and immediate vicinity <input checked="" type="checkbox"/> Y/N</p> <p>Ø Locations stormwater or allowable non-stormwater will be discharged to surface waters (including wetlands) on or near site <input checked="" type="checkbox"/> Y/N</p> <p><i>Part 7.2.6.6</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	

Industrial Storm Water Worksheet (Construction) – State of New Mexico

<input type="checkbox"/> Locations of potential pollutant-generating activities <i>Part 7.2.6.7, Part 7.2.7</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<input type="checkbox"/> Locations of control measures <i>Part 7.2.6.8</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<input type="checkbox"/> Locations polymers, flocculants, or treatment chemicals will be used/stored <i>Part 7.2.6.9</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A
Construction Site Pollutants		Notes:	
Includes pollutant-generating activities list and description? <i>Part 7.2.7.1</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	Potential Pollution Sources are listed on page 57 of the SWPPP.
Includes inventory of pollutants or constituents? <input type="checkbox"/> Inventory <input checked="" type="checkbox"/> N <input type="checkbox"/> Potential spills/leaks <input checked="" type="checkbox"/> N <input type="checkbox"/> Departures from manufacturer's specifications for applying fertilizers containing nitrogen & phosphorus Y/N/ <input checked="" type="checkbox"/> NA <i>Parts 7.2.7.2, 2.3.5.1</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
Identifies all sources of allowable non-stormwater discharges? <i>Parts 7.2.8, 1.3.d</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	Discharges from firefighting activities and water used to control dust in accordance with non-stormwater discharge management along with uncontaminated, non-turbid discharges of ground water or spring water are identified as possible sources.
If required (surface water w/50 feet of earth disturbance), documents and describes <u>buffer compliance alternative</u> selected? <input type="checkbox"/> Ensures that all discharges from the area of earth disturbance to the natural buffer are first treated by the site's erosion and sediment controls <input checked="" type="checkbox"/> N/NA <input type="checkbox"/> Uses velocity dissipation devices, if necessary <input checked="" type="checkbox"/> N/NA <input type="checkbox"/> Documents natural buffer width Y/N/NA <input type="checkbox"/> Delineates, and clearly marks off, with flags, tape, or other similar marking device all natural buffer areas <input checked="" type="checkbox"/> N/NA <input type="checkbox"/> Documents erosion and sediment control(s) used to achieve an equivalent sediment reduction <input checked="" type="checkbox"/> N/NA <input type="checkbox"/> Documents any information relied upon to demonstrate equivalency <input checked="" type="checkbox"/> N/NA <i>Parts 7.2.9, 2.1.2, Appendix G</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	Currently, the construction area is greater than 50 feet from a surface water. As they get closer to surface water, the SWPPP addresses compliance alternatives that will be used.

Industrial Storm Water Worksheet (Construction) – State of New Mexico

<p>As applicable, describes and documents <u>buffer exceptions</u>?</p> <p><input type="checkbox"/> Describes rationale/why infeasible to provide and maintain an undisturbed natural buffer of any size <input checked="" type="checkbox"/>Y/<input type="checkbox"/>N/<input type="checkbox"/>NA</p> <p><input type="checkbox"/> For linear project, describes buffer width retained and supplemental controls installed <input checked="" type="checkbox"/>Y/<input type="checkbox"/>N/<input type="checkbox"/>NA</p> <p>Small residential lot options Y/<input checked="" type="checkbox"/>N/<input type="checkbox"/>NA</p> <p><input type="checkbox"/> Documents CWA Section 404 Permit, water-dependent structure/access disturbances Y/<input checked="" type="checkbox"/>N/<input type="checkbox"/>NA</p> <p><i>Parts 7.2.9; 2.1.2.1e, Appendix G</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	<p>The operator should contact US Army Corp of Engineers when they begin any work within the Santa Fe River to see if there are any permitting requirements.</p>
All Stormwater Control Measures	Notes:		
<p>Describes each measure?</p> <p><input type="checkbox"/> Type of measure to be installed and maintained, including design information <input checked="" type="checkbox"/>Y/<input type="checkbox"/>N</p> <p><input type="checkbox"/> Specific sediment controls installed and made operational prior to conducting earth-disturbing activities Y/<input checked="" type="checkbox"/>N/<input type="checkbox"/>NA</p> <p><input type="checkbox"/> For exit points, stabilization techniques and any additional controls planned to remove sediment prior to vehicle exit <input checked="" type="checkbox"/>Y/<input type="checkbox"/>N</p> <p><input type="checkbox"/> For linear projects (if applicable), where/why it has been determined that the use of perimeter controls is practicable <input checked="" type="checkbox"/>Y/<input type="checkbox"/>N/<input type="checkbox"/>NA</p> <p><i>Part 7.2.10.1</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	<p>This is a linear project (utility infrastructure). There is a buffer around the disturbed areas.</p>
Erosion and Sediment Controls	Notes:		
<p>Minimizes <u>area of disturbance</u>?</p> <p><i>Part 2.1.1.1</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Describes erosion and sediment control <u>design</u> requirements?</p> <p><input type="checkbox"/> Accounts for expected amount, frequency, intensity, duration of precipitation <input checked="" type="checkbox"/>Y/<input type="checkbox"/>N</p> <p><input type="checkbox"/> Accounts for nature of run-on and run-off (channelized peak flow rates & total volume at outlet) <input checked="" type="checkbox"/>Y/<input type="checkbox"/>N</p> <p><input type="checkbox"/> Accounts for range of soil particle sizes (distribution, erosivity and cohesiveness) <input checked="" type="checkbox"/>Y/<input type="checkbox"/>N</p> <p><input type="checkbox"/> Directs discharge to vegetated areas to increase sediment removal and infiltration unless infeasible <input checked="" type="checkbox"/>Y/<input type="checkbox"/>N/<input type="checkbox"/>NA</p> <p><input type="checkbox"/> Uses velocity dissipation, if necessary <input checked="" type="checkbox"/>Y/<input type="checkbox"/>N</p> <p><input type="checkbox"/> Complies with State of New Mexico except Indian country requirements:</p> <ul style="list-style-type: none"> <input type="checkbox"/> Includes site-specific BMPs/controls designed to prevent to the maximum extent practicable an increase in sediment yield/flow velocity from pre-construction, pre-development conditions both during and after construction <input checked="" type="checkbox"/>Y/<input type="checkbox"/>N <input type="checkbox"/> Selection based on appropriate soil loss prediction models (results in sediment yields/flow velocities, that to the maximum extent practicable, will not be greater than the sediment yield levels and flow velocities from pre-construction, pre-development conditions) <input checked="" type="checkbox"/>Y/<input type="checkbox"/>N <p><i>Parts 2.1.1.2, 9.4.1.1</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	

Industrial Storm Water Worksheet (Construction) – State of New Mexico

Describes erosion and sediment control <u>installation</u> requirements? <input type="checkbox"/> Completes installation of downgradient stormwater/sediment controls by the time or immediately following earth-disturbance begins unless infeasible <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N/NA <input type="checkbox"/> Installs all other controls and makes operational as soon as conditions allow <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N <input type="checkbox"/> Uses good engineering practices and follows manufacturer's specifications or explain departures <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N <i>Part 2.1.1.3</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
Describes erosion and sediment control <u>maintenance</u> requirements? <input type="checkbox"/> Initiates fix immediately and completed by close of next work day (routine maintenance) <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N <input type="checkbox"/> Installs new measure/significant repair no later than 7 calendar days or document why infeasible <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N <i>Part 2.1.1.4</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
Installs <u>perimeter controls</u> and describes maintenance (removes sediment before it has accumulated to 1/2 of the above-ground height)? <i>Part 2.1.2.2</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	Buffer zone
Minimizes <u>sediment track-out</u>? <input type="checkbox"/> Restricts vehicle use to properly designated exit points? Y/ <input checked="" type="checkbox"/> N <input type="checkbox"/> Uses appropriate stabilization techniques at all points that exit onto paved roads? <input checked="" type="checkbox"/> Y/ <input type="checkbox"/> N <input type="checkbox"/> Where necessary, uses additional measures to remove sediment prior to exit? Y/N/ <input checked="" type="checkbox"/> NA <input type="checkbox"/> Removes tracked out sediment prior to the end of the same work day or if occurs on non-work day the next work day? Y/N <i>Part 2.1.2.3</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	There is one entrance to the site. The entrance has an aggregate area prior to exit but no geotextile liner.
Controls discharges from <u>stockpiled sediment or soil</u>? <input type="checkbox"/> Locates piles outside of buffers Y/N <input type="checkbox"/> Locates piles separate from stormwater controls Y/N <input type="checkbox"/> Uses temporary sediment barrier Y/N <input type="checkbox"/> Where practicable, provides cover or temporary stabilization Y/N <input type="checkbox"/> Does not hose down or sweep into stormwater conveyance unless connected to basin, trap, etc. Y/N <input type="checkbox"/> Contains and securely protects pile from wind? Y/N <i>Part 2.1.2.4</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A There are no stockpiled areas on site. Once the sewer lines are placed in the ground, they are immediately covered.
Minimizes <u>dust</u>? <i>Part 2.1.2.5</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
Minimizes disturbance of <u>steep slopes</u>? <i>Part 2.1.2.6</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
Preserves <u>topsoil</u>, unless infeasible? <i>Part 2.1.2.7</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
Minimizes <u>soil compaction</u> where final vegetative stabilization or infiltration installed? <i>Part 2.1.2.8</i>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
Protects <u>storm drain inlets</u> and describes maintenance requirements (removes sediment by	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A

Industrial Storm Water Worksheet (Construction) – State of New Mexico

the end of the same work day or end of the following work day)? <i>Part 2.1.2.9</i>			N/A
Describes <u>constructed conveyance channel</u> controls (if installed)? <i>Part 2.1.3.1</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A
Describes <u>sediment basin</u> design (if installed) and maintenance (maintain at least ½ of capacity at all times)? <i>Part 2.1.3.2</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A
Describes <u>treatment chemical</u> controls (if used)? <i>Part 2.1.3.3</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A
Includes documentation for use of <u>treatment chemicals</u> (polymers, flocculants, or other treatment chemicals)? <input type="checkbox"/> Lists all soil types expected to be exposed and locations where chemicals will be applied. Also include a list of soil types expected to be found in fill material to be used in same areas Y/N <input type="checkbox"/> Lists all treatment chemicals and why the selection of these chemicals is suited to the soil characteristics Y/N <input type="checkbox"/> If authorized by EPA to use cationic treatment chemicals, includes the specific controls and implementation procedures designed to ensure use of cationic treatment chemicals will not lead to a violation of water quality standards Y/N/NA <input type="checkbox"/> Dosage/methodology to determine dosage Y/N <input type="checkbox"/> Information from any applicable MSDS Y/N <input type="checkbox"/> Schematic drawings of any chemically-enhanced or chemical treatment systems Y/N/NA <input type="checkbox"/> Description of how chemicals will be stored Y/N <input type="checkbox"/> References to applicable state or local requirements and copies of applicable manufacturer's specifications Y/N <input type="checkbox"/> Description of training that personnel have received or will receive Y/N <i>Parts 7.2.10.2, 2.1.3.3h</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A
Describes <u>dewatering</u> controls (if installed)? <i>Part 2.1.3.4</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A
Stabilization Requirements		Notes:	
Describes compliance with deadlines for vegetative and/or non-vegetative stabilization practices, including exceptions? <u>Deadline to Initiate</u> <input type="checkbox"/> Initiates stabilization immediately (no later than end of next work day following earth-disturbing activities permanently/temporarily ceased) <input checked="" type="checkbox"/> Y/N <u>Deadline to Complete</u> <input type="checkbox"/> As soon as practicable, but no later 14 calendar days after initiation, completes stabilization (for vegetative, all activities to initially seed or plant, and/or for non-vegetative, installation or application) <input checked="" type="checkbox"/> Y/N <input type="checkbox"/> In arid, semi-arid or drought-stricken areas for permanent stabilization, immediately initiates, and within 14 calendar days completes non-vegetative stabilization measures to prevent erosion; and as soon as practicable completes all activities necessary to initially seed or plant; and documents beginning/ending dates of the	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	This is an active site, which has not been inactive for longer than 14 days. No stabilization has commenced.

Industrial Storm Water Worksheet (Construction) – State of New Mexico

<p>seasonally dry period, site conditions, and schedule Y/N/<input checked="" type="checkbox"/>NA</p> <p>Ø Documents/describes circumstances beyond control that prevent meeting deadlines <input checked="" type="checkbox"/>Y/N/NA</p> <p>Ø If discharging to sediment or nutrient-impaired waters or Tier 2-2.5 or 3 waters, completes stabilization (vegetative or non-vegetative) w/7 calendar days after temporary or permanent cessation Y/N/<input checked="" type="checkbox"/>NA</p> <p><i>Parts 7.2.10.3, 2.2.1, 3, 9.4.1.3</i></p>			
<p>Describes compliance with vegetative (final) stabilization criteria?</p> <p>Ø Provides uniform vegetation (e.g., evenly distributed, without large bare areas) perennial vegetative cover with a density of 70% of the native background vegetative cover for all unpaved areas / areas not covered by permanent structures <input checked="" type="checkbox"/>Y/N</p> <p>Ø Immediately after seeding or planting the area to be vegetatively stabilized, to the extent necessary to prevent erosion on the seeded or planted area, select, design, and install non-vegetative erosion controls that provide cover while vegetation is becoming established <input checked="" type="checkbox"/>Y/N</p> <p><i>Parts 7.2.10.3, 2.2.2.a, 3, 9.4.1.4</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	<p>Site stabilization practices for permanently ceased activities include:</p> <p>Asphalt pavement Concrete Landscaping Pond Swale</p> <p>Implementation schedule states “See Contractor’s Site Schedule”.</p>

Industrial Storm Water Worksheet (Construction) – State of New Mexico

<p>If applicable, describes compliance with State of New Mexico, except Indian country, arid, semi-arid areas, or drought stricken option for final stabilization:</p> <ul style="list-style-type: none"> Ø Area seeded/planted must w/3 yrs provides established vegetation that achieves 70% of the native background vegetative cover Y/N/<input type="checkbox"/>NA Ø Selects, designs, and installs non-vegetative erosion controls that provide cover for at least 3 years without active maintenance Y/N/<input type="checkbox"/>N/A Ø Complies with notification, inspection maintenance, and reporting) Y/N/<input type="checkbox"/>NA <p><i>Parts 7.2.10.3, 2.2.2.b, 3, 9.4.1.5</i></p>	<input type="checkbox"/> Y	<input type="checkbox"/> N	<p>N/A-active site.</p>
<p>If using, provides effective non-vegetative cover to stabilize?</p> <p><i>Parts 7.2.10.3, 2.2.2.2</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	<p>See above stabilization practices.</p>
Pollution Prevention Procedures			Notes:
<p>Describes procedures for <u>spill prevention and response</u>?</p> <p><i>Parts 7.2.11.1, 2.3.4</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Describes procedures for <u>waste management</u>?</p> <p><i>Part 7.2.11.2, 2.3.3.3</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Eliminates prohibited discharges?</p> <ul style="list-style-type: none"> Ø Concrete washout, unless managed by control in Part 2.3.3.4 <input checked="" type="checkbox"/>Y/N Ø Washout/cleanout of stucco, paint, form release oils, curing compounds and other materials unless managed by control in Part 2.3.3.4 <input checked="" type="checkbox"/>Y/N Ø Fuels, oils or other from vehicle and equipment O&M <input checked="" type="checkbox"/>Y/N Ø Soaps, solvents, or detergents used in vehicle and equipment washing Y/<input checked="" type="checkbox"/>N Ø Toxic or hazardous substances from spill/release <input checked="" type="checkbox"/>Y/N <p><i>Part 2.3.1</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Properly maintains and protects all pollution prevention controls?</p> <p><i>Part 2.3.2</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Complies with pollution prevention standards for certain activities?</p> <ul style="list-style-type: none"> Ø Fueling/maintenance of equipment or vehicles Y/N/<input type="checkbox"/>NA Ø Washing of equipment and vehicles Y/N/<input type="checkbox"/>NA Ø Storage, handling, disposal of materials, products and waste <input checked="" type="checkbox"/>Y/N/NA Ø Washing applicators/containers <input checked="" type="checkbox"/>Y/N/NA <p><i>Part 2.3.3</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Minimizes discharge/complies with restrictions of <u>fertilizer application</u>?</p> <p><i>Part 2.3.5</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	

Industrial Storm Water Worksheet (Construction) – State of New Mexico

Inspections and Corrective Action			
<p>SWPPP describes procedures for inspection, maintenance, and corrective action?</p> <p>Ø Personnel conducting inspections <input checked="" type="checkbox"/> Y / <input type="checkbox"/> N</p> <p>Ø Inspection schedule <input checked="" type="checkbox"/> Y / <input type="checkbox"/> N</p> <p>Ø Reduction of inspection frequency Y/N/<input type="checkbox"/> NA. As applicable:</p> <ul style="list-style-type: none"> o location of the rain gauge or the address of weather station to obtain rainfall data Y/<input checked="" type="checkbox"/> N / <input type="checkbox"/> NA o beginning and ending dates of the seasonally-defined arid period for your area or the valid period of drought Y/N/<input type="checkbox"/> NA o beginning and ending dates of frozen conditions Y/N/<input type="checkbox"/> NA <p>Ø Inspection or maintenance checklists or other forms that will be used <input checked="" type="checkbox"/> Y / <input type="checkbox"/> N</p> <p><i>Parts 7.2.12</i></p>	<input type="checkbox"/> Y	<input checked="" type="checkbox"/> N	<p>There was no rain gauge when we arrived on site. Mr. Spiess placed a rain gauge prior to our preliminary exit interview.</p>
Inspections	Notes:		
<p>Inspections performed by "qualified" person?</p> <p><i>Part 4.1.1</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	<p>Delegation of authority has been given to E2RC, Inc.</p> <p><i>The inspection report states that signage has been posted since the first inspection on January 24, 2017. However, on the date of the inspection, no signage (Post a Notice of Your permit coverage, Part 1.5) was not seen. Mr. Spiess later posted the coverage sign.</i></p>
<p>Conducts inspections at a minimum of required frequency unless reductions documented?</p> <p>Ø Every 7 days <u>or</u> 14 days & w/in 24 hrs of a 0.25" rain event Y/N</p> <p><i>Part 4.1.2</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	<p>Inspections are done every 7 days. These include inspections done on: 01/24/17; 01/31/17; 02/7/17; 02/14/17; 02/21/17; 02/28/17; and 03/07/17.</p>
<p>If applicable, conducts increased inspection frequency for sites with discharges to sediment or nutrient-impaired waters or Tier 2, 2.5 or 3 waters:</p> <p>Ø Once every 7 days Y/N; <u>and</u></p> <p>Ø Within 24 hrs of a ≥ 0.25" rain event Y/N?</p> <p><i>Parts 4.1.3, 3.3.2.1, 3.3.2</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>If allowable (begin/end dates recorded), documents reduced inspection frequency?</p> <p>Ø Stabilized area - 1/mo in areas where stabilization has been completed Y/N/<input type="checkbox"/> NA</p> <p>Ø For arid/semi arid during seasonally dry period or drought-stricken areas - 1/mo and w/24 hrs of the occurrence of a storm event ≥ 0.25" Y/N/<input type="checkbox"/> NA</p> <p>Ø For frozen conditions (runoff unlikely, disturbance suspended, areas stabilized) -suspends until thawing conditions Y/N/<input type="checkbox"/> NA</p> <p><i>Part 4.1.4.1 thru 3</i></p>	<input type="checkbox"/> Y	<input type="checkbox"/> N	<p>N/A</p>
<p>Inspection areas includes:</p> <p>Ø All cleared, graded, excavated, and not completed stabilization <input checked="" type="checkbox"/> Y / <input type="checkbox"/> N</p> <p>Ø All controls/measures Y/N/ <input type="checkbox"/> NA</p> <p>Ø Material/waste/borrow/equipment storage and maintenance areas <input checked="" type="checkbox"/> Y / <input type="checkbox"/> N / <input type="checkbox"/> NA</p> <p>Ø All areas stormwater typically flows <input checked="" type="checkbox"/> Y / <input type="checkbox"/> N</p> <p>Ø All points of discharge Y/N</p> <p>Ø All locations stabilization implemented Y/N/<input type="checkbox"/> NA</p> <p><i>Part 4.1.5</i></p>	<input checked="" type="checkbox"/> Y	<input type="checkbox"/> N	
<p>Inspection includes minimum requirements?</p> <p>Ø Controls installed/operational Y/<input checked="" type="checkbox"/> N</p>	<input checked="" type="checkbox"/> Y	<input checked="" type="checkbox"/> N	<p>No controls have been installed as suggested by the SWPPP.</p>

Industrial Storm Water Worksheet (Construction) – State of New Mexico

<ul style="list-style-type: none"> Ø Determines need to replace, repair, or maintain <input checked="" type="checkbox"/> Y/<input type="checkbox"/> N Ø Conditions that could lead to spills, leaks, and accumulations of pollutants <input checked="" type="checkbox"/> Y/<input type="checkbox"/> N Ø Identifies where new or modified controls are necessary <input checked="" type="checkbox"/> Y/<input type="checkbox"/> N Ø At points of discharge, checks for visible erosion/sedimentation on banks <input checked="" type="checkbox"/> Y/<input type="checkbox"/> N/<input type="checkbox"/> NA Ø Identifies noncompliance <input checked="" type="checkbox"/> Y/<input type="checkbox"/> N Ø If discharge is occurring: <ul style="list-style-type: none"> o Identifies all points of discharge <input checked="" type="checkbox"/> Y/<input type="checkbox"/> N o Observes/documents visual quality, including color, odor, floating, settled, or suspended solids, foam, oil sheen, and other of pollutants <input checked="" type="checkbox"/> Y/<input type="checkbox"/> N o Documents whether controls operating effectively, and describes controls not operating as intended or need maintenance <input checked="" type="checkbox"/> Y/<input type="checkbox"/> N Ø Based on results of inspection, initiates corrective action under Part 5. <p><i>Part 4.1.6</i></p>			
<p>Inspection reports:</p> <ul style="list-style-type: none"> Ø Completed within 24 hrs <input type="checkbox"/> Y/<input checked="" type="checkbox"/> N <p>Inspections are not signed within 24 hours by authorized individual (Mr. Spiess)</p> <ul style="list-style-type: none"> Ø Includes inspection date <input checked="" type="checkbox"/> Y/<input type="checkbox"/> N Ø Includes names/titles of personnel <input checked="" type="checkbox"/> Y/<input type="checkbox"/> N Ø Includes summary of findings <input checked="" type="checkbox"/> Y/<input type="checkbox"/> N Ø Includes applicable rain gauge reading Y/<input type="checkbox"/> N/<input type="checkbox"/> NA Ø Signed and certified in accordance with Appendix I.11 <input type="checkbox"/> Y/<input checked="" type="checkbox"/> N <p><i>Mr. Spiess did not sign any of the inspection reports.</i></p> <p><i>Part 4.1.7.1 and 2</i></p>	<input type="checkbox"/> Y	<input checked="" type="checkbox"/> N	<p>Signatory authority is by a responsible corporate officer is required for all inspection reports.</p>

Industrial Storm Water Worksheet (Construction) – State of New Mexico

Corrective Action			Notes:
Corrective action initiated immediately; and permanent solution completed no later than 7 calendar days from the time of discovery or if infeasible as soon as practicable? <i>Part 5</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A-no corrective action needed per inspection reports.
Within 24 hours of discovering the occurrence, completes a report of the following: Ø Condition identified Y/N Ø Nature of the condition identified Y/N Ø Date and time of the condition identified and how it was identified Y/N <i>Part 5.4</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A- no corrective action required.
Within 7 calendar days of discovering the occurrence, completes a report of the following: Ø Follow-up actions taken to review the design, installation, and maintenance of stormwater controls, including the dates such actions occurred Y/N Ø Summary of stormwater control modifications taken or to be taken Y/N Ø Schedule of activities necessary to implement changes Y/N Ø Date the modifications are completed or expected to be completed Y/N Ø Notice of whether SWPPP modifications are required as a result of the condition identified or corrective action Y/N Ø Signed and certified in accordance with Appendix I.11 Y/N <i>Parts 5.4.2, 5.4.3</i>	<input type="checkbox"/> Y	<input type="checkbox"/> N	N/A- no corrective action required.

Industrial Storm Water Worksheet (Construction) – State of New Mexico

Implementation <i>(complete in field)</i> <i>(Narrative Description if Control Measures Installed, Operational, Effective and Maintained)</i>	
Erosion and Sediment Control Practices <i>Part 2.1</i>	
Minimize area of disturbance:	<i>(Provide brief description)</i> Yes
Buffer compliance:	<i>(e.g., provide and maintain a 50-foot undisturbed natural buffer)</i> Yes
Perimeter controls:	<i>(e.g., filter berms, silt fences, temporary diversion dikes)</i> No BMPs required needed. This is a linear project with a buffer zone around the disturbance. BMPs may be required as the project progressed further.
Exit point or sediment track out:	<i>(e.g., aggregate stone with an underlying geotextile or non-woven filter fabric, or turf mats, wheel washing, rumble strips, plates, sweeping)</i> There was aggregate stone but appeared not to have a geotextile or non-woven filter fabric beneath.
Stockpiled sediment or soil:	<i>(e.g., berms, dikes, fiber rolls, silt fences, sandbag, gravel bags)</i> No stockpiled sediment or soil. The project requires that once the sewer lines are placed, they are covered immediately.
Minimize dust:	<i>(e.g., application of water or other dust suppression techniques)</i> Water trucks on site spraying areas to minimize dust.
Steep slopes:	<i>(e.g., standard erosion and sediment control practices, phasing disturbances, stabilization practices)</i> There are no steep slopes seen in the area of construction.
Preserve topsoil:	<i>(e.g., stockpiling or transfer of topsoil to other locations)</i> N/A
Soil compaction:	<i>(e.g., restrict vehicle / equipment use, soil conditioning techniques)</i> N/A
Storm drain inlet protection:	<i>(e.g., fabric filters, sandbags, concrete blocks, gravel barriers)</i> No storm drains present.
Conveyance channels:	<i>(e.g., erosion controls, and velocity dissipation check dams, sediment traps, riprap, or grouted riprap at outlets)</i> N/A
Sediment basin:	<i>(e.g., outlet structures that withdraw from the surface, stabilization, erosion controls, velocity dissipation, kept at least ½ design capacity)</i> N/A

Industrial Storm Water Worksheet (Construction) – State of New Mexico

Erosion and Sediment Control Practices - Continued	
Treatment chemicals:	<i>(e.g., spill berms, decks, spill containment pallets, storing chemicals in covered area, spill kit available on site)</i> N/A
Dewatering:	<i>(e.g., sediment basins or sediment traps, sediment socks, dewatering tanks, tube settlers, weir tanks, or filtration systems (e.g., bag or sand filters) designed to remove sediment)</i> N/A
Other erosion and sediment controls or practices:	<i>(Provide brief description)</i> N/A
Stabilization Practices <i>Part 2.2</i>	
Stabilization:	<i>(e.g., soil conditioning, application of seed or sod, planting of seedlings or other vegetation, application of fertilizer, watering, mulch, rolled erosion control products, control blankets, riprap, gabions, geotextiles)</i> Active site.
Are stabilization measures initiated immediately? Y/N Are they completed within 14 days of construction cessation? Y/N	<i>(e.g. indicate "yes" or "no"; if not within 14 days of construction cessation, how long without stabilization measures?)</i> Active site.
Pollution Prevention Measures <i>Part 2.3</i>	
Fueling and maintenance of vehicles:	<i>(e.g., locating activities away from surface waters and stormwater inlets or conveyances, providing secondary containment (e.g., spill berms, decks, spill containment pallets) and cover where appropriate, and/or having spill kits readily available)</i> N/A
Washing equipment & vehicles:	<i>(e.g., locating activities away from surface waters, stormwater, inlets, conveyances, sediment basin or sediment trap, using filtration devices, such as filter bags or sand filters, plastic sheeting, temporary roofs)</i> N/A
Washing applicators/containers (e.g., stucco, paint, concrete, form release oils, curing compounds, and other construction materials)	<i>(e.g., leak-proof container or pit, locate as far away as possible from surface waters, inlets or conveyances, designate areas)</i> Not on site.

Industrial Storm Water Worksheet (Construction) – State of New Mexico

Pollution Prevention Measures – Continued	
Storage, handling, disposal of construction materials, products and waste:	<i>Building products (e.g., asphalt sealants, copper flashing, roofing materials, adhesives, concrete admixtures):</i> A waste bin on site.
	<i>Pesticides, herbicides, insecticides, fertilizers, and landscape materials:</i> N/A
	<i>Diesel fuel, oil, hydraulic fluids, other petroleum products, and other chemicals:</i> N/A.
	<i>Hazardous or toxic waste (e.g. paints, solvents, petroleum-based products, wood preservatives, additives, curing compounds, acids):</i> N/A
	<i>Construction and domestic waste (e.g., packaging materials, scrap construction materials, masonry products, timber, pipe and electrical cuttings, plastics, styrofoam, concrete, and other trash or building materials):</i> A waste bin on site.
	<i>Sanitary waste:</i> One Port-A Potty, staked down, on site.
Fertilizer application:	<i>(e.g., avoids applying before heavy rains, never applies to frozen ground, never applies to conveyance channels with flowing water)</i> N/A
Miscellaneous	
Evidence of not allowable non-storm water discharges or prohibited discharge?	<i>(Provide brief description and determine whether any non-storm water discharges allowable)</i> None
Evidence of sediment deposition to surface waters or MS4?	<i>(e.g. significant turbidity observed in a receiving water body)</i> None