

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Wednesday, January 04, 2012 4:59 PM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: KAFB Bulk Fuels Weekly Activity Report (UNCLASSIFIED)
Attachments: Weekly Activity Report 4 Jan 2012.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 15 Dec 2011 – 04 Jan 2012

- 16 Dec - Completed drilling and well construction for LNAPL containment well (KAFB-106157)
- 16 Dec - Completed Radius of Influence (ROI) testing as part of the Interim Measures Work Plan
- 29 Dec – Delivered 3rd Quarter Quarterly Monitoring Report to NMED
- 29 Dec – Received approval on SVE Well Installation letter addendum
- 30 Dec - Completed 4th Quarter groundwater and soil vapor sampling

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	78	78	100
Shallow Soil Borings	5	5	100
Pneulog Well Installation	9	9	100
Direct Push Soil Sampling (does not include step out sampling)	279	319	87.5
LNAPL Containment Well	1	1	100
SVE Wells (Phase II IM)	0	2	0.0

Look Ahead: Week of 5 – 11 Jan 2012

- Jan 2012 – Tiger Team meeting

Month Ahead

- Jan 2012 – Submit Community Relations Plan to the NMED (Shaw is incorporating KAFB comments and will resubmit for KAFB signature).
- Jan 2012 – Mobilization for drilling and installation of SVE wells
- Jan 2012 – Mobilization for Pneulog testing
- Feb 2012 – Mobilization for step out soil sampling