

## Kieling, John, NMENV

---

**From:** McBee, John SPA <John.M.McBee@usace.army.mil>  
**Sent:** Friday, December 13, 2013 4:17 PM  
**To:** Kieling, John, NMENV; Cobrain, Dave, NMENV; Reuter, Stephen, NMENV; Moats, William, NMENV  
**Subject:** KAFB Bulk Fuels Weekly Activity Report - 11 Dec 2013 (UNCLASSIFIED)  
**Attachments:** Weekly Activity Report 11 December 2013.pdf

Classification: UNCLASSIFIED

Caveats: NONE

FYI

John M. McBee, PE  
Project Manager,  
U.S. Army Corps of Engineers  
4101 Jefferson Plaza, NE  
Albuquerque, NM 87109  
Office (505) 342-3104  
Cell (505) 206-7802  
[john.m.mcbee@usace.army.mil](mailto:john.m.mcbee@usace.army.mil)

Classification: UNCLASSIFIED

Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

SVE System Status

- ✓ System ordered from vendor – 3 August 2012
- ✓ Emergency Air Permit – Approved by AEHD 31 August 2012, public notice on 5 September 2012
- ✓ Submittal of Phase II Remediation Interim Measure Plan to the NMED – 6 December 2012 (revised from 10 October 2012)
- ✓ Installation of utilities (electrical and natural gas) began on 30 October 2012
- ✓ SVE System Operation begins – 22 January 2013 (revised from 28 December 2012)
- Air permit – estimated delivery date to AEHD on 20 March 2014

Current Week: 4 December – 11 December 2013

- Continued Fourth Quarter CY 2013 groundwater sampling
- Continued Fourth Quarter CY 2013 soil vapor sampling
- Completed pumping phase of constant rate aquifer test
- Shaw (a CB&I Company) issued a stop work for deep well sampling activities on Wednesday, December 11<sup>th</sup> after a health and safety incident occurred on a separate contract. We will resume soil vapor sampling on Monday, December 16<sup>th</sup>. Groundwater sampling is on hold until the safety investigation is complete.

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells <sup>a</sup>	87	87	100%
Direct Push Soil Sampling (does not include step out sampling)	306	306	100%
Direct Push Soil sampling (Step outs – Round 1)	18	18	100%
Direct Push Soil Sampling (Additional step-outs – Round 2)	37	41	90% – 4 locations too close to underground electric utilities to be safely sampled
Direction Push Soil Sampling (Additional step-outs – Round 3)	4	4	100%

<sup>a</sup> Wells reported are specific to those installed on current PBC Contract (2011 and 2012 drilling campaigns; actual number of groundwater wells sampled for characterization is 107 (does not include 9 new monitoring wells)

<b>4<sup>th</sup> Quarter 2013 Pre-Remedy Monitoring</b>				
	Number Sampled	Total	Percent Complete	Notes
Groundwater Monitoring Wells <sup>a</sup>	99	117	84.6%	There are eight sample pumps that require repair before sampling can be completed. Repairs expected to be completed by 6 December 2013.
Soil Vapor Monitoring Wells	98	287	34%	
Production Wells	3	4	75%	The well shaft engine at KAFB 16 is not operational, samples cannot be collected.

Look Ahead: Week of 11 December – 18 December 2013

- Continue Fourth Quarter CY 2013 groundwater sampling
- Continue Fourth Quarter CY 2013 soil vapor sampling
- Complete constant rate aquifer test – end of aquifer recovery phase

Month Ahead:

- Complete Fourth Quarter CY 2013 groundwater sampling
- Complete Fourth Quarter CY 2013 soil vapor sampling
- Deliver Third Quarter 2013 Quarterly Report to NMED