

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Wednesday, February 22, 2012 9:41 AM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: KAFB Bulk Fuels Weekly Activity Report attached (UNCLASSIFIED)
Attachments: Weekly Activity Report 22 Feb 2012.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 16 – 22 Feb 2012

- 16 - 22 Feb - Continued drilling and well construction at soil vapor extraction well – KAFB 106161
- 16 – 22 Feb – Continued quarterly sample analysis and data validation
- 22 Feb – Submit Interim Measures Work Plan Addendum for step out soil samples
- 22 Feb – Submit the Community Relations Plan to the NMED

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	78	78	100
Shallow Soil Borings	5	5	100
Pneulog Well Installation	9	9	100
Direct Push Soil Sampling (does not include step out sampling)	279	319	87.5
LNAPL Containment Well	1	1	100
SVE Wells (Phase II IM)	0	2	0.0

Look Ahead: Week of 23 – 29 Feb 2012

- 24 Feb - Submit Emergency Air Permit letter to AEHD for SVE treatment system
- 23 Feb – setup and begin drilling at KAFB-106160

Month Ahead

- 12 Mar – Mobilization for Pneulog testing
- 13 Mar – Citizens Advisory Board Meeting (6:00 pm at Cesar Chavez Community Center)
- 18 Mar – Submit letter addendum to Interim Measures WP for the revised approach for three DPT locations with concentrations exceeding SSLs
- 23 Mar – Submit Groundwater Investigation Work Plan addendum to NMED for additional monitoring wells
- 30 Mar – Submit 4th Quarter Report to NMED
- Mar – Mobilization for step out soil sampling