

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Wednesday, February 08, 2012 4:39 PM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: KAFB Weekly Activity Report - Bulk Fuels Facility (UNCLASSIFIED)
Attachments: Weekly Activity Report 8 Feb 2012.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 1 – 8 Feb 2012

- 06 Feb - Started drilling soil vapor extraction well – KAFB 106161
- 07 Feb – Submitted Gas Bubble Response letter to NMED
- 07 Feb – Submitted Letter Addendum to the LNAPL Containment IM Work Plan Part I for enhanced well development methodology at KAFB-106157
- 01 – 08 Feb – Continued quarterly sampling and analysis

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	78	78	100
Shallow Soil Borings	5	5	100
Pneulog Well Installation	9	9	100
Direct Push Soil Sampling (does not include step out sampling)	279	319	87.5
LNAPL Containment Well	1	1	100
SVE Wells (Phase II IM)	0	2	0.0

Look Ahead: Week of 9 – 15 Feb 2012

- 15 Feb – Tiger Team meeting
- 16 Feb – Submit Interim Measures Work Plan Addendum for step out soil samples
- 16 Feb – Submit the CRP to the NME

Month Ahead

- Feb – Citizens Advisory Board Meeting
- Feb – Mobilization for Pneulog testing
- 24 Feb – Submit Groundwater Investigation Work Plan addendum to NMED for additional monitoring wells
- Submit Emergency Air Permit letter to AEHD for SVE treatment system
- March – Mobilization for step out soil sampling
- Mar 2012 – Submit 4th Quarter Report to NMED