

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Thursday, March 01, 2012 12:36 PM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: KAFB Bulk Fuels Weekly Activity Report attached (UNCLASSIFIED)
Attachments: Weekly Activity Report 29 Feb 2012.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 23 – 29 Feb 2012

- 16 - 22 Feb - Completed well construction at soil vapor extraction (SVE) well – KAFB-106161. Started Drilling at SVE well KAFB-106160
- 23 – 29 Feb – Continued quarterly sample analysis and data validation
- 24 Feb – Submit Letter Addendum to IM Work Plan for revised approach west of the pump house

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	78	78	100
Shallow Soil Borings	5	5	100
Pneulog Well Installation	9	9	100
Direct Push Soil Sampling (does not include step out sampling)	279	319	87.5
LNAPL Containment Well	1	1	100
SVE Wells (Phase II IM)	1	2	50.0

Look Ahead: Week of 1 – 7 Mar 2012

- 23 Feb – Complete drilling and well construction at KAFB-106160

Month Ahead

- 12 Mar – Mobilization for Pneulog testing
- 13 Mar – Citizens Advisory Board Meeting (6:00 pm at Cesar Chavez Community Center)
- 18 Mar – Submit letter addendum to Interim Measures WP for the revised approach for three DPT locations with concentrations exceeding SSLs
- 23 Mar – Submit Groundwater Investigation Work Plan addendum to NMED for additional monitoring wells
- 30 Mar – Submit 4th Quarter Report to NMED
- Mar – submit Emergency Air Permit letter to AEHD for SVE treatment system
- April – Mobilization for step out soil sampling