

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Wednesday, July 11, 2012 1:47 PM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: KAFB Weekly Activity Report (UNCLASSIFIED)
Attachments: Weekly Activity Report 11 July 2012.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 4 – 11 July 2012

- 4 – 11 July – Continued groundwater monitoring sampling
- 4 – 11 July – Continued operation of SVE units (RSI internal combustion engine units) at ST-106 (manifold), KAFB-106149, KAFB-106160, and KAFB-106161.
- 13 July – Mobilization of first drill rig to setup at KAFB-106206

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells	0	9	100
Direct Push Soil Sampling (does not include step out sampling)	306	306	100
Direct Push Soil sampling (Step outs – 1 st phase)	18	18	100
Direct Push Soil Sampling (Additional step outs)	TBD	TBD	0

Look Ahead: Week of 11 – 18 July 2012

- Continue with 3rd Quarter 2012 groundwater monitoring
- Continuation of SVE unit operation
- Indoor Air Sampling – 17 July 2012

Month Ahead:

- Continue with 3rd Quarter 2012 groundwater monitoring
- Continuation of SVE unit operation
- Tiger Team Meeting with NMED – 20 July 2012; to discuss contingency planning with the ABCWUA

SVE System Status (see attached schedule; updated 6/27/2012)

- System will be ordered from vendor - 29 June 2012
- Submittal of final design letter addendum to the NMED – 13 September 2012
- Installation of utilities (electrical and natural gas) – August/September 2012
- Installation of SVE skids – 29 October 2012
- Emergency Air Permit – in review with AEHD
- Modification to air permit – 18 December 2012