

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Thursday, July 28, 2011 6:00 AM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: Weekly Activity Report (UNCLASSIFIED)
Attachments: Weekly Activity Report 27 Jul 2011.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 21 Jul – 27 Jul 2011

- 21 - 27 Jul 2011 Shaw continued direct push soil sampling at FFOR
- 21 - 27 Jul 2011 Shaw continued drilling the following wells:
 - Rig 1 - Rig demobilized
 - Rig 2 - Completed well drilling and started well construction at well KAFB-106036
 - Rig 3 - Rig demobilized
 - Rig 4 - Rig demobilized
 - Rig 5 - Completed well drilling and construction at well KAFB-106052
 - Rig 6 - Completed well drilling and construction at well KAFB-106127
 - Rig 7 - Completed well drilling and construction at well KAFB-106039, started well KAFB-106038

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	73	78	93.6
Shallow Soil Borings	5	5	100
Pneulog Well Testing		9	
Direct Push Soil Sampling (does not include step out sampling)	217	319	68.0

Look Ahead: Week of 21 Jul – 27 Jul 2011

- 28 Jul – 3 Aug 2011 - Shaw to continue drilling the following wells:
 - Rig 1 - Rig demobilized
 - Rig 2 - Start drilling at well KAFB-106035
 - Rig 3 - Rig demobilized
 - Rig 4 - Rig demobilized
 - Rig 5 – Start drilling at well cluster GWM-28
 - Rig 6 – Demobilize rig
 - Rig 7 - Continue well drilling at KAFB-106038
- Shaw to continue direct push soil sampling at FFOR
- 29 Jul 2011 – Submit Quality Assurance Project Plan (QAPjP) to the NMED

Month Ahead

- August 2011– Submit Community Relations Plan to the NMED (awaiting KAFB signature).
- Continue direct push soil sampling along the pipeline at the FFOR; Shaw will start to identify stepout locations for project team discussions