

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Thursday, July 07, 2011 10:38 AM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: Weekly Activity Report - Bulk Fuels Facility (UNCLASSIFIED)
Attachments: Weekly Activity Report 6 Jul 2011.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 30 Jun – 6 Jul 2011

- Received ROE for Christ Methodist Church
- 30 Jun 2011 – Conditional approval of Interim Measures, Vadose Zone, and Groundwater Investigations Work Plans received from NMED
- 30 Jun 2011 – Submit Soil Vapor Extraction Optimization Plan to NMED
- 30 Jun – 5 Jul 2011 – No drilling activities (holiday break)
- 6 Jul 2011 Shaw continue direct push soil sampling at FFOR
- 6 Jul 2011 Shaw continued drilling the following wells:
 - Rig 1 – Completed well construction at well KAFB-106085
 - Rig 2 – Completed well construction at well KAFB-106136
 - Rig 3 - Rig demobilized
 - Rig 4 - Rig demobilized
 - Rig 5 - Continued well drilling at well KAFB-106053
 - Rig 6 - Completed well drilling and started well construction at well KAFB-106125
 - Rig 7 - Continued well drilling at well KAFB-106040

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	31	35	88.6
Groundwater Wells	66	78	84.6
Shallow Soil Borings	5	5	100
Pneulog Well Testing		9	

Look Ahead: Week of 7 Jul – 13 Jul 2011

- 7 - 13 Jul 2011 - Shaw to continue drilling the following wells:
 - Rig 1 - Continue well construction at KAFB-106085
 - Rig 2 - Complete well construction at KAFB-106136, decon and set up at well KAFB-106037
 - Rig 3 - Rig demobilized
 - Rig 4 - Rig demobilized
 - Rig 5 - Continue drilling at well KAFB-106053
 - Rig 6 - Continue well construction at KAFB-106125
 - Rig 7 - Continue well drilling at KAFB-106040
- Shaw to continue direct push soil sampling at FFOR

Month Ahead

- Jul 2011– Submit Community Relations Plan to the NMED (awaiting KAFB Wing Commander signature).
- July 2011 – Submit LNAPL Containment Interim Measure Work Plan Part I – Characterization to the NMED (awaiting KAFB Wing Commander signature)
- July 2011 – Submit Quality Assurance Project Plan (QAPjP) to the NMED (awaiting KAFB Wing Commander signature)
- Continue direct push soil sampling along the pipeline at the FFOR