

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Wednesday, August 31, 2011 1:43 PM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: Weekly Activity Report attached (UNCLASSIFIED)
Attachments: Weekly Activity Report 31 Aug 2011.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 25 – 31 Aug 2011

- 25 – 31 Aug 2011 Shaw continued drilling the following wells:
 - Rig 1 - Rig demobilized
 - Rig 2 - Rig demobilized
 - Rig 3 - Rig demobilized
 - Rig 4 - Rig demobilized
 - Rig 5 – Completed well drilling and well construction at well KAFB-106107
 - Rig 6 - Rig demobilized
 - Rig 7 - Rig demobilized

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	78	78	100
Shallow Soil Borings	5	5	100
Pneulog Well Testing	0	9	0
Direct Push Soil Sampling (does not include step out sampling)	279	319	87.5

Look Ahead: Week of 1 – 7 Sep 2011

- 1 Sep 2011 – NMED Tiger Team meeting
- 1 – 7 Sep 2011 - Shaw to continue drilling the following wells:
 - Rig 1 - Rig demobilized
 - Rig 2 - Rig demobilized
 - Rig 3 - Rig demobilized
 - Rig 4 - Rig demobilized
 - Rig 5 - Rig to start installation of three Pneulog wells (106148, 106149, and 106150)
 - Rig 6 - Rig demobilized
 - Rig 7 - Rig demobilized

Month Ahead

- September 2011– Submit Community Relations Plan to the NMED (awaiting KAFB signature).
- Remobilize to complete direct push soil sampling along the pipeline at the FFOR; remobilization is dependent on the completion of the valve replacement and vault

excavation near the pump house; Shaw will continue to identify stepout locations for project team discussions. Cannot sample in area excavated due to minor spill until soil is backfilled.

- Shutdown SVE units in preparation for the Radius of Influence testing as part of the Interim Measures Work Plan
- September 21, 2011 – Submit Schedule for Work Plan Completion for Indoor Air Quality testing
- September 2011 - Submit 2nd Quarterly Report to NMED