

## Kieling, John, NMENV

---

**From:** Migdal, Walter SPA [Walter.Migdal@usace.army.mil]  
**Sent:** Wednesday, September 07, 2011 7:36 AM  
**To:** Moats, William, NMENV  
**Cc:** Kieling, John, NMENV  
**Subject:** Weekly Activity Report (UNCLASSIFIED)  
**Attachments:** Weekly Activity Report 07 Sep 2011.pdf

Classification: UNCLASSIFIED  
Caveats: NONE

Walter Migdal  
Project Manager, CESP-PM-ME  
Office (505) 343-6297  
Cell (505) 301-2923  
[walter.migdal@usace.army.mil](mailto:walter.migdal@usace.army.mil)

Classification: UNCLASSIFIED  
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 1 – 7 Sep 2011

- 1 Sep 2011 – NMED Tiger Team meeting
- 1 – 5 Sep 2011 No field Activities due to Holiday weekend
- 6 – 7 Sep 2011 Shaw performed the following field activities:
  - Rig 1 - Rig mobilized and started drilling Pneulog well KAFB 106148

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	78	78	100
Shallow Soil Borings	5	5	100
Pneulog Well Testing	0	9	0
Direct Push Soil Sampling (does not include step out sampling)	279	319	87.5

Look Ahead: Week of 1 – 7 Sep 2011

- 8 – 14 Sep 2011 - Shaw to continue drilling the following wells:
  - Rig 1 – Continue drilling Pneulog well 106148

Month Ahead

- September 2011– Submit Community Relations Plan to the NMED (awaiting KAFB signature).
- Remobilize to complete direct push soil sampling along the pipeline at the FFOR; remobilization is dependent on the completion of the valve replacement and vault excavation near the pump house; Shaw will continue to identify stepout locations for project team discussions. Cannot sample in area excavated due to minor spill until soil is backfilled.
- Shutdown SVE units in preparation for the Radius of Influence testing as part of the Interim Measures Work Plan
- September 21, 2011 – Submit Schedule for Work Plan Completion for Indoor Air Quality testing
- September 2011 - Submit 2<sup>nd</sup> Quarterly Report to NMED