

Kieling, John, NMENV

Subject: FW: Weekly Activity Report - Kirtland AFB Bulk Fuels Facility (UNCLASSIFIED)
Attachments: Weekly Activity Report 23 Feb 2011.docx

-----Original Message-----

From: Migdal, Walter SPA [<mailto:Walter.Migdal@usace.army.mil>]
Sent: Wednesday, February 23, 2011 12:19 PM
To: BACKLUND, ROBERT J YD-03 USAF DoD AFCEE/ERB; Barry Shupe; Bitner, Ludie W Jr Civ USAF AFMC 377 MSG/CEANR; Cain, Lawrence G NAE; Christy Smith; Colberg, Jorge R SPA; Colbert, Charles HNC; D'Auben, Michael J HNC; GLOVER, KENT C YD-02 USAF DoD AFCEE/TDV; Goodrich, Michael SPA (michael.t.goodrich@usace.army.mil); Green, Bradley J SPA; Holmes, Mark D Civ USAF AFMC 377 MSG/CEANR; Horner, Cecilia V SPA; James Doyle; Jaramillo, Eugene A SPA (eugene.a.jaramillo@usace.army.mil); john.pike@kirtland.af.mil; Johnson, Betina V HNC; Kam, David Y SPA; layi.oyelowo@us.af.mil; Michele Indermark; Migdal, Walter SPA; Osgerby, Ian T NAE; Ostermann, Monique M SPD; Peter Jaeger; Phaneuf, Mark J SPA; Runyan, Connie S SPA; Salazar, Carlos F SPA; Sehayek, Lily NAP; Simpler, Trent SPA; Skopeck, Kristen SPA; Summer, LeeAnn M SPA; Sydow, Marc W SPK; thomas.cooper@shawgrp.com; Moats, William, NMENV; Williams, Jason D LTC SPA; Zink, Thomas F NWO
Subject: Weekly Activity Report - Kirtland AFB Bulk Fuels Facility (UNCLASSIFIED)

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report -Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 17 Feb -23 Feb 2011

- * City of Albuquerque and Army Reserve ROE permit/license pending approval.
- * Comments on LNAPL Work Plan received from Albuquerque Bernalillo County Water Utility Authority (ABCWUA). KAFB/AFCEE/USACE reviewing comments.
- * 17 -23 Feb 2011 - Shaw continued drilling the following wells:
 - o Rig 1 - Soil Vapor Monitoring Well 106110
 - o Rig 2 - Soil Vapor Monitoring well 106130
 - o Rig 3 - Soil Vapor Monitoring well 106114
 - o Rig 4 - Ground Water (GW) Well 106102
 - o Rig 5 - Soil Vapor Monitoring well 106134

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	11	35	31.4
Groundwater Wells	3	78	3.8
Shallow Soil Borings	5	5	100
Pneulog Well Testing	9		

Look Ahead: Week of 24 Feb -3 Mar 2011

- * 25 Feb - 28 Feb 2011 - Shaw rotation (no drilling)
- * 1 Mar - 3 Mar 2011 - Shaw to continue drilling the following wells:
 - o Rig 1 - GW Well 106110 (complete, then move to SVM well 106111)
 - o Rig 2 - Soil Vapor Monitoring well 106112
 - o Rig 3 - Soil Vapor Monitoring well 106114 (complete, then

move to SVM well 106131)

- o Rig 4 - GW Well 106102 (complete, then move to GW well 106079)

- o Rig 5 - Soil Vapor Monitoring well 106134 (complete, then move to SVM well 106118)

- o Rig 6 - Mobilize, start SVM Well 106141 (off base on VA Property)

Month Ahead

- * Mid March 2011- Submit Community Relations Plan to the NMED (awaiting review comments from KAFB Public Affairs office).

- * Meet with NMED to discuss response to comments for three Work Plans

- * Meet with NMED to discuss additional soil sampling at GW wells

Walter Migdal

Project Manager, CESP-PM-ME

Office (505) 343-6297

Cell (505) 301-2923

walter.migdal@usace.army.mil

Classification: UNCLASSIFIED

Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 17 Feb -23 Feb 2011

- City of Albuquerque and Army Reserve ROE permit/license pending approval.
- Comments on LNAPL Work Plan received from Albuquerque Bernalillo County Water Utility Authority (ABCWUA)
- 17 -23 Feb 2011 – Shaw continued drilling the following wells:
 - Rig 1 – Soil Vapor Monitoring Well 106110
 - Rig 2 – Soil Vapor Monitoring well 106130
 - Rig 3 – Soil Vapor Monitoring well 106114
 - Rig 4 – Ground Water (GW) Well 106102
 - Rig 5 – Soil Vapor Monitoring well 106134

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	11	35	31.4
Groundwater Wells	3	78	3.8
Shallow Soil Borings	5	5	100
Pneulog Well Testing		9	

Look Ahead: Week of 24 Feb -3 Mar 2011

- 25 Feb – 28 Feb 2011 – Shaw rotation (no drilling)
- 1 Mar – 3 Mar 2011 - Shaw to continue drilling the following wells:
 - Rig 1 – GW Well 106110 (complete, then move to SVM well 106111)
 - Rig 2 – Soil Vapor Monitoring well 106112
 - Rig 3 – Soil Vapor Monitoring well 106114 (complete, then move to SVM well 106131)
 - Rig 4 – GW Well 106102 (complete, then move to GW well 106079)
 - Rig 5 – Soil Vapor Monitoring well 106134 (complete, then move to SVM well 106118)
 - Rig 6 – Mobilize, start SVM Well 106141 (off base on VA Property)

Month Ahead

- Mid March 2011– Submit Community Relations Plan to the NMED (awaiting review comments from KAFB Public Affairs office).
- Meet with NMED to discuss response to comments for three Work Plans
- Meet with NMED to discuss additional soil sampling at GW wells