

## Kieling, John, NMENV

---

**From:** Moats, William, NMENV  
**Sent:** Wednesday, May 25, 2011 11:48 AM  
**To:** Kieling, John, NMENV; McDonald, William, NMENV; Brandwein, Sid, NMENV  
**Subject:** FW: KAFB Weekly Activity Report attached (UNCLASSIFIED)  
**Attachments:** Weekly Activity Report 25 May 2011.pdf

FYI.

-----Original Message-----

**From:** Migdal, Walter SPA [<mailto:Walter.Migdal@usace.army.mil>]  
**Sent:** Wednesday, May 25, 2011 10:40 AM  
**To:** Moats, William, NMENV  
**Subject:** KAFB Weekly Activity Report attached (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Walter Migdal  
Project Manager, CESP-PM-ME  
Office (505) 343-6297  
Cell (505) 301-2923  
[walter.migdal@usace.army.mil](mailto:walter.migdal@usace.army.mil)

Classification: UNCLASSIFIED  
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 19 May – 25 May 2011

- Awaiting ROE for Christ Methodist Church (Affects well cluster 3)
- 19 – 25 May 2011 - Shaw to continue drilling the following wells:
  - Rig 1 – Completed well construction at KAFB 106042 and completed drilling and well construction at KAFB-106043
  - Rig 2 – Completed well construction at well KAFB-106093 and completed drilling and well construction at KAFB-106092
  - Rig 3 - Rig demobilized
  - Rig 4 - Completed well drilling and well construction at KAFB-106030
  - Rig 5 – Completed well drilling and well construction at KAFB-106089, continued drilling at KAFB-106088
  - Rig 6 – Completed well drilling and continued well construction for SVE well KAFB-106121
  - Rig 7 – Completed well drilling and well construction at KAFB-106070, continued drilling at 106096

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	26	35	74.3
Groundwater Wells	48	78	61.5
Shallow Soil Borings	5	5	100
Pneulog Well Testing		9	

Look Ahead: Week of 26 May – 1 Jun 2011

- 26 May – 31 May – No drilling due to Memorial Day holiday
- 26 May 2011 - Meeting with NMED (Mr. Davis [Chief, Resource Protection Division], and Mr. Kieling [acting Chief, Hazardous Waste Bureau] )
- 1 Jun 2011 - Shaw to continue drilling the following wells:
  - Rig 1 – Begin well drilling at KAFB-106041
  - Rig 2 – Begin well drilling at KAFB-106091
  - Rig 3 - Rig demobilized
  - Rig 4 - Begin well drilling at KAFB-106029
  - Rig 5 – Continue well drilling at KAFB-106088
  - Rig 6 – Complete well construction at SVE well KAFB-106121 and start well drilling at KAFB-106123
  - Rig 7 – Continue well drilling at KAFB-106096

Month Ahead

- TBD – LNAPL Containment Plan Comment Resolution meeting with NMED
- May 2011– Submit Community Relations Plan to the NMED (awaiting KAFB Wing Commander signature).
- 31 May 2011 – Quarterly report to be submitted to NMED
- 2 Jun 2011 – Briefing to NMED Secretary Martin regarding Performance Based Contracting approach
- 9 Jun 2011 – Technical Advisory Group Meeting
- 28 Jun 2011 – Technical Advisory Group Public Meeting