

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Wednesday, October 05, 2011 1:46 PM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: Weekly Activity Report KAFB BFF (UNCLASSIFIED)
Attachments: Weekly Activity Report 05 Oct 2011.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 29 Sep – 5 Oct 2011

- 29 – 5 Oct 2011 Shaw performed the following field activities:
 - Rig 1 - Completed drilling and installation of Pneulog well KAFB 106151, completed drilling and started well construction for Pneulog well KAFB 106152
- Started QTR4 groundwater and soil vapor sampling

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	78	78	100
Shallow Soil Borings	5	5	100
Pneulog Well Installation	4	9	44.4
Direct Push Soil Sampling (does not include step out sampling)	279	319	87.5
Extraction Wells	0	2	0.0

Look Ahead: Week of 6 – 12 Oct 2011

- 6 – 12 Oct 2011 - Shaw to continue drilling the following wells:
 - Rig 1 – Continue well installation Pneulog well 106152. Begin drilling extraction well (KAFB-106157-NAPL)
- NMED Tiger Team Meeting (in person) – date TBD

Month Ahead

- October 2011– Submit Community Relations Plan to the NMED (awaiting KAFB signature).
- Remobilize to complete direct push soil sampling along the pipeline at the FFOR; remobilization is dependent on the completion of the valve replacement and vault excavation near the pump house; Shaw will continue to identify stepout locations for project team discussions. Cannot sample in area excavated due to minor spill until soil is backfilled.
- 31 October 2011 - Begin Radius of Influence testing as part of the Interim Measures Work Plan
- Oct – Technical Task Force Technical And Management Meetings (Dates TBD)
- Nov – Bulk Fuels Public Meeting (Date TBD)