

## Kieling, John, NMENV

---

**From:** Migdal, Walter SPA [Walter.Migdal@usace.army.mil]  
**Sent:** Wednesday, November 16, 2011 4:39 PM  
**To:** Moats, William, NMENV  
**Cc:** Kieling, John, NMENV  
**Subject:** KAFB Bulk Fuels Weekly Activity Report (UNCLASSIFIED)  
**Attachments:** Weekly Activity Report 16 Nov 2011.pdf

Classification: UNCLASSIFIED  
Caveats: NONE

Walter Migdal  
Project Manager, CESP-PM-ME  
Office (505) 343-6297  
Cell (505) 301-2923  
[walter.migdal@usace.army.mil](mailto:walter.migdal@usace.army.mil)

Classification: UNCLASSIFIED  
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 10 – 16 Nov 2011

- 10 Nov 2011 Shaw performed the following field activities:
  - Rig 1 - Completed pneulog well KAFB 106156 and demobilized drill rig for scheduled maintenance
- Continued QTR4 groundwater and soil vapor sampling
- Continued Radius of Influence testing as part of the Interim Measures Work Plan
- 10 Nov 2011 - Draft Indoor Air Quality Work Plan submitted for KAFB and USACE review prior to submittal to NMED
- 14 Nov 2011 - Met with the Technical Task Force team to provide a project status and update

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	78	78	100
Shallow Soil Borings	5	5	100
Pneulog Well Installation	9	9	100
Direct Push Soil Sampling (does not include step out sampling)	279	319	87.5
LNAPL Containment Wells	0	2	0.0
SVE Wells (Phase II IM)	0	2	0.0

Look Ahead: Week of 17 - 23 Nov 2011

- 17 Nov – Task Force Leadership Meeting with Sec. Yonkers

Month Ahead

- November 2011– Submit Community Relations Plan to the NMED (awaiting KAFB signature).
- 28 Nov – Mobilize for installation of LNAPL containment wells
- 28 Nov - Remobilize to complete direct push soil sampling stepout locations along the pipeline at the FFOR; Cannot sample in area excavated due to minor spill until soil is backfilled; completion of this sampling is dependent on the valve replacement and vault excavation near the pump house.

- Submit letter to the NMED for SVE well location and design approval
- Submit letter to the NMED proposing a single containment well for the LNAPL Containment system
- 8 Dec – Bulk Fuels Public Meeting
- 30 Dec – Submittal of 3<sup>rd</sup> Quarter Quarterly Monitoring Report