

-----Original Message-----

From: Migdal, Walter SPA [mailto:Walter.Migdal@usace.army.mil]

Sent: Wednesday, March 02, 2011 12:17 PM

To: BACKLUND, ROBERT J YD-03 USAF DoD AFCEE/ERB; Barry Shupe; Bitner, Ludie W Jr Civ USAF AFMC 377 MSG/CEANR; Cain, Lawrence G NAE; Christy Smith; Colberg, Jorge R SPA; Colbert, Charles HNC; D'Auben, Michael J HNC; GLOVER, KENT C YD-02 USAF DoD AFCEE/TDV; Goodrich, Michael SPA (michael.t.goodrich@usace.army.mil); Green, Bradly J SPA; Holmes, Mark D Civ USAF AFMC 377 MSG/CEANR; Horner, Cecilia V SPA; James Doyle; Jaramillo, Eugene A SPA (eugene.a.jaramillo@usace.army.mil); john.pike@kirtland.af.mil; Johnson, Betina V HNC; Kam, David Y SPA; layi.oyelowo@us.af.mil; Michele Indermark; Migdal, Walter SPA; Osgerby, Ian T NAE; Ostermann, Monique M SPD; Peter Jaeger; Phaneuf, Mark J SPA; Runyan, Connie S SPA; Salazar, Carlos F SPA; Sehayek, Lily NAP; Simpler, Trent SPA; Skopeck, Kristen SPA; Summer, LeeAnn M SPA; Sydow, Marc W SPK; thomas.cooper@shawgrp.com; Moats, William, NMENV; Williams, Jason D LTC SPA; Zink, Thomas F NWO
Subject: Weekly Activity Report Bulk Fuels Facility (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: NONE

Weekly Activity Report -Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 23 Feb -2 Mar 2011

- * City of Albuquerque and Army Reserve ROE permit/license pending approval.
- * VA ROE received, but VA personnel want an additional site visit to look at specific locations prior to field activities.
- * Letter received from NMED regarding Direction to Acquire Hydraulic Information Bulk Fuels Facility Spill, dated 21 Feb 2011
- * As a result of the Right of Entry issues and response to NMED letter, the project (drilling) faces an imminent shut-down after this drilling cycle.
- * 17 -23 Feb 2011 - Shaw continued drilling the following wells:
 - o Rig 1 - Soil Vapor Monitoring Well 106111
 - o Rig 2 - Soil Vapor Monitoring well 106112
 - o Rig 3 - Soil Vapor Monitoring well 106114
 - o Rig 4 - Ground Water (GW) Well 106102
 - o Rig 5 - Soil Vapor Monitoring well 106118
 - o Rig 6 - Soil Vapor Monitoring well 106129

Completed to date (includes casing placement) Total Number Planned Percent Complete

Soil Vapor Monitoring Wells	13	
35		37.1
Groundwater Wells	3	
78		3.8
Shallow Soil Borings	5	
5		100
Pneulog Well Testing		
9		

Look Ahead: Week of 3 Mar -9 Mar 2011

- * 3 Mar - 9 Mar 2011 - Shaw to continue drilling the following wells:
 - o Rig 1 - Soil Vapor Monitoring Well 106111
 - o Rig 2 - Soil Vapor Monitoring well 106112
 - o Rig 3 - Soil Vapor Monitoring well 106131

- o Rig 4 - GW Well 106102
- o Rig 5 - Soil Vapor Monitoring well 106118
- o Rig 6 - Soil Vapor Monitoring well 106129
- * Meetings with VA and NMED (tentative dates and times)

Month Ahead

- * Mid March 2011- Submit Community Relations Plan to the NMED (awaiting review comments from KAFB Public Affairs office).
- * Meet with NMED to discuss response to comments for three Work Plans
- * Meet with NMED to discuss additional soil sampling at GW wells

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 23 Feb -2 Mar 2011

- City of Albuquerque and Army Reserve ROE permit/license pending approval.
- VA ROE received, but VA personnel want an additional site visit to look at specific locations prior to field activities.
- Letter received from NMED regarding Direction to Acquire Hydraulic Information Bulk Fuels Facility Spill, dated 21 Feb 2011
- As a result of the Right of Entry issues and response to NMED letter, the project (drilling) faces an imminent shut-down after this drilling cycle.
- 17 -23 Feb 2011 – Shaw continued drilling the following wells:
 - Rig 1 – Soil Vapor Monitoring Well 106111
 - Rig 2 – Soil Vapor Monitoring well 106112
 - Rig 3 – Soil Vapor Monitoring well 106114
 - Rig 4 – Ground Water (GW) Well 106102
 - Rig 5 – Soil Vapor Monitoring well 106118
 - Rig 6 – Soil Vapor Monitoring well 106129

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	13	35	37.1
Groundwater Wells	3	78	3.8
Shallow Soil Borings	5	5	100
Pneulog Well Testing		9	

Look Ahead: Week of 3 Mar -9 Mar 2011

- 3 Mar – 9 Mar 2011 - Shaw to continue drilling the following wells:
 - Rig 1 – Soil Vapor Monitoring Well 106111
 - Rig 2 – Soil Vapor Monitoring well 106112
 - Rig 3 – Soil Vapor Monitoring well 106131
 - Rig 4 – GW Well 106102
 - Rig 5 – Soil Vapor Monitoring well 106118
 - Rig 6 – Soil Vapor Monitoring well 106129
- Meetings with VA and NMED (tentative dates and times)

Month Ahead

- Mid March 2011– Submit Community Relations Plan to the NMED (awaiting review comments from KAFB Public Affairs office).
- Meet with NMED to discuss response to comments for three Work Plans
- Meet with NMED to discuss additional soil sampling at GW wells