

## Kieling, John, NMENV

---

**From:** Migdal, Walter SPA <Walter.Migdal@usace.army.mil>  
**Sent:** Wednesday, May 29, 2013 1:50 PM  
**To:** Moats, William, NMENV  
**Cc:** Cobrain, Dave, NMENV; Kieling, John, NMENV  
**Subject:** KAFB Bulk Fuels Weekly Activity Report attached  
**Attachments:** Weekly Activity Report 29 May 2013.pdf

Walter Migdal  
Acting Section Chief, CESP-PM-ME  
Office (505) 343-6297  
Cell (505) 301-2923  
[walter.migdal@usace.army.mil](mailto:walter.migdal@usace.army.mil)

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

SVE System Status

- ✓ System ordered from vendor – 3 August 2012
- ✓ Emergency Air Permit – Approved by AEHD 31 August 2012, public notice on 5 September 2012
- ✓ Submittal of Phase II Remediation Interim Measure Plan to the NMED – 6 December 2012 (revised from 10 October 2012)
- ✓ Installation of utilities (electrical and natural gas) began on 30 October 2012
- ✓ SVE System Operation begins – 22 January 2013 (revised from 28 December 2012)
- Modification to air permit – 26 July 2013 (Required delivery within 45 days of NMED approval of the Phase II Remediation Interim Measures Plan)

Current Week: 22 May – 29 May 2013

- 22 May – 29 May 2013: Continued soil vapor monitoring sampling for 2<sup>nd</sup> Quarter 2013
- 22 May – 29 May 2013: Continued operation of SVE treatment system

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells <sup>a</sup>	87	87	100
Direct Push Soil Sampling (does not include step out sampling)	306	306	100
Direct Push Soil sampling (Step outs – 1 <sup>st</sup> phase)	18	18	100
Direct Push Soil Sampling (Additional step outs)	0	41	0

<sup>a</sup> Wells reported are specific to those installed on current PBC Contract (2011 and 2012 drilling campaigns; actual number of groundwater wells sampled for characterization is 107 (does not include 9 new monitoring wells)

<b>2<sup>nd</sup> Quarter 2013 Pre-Remedy Monitoring</b>				
	Number Sampled	Total	Percent Complete	Notes
Groundwater Monitoring Wells <sup>a</sup>	115	117	98.3%	Well KAFB-10612 cannot be sampled due to failed pump; KAFB-106041 is a dry well
Soil Vapor Monitoring Wells	38	287	13.2%	
Production Wells	2	4	50%	Well KAFB 15 is no longer operational and the pump at KAFB 16 is not operational; samples cannot be collected

Look Ahead: Week of 29 May – 5 June 2013

- Continue soil vapor monitoring for 2<sup>nd</sup> Quarter 2013

Month Ahead:

- Complete soil vapor sampling for 2<sup>nd</sup> Quarter 2013
- Deliver First Quarter 2013 Report to NMED (29 June 2013)