

Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Wednesday, May 09, 2012 9:36 AM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: KAFB Weekly Activity Report Attached (UNCLASSIFIED)
Attachments: Weekly Activity Report 9 May 2012.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 3 – 9 May 2012

- 3 – 9 May – Continued Quarterly groundwater sampling
- 3 – 9 May Apr – Continued operation of SVE units (RSI internal combustion engine units) at ST-106 (manifold), KAFB-106149, KAFB-106160, and KAFB-106161.
- 4 May – Submitted unofficial/draft letter to NMED/PST with SVE long lead time components

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	78	78	100
Shallow Soil Borings	5	5	100
Pneulog Well Testing	9	9	100
Direct Push Soil Sampling (does not include step out sampling)	306	306	100
Direct Push Soil sampling (Step outs)	18	18	100
LNAPL Containment Well	1	1	100
SVE Wells (Phase II IM)	2	2	100

Look Ahead: Week of 10 May – 16 May 2012

- 14 May – Submit letter to NMED on gas bubbles path forward
- 17 May – Technical Task Force meeting

Month Ahead

- 24 May – Deliver Revised Final LNAPL Containment Work Plan Part I - Characterization
- May – Submit Emergency Treatment permit to NMED for LNAPL well development
- May – Submit official letter to NMED with SVE long lead-time components
- May – Submit letter to NMED on geophysical logging response
- May – Submit Emergency Air Permit letter to AEHD for SVE treatment system