

-----Original Message-----

From: Moats, William, NMENV
Sent: Friday, June 03, 2011 8:02 AM
To: Kieling, John, NMENV
Cc: McDonald, William, NMENV; Brandwein, Sid, NMENV
Subject: FW: KAFB Weekly Activity Report (UNCLASSIFIED)

FYI.

- Will

-----Original Message-----

From: Migdal, Walter SPA [mailto:Walter.Migdal@usace.army.mil]
Sent: Friday, June 03, 2011 8:00 AM
To: Moats, William, NMENV
Subject: RE: KAFB Weekly Activity Report (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: NONE

Will, I thought I had!

Here is another copy.

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

-----Original Message-----

From: Moats, William, NMENV [mailto:Williams.Moats@state.nm.us]
Sent: Friday, June 03, 2011 7:58 AM
To: Migdal, Walter SPA
Cc: Kieling, John, NMENV
Subject: KAFB Weekly Activity Report

Walt,

Did you send NMED a weekly activity report for June 1, 2011?

--Will

Classification: UNCLASSIFIED

Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 26 May – 1 Jun 2011

- Awaiting ROE for Christ Methodist Church (Affects well cluster 3)
- 27 May 2011 – Quarterly report submitted to NMED
- 31 May 2011 – Senator Udall site visit and briefing
- 1 Jun 2011 – Briefing to NMED Secretary Martin regarding Performance Based Contracting approach
- 26 – 30 May 2011 – No drilling due to Memorial Day
- 31 May – 1 Jun 2011 Shaw continued drilling the following wells:
 - Rig 1 - Begin well drilling at KAFB-106041
 - Rig 2 - Continued well drilling at KAFB-106091
 - Rig 3 - Rig demobilized
 - Rig 4 - Continued well drilling at KAFB-106029
 - Rig 5 - Completed well drilling at KAFB-106088, start well construction
 - Rig 6 - Continued well drilling at KAFB-106123
 - Rig 7 - Continued well drilling at KAFB-106096

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	27	35	77.1
Groundwater Wells	48	78	61.5
Shallow Soil Borings	5	5	100
Pneulog Well Testing		9	

Look Ahead: Week of 2 Jun – 8 Jun 2011

- 3 Jun 2011 - Meeting with NMED to discuss LNAPL Work Plan comments
- 1 Jun 2011 - Shaw to continue drilling the following wells:
 - Rig 1 - Continue well drilling at KAFB-106041
 - Rig 2 - Continue well drilling at KAFB-106091
 - Rig 3 - Rig demobilized
 - Rig 4 - Continue well drilling at KAFB-106029
 - Rig 5 - Continue well drilling at KAFB-106088
 - Rig 6 - Continue well drilling at KAFB-106123
 - Rig 7 - Continue well drilling at KAFB-106096

Month Ahead

- Jun 2011– Submit Community Relations Plan to the NMED (awaiting KAFB Wing Commander signature).

- 9 Jun 2011 – Technical Advisory Group Meeting
- 28 Jun 2011 – Technical Advisory Group Public Meeting