

## Kieling, John, NMENV

---

**From:** Migdal, Walter SPA [Walter.Migdal@usace.army.mil]  
**Sent:** Tuesday, August 09, 2011 11:04 AM  
**To:** Moats, William, NMENV  
**Cc:** Kieling, John, NMENV  
**Subject:** RE: Weekly Activity Report (UNCLASSIFIED)  
**Attachments:** Weekly Activity Report 3 Aug 2011.pdf

Classification: UNCLASSIFIED  
Caveats: NONE

Will,

Sorry about that. I was at training and failed to send the NMED copy.

Walter Migdal  
Project Manager, CESP-PM-ME  
Office (505) 343-6297  
Cell (505) 301-2923  
[walter.migdal@usace.army.mil](mailto:walter.migdal@usace.army.mil)

-----Original Message-----

From: Moats, William, NMENV [<mailto:Williams.Moats@state.nm.us>]  
Sent: Tuesday, August 09, 2011 10:49 AM  
To: Migdal, Walter SPA  
Subject: RE: Weekly Activity Report (UNCLASSIFIED)

Hi Walt,

I didn't get a report for Thursday, August 4, 2011. Is there a report for this date?

-- Will

-----Original Message-----

From: Migdal, Walter SPA [<mailto:Walter.Migdal@usace.army.mil>]  
Sent: Thursday, July 28, 2011 6:00 AM  
To: Moats, William, NMENV  
Cc: Kieling, John, NMENV  
Subject: Weekly Activity Report (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Walter Migdal  
Project Manager, CESP-PM-ME  
Office (505) 343-6297  
Cell (505) 301-2923  
[walter.migdal@usace.army.mil](mailto:walter.migdal@usace.army.mil)

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 28 Jul – 3 Aug 2011

- 29 -31 Jul – Break cycle for drilling
- 28 Jul, 1 – 3 Aug Jul 2011 Shaw continued direct push soil sampling at FFOR
- 28 Jul, 1 – 3 Aug 2011 Shaw continued drilling the following wells:
  - Rig 1 - Rig demobilized
  - Rig 2 - Completed well drilling and started well construction at well KAFB-106036, had to redrill due to initial casing installed at the wrong depth
  - Rig 3 - Rig demobilized
  - Rig 4 - Rig demobilized
  - Rig 5 - Set up and continued well drilling at well KAFB-106106
  - Rig 6 - Rig demobilized
  - Rig 7 - Continued well drilling at well KAFB-106038 and started well construction

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	72	78	92.3
Shallow Soil Borings	5	5	100
Pneulog Well Testing	0	9	0
Direct Push Soil Sampling (does not include step out sampling)	248	319	77.7

Look Ahead: Week of 4 – 10 Aug 2011

- 4 – 10 Aug 2011 - Shaw to continue drilling the following wells:
  - Rig 1 - Rig demobilized
  - Rig 2 - Complete well drilling and well construction at well KAFB-106036
  - Rig 3 - Rig demobilized
  - Rig 4 - Rig demobilized
  - Rig 5 - Continue well drilling at well KAFB-106106
  - Rig 6 - Rig demobilized
  - Rig 7 - Continue well construction at KAFB-106038
- Shaw to continue direct push soil sampling at FFOR

Month Ahead

- August 2011– Submit Community Relations Plan to the NMED (awaiting KAFB signature).

- Continue direct push soil sampling along the pipeline at the FFOR; Shaw will start to identify stepout locations for project team discussions. Cannot sample in area excavated due to minor spill until soil is backfilled.
- 5 August 2011 - Submit page replacements to the Quarterly Report (January-March 2011) to the NMED
- 5 August 2011 - Submit the Quality Assurance Project Plan (QAPjP) to the NMED