

Kieling, John, NMENV

From: Moats, William, NMENV
Sent: Wednesday, April 27, 2011 8:38 AM
To: Kieling, John, NMENV; Bearzi, James, NMENV
Cc: McDonald, William, NMENV; Brandwein, Sid, NMENV
Subject: FW: Weekly activity report attached (UNCLASSIFIED)
Attachments: Weekly Activity Report 27 Apr 2011.pdf

FYI.

- Will

-----Original Message-----

From: Migdal, Walter SPA [<mailto:Walter.Migdal@usace.army.mil>]
Sent: Wednesday, April 27, 2011 8:12 AM
To: Moats, William, NMENV
Subject: Weekly activity report attached (UNCLASSIFIED)

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 21 Apr – 27 Apr 2011

- US Army Reserve ROE pending approval.
- 22 – 25 Apr 2011 – Break between drilling cycle
- 21 Apr, 26-27 Apr 2011 – Shaw continued drilling the following wells:
 - Rig 1 - Continued well drilling and well construction at KAFB-106074
 - Rig 2 - Complete well construction at KAFB-106097 (27 April)
 - Rig 3 - Rig demobilized
 - Rig 4 - Completed well KAFB-106051, setup at well KAFB-106050
 - Rig 5 - Completed well construction at KAFB-106069, set up at well KAFB-106069
 - Rig 6 - Completed well KAFB-106142, set up at well KAFB-106066
 - Rig 7 - Continue well drilling at KAFB-106072

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	23	35	65.7
Groundwater Wells	29	78	37.2
Shallow Soil Borings	5	5	100
Pneulog Well Testing		9	

Look Ahead: Week of 28 Apr – 4 May 2011

- 28 Apr 2011 – 4 May 2011 - Shaw to continue drilling the following wells:
 - Rig 1 - Complete well KAFB-106074
 - Rig 2 - On Hold per Wing Commander
 - Rig 3 - Rig demobilized
 - Rig 4 - Continue drilling at KAFB-106050
 - Rig 5 - Continue well drilling at KAFB-106068
 - Rig 6 - Continue well drilling at KAFB-106066
 - Rig 7 - Continue well drilling at KAFB-106072
- Continue geophysical logging and development of installed wells

Month Ahead

- Early May 2011– Submit Community Relations Plan to the NMED (awaiting KAFB Wing Commander signature).